

CULVERT CONSTRUCTION SEQUENCE STA. 499 + 66 -L-

1"=20'

PROJECT REFERENCE NO.	SHEET NO.
R-5739	EC-39A/CONST.39
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

PHASE I

1. INSTALL IMPERVIOUS DIKES #1, #2, #3, & #4 AND 24 INCH TEMPORARY PIPES #1, #2, #3, & #4.
2. DEWATER CONSTRUCTION AREA INTO SKIMMER BASINS #39.1, #39.2, AND SPECIAL STILLING BASIN(S) AS REQUIRED.
3. REMOVE EXISTING HEADWALLS AND WINGWALLS.

PHASE II

1. CONSTRUCT PROPOSED CULVERT EXTENSIONS, HEADWALLS, AND WINGWALLS.
2. INSTALL PROPOSED CLASS 'II' RIP-RAP AT CULVERT INLET AND OUTLET.
3. REMOVE IMPERVIOUS DIKES #1, #2, #3, & #4, AND 24 INCH TEMPORARY PIPES #1, #2, #3, & #4.

