

CULVERT CONSTRUCTION SEQUENCE STA. 520+60 -L-

1"=20'

| | | | |
|-------------------------|--|---------------------|--|
| PROJECT REFERENCE NO. | | SHEET NO. | |
| R-5739 | | EC-40A/CONST.40 | |
| RW SHEET NO. | | | |
| ROADWAY DESIGN ENGINEER | | HYDRAULICS ENGINEER | |

PHASE I

1. INSTALL IMPERVIOUS DIKES #1, #2, #3, & #4 AND 15 INCH TEMPORARY PIPES #1 & #2.
2. DEWATER CONSTRUCTION AREA INTO SKIMMER BASINS #40.1, #40.2, AND SPECIAL STILLING BASIN(S) AS REQUIRED.
3. REMOVE EXISTING HEADWALLS AND WINGWALLS.

PHASE II

1. CONSTRUCT PROPOSED CULVERT EXTENSIONS, HEADWALLS, AND WINGWALLS.
2. INSTALL PROPOSED CLASS 'I' RIP-RAP AT CULVERT INLET AND OUTLET.
3. REMOVE IMPERVIOUS DIKES #1, #2, #3, & #4, AND 15 INCH TEMPORARY PIPES #1 & #2.

