


9/2/2025
R5600_EC-TSH.dgn



Map of North Carolina showing county boundaries. Wayne County is highlighted in black.


LOCATION: NC 107, US 23 BUSINESS TO NC 116 (WEBSTER ROAD). US 23 BUSINESS, SR 1432 (SKYLAND DRIVE) TO WEST OF MUNICIPAL DRIVE IN SYLVA. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS

STATE PROJECT REFERENCE NO.		SHEET NO.	TOTAL SHEETS
N.C.	R-5600	EC-1	
STATE PROJ. NO.	F.A. PROJ. NO.	DESCRIPTION	
45818.1.FR1	STP-0107(13)	PE	
45818.2.2	STP-0107(13)	ROW	
45818.2.3	STP-0107(13)	UTILITIES	
45818.3.1	STP-0107(13)	CONSTRUCTION	



*Refer To E. C. Special Provisions
for Special Considerations.*

**THIS PROJECT CONTAINS
EROSION CONTROL PLANS
FOR CLEARING AND
GRUBBING PHASE OF
CONSTRUCTION.**



THESE EROSION AND SEDIMENT CONTROL PLANS COMPLY
WITH THE REGULATIONS SET FORTH BY THE
NCG-010000 GENERAL STORMWATER CONSTRUCTION PERMIT ISSUED BY
THE NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL
QUALITY DIVISION OF ENERGY, MINERAL, AND
LAND RESOURCES.



<i>David R. Wagner II, PE</i>	<i>4286</i>
NAME	LEVEL III CERTIFICATION NO.

The "Roadway Standard Drawings"- Roadway Design Unit - N. C. Department of Transportation - Raleigh, N. C., dated January 2024 and the latest revision thereto are applicable to this project and by reference hereby are considered a part of these plans.

DIVISION OF HIGHWAYS
STATE OF NORTH CAROLINA

PROJECT REFERENCE NO.	SHEET NO.
R-5600	EC-02
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER



EROSION & SEDIMENT CONTROL LEGEND

Std. #	Description	Symbol
1605.01	Temporary Silt Fence	
1606.01	Special Sediment Control Fence	
1622.01	Temporary Berms and Slope Drains	
1630.02	Silt Basin Type B	
1630.03	Temporary Silt Ditch	
1630.04	Stilling Basin	
1630.05	Temporary Diversion	
1630.06	Special Stilling Basin	
1630.07	Skimmer Basin	
1630.08	Tiered Skimmer Basin	
1630.09	Earthen Dam with Skimmer	
	Infiltration Basin	
	Rock Inlet Sediment Trap:	
1632.01	Type A	
1632.02	Type B	
1632.03	Type C	

Std. #	Description	Symbol
1633.01	Temporary Rock Silt Check Type A	
1633.02	Temporary Rock Silt Check Type B	
1633.03	Temporary Rock Silt Check Type A with Excelsior Matting and Flocculant	
1634.01	Temporary Rock Sediment Dam Type A	
1634.02	Temporary Rock Sediment Dam Type B	
1635.01	Rock Pipe Inlet Sediment Trap Type A	
1635.02	Rock Pipe Inlet Sediment Trap Type B	
1636.01	Excelsior Wattle Check	
1636.01	Excelsior Wattle Check with Flocculant	
1636.01	Coir Fiber Wattle Check	
1636.01	Coir Fiber Wattle Check with Flocculant	
1636.02	Silt Fence Excelsior Wattle Break	
	Silt Fence Coir Fiber Wattle Break	
1636.03	Excelsior Wattle Barrier	
1636.03	Coir Fiber Wattle Barrier	



ONSITE CONCRETE WASHOUT STRUCTURE WITH LINER

PROJECT REFERENCE NO.	SHEET NO.
<i>R-5600</i>	<i>EC-02A</i>
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER



BELOW GRADE WASHOUT STRUCTURE
NOT TO SCALE

- NOTES:
1. ACTUAL LOCATION DETERMINED IN FIELD
 2. THE CONCRETE WASHOUT STRUCTURES SHALL BE MAINTAINED WHEN THE LIQUID AND/OR SOLID REACHES 75% OF THE STRUCTURES CAPACITY TO PROVIDE ADEQUATE HOLDING CAPACITY WITH A MINIMUM 12 INCHES OF FREEBOARD.
 3. CONCRETE WASHOUT STRUCTURE NEEDS TO BE CLEARLY MARKED WITH SIGNAGE NOTING DEVICE.




ABOVE GRADE WASHOUT STRUCTURE
NOT TO SCALE

- NOTES:
1. ACTUAL LOCATION DETERMINED IN FIELD
 2. THE CONCRETE WASHOUT STRUCTURES SHALL BE MAINTAINED WHEN THE LIQUID AND/OR SOLID REACHES 75% OF THE STRUCTURES CAPACITY TO PROVIDE ADEQUATE HOLDING CAPACITY WITH A MINIMUM 12 INCHES OF FREEBOARD.
 3. CONCRETE WASHOUT STRUCTURE NEEDS TO BE CLEARLY MARKED WITH SIGNAGE NOTING DEVICE.

EXAMPLE OF PUMP-AROUND OPERATION

PROJECT REFERENCE NO.	SHEET NO.
<i>R-5600</i>	<i>EC-2B</i>
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
HDR Engineering, Inc. of the Carolinas 555 Fayetteville St, Suite 900 Raleigh, N.C. 27601 N.C.B.E.L.S. License Number: F-0116	

- NOTES:
- 1) All excavation shall be performed in only dry or isolated areas of the work zone.
 - 2) Impervious dikes are to be used to isolate work from stream flow when necessary.
 - 3) Maintenance of stream flow operations shall be incidental to the work. This includes polyethylene sheeting, diversion pipes, pumps and hoses.
 - 4) Pumps and hoses shall be of sufficient size and quantity to dewater the work area and maintain stream bypass flow.



- SEQUENCE OF CONSTRUCTION FOR TYPICAL WORK AREA
1. INSTALL SPECIAL STILLING BASIN(S).
 2. INSTALL UPSTREAM PUMP AND TEMPORARY FLEXIBLE HOSE.
 3. PLACE UPSTREAM IMPERVIOUS DIKE AND BEGIN PUMPING OPERATIONS FOR STREAM DIVERSION.
 4. PLACE DOWNSTREAM IMPERVIOUS DIKE AND PUMPING APPARATUS. DEWATER ENTRAPPED AREA. AREA TO BE DEWATERED SHALL BE EQUAL TO ONE DAY'S WORK.
 5. INSTALL CULVERT(S) IN ACCORDANCE WITH THE PLANS.
 6. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES. REMOVE IMPERVIOUS DIKES, PUMPS, AND TEMPORARY FLEXIBLE HOSE. (DOWNSTREAM IMPERVIOUS DIKES FIRST).
 7. REMOVE SPECIAL STILLING BASIN(S) AND BACKFILL. STABILIZE DISTURBED AREA WITH SEED AND MULCH.

DIVISION OF HIGHWAYS STATE OF NORTH CAROLINA



SHEET NO.

EC-3

HYDRAULICS
ENGINEER

SOIL STABILIZATION SUMMARY SHEET

MATTING FOR SLOPE

[illegible]

MATTING IN DITCHES – STRAW

CONST SHEET NO.	LINE	FROM STATION	TO STATION	SIDE	ESTIMATE (SY)
6	- Y50 -	11+65	10+47	RT	130
8	- Y11 -	10+50	11+00	RT	30
10	- L -	86+22	87+25	LT	60
11	- Y15 -	10+73	10+50	LT	15
11	- Y15 -	10+50	12+08	RT	505
11	- Y16 -	11+00	10+62	LT	45
11	- Y16 -	11+50	11+00	LT	30
14	- L -	147+10	145+65	LT	115
14	- Y24 -	11+60	10+73	RT	70
14A	- L -	32+00	32+50	LT	50
14A	- L -	32+50	33+00	LT	50
14A	- L -	33+00	33+90	LT	90
MATTING FOR DITCHES - STRAW SUBTOTAL					1190
MATTING IN DITCHES - EXCELSIOR					
11	- Y15 -	10+00	10+25	LT	20
MATTING SUBTOTAL FOR SLOPES					17,425
MATTING SUBTOTAL FOR DITCHES					1210
MISCELLANEOUS MATTING AS DIRECTED BY ENGINEER					115,000
TOTAL					133,635
GAY					135,000
PERMANENT SOIL REINFORCEMENT MAT - TYPE 2					
11	- Y15 -	10+30	10+50	LT	15
PSRM FOR DITCHES TOTAL					15
GAY					50

SOIL STABILIZATION TIMEFRAMES

SITE DESCRIPTION	STABILIZATION TIME	TIMEFRAME EXCEPTIONS
PERIMETER DIKES, SWALES, DITCHES AND SLOPES	7 DAYS	NONE
HIGH QUALITY WATER (HQW) ZONES	7 DAYS	NONE
SLOPES STEEPER THAN 3:1	7 DAYS	IF SLOPES ARE 10’ OR LESS IN LENGTH AND ARE NOT STEEPER THAN 2:1, 14 DAYS ARE ALLOWED.
SLOPES 3:1 TO 4:1	14 DAYS	7 DAYS FOR SLOPES GREATER THAN 50’ IN LENGTH WITH SLOPES STEEPER THAN 4:1. 7 DAYS FOR PERIMETER DIKES, SWALES, DITCHES PERIMETER SLOPES, AND HQW ZONES
ALL OTHER AREAS WITH SLOPES FLATTER THAN 4:1	14 DAYS	7 DAYS FOR PERIMETER DIKES, SWALES, DITCHES PERIMETER SLOPES, AND HQW ZONES

CLEARING AND GRUBBING
EROSION CONTROL FOR
CONSTRUCTION SHEET 4


NOTE:
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT
DRAINAGE OUTLETS.

UTILIZE FABRIC INSERT INLET
PROTECTION (HIGH FLOW) FOR
DRAINAGE INLETS CLOSE TO
TRAFFIC AS NEEDED

ENVIRONMENTALLY SENSITIVE AREA
SEE PROJECT SPECIAL PROVISIONS

PROJECT REFERENCE NO.	SHEET NO.
R-5600	EC-4/CONST. 4
RW SHEET NO.	RW-4
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

HDR HDR Engineering, Inc. of the Carolinas
555 Fayetteville St. Suite 900 Raleigh, N.C. 27601
N.C.B.E.L.S. License Number: F-0116



PLOT DRIVER: NCDOT_EC_C&G BW.tbl
TIME: 3:07:22 PM


DATE: 7/1/2025

USER: DWAGNER
FILE: \

CLEARING AND GRUBBING
EROSION CONTROL FOR
CONSTRUCTION SHEET 5

NOTE:
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT
DRAINAGE OUTLETS.


UTILIZE FABRIC INSERT INLET
PROTECTION (HIGH FLOW) FOR
DRAINAGE INLETS CLOSE TO
TRAFFIC AS NEEDED



ENVIRONMENTALLY SENSITIVE AREA
SEE PROJECT SPECIAL PROVISIONS

PROJECT REFERENCE NO.	SHEET NO.
R-5600	EC-5CONST. 5
RW SHEET NO.	RW-5
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

HDR HDR Engineering, Inc. of the Carolinas
555 Fayetteville St. Suite 900 Raleigh, N.C. 27601
N.C.B.E.L.S. License Number: F-0116




3@7'x5' RCBC CULVERT CONSTRUCTION SEQUENCE STA. 12+25 -Y4-

PROJECT REFERENCE NO.	SHEET NO.
R-5600	EC-5A/CONST.5
R/W SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

NOT TO SCALE


PHASE I

1. UTILIZE SPECIAL STILLING BASIN(S) DURING CULVERT CONSTRUCTION AS NEEDED.
2. INSTALL IMPERVIOUS DIKES #1 AND #2.
3. REMOVE EXISTING BRIDGE.
4. UTILIZE PUMP-AROUND TO DEWATER WORK AREA. SEE EC-2B.
5. CONSTRUCT NORTH AND MIDDLE BARRELS OF CULVERT AND UPSTREAM AND DOWNSTREAM CHANNEL IMPROVEMENTS ON NORTH BANK.
6. REMOVE IMPERVIOUS DIKES AND PUMP-AROUND.




PHASE II

1. INSTALL IMPERVIOUS DIKES TO DIRECT FLOW THROUGH NEWLY CONSTRUCTED NORTH AND MIDDLE BARRELS.
2. UTILIZE PUMP-AROUND TO DEWATER WORK AREA. SEE EC-2B.
3. CONSTRUCT SOUTH BARREL OF CULVERT.
4. COMPLETE UPSTREAM AND DOWNSTREAM CHANNEL IMPROVEMENTS ON SOUTH BANK.
5. REMOVE IMPERVIOUS DIKES AND PUMP-AROUND, AND DIRECT FLOW THROUGH NEWLY CONSTRUCTED CULVERT.
6. REMOVE ANY SPECIAL STILLING BASIN(S).
7. COMPLETE ROADWAY CONSTRUCTION.



MATCHLINE -L- STA. 37 + 00, SEE SHEET 5



MATCHLINE -L- STA. 49 + 00, SEE SHEET 7

CLEARING AND GRUBBING
EROSION CONTROL FOR
CONSTRUCTION SHEET 6

NOTE:
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT
DRAINAGE OUTLETS.

UTILIZE FABRIC INSERT INLET
PROTECTION (HIGH FLOW) FOR
DRAINAGE INLETS CLOSE TO
TRAFFIC AS NEEDED

PROJECT REFERENCE NO.	SHEET NO.
R-5600	EC-6/CONST. 6
RW SHEET NO.	RW-6
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER


HDR Engineering, Inc. of the Carolinas
555 Fayetteville St. Suite 900 Raleigh, N.C. 27601
N.C.B.E.L.S. License Number: F-01116

3@7'x8' RCBC CULVERT CONSTRUCTION SEQUENCE STA. 12+94 -Y6-

PROJECT REFERENCE NO.	SHEET NO.
R-5600	EC-6A/CONST.6
R/W SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER


PHASE I

1. UTILIZE SPECIAL STILLING BASIN(S) DURING CULVERT CONSTRUCTION AS NEEDED.
2. INSTALL IMPERVIOUS DIKES #1 AND #2.
3. REMOVE EXISTING BRIDGE.
4. UTILIZE PUMP-AROUND TO DEWATER WORK AREA. SEE EC-2B.
5. CONSTRUCT SOUTH BARREL OF CULVERT AND UPSTREAM AND DOWNSTREAM CHANNEL IMPROVEMENTS ON SOUTH BANK.
6. REMOVE IMPERVIOUS DIKES AND PUMP-AROUND.




PHASE II

1. INSTALL IMPERVIOUS DIKES TO DIRECT FLOW THROUGH NEWLY CONSTRUCTED SOUTH BARREL.
2. UTILIZE PUMP-AROUND TO DEWATER WORK AREA. SEE EC-2B.
3. CONSTRUCT NORTH AND MIDDLE BARRELS OF CULVERT.
4. COMPLETE UPSTREAM AND DOWNSTREAM CHANNEL IMPROVEMENTS ON NORTH BANK.
5. REMOVE IMPERVIOUS DIKES AND PUMP-AROUND, AND DIRECT FLOW THROUGH NEWLY CONSTRUCTED CULVERT.
6. REMOVE ANY SPECIAL STILLING BASIN(S).
7. COMPLETE ROADWAY CONSTRUCTION.



MATCHLINE -L- STA. 49+00, SEE SHEET 6



CLEARING AND GRUBBING
EROSION CONTROL FOR
CONSTRUCTION SHEET 7

NOTE:
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT
DRAINAGE OUTLETS.

UTILIZE FABRIC INSERT INLET
PROTECTION (HIGH FLOW) FOR
DRAINAGE INLETS CLOSE TO
TRAFFIC AS NEEDED

ENVIRONMENTALLY SENSITIVE AREA
SEE PROJECT SPECIAL PROVISIONS

PROJECT REFERENCE NO.		SHEET NO.	
R-5600		EC-7/CONST. 7	
RW SHEET NO.		RW-7	
ROADWAY DESIGN ENGINEER		HYDRAULICS ENGINEER	

HDR HDR Engineering, Inc. of the Carolinas
555 Fayetteville St, Suite 900 Raleigh, N.C. 27601
N.C.B.E.L.S. License Number: F-0116

MATCHLINE -L- STA. 61+00, SEE SHEET 8

