

CULVERT CONSTRUCTION SEQUENCE STA. 43+26 -L-

STAGE 5 (TMP PHASE VI STEP 4)

19. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES.
20. REMOVE IMPERVIOUS DIKES I AND J, ALLOWING NORMAL FLOW THROUGH THE PROPOSED CULVERT.
21. REMOVE TEMPORARY PAVEMENT, ANY REMAINING SPECIAL STILLING BASINS, STABILIZE DISTURBED AREA, AND COMPLETE ROADWAY.

