

CULVERT CONSTRUCTION SEQUENCE STA. 68+62 -L-

STAGE 3 (TMP PHASE IV STEP 1)

1. REMOVE DIKES 1,2, AND 3.
2. INSTALL IMPERVIOUS DIKES C, D, AND E DIVERTING FLOW AROUND CULVERT WORK AREA, INTO TEMPORARY CHANNEL CHANGES AND TEMPORARY 42 INCH RCP.
3. REMOVE PUMP AROUND OPERATION.
4. DEWATER CULVERT CONSTRUCTION AREA.
5. SEE TRAFFIC CONTROL PLAN FOR DETAILED PHASING.

STAGE 4 (TMP PHASE IV STEP 2)

1. CONSTRUCT PROPOSED CULVERT AND INLET CHANNEL IMPROVEMENTS.
2. REMOVE/PLUG AND FILL EXISTING PIPE CULVERTS AND TEMPORARY 42" RCP.
3. REMOVE IMPERVIOUS DIKES AND TEMPORARY CHANNELS, DIVERTING FLOW THROUGH PROPOSE CULVERT.
4. CONSTRUCT OUTLET CHANNEL IMPROVEMENTS.
5. REMOVE ANY REMAINING SPECIAL STILLING BASIN(S), STABILIZE DISTURBED AREAS, AND COMPLETE ROADWAY.

