STATE OF NORTH CAROLINA DIVISION OF HIGHWAYS

STATE PROJECT REFERENCE NO. U-3612 TCP-1

PLAN FOR PROPOSED TRAFFIC CONTROL, MARKING & DELINEATION

GUILFORD COUNTY

ROADWAY STANDARD DRAWINGS

THE FOLLOWING ROADWAY STANDARDS AS APPEAR IN "ROADWAY STANDARD DRAWINGS". PROJECT SERVICES UNIT-N.C. DEPARTMENT OF TRANSPORTATION-RALEIGH, N.C., DATED JULY 2006 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

STD. NO.	TITLE			
1101.02	TEMPORARY LANE CLOSURES			
1101.03	TEMPORARY ROAD CLOSURES			
1101.04	TEMPORARY SHOULDER CLOSURES			
1101.05	WORK ZONE VEHICLE ACCESSES			
1101.11	TRAFFIC CONTROL DESIGN TABLES			
1110.01	STATIONARY WORK ZONE SIGNS			
1110.02	PORTABLE WORK ZONE SIGNS			
1115.01	FLASHING ARROW PANELS			
1130.01	DRUM			
1135.01	CONES			
1145.01	BARRICADES			
1150.01	FLAGGING DEVICES			
1160.01	TEMPORARY CRASH CUSHION			
1165.01	TRUCK MOUNTED IMPACT ATTENUATOR			
1170.01	PORTABLE CONCRETE BARRIER			
1180.01	SKINNY-DRUM			
1205.01	PAVEMENT MARKINGS - LINE TYPES & OFFSETS			
1205.02	PAVEMENT MARKINGS - 2 LANE & MULTILANE ROADWAYS			
1205.04	PAVEMENT MARKINGS - INTERSECTIONS			
1205.05	PAVEMENT MARKINGS - TURN LANES			
1205.07	PAVEMENT MARKINGS - PEDESTRIAN CROSSWALKS			
1205.08	PAVEMENT MARKINGS - SYMBOLS & WORD MESSAGES			
1250.01	PAVEMENT MARKER SPACING			
1251.01	RAISED PAVEMENT MARKERS (TEMPORARY & PERMANENT)			
1253.01	SNOWPLOWABLE RAISED PAVEMENT MARKERS			
1261.01	GUARDRAIL & BARRIER DELINEATOR SPACING			
1261.02	GUARDRAIL & BARRIER DELINEATOR TYPES			
1262.01	GUARDRAIL END DELINEATION			

INDEX OF SHEETS

SHEET NO.	TITLE
TCP-1	LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS, LEGEND AND INDEX OF SHEETS
TCP-2	TEMPORARY PAVEMENT MARKING SCHEDULE
TCP-3 & 4	PROJECT NOTES
TCP-5	PHASING
TCP-6	TRAFFIC MAINTAINANCE DURING CULVERT CONSTRUCTION AT -L- STA.23+12.30
TCP-8	STEP 3 OVERVIEW
TCP-9	STEP 3 DETAIL
TCP-10	STEP 4 OVERVIEW
TCP-11	STEP 4 DETAIL
TCP-12	DETAIL DRAWING FOR TWO-WAY UNDIVIDED AND URBAN FREEWAYS ADVANCE WORK ZONE WARNING SIGNS DETAIL
PM-1	FINAL PAVEMENT MARKING SCHEDULE
PM-2 & PM-3	FINAL PAVEMENT MARKING PLANS
TCP-7	STEP 2 OVERVIEW

LEGEND

GENERAL

→ DIRECTION OF TRAFFIC FLOW

NORTH ARROW

PROPOSED PVMT. ----- EXIST. PVMT.

WORK AREA

REMOVAL OF EXISTING PAVEMENT

TRAFFIC CONTROL DEVICES

T TYPE I BARRICADE

TYPE III BARRICADE

CONE

DRUM SKINNY DRUM

FLASHING ARROW PANEL (TYPE C)

— STATIONARY SIGN

□ PORTABLE SIGN

STATIONARY OR PORTABLE SIGN

WARNING FLAGS

---- CRASH CUSHION

CHANGEABLE MESSAGE SIGN

TRUCK MOUNTED IMPACT ATTENUATOR (TMIA)

POLICE

FLAGGER


PAVEMENT MARKINGS

CRYSTAL/CRYSTAL PAVEMENT MARKER

YELLOW/YELLOW PAVEMENT MARKER

CRYSTAL/RED PAVEMENT MARKER

PAVEMENT MARKING SYMBOLS




PROJ. REFERENCE NO. SHEET NO. TCP-2

TEMPORARY PAVEMENT MARKING SCHEDULE

SYMBOL	DESCRIPTION	PAY ITEM	QUANTITY BREAKDOWN	TOTAL QUANTITY
	PAVEMENT MARKING LINES		BILLARDOWN	GOANTITI
PA PD PE PI	PAINT (4") WHITE EDGELINE 2X 2 FT. WHITE MINISKIP 2X WHITE SOLID LANE LINE 2X YELLOW DOUBLE CENTERLINE 2X		19600 LF 250 LF 700 LF 19600 LF	
P4	PAINT (24") WHITE STOP BAR 2X		TOTAL:	40150 LF
			TOTAL:	200 LF
·			TOTAL	200 Li
	PAVEMENT MARKING SYMBOLS			
QA QB QC	PAINT SYMBOLS LEFT TURN ARROW 2X RIGHT TURN ARROW 2X STRAIGHT ARROW 2X		4 EA 4 EA 12 EA	
			TOTAL:	20 EA
	TEMPORARY PAVEMENT MARKE	RS_		
	TEMPORARY RAISED PAVI	EMENT MARKERS		
MH MI	YELLOW & YELLOW CRYSTAL& RED		100 EA 170 EA	
			TOTAL:	270 EA
NOTES:	 - AS DIRECTED BY THE ENGINEER, TEMPORARY PAVEL TRAFFIC PATTERN ON -L- AND -Y- LINES. THE THE FOR PLACING TWO APPLICATIONS OF PAINT ON THE PATTERN WHICH WILL REMAIN IN PLACE UNTIL THE IS APPLIED. - FOR EACH PAINT PAVEMENT MARKING ITEM, 1X IMP 	EMPORARY PAVEMENT MARKING SCHE E FINAL SURFACE OF NEW ASPHALT E PROPOSED FINAL PAVEMENT MARK	DULE INCLUDES QUANTITIE WITH PERMANENT TRAFFIC	

2X IMPLIES TWO APPLICATION, AND 3X IMPLIES THREE APPLICATION.



TEMPORARY PAVEMENT MARKING SCHEDULE

SCALE: NONE

DATE: 04/26/06

DWG. BY: AYL

DESIGN BY: AYL

REVIEWED BY: JI



REVISIONS

ts-ccfs03\u36l2\$\traffic\trafficcontrol\tcp\l00%tcp(062l05)\\ dmi AT WZTC224239

ROJ. REFERENCE NO.	SHEET NO.
U-3612	TCP-3
	101 -3

PROJECT NOTES

ADAPT THE TRAFFIC CONTROL PLANS, WHEN DIRECTED BY THE ENGINEER, TO MEET FIELD CONDITIONS TO PROVIDE SAFE AND EFFICIENT TRAFFIC MOVEMENT. CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS AND ROADWAY DETAILS ARE NOT ATTAINABLE OR RESULT IN DUPLICATE, OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING OR REMOVAL OF DEVICES.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT, EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

TIME RESTRICTIONS

A) DO NOT CLOSE OR NARROW TRAVEL LANES AS FOLLOWS:

ROAD NAME

DAY AND TIME RESTRICTIONS

1. -L- (HILLTOP RD.)

MONDAY THROUGH FRIDAY FROM 7:00 A.M. TO 9:00 A.M.

AND FROM 4:00 P.M. TO 6:00 P.M.

B) DO NOT CLOSE OR NARROW TRAVEL LANES DURING HOLIDAYS AND SPECIAL EVENTS AS FOLLOWS:

ROAD NAME

1. -L- (HILLTOP RD.)

HOLIDAY

- 1. FOR ANY EVENT THAT CREATES UNUSUALLY HIGH TRAFFIC VOLUMES, AS DIRECTED BY THE ENGINEER.
- 2. FOR NEW YEAR'S, BETWEEN THE HOURS OF 7:00 A.M. DECEMBER 31ST TO 6:00 P.M. JANUARY 2ND. IF NEW YEAR'S DAY IS ON A SATURDAY OR A SUNDAY, THEN UNTIL 6:00 P.M. THE FOLLOWING TUESDAY.
- 3. FOR EASTER, BETWEEN THE HOURS OF 7:00 A.M. THURSDAY AND 6:00 P.M. MONDAY.
- 4. FOR MEMORIAL DAY, BETWEEN THE HOURS OF 7:00 A.M. FRIDAY TO 6:00 P.M. TUESDAY.
- 5. FOR INDEPENDENCE DAY, BETWEEN THE HOURS OF 7:00 A.M. THE DAY BEFORE INDEPENDENCE DAY AND 6:00 P.M. THE DAY AFTER INDEPENDENCE DAY.

IF INDEPENDENCE DAY IS ON A SATURDAY OR SUNDAY, THEN BETWEEN THE HOURS OF 7:00 A.M. THE THURSDAY BEFORE INDEPENDENCE DAY AND 6:00 P.M. THE TUESDAY AFTER INDEPENDENCE DAY.

- 6. FOR LABOR DAY, BETWEEN THE HOURS OF 7:00 A.M. FRIDAY TO 6:00 P.M. TUESDAY.
- 7. FOR THANKSGIVING, BETWEEN THE HOURS OF 7:00 A.M. TUESDAY TO 6:00 P.M. MONDAY.

- 8. FOR CHRISTMAS, BETWEEN THE HOURS OF 7:00 A.M. THE FRIDAY
 BEFORE THE WEEK OF CHRISTMAS DAY AND 6:00 P.M. THE FOLLOWING
 MONDAY AFTER THE WEEK OF CHRISTMAS.
- 9. FOR THE HIGH POINT FURNITURE MARKET, BETWEEN THE HOURS OF 7:00 A.M. THE FRIDAY OF THE WEEK OF THE HIGH POINT FURNITURE MARKET AND 9:00 A.M. THE FOLLOWING MONDAY AFTER THE WEEK OF THE HIGH POINT FURNITURE MARKET.
- C) DO NOT STOP TRAFFIC FOR MORE THAN 15 MINUTES AS FOLLOWS:

ROAD NAME

OPERATION

1. ALL ROADS

SHIFTING TRAFFIC

D) DO NOT CONDUCT ANY HAULING OPERATIONS AGAINST THE FLOW OF TRAFFIC OF AN OPEN TRAVELWAY UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL OR OTHERWISE DIRECTED BY THE ENGINEER.

LANE AND SHOULDER CLOSURE REQUIREMENTS

- E) REMOVE LANE CLOSURE DEVICES FROM THE LANE WHEN WORK IS NOT BEING PERFORMED BEHIND THE LANE CLOSURE OR WHEN A LANE CLOSURE IS NO LONGER NEEDED, OR AS DIRECTED BY THE ENGINEER.
- F) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN 40 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN SHOULDER USING RSD 1101.04 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.
- G) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO AN UNDIVIDED FACILITY AND WITHIN 5 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.
- H) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN A LANE OF TRAVEL OF AN UNDIVIDED OR DIVIDED FACILITY, CLOSE THE LANE ACCORDING TO THE TRAFFIC CONTROL PLANS, ROADWAY STANDARD DRAWINGS OR AS DIRECTED BY THE ENGINEER. CONDUCT THE WORK SO THAT ALL PERSONNEL AND/OR EQUIPMENT REMAIN WITHIN THE CLOSED TRAVEL LANE.
- I) DO NOT WORK SIMULTANEOUSLY, ON BOTH SIDES OF AN OPEN TRAVELWAY, WITHIN THE SAME LOCATION, ON A TWO-LANE, TWO-WAY ROAD.
- J) DO NOT PERFORM WORK INVOLVING HEAVY EQUIPMENT WITHIN 15 FT OF THE EDGE OF TRAVELWAY WHEN WORK IS BEING PERFORMED BEHIND A LANE CLOSURE ON THE OPPOSITE SIDE OF THE TRAVELWAY.
- K) DO NOT INSTALL MORE THAN 0.5 MILES OF LANE CLOSURE ON HILLTOP RD., MEASURED FROM THE BEGINNING OF THE MERGE TAPER TO THE END OF THE LANE CLOSURE.
- L) DO NOT INSTALL MORE THAN ONE LANE CLOSURE, IN ANY ONE DIRECTION, ON HILLTOP ROAD.

PAVEMENT EDGE DROP OFF REQUIREMENTS

M) BACKFILL AT A 6:1 SLOPE UP TO THE EDGE AND ELEVATION OF EXISTING PAVEMENT IN AREAS ADJACENT TO AN OPENED TRAVEL LANE THAT HAS A DROP-OFF AS FOLLOWS:

BACKFILL DROP-OFFS THAT EXCEED 2 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS OF 45 MPH OR GREATER.

BACKFILL DROP-OFFS THAT EXCEED 3 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS LESS THAN 45 MPH.

BACKFILL WITH SUITABLE COMPACTED MATERIAL, AS APPROVED BY THE ENGINEER. AT NO EXPENSE TO THE DEPARTMENT.

N) DO NOT EXCEED A DIFFERENCE OF 2 INCHES IN ELEVATION BETWEEN OPEN LANES OF TRAFFIC. INSTALL ADVANCE WARNING "UNEVEN LANES" SIGNS (W8-11) 500 FT IN ADVANCE AND A MINIMUM OF ONCE EVERY MILE THROUGHOUT THE UNEVEN AREA.

TRAFFIC PATTERN ALTERATIONS

O) NOTIFY THE ENGINEER TWENTY ONE (21) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

SIGNING


P) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 100 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION.

WHEN NO WORK IS BEING CONDUCTED FOR A PERIOD LONGER THAN ONE WEEK, REMOVE OR COVER ALL ADVANCE WORK ZONE WARNING SIGNS, AS DIRECTED BY THE ENGINEER, AT NO COST TO THE DEPARTMENT.

- Q) PROVIDE PERMANENT SIGNING WITHIN THE PROJECT LIMITS.
- R) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.
- S) INSTALL BLACK ON ORANGE "DIP" SIGNS (W8-2) 500 FT IN ADVANCE OF THE UNEVEN AREA.
- T) INSTALL BLACK ON ORANGE "BUMP" SIGNS (W8-1) 500 FT IN ADVANCE OF THE UNEVEN AREA.

TRAFFIC BARRIER

U) INSTALL TEMPORARY BARRIER ACCORDING TO THE TRAFFIC CONTROL PLANS A MAXIMUM OF TWO (2) WEEKS PRIOR TO BEGINNING WORK IN ANY LOCATION. ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION, PROCEED IN CONTINUOUS MANNER TO COMPLETE THE PROPOSED WORK IN THAT LOCATION UNLESS OTHERWISE STATED IN THE TRAFFIC CONTROL PLANS OR AS DIRECTED BY THE ENGINEER.



its-ccts03/u36|Z\$\|rattic\|ratticControl\tcp\|UU%|CR(U6Z|U5)\u36|Z_Tcp3 & 4.dgn jdmi AT WZTC224239

|O-MAY-2006 |O:56 \\ets-ccfs03\u36|2\$\Traffic\TrafficControl\tcp\|O0

OJ. REFERENCE NO.	SHEET NO.
U-3612	TCP-4

PROJECT NOTES

ONCE TEMPORARY BARRIER INSTALLED AT ANY LOCATION AND NO WORK IS PERFORMED BEHIND THE TEMPORARY BARRIER FOR A PERIOD LONGER THAN TWO (2) MONTHS, REMOVE/RESET TEMPORARYBARRIER AT NO COST TO THE DEPARTMENT UNLESS OTHERWISE STATED IN THE TRAFFIC CONTROL PLANS, BARRIER IS PROTECTING A HAZARD, OR AS DIRECTED BY THE ENGINEER.

V) PROTECT THE APPROACH END OF TEMPORARY BARRIER AT ALL TIMES DURING THE INSTALLATION AND REMOVAL OF THE BARRIER BY EITHER A TRUCK MOUNTED IMPACT ATTENUATOR (MAXIMUM 72 HOURS) OR A TEMPORARY CRASH CUSHION.

PROTECT THE APPROACH END OF TEMPORARY

BARRIER FROM ONCOMING TRAFFIC AT ALL TIMES BY A TEMPORARY

CRASH CUSHION UNLESS THE APPROACH END OF TEMPORARY

BARRIER IS OFFSET FROM ONCOMING TRAFFIC AS FOLLOWS

OR AS SHOWN IN THE PLANS:

POSTED SPEED LIMIT MINIMUM OFFSET
LESS THAN 50 MPH 20 FT
50 MPH or HIGHER 30 FT

INSTALL TEMPORARY BARRIER WITH THE TRAFFIC FLOW,
BEGINNING WITH THE UPSTREAM SIDE OF TRAFFIC. REMOVE
TEMPORARY BARRIER AGAINST THE TRAFFIC FLOW,
BEGINNING WITH THE DOWNSTREAM SIDE OF TRAFFIC.

INSTALL AND SPACE DRUMS NO GREATER THAN TWICE THE POSTED SPEED LIMIT (MPH) TO CLOSE OR KEEP CLOSED THE SECTION OF THE ROADWAY UNTIL THE BARRIER CAN BE PLACED OR AFTER BARRIER IS REMOVED.

TRAFFIC CONTROL DEVICES

- W) SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER THAN TWICE THE POSTED SPEED LIMIT (MPH), EXCEPT 10 FT ON-CENTER IN RADII, AND 3FT OFF THE EDGE OF AN OPEN TRAVELWAY, WHEN LANE CLOSURES ARE NOT IN EFFECT.
- X) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFCIENT LENGTH TO CLOSE THE ENTIRE ROADWAY. STAGGER OR OVERLAP BARRICADES TO ALLOW FOR INGRESS OR EGRESS.
- Y) PLACE SETS OF THREE DRUMS PERPENDICULAR TO THE EDGE OF THE TRAVELWAY ON 500 FT CENTERS WHEN UNOPENED LANES ARE CLOSED TO TRAFFIC. THESE DRUMS SHALL BE IN ADDITION TO CHANNELIZING DEVICES.

PAVEMENT MARKINGS AND MARKERS

ROAD NAME

Z) INSTALL PAVEMENT MARKINGS AND PAVEMENT MARKERS ON THE FINAL SURFACE AS FOLLOWS:

1.	- L -	SR 1424 (HILLTOP RD.)	THERMOPLASTIC	SNOWPLOWABLE
2.	ALL	-Y- LINES	THERMOPLASTIC	PERMANENT RAISED

MARKING

AA) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS ON INTERIM LAYERS OF PAVEMENT AS FOLLOWS:

ROAD NAME MARKING MARKER

1. -L- AND ALL -Y- LINES PAINT TEMPORARY RAISED

- BB) PLACE AT LEAST TWO APPLICATIONS OF PAINT PAVEMENT MARKINGS ON THE FINAL WEARING SURFACE ON NEW ASPHALT PAVEMENT. PLACE ADDITIONAL APPLICATIONS OF PAINT UPON SUFFICIENT DRYING TIME, AS DETERMINED BY THE ENGINEER.
- CC) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.
- DD) REPLACE ANY PAVEMENT MARKINGS THAT HAVE BEEN DAMAGED BY THE END OF EACH DAY'S OPERATION.
- EE) PLACE AT LEAST TWO APPLICATIONS OF PAINT ON NEW ASPHALT WITH TEMPORARY TRAFFIC PATTERNS WHICH WILL REMAIN IN PLACE OVER THREE (3) MONTHS. PLACE ADDITIONAL APPLICATIONS OF PAINT UPON SUFFICIENT DRYING TIME, AS DETERMINED BY THE ENGINEER.

TEMPORARY/FINAL SIGNALS

FF) SHIFT AND REVISE ALL SIGNAL HEADS AS SHOWN ON THE SIGNAL PLANS.

MISCELLANEOUS

GG) IN THE EVENT A TIE-IN CANNOT BE MADE IN ONE DAYS TIME, BRING THE TIE-IN AREA TO AN APPROPRIATE ROADWAY ELEVATION, AS DETERMINED BY THE ENGINEER. PLACE BLACK ON ORANGE "LOOSE GRAVEL" SIGNS (W8-7) AND BLACK ON ORANGE "PAVEMENT ENDS" SIGNS (W8-3) 500 FT (150m) AND 1000 FT (300m) RESPECTIVELY IN ADVANCE OF THE UNEVEN AREAS. USE DRUMS TO DELINEATE THE EDGE OF ROADWAY ALONG UNPAVED AREAS.

HH) REFER TO MUTCD, PARTS 6D AND 6H1, FOR PEDESTRIAN DETOUR CONSIDERATIONS.

LOCAL NOTES

MARKER

- II) FOR STAGING OF PROPOSED 7' X 8' RCBC AT -L- STA.23+12.30. SEE STRUCTURE AND ROADWAY PLANS.
- JJ) COORDINATE WITH THE CITY OF GREENSBORO FOR SIGNAL AND PAVEMENT MARKING WORK AT THE INTERSECTION SR 1424 (HILLTOP RD.) AND ADAMS FARM PARKWAY. SEE SHEETS TCP-10 & PM-3.

APPROVED: MARCH BATE: 5/10/06

PROJECT NOTES
SHEET 2 OF 2

SCALE: NONE
DATE: 4/27/06
DWG. BY: AYL
DESIGN BY: AYL
DESIGN BY: AYL

REVIEWED BY: JI

udmi AT WZTC224239

REVISIONS

AT THE END OF EACH WORK DAY RETURN TRAFFIC TO A TWO-LANE TWO-WAY TRAFFIC PATTERN UNLESS OTHERWISE IS MENTIONED IN THE PHASING.

ENSURE DRIVEWAY ACCESS IS MAINTAINED TO ALL RESIDENCES AND BUSINESSES WITHIN THE PROJECT LIMITS DURING CONSTRUCTION.


INSTALL ALL REQUIRED PEDESTRIAN WARNING SIGNS PER PROJECT NOTE "HH" BEFORE BEGINNING ANY SIDEWALK CONSTRUCTION.

- STEP 1: INSTALL ADVANCE WORK ZONE WARNING SIGNS. SEE SHEET TCP-12.
- STEP 2: -USING RSD 1101.02, SHEET 1 OF 9, AND RSD 1101.03, SHEET 3 OF 9, PERFORM THE FOLLOWING:
 SEE SHEETS TCP-6, TCP-7 AND ROADWAY PLANS.
 - 1.-BEGIN CONSTRUCTION OF PROPOSED DRAINAGE WORK.
 - 2.-INSTALL TEMPORARY SHORING, BARRIER SUPPORTED FROM -DET- STA.14+71+/- TO -DET- STA.15+21+/- AND TEMPORARY 84" CSP RIGHT OF EXISTING CULVERT AT -L- STA.23+12.30.
 - -CONSTRUCT THE TEMPORARY ONSITE DETOUR RIGHT OF EXISTING HILLTOP RD. FROM -L- STA.18+20+/- TO -L- STA.28+71+/-, TYING TO THE EDGE AND ELEVATION OF EXISTING HILLTOP RD. (SR 1424). SEE ROADWAY PLANS.
 - -MAY BEGIN WIDENING ON BOTH SIDES OF PROPOSED -L- UP TO THE EDGE AND ELEVATION OF EXISTING HILLTOP RD.(SR 1424).
 - -MAY BEGIN WIDENING OF PROPOSED -Y1- AND -Y2- UP TO THE EDGE AND ELEVATION OF EXISTING SHIMER DR. (SR 4108) AND ALFRED DR. (SR 1601).
 - -MAY BEGIN CONSTRUCTION OF CURB & GUTTER AND SIDEWALK. SEE PROJECT NOTE "HH".
 - -AWAY FROM TRAFFIC INSTALL TEMPORARY GUARDRAIL ON RIGHT SIDE OF A TEMPORARY ONSITE DETOUR.
 SEE ROADWAY PLANS FOR STATION LOCATIONS.
- STEP 3: -USING RSD 1101.02, SHEET 1 OF 9, AND RSD 1101.03, SHEET 3 OF 9, PERFORM THE FOLLOWING:
 SEE SHEETS TCP-6, TCP-7, TCP-8 AND ROADWAY PLANS.
 - 1. INSTALL ANCHORED PORTABLE CONCRETE BARRIER (PCB) AND CRASH CUSHION ON LEFT SIDE OF TEMPORARY ONSITE DETOUR FROM -DET- STA.13+87+/- TO -DET- STA.16+00+/-.
 - 2. WORK IN CONTINUOUS MANNER TO SHIFT TRAFFIC ON TEMPORARY
 DETOUR AS FOLLOW:
 -CLOSE EXISTING EB LANE, AND PLACE TRAFFIC ON EXISTING WB
 IN ONE-LANE TWO-WAY TEMPORARY TRAFFIC PATTERN FROM
 -L- STA.18+20+/- TO -L- STA.28+71.
 - -CONSTRUCT TIE INS EB -DET- WITH EXISTING HILLTOP RD.UP TO INCLUDING FINAL LAYER OF SURFACE COURSE AT -DET- STA.10+00+/-AND -DET- STA.20+62+/-.
 - -PLACE TEMPORARY PAVEMENT MARKINGS (PAINT) AND TEMPORARY PAVEMENT MARKERS (TEMPORARY RAISED) ON TEMPORARY -DET-FROM STA.10+00+/- TO STA.20+62+/-, AND TIE IN TO EXISTING MARKINGS AND MARKERS.
 - -SHIFT TRAFFIC ON EB -DET- IN ONE-LANE TWO-WAY TEMPORARY TRAFFIC PATTERN.
 - -CONSTRUCT TIE INS WB -DET- WITH EXISTING HILLTOP RD.UP TO INCLUDING FINAL LAYER OF SURFACE COURSE AT -DET- STA.10+00+/-AND -DET- STA.20+62+/-.
 - -COMPLETE INSTALLATION OF TEMPORARY PAVEMENT MARKINGS (PAINT) AND TEMPORARY PAVEMENT MARKERS (TEMPORARY RAISED) ON TEMPORARY -DET- FROM STA.10+00+/- TO STA.20+62+/-, AND TIE IN TO EXISTING MARKINGS AND MARKERS.
 - -CLOSE PORTION OF EXISTING HILLTOP RD. FROM STA. 18+20+/- TO STA. 28+71+/-, AND OPEN TEMPORARY ONSITE DETOUR IN TWO-LANE, TWO-WAY TRAFFIC PATTERN.


PHASING


- -AWAY FROM TRAFFIC, PERFORM THE FOLLOWING:
- 1.-COMPLETE STAGE I CONSTRUCTION OF THE PROPOSED CULVERT AT -L- STA.23+12.30. SEE HYDRO AND STRUCTURE PLANS.
- 2.-CONSTRUCT TEMPORARY FABRIC WALL FROM -L- STA.22+73.30 TO -L- STA.23+51.30. SEE SHEET TCP-9 AND ROADWAY PLANS.
- 3. CONSTRUCT LEFT SIDE OF -L- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE FROM -L- STA.18+20+/TO -L- STA.28+71+/.
- 4. INSTALL PERMANENT GUARDRAIL ON THE LEFT SIDE OF -L-. SEE ROADWAY PLAN FOR STATION LOCATIONS.
- 5. COMPLETE CONSTRUCTION OF PROPOSED -Y1- AND PROPOSED -Y2-UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE, TYING TO THE EDGE AND ELEVATION OF THE LEFT SIDE OF PROPOSED -L-.
- STEP 4:-AWAY FROM TRAFFIC, INSTALL PORTABLE CONCRETE BARRIER (PCB)
 ON RIGHT SIDE OF TEMPORARY TRAFFIC PATTERN -TEMP- FROM
 -L- STA.22+28+/- TO -L- STA.23+95+/-. SEE SHEETS TCP-10 AND
 TCP-11.
 - -USING RSD 1101.02, SHEET 1 OF 9, PERFORM THE FOLLOWING: SEE SHEETS TCP-6, TCP-10, TCP-11, PM-2, PM-3 AND ROADWAY PLANS.
 - 1.-PLACE TEMPORARY MARKINGS (PAINT) AND TEMPORARY MARKERS (TEMPORARY RAISED) ON THE TOP OF PROPOSED -L- FROM STA.16+50+/TO -L- STA.44+25+/- AS SHOWN ON SHEETS TCP-10.
 - -PLACE TEMPORARY MARKINGS (PAINT) AND TEMPORARY MARKERS (TEMPORARY RAISED) ONTO -Y1- AND -Y2- IN THE FINAL TRAFFIC PATTERN AS FOLLOW:
 SEE SHEETS PM-2 AND PM-3.
 -FROM -Y1- STA.13+35+/- TO -Y1- STA.14+85+/-;
 -FROM -Y2- STA.11+03+/- TO -Y2- STA.12+40+/-.
 - 2. WORK IN CONTINUOUS MANNER TO SHIFT TRAFFIC ON THE TOP OF -L-AS FOLLOW:
 - -CLOSE WB -DET-, AND PLACE TRAFFIC ON EB -DET- IN ONE-LANE TWO-WAY TEMPORARY TRAFFIC PATTERN.
 - -CONSTRUCT TIE INS WB -DET- WITH LEFT SIDE OF -L- UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE AT -L- STA.18+20+/- AND -L- STA.28+71+/-.
 - -PLACE TEMPORARY PAVEMENT MARKINGS (PAINT) AND MARKERS (TEMPORARY RAISED) ONTO THE TOP OF PROPOSED -L- FROM STA.16+50+/- TO STA.44+25+/-, AND TIE IN TO EXISTING MARKINGS AND MARKERS.
 - -RESET CRASH CUSHION ON PCB AT -L- STA.22+28+/- AND -L- STA.23+95+/-. SEE SHEETS TCP-10 & TCP-11.
 - -SHIFT TRAFFIC ON THE TOP OF PROPOSED -L- IN TWO-LANE TWO-WAY TEMPORARY TRAFFIC PATTERN. MAINTAIN ACCESS TO -Y1- & -Y2-.
 - -AWAY FROM TRAFFIC, PERFORM THE FOLLOWING:
 - 1.-REMOVE TEMPORARY SHORING, BARRIER SUPPORTED FROM
 -DET-STA.14+71+/- TO -DET- STA.15+21+/-, AND ANCHORED PCB FROM
 LEFT SIDE OF TEMPORARY ONSITE DETOUR FROM -DET- STA.13+87+/TO -DET- STA.16+00+/-.
 - -REMOVE TEMPORARY ONSITE DETOUR FROM -L- STA.18+20+/- TO -L- STA. 28+71+/-.


- 2.COMPLETE STAGE II CONSTRUCTION OF THE PROPOSED CULVERT AT -L- STA.23+12.30. SEE HYDRO AND STRUCTURE PLANS.
- 3.CONSTRUCT RIGHT SIDE OF PROPOSED -L- UP TO BUT NOT INCLUDE THE FINAL LAYER OF SURFACE COURSE FROM STA.14+59+/- TO STA.45+00+/. SEE ROADWAY PLANS.
- 4. INSTALL FINAL SIGNAL AND COVER SIGNAL HEADS.
- STEP 5: USING RSD 1101.02, SHEET 1 OF 9, PERFORM THE FOLLOWING:
 - 1.COMPLETE PROPOSED DRAINAGE WORK.
 - 2.REMOVE PCB AND CRASH CUSHION INSTALLED IN STEP 4 FROM -L- STA.22+28+/- TO -L- STA.23+95+/-.
 - 3.COMPLETE INSTALLATION OF CURB & GUTTER AND SIDEWALK ON -L- AND -Y- LINES.
 - 4.WORK IN CONTINUOUS MANNER TO SHIFT TRAFFIC ON PROPOSED -L- IN THE FINAL TRAFFIC PATTERN AS FOLLOW:
 - -PLACE FINAL LAYER OF SURFACE COURSE AND TEMP. PAVEMENT MARKINGS (PAINT) AND MARKERS (TEMPORARY RAISED) ON TWO EB LANES AND TWO-WAY LEFT TURN LANE OF -L- FROM STA.16+50+/- TO STA.42+70+/-.SEE SHEETS PM-2 & PM-3.
 - -SHIFT EB LANE OF -TEMP- ONTO TWO EB LANES OF -L-.
 - -PLACE FINAL SURFACE COURSE AND TEMP. PAVEMENT MARKINGS (PAINT) AND MARKERS (TEMPORARY RAISED) ON PROPOSED INSIDE WB LANE OF -L- FROM STA.16+50+/- TO -L- STA.42+70+/-.
 - -SHIFT WB LANE OF -TEMP- ON PROPOSED INSIDE WB LANE OF -L-.
 - -PLACE FINAL SURFACE COURSE AND TEMP. PAVEMENT MARKINGS (PAINT) AND MARKERS (TEMPORARY RAISED) ON PROPOSED OUTSIDE WB LANE OF -L- FROM -L- STA.16+50+/- TO -L- STA.42+70+/-.
 - -REMOVE CONFLICTING PAVEMENT MARKINGS AND MARKERS, AND INSTALL FINAL PAVEMENT MARKINGS FOR PROPOSED PATTERN EAST OF HILLTOP RD. AND ADAMS FARM PARKWAY INTERSECTION. SEE SHEETS TCP-10 & PM-3.
 - -UNCOVER AND ACTIVATE FINAL TRAFFIC SIGNAL HEADS AT -L- / -Y3- INTERSECTION.
 - 5.-COMPLETE PROPOSED -L-, -Y1 AND -Y2- UP TO AND INCLUDING FINAL LAYER OF SURFASE COURSE.
 - -PLACE FINAL PAVEMENT MARKINGS (THERMOPLASTIC) AND MARKERS (SNOWPLOWABLE RAISED) IN THE FINAL TRAFFIC PATTERN IN THE FOLLOWING LOCATIONS:
 - SEE SHEETS PM-2 & PM-3. -FROM -L- STA.14+49+/- TO -L- STA.45+00+/-,
 - -FROM STA.13+35+/- TO -Y1- STA.14+85+/-, -FROM -Y2 STA.11+03+/- TO -Y2- STA.14+55+/
 - 6.REMOVE ALL TRAFFIC CONTROL DEVICES.
 - 7.OPEN ALL ROADS TO THE FINAL TRAFFIC PATTERN. SEE SHEETS PM-2 & PM-3.



\\ets-cctsU3\u36iz\\IFqtfic\IFqtficControi\tcp\iUU;ICF(U6ZiU3)\u36iz_Tcp3.qgn alyudmi AT WZTC224239








TRAFFIC MAINTAINANCE DURING CULVERT CONSTRUCTION REFER TO PHASING FOR DETAILS

- MAINTAIN TRAFFIC ON EXISTING HILLTOP RD. WHILE INSTALLING TEMPORARY SHORING, BARRIER SUPPORTED AND TEMPORARY 84" CSP RIGHT OF EXISTING CULVERT AT -L- STA.23+12.30. SEE HYDRO AND STRUCTURE PLANS FOR DETAILS.
- CONSTRUCT TEMPORARY ONSITE DETOUR.

- SHIFT TRAFFIC ONTO TEMPORARY ONSITE DETOUR IN 2-L/2-W TEMPORARY TRAFFIC PATTERN.
- COMPLETE STAGE I CONSTRUCTION OF PROPOSED CULVERT, AND CONSTRUCT TEMPORARY FABRIC WALL. SEE HYDRO AND STRUCTURE PLANS FOR DETAILS.
- CONSTRUCT PROPOSED LEFT SIDE OF -L-.

- SHIFT TRAFFIC ONTO LEFT SIDE OF -L- IN 2-L/2-W TEMPORARY TRAFFIC PATTERN.
- COMPLETE STAGE II OF PROPOSED CULVERT AT -L- STA.23+12.30, AND CONSTRUCT RIGHT SIDE OF PROPOSED -L-. SEE HYDRO AND STRUCTURE PLANS FOR DETAILS.

- PLACE TRAFFIC ON NEWLY CONSTRUCTED -L- INTO FINAL TRAFFIC PATTERN.



TRAFFIC MAINTAINANCE
DURING CULVERT CONSTRUCTION
AT -L- STA.23+12.30

DATE: 05/01/06

DWG. BY: AYL

DESIGN BY: AYL


REVIEWED BY: JI





+12.30


REVISIONS


CADD FILE














TRANSPORTATION

OF

DEPT

HIGHWAYS

OF

SION

S


RALEIGH

CAROLINA

NORTH

0F

STATE




END

ROAD WORK G20-2a 48"X24"

ROADWAYS INTERSECTING ALONG 2 WAY UNDIVIDED WORK ZONE (Y-LINES)

TWO-WAY UNDIVIDED & URBAN FREEWAYS (L-LINES)




GENERAL NOTES


- USE FLUORESCENT ORANGE SHEETING (TYPE VII OR HIGHER) ON ALL ADVANCED WORK ZONE SIGNS.
- DO NOT INSTALL ADVANCE WARNING SIGNS MORE THAN 3 DAYS PRIOR TO BEGINNING OF WORK.
- SIGNS SHOWN ARE REQUIRED FOR WORK ZONES THAT WILL REMAIN IN EFFECT OVERNIGHT. FOR SHORT-TERM DAILY MAINTENANCE TYPE OPERATIONS, THIS SIGNING APPLICATION IS OPTIONAL; MAY USE ONLY APPLICABLE ROADWAY STANDARD DRAWINGS INSTEAD. HOWEVER, IF THIS SIGNING APPLICATION IS USED, SIGNS MAY BE PORTABLE MOUNTED.
- ALL SIGN SPACING DIMENSIONS ARE APPROXIMATE, FIELD ADJUST AS NECESSARY OR AS DIRECTED.
- USE 3LB STEEL U-CHANNEL POST OR 4" X 4" WOOD POST FOR ALL WORK ZONE SIGNS. 3LB STEEL U-CHANNEL POSTS MUST MEET THE REQUIREMENTS OF STANDARD SPECIFICATION SECTION 1094-1(B), MAY BE GALVANIZED STEEL, OR MAY BE PAINTED GREEN BY THE POST MANUFACTURER. SQUARE STEEL TUBING POSTS HAVING EQUIVALENT STRENGTH OF THE 3 LB STEEL U-CHANNEL POST ARE ALSO ACCEPTABLE FOR USE. ERECT SIGNS PER ROADWAY STANDARD DRAWING 1110.01. PAYMENT FOR WOOD POSTS, 3LB STEEL U-CHANNEL AND SQUARE STEEL TUBING POSTS WITH SIGNS WILL BE MADE ACCORDING TO STANDARD SPECIFICATION "WORK ZONE SIGNS" SECTION 1110.
- WHEN NECESSARY, USE SPLICING IN ACCORDANCE WITH ROADWAY STANDARD DRAWING NO. 1110.01. REMOVE ENTIRE POST WHEN REMOVING SIGNS WITH SPLICED POSTS.

CONSTRUCTION LIMITS --

- DO NOT BACK BRACE SIGN SUPPORTS.



SHEET 1 OF 1



UNDIVI							
DVANCED	WORK	ZON	١E	WAR	NING	SIGN	IS
NONE		ONGON	F HN C	^		REVIS	101
/21/05	2	Art C	W edge	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		7–98	10

DETAIL DRAWING FOR TWO-WAY

NE	ON OF H
/05	
YL	
YL	
I NA/	TRANSPITE

REVISIONS 7_98 | 10/01 10-98 03/04 01/01