TIP PROJECT

STATE OF NORTH CAROLINA DIVISION OF HIGHWAYS

PLAN FOR PROPOSED TRAFFIC CONTROL, MARKING & DELINEATION

CUMBERLAND COUNTY

ROADWAY STANDARD DRAWINGS

THE FOLLOWING ROADWAY STANDARDS AS APPEAR IN "ROADWAY STANDARD DRAWINGS"-PROJECT SERVICES UNIT-N.C. DEPARTMENT OF TRANSPORTATION-RALEIGH, N.C., DATED JULY 2006 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

TITLE
TEMPORARY LANE CLOSURES
TEMPORARY ROAD CLOSURES
TEMPORARY SHOULDER CLOSURES
TRAFFIC CONTROL DESIGN TABLES
STATIONARY WORK ZONE SIGNS
PORTABLE WORK ZONE SIGNS
FLASING ARROW PANELS
DRUM
CONES
BARRICADES - TYPE III
FLAGGING DEVICES
SKINNY DRUM
PAVEMENT MARKINGS - LINE TYPES & OFFSETS
PAVEMENT MARKINGS - DIVIDED AND UNDIVIDED ROADWAY
PAVEMENT MARKINGS - INTERSECTIONS
PAVEMENT MARKINGS - TURN LANES
PAVEMENT MARKINGS - THRU LANE DROPS
PAVEMENT MARKINGS - PEDESTRIAN CROSSWALKS
PAVEMENT MARKINGS - SYMBOLS AND WORD MESSAGES
PAVEMENT MARKER SPACING
SNOWPLOWABLE RAISED PAVEMENT MARKERS

INDEX OF SHEETS

SHEET NO.	TITLE
TCP-1	LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS, LEGEND AND INDEX OF SHEETS
TCP-2	PROJECT NOTES
TCP-3	PHASE I PHASING
TCP-4 THRU TCP-6	PHASE I DETAILS
TCP-7	PHASE II PHASING
TCP-8 THRU TCP-10	PHASE II DETAILS
TCP-11	PHASE III PHASING
TCP-12 THRU TCP-14	PHASE III DETAILS
TCP-15 THRU TCP-17	CLOSURE DETAILS
TCP-18	DETAIL DRAWING FOR TWO-WAY UNDIVIDED AND URBAN FREEWAYS ADVANCED WORK ZONE WARNING SIGNS
TCP-19	SIGN DESIGN
PM-1 THRU PM-3	PAVEMENT MARKING PLANS

LEGEND

GENERAL

DIRECTION OF TRAFFIC FLOW

NORTH ARROW

----- PROPOSED PVMT. ----- EXIST. PVMT.

STATE PROJECT REFERENCE NO.

TCP-1

Y-4806AA

WORK AREA

REMOVAL OF EXISTING PAVEMENT

TRAFFIC CONTROL DEVICES

Ⅲ TYPE II BARRICADE

TYPE III BARRICADE

CONE

DRUM

FLASHING ARROW PANEL (TYPE C)

TYPE 'B' WARNING LIGHT

- STATIONARY SIGN

4 -----

PORTABLE SIGN

STATIONARY OR PORTABLE SIGN

WARNING FLAGS

---- CRASH CUSHION

CHANGEABLE MESSAGE SIGN (CMS)

TRUCK MOUNTED IMPACT ATTENUATOR (TMIA)

POLICE

FLAGGER

PAVEMENT MARKINGS

CRYSTAL/CRYSTAL PAVEMENT MARKER

♦ YELLOW/YELLOW PAVEMENT MARKER

CRYSTAL/RED PAVEMENT MARKER

PAVEMENT MARKING SYMBOLS

PLAN REVIEWED BY: N.C.D.O.T. WORK ZONE TRAFFIC CONTROL UNIT

STUART BOURNE, P.E. TRAFFIC CONTROL ENGINEER

STEVE KITE, P.E. TRAFFIC CONTROL PROJECT ENGINEER

TRAFFIC CONTROL PROJ. DESIGN ENGINEER

TRAFFIC CONTROL DESIGN ENGINEER

TRAFFIC CONTROL DESIGN ENGINEER

J.A. WILES

J.A. WILES

DESIGN ENGINEER

J.A. WILES

DESIGN TECHNICIAN

GENERAL NOTES

SHEET NO. PROJ. REFERENCE NO. Y-4806AA TCP-2

A) ADAPT THE TRAFFIC CONTROL PLANS, WHEN DIRECTED BY THE ENGINEER, TO MEET FIELD CONDITIONS TO PROVIDE SAFE AND ÉFFICIENT TRAFFIC MOVEMENT. CHÂNGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS AND ROADWAY DETAILS ARE NOT ATTAINABLE, OR RESULT IN DUPLICATE, OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING OR REMOVAL OF DEVICES.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT, EXCEPT WHEN OTHERWISE NOTED IN THE PLAN, OR DIRECTED BY THE ENGINEER.

TIME RESTRICTIONS

B) DO NOT STOP TRAFFIC FOR MORE THAN 15 MINUTES AS FOLLOWS:

ROAD NAME ALL ROADS

OPERATION TRAFFIC SHIFTS

LANE AND SHOULDER CLOSURE REQUIREMENTS

- C) REMOVE LANE CLOSURE DEVICES FROM THE LANE WHEN WORK IS NOT BEING PERFORMED BEHIND THE LANE CLOSURE OR WHEN A LANE CLOSURE IS NO LONGER NEEDED, OR AS DIRECTED BY THE ENGINEER.
- D) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN 15 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN SHOULDER USING ROADWAY STANDARD DRAWING NO. 1101.04 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.
- E) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO AN UNDIVIDED FACILITY AND WITHIN 5 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO A DIVIDED FACILITY AND WITHIN 10 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

- F) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN A LANE OF TRAVEL OF AN UNDIVIDED OR DIVIDED FACILITY, CLOSE THE LANE ACCORDING TO THE TRAFFIC CONTROL PLANS, ROADWAY STANDARD DRAWINGS OR AS DIRECTED BY THE ENGINEER. CONDUCT THE WORK SO THAT ALL PERSONNEL AND/OR EQUIPMENT REMAIN WITHIN THE CLOSED TRAVEL LANE.
- G) DO NOT WORK SIMULTANEOUSLY, ON BOTH SIDES OF AN OPEN TRAVELWAY, WITHIN THE SAME LOCATION. ON A TWO-LANE, TWO-WAY ROAD.
- PROVIDE TRAFFIC CONTROL FOR APPROPRIATE LANE CLOSURES FOR SURVEYING DONE BY THE DEPARTMENT.

PAVEMENT EDGE DROP OFF REQUIREMENTS

- I) BACKFILL AT A 6:1 SLOPE UP TO THE EDGE AND ELEVATION OF EXISTING ROADWAY IN AREAS ADJACENT TO AN OPENED TRAVEL LANE THAT HAS A DROP-OFF AS FOLLOWS:
 - -BACKFILL DROP-OFFS THAT EXCEED 2 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS OF 45 MPH OR GREATER.
 - -BACKFILL DROP-OFFS THAT EXCEED 3 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS LESS THAN 45 MPH.
 - -BACKFILL WITH SUITABLE COMPACTED MATERIAL, AS APPROVED BY THE ENGINEER, AT NO EXPENSE TO THE DEPARTMENT.
- J) DO NOT EXCEED A DIFFERENCE OF 1.5 INCHES IN ELEVATION BETWEEN OPEN LANES OF TRAFFIC. INSTALL ADVANCE WARNING "UNEVEN LANES" SIGNS (W8-11) 500 FT IN ADVANCE.

TRAFFIC PATTERN ALTERATIONS

NOTIFY THE ENGINEER TWENTY ONE (21) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

SIGNING

K) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 40 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION.

WHEN NO WORK IS BEING CONDUCTED FOR A PERIOD LONGER THAN ONE WEEK, REMOVE OR COVER ALL ADVANCE WORK ZONE WARNING SIGNS, AS DIRECTED BY THE ENGINEER, AT NO COST TO THE DEPARTMENT.

- M) PROVIDE PERMANENT SIGNING.
- N) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.
- O) INSTALL BLACK ON ORANGE "DIP" SIGNS (W8-2) 500 FT IN ADVANCE OF THE UNEVEN AREA.
- P) INSTALL BLACK ON ORANGE "BUMP" SIGNS (W8-1) 500 FT IN ADVANCE OF THE UNEVEN AREA.

TRAFFIC CONTROL DEVICES

- Q) SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER THAN TWICE THE POSTED SPEED LIMIT (MPH), EXCEPT 10 FT ON-CENTER IN RADII, AND 3 FT OFF THE EDGE OF AN OPEN TRAVELWAY, WHEN LANE CLOSURES ARE NOT IN EFFECT.
- R) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY. STAGGER OR OVERLAP BARRICADES TO ALLOW FOR INGRESS OR EGRESS.

PAVEMENT MARKINGS AND MARKERS

- S) INSTALL PAVEMENT MARKINGS AND PAVEMENT MARKERS ON THE FINAL SURFACE AS FOLLOWS:
 - MARKING MARKER ROAD NAME 1. ALL ROADS SNOWPLOWABLE RAISED THERMOPLASTIC
- T) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS ON INTERIM LAYERS OF PAVEMENT AS FOLLOWS:


ROAD NAME 1. ALL ROADS MARKING PAINT

MARKER NONE

- U) REPLACE ANY PAVEMENT MARKINGS THAT HAVE BEEN DAMAGED BY THE END OF EACH DAY'S OPERATION.
- V) PLACE AT LEAST TWO APPLICATIONS OF PAINT ON NEW ASPHALT WITH TEMPORARY TRAFFIC PATTERNS WHICH WILL REMAIN IN PLACE OVER THREE (3) MONTHS. PLACE ADDITIONAL APPLICATIONS OF PAINT UPON SUFFICIENT DRYING TIME, AS DETERMINED BY THE ENGINEER.
- W) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.

MISCELLANEOUS

- X) POLICE MAY BE USED TO MAINTAIN TRAFFIC THROUGH THE WORK AREA AND/OR INTERSECTIONS, AS DIRECTED BY THE ENGINEER.
- IN THE EVENT A TIE-IN CANNOT BE MADE IN ONE DAYS TIME, BRING THE TIE-IN AREA TO AN APPROPRIATE ROADWAY ELEVATION, AS DETERMINED BY THE ENGINEER. PLACE BLACK ON ORANGE "DIP" SIGNS (W8-2) AND OR "BUMP" SIGNS IN ADVANCE OF THE UNEVEN AREAS. USE DRUMS TO DELINEATE THE EDGE OF ROADWAY ALONG UNPAVED AREAS.
- Z) PROTECT PEDESTRIANS WHEN THEY ARE IN THE VICINITY OF AREAS OF OPEN EXCAVATION SUCH AS CATCH BASIN CONSTRUCTION OR JACK AND BORE PITS. INSTALL ORANGE CONSTRUCTION FENCING (I.E. TREE PROTECTION BARRICADE) AROUND THOSE AREAS IN ORDER TO KEEP PEDESTRIANS AT A SAFE DISTANCE.



PROJECT NOTES

SCALE:	NONE	ON
DATE:	7/9/08	
DWG. BY:	AW	
DESIGN BY:	AW	
REVIEWED BY:	TB	^% <u>*</u>

ON OF	REVISIONS	
CATO WORTH OTHER		
CONTROL	CADD	

PROJ. REFERENCE NO.	SHEET NO.
Y-4806AA	TCP-3

PHASING

PHASE I

NOTES: RETURN TRAFFIC TO THE EXISTING PATTERN AT THE END OF EACH WORK DAY UNLESS OTHERWISE STATED IN THE PHASING OR DIRECTED BY THE ENGINEER.

COMPLETE ANY PROPOSED CONSTRUCTION IN SUCH A MANNER THAT PONDING OF WATER WILL NOT OCCUR IN THE TRAVEL LANE.


PRIOR TO ANY CONSTRUCTION OPERATIONS, PLACE ADVANCED SIGNING IN ACCORDANCE WITH NCDOT DETAIL SHOWN ON SHEET TCP-18.

- STEP 1 PRIOR TO BEGINNING ANY PROPOSED PHASE I CONSTRUCTION, ALTER THE EXISTING TRAFFIC PATTERN AS DETAILED BELOW. REFER TO SHEETS TCP-4 THRU TCP-6.
 - * CLOSE McIVER STREET EASTBOUND RIGHT THROUGH LANE AS SHOWN ON SHEET TCP-4.
 - * CLOSE THE EASTBOUND RUSSELL STREET RIGHT THROUGH LANE BETWEEN ROBESON STREET AND WINSLOW STREET. SEE SHEET TCP-4.
 - * CLOSE THE EXISTING PARKING SPACES ON THE SOUTH SIDE OF RUSSELL STREET BETWEEN WINSLOW STREET AND RAY AVENUE AS DETAILED ON SHEETS TCP-4 AND TCP-5.
 - * CLOSE SOUTH LEG OF WILLIAMS STREET AT RUSSELL STREET AND DETOUR PEDESTRIAN TRAFFIC AS SHOWN ON SHEET TCP-15 ONLY DURING DRAINAGE CONSTRUCTION.
 - * INSTALL TYPE III BARRICADES AS SHOWN ON SHEET TCP-6 TO PERMANENTLY CLOSE DONALDSON STREET / WORTH STREET GRADE CROSSING. REVISE PAVEMENT MARKINGS AND SIGNING ON WORTH STREET AS SHOWN ON TCP-6.

PLACE TEMPORARY PEDESTRIAN CROSSWALK AND WARNING SIGNS JUST WEST OF RAY AVENUE AS SHOWN ON SHEET TCP-5. DETOUR RUSSELL STREET PEDESTRIAN TRAFFIC AS SHOWN ON SHEETS TCP-4 THROUGH TCP-6.


- STEP 2 WHILE MAINTAINING EASTBOUND AND WESTBOUND TRAFFIC ON RUSSELL STREET IN THE ABOVE MENTIONED ALTERED PATTERNS, CONSTRUCT THE FOLLOWING:
 - * RUSSELL STREET SOUTH SIDE PROPOSED DRAINAGE, C&G AND SIDEWALK FROM -L- STA. 13+75 UP TO AND INCLUDING THE SOUTHWEST RADIUS OF RUSSELL AND WINSLOW STREETS. SEE
 - * RUSSELL STREET SOUTH SIDE PROPOSED DRAINAGE, C&G AND SIDEWALK FROM AND INCLUDING THE SE RADIUS OF RUSSELL AND WINSLOW STREETS TO -L- STA. 22+68. REFER TO SHEETS TCP-4 AND TCP-5. AS SHOWN ON SHEET TCP-4, STAGE CONSTRUCTION OF THE SW & SE RADII OF RUSSELL AND WINSLOW STREETS SO THAT NORTHBOUND WINSLOW STREET PEDESTRIANS HAVE ACCESS TO ONE OF THOSE RADII AT ALL TIMES. WHEN CONSTRUCTION OF THOSE RADII ENCORACHES UPON WINSLOW STREET TRAFFIC, CLOSE THE ADJACENT LANE AS SHOWN ON SHEET TCP-4.


NOTE: STAGE CONSTRUCTION OF ABOVE PROPOSED DRAINAGE SO THAT A POSITIVE FLOW IS MAINTAINED. REFER TO THE ROADWAY CONSTRUCTION PLANS AND SHEETS TCP-4 AND TCP-5 FOR FLOW INDICATORS.




PHASE I PHASING


ALE:	NONE	OH
TE:	7/9/08	A A CO
/G. BY:	AW	· .(
SIGN BY:	AW	
	TO	~ /c 01








PROJ. REFERENCE NO. SHEET NO. TCP-6




ALL PAVEMENT MARKINGS AND TRAFFIC PATTERNS ON THIS SHEET ARE EXISTING UNLESS OTHERWISE NOTED

1616 EAST MILLBROOK ROAD, SUITE 310 RALEIGH, NORTH CAROLINA 27609 PHONE: (919) 876-6888



PHASE	I DETAILS
 STA. $33 + 00$	TO _L_ STA. 41+00



ON OF W	REVISIONS	5
Let ON MONTH OF A		
CONTROL	CADD File	

PROJ. REFERENCE NO.	SHEET NO.
Y-4806AA	TCP-7
	101-1

PHASING

PHASE II

NOTES: RETURN TRAFFIC TO THE EXISTING PATTERN AT THE END OF EACH WORK DAY UNLESS OTHERWISE STATED IN THE PHASING OR DIRECTED BY THE ENGINEER.

COMPLETE ANY PROPOSED CONSTRUCTION IN SUCH A MANNER THAT PONDING OF WATER WILL NOT OCCUR IN THE TRAVEL LANE.

- STEP 1 PRIOR TO BEGINNING ANY PROPOSED PHASE II CONSTRUCTION, PERFORM THE FOLLOWING:
 - * MAINTAIN MCIVER STREET EASTBOUND TRAFFIC IN ITS PHASE I PATTERN. SEE SHEET TCP-8.
 - * MAINTAIN EASTBOUND RUSSELL STREET TRAFFIC BETWEEN ROBESON STREET AND WINSLOW STREET IN ITS PHASE I PATTERN. SEE SHEET TCP-8.
 - * MAINTAIN EASTBOUND RUSSELL STREET TRAFFIC BETWEEN WINSLOW STREET AND RAY AVENUE IN ITS PHASE I PATTERN. SEE SHEETS TCP-8 & TCP-9.
 - * CHANNELIZE THE RUSSELL STREET RIGHT EASTBOUND LANE BETWEEN RAY AVENUE AND GILLESPIE STREET AS SHOWN ON SHEETS TCP-9 AND TCP-10.
- STEP 2 PERFORM THE FOLLOWING SIMULTANEOUSLY:
 - * USING RSD 1101.02, CLOSE RIGHT WESTBOUND LANE OF RUSSELL STREET EAST OF THE
 - GILLESPIE STREET ÍNTERSECTION AS SHOWN ON SHEET TCP-10.

 * REOPEN WILLIAMS STREET SOUTH OF RUSSELL STREET TO TRAFFIC AS SHOWN ON SHEET TCP-9.
 - * CLOSE WORTH STREET AS SHOWN ON SHEET TCP-10.
 - * CLOSE WESTBOUND RUSSELL STREET TO TRAFFIC AND DETOUR THAT TRAFFIC AS SHOWN
 - ON SHEETS TCP-8 THROUGH TCP-10.
 * CLOSE WILLIAMS STREET NORTH OF RUSSELL STREET. SEE TCP-9.
 - * CLOSE RAY AVENUE. SEE TCP-9.
 - * CLOSE MAXWELL STREET. SEE TCP-9.
 * CLOSE DONALDSON STREET. SEE TCP-10.
 - * CLOSE THE GILLESPIE STREET NB LEFT TURN LANE. SEE SHEET TCP-10.

DETOUR RUSSELL STREET PEDESTRIAN TRAFFIC AS SHOWN ON SHEETS TCP-8 THROUGH TCP-10.


STEP 3 ONCE WESTBOUND RUSSELL STREET IS CLOSED, CONSTRUCT THE NORTH SIDE OF RUSSELL STREET AS SHOWN ON SHEETS TCP-8 THROUGH TCP-10 UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. THIS INCLUDES ALL DRAINAGE CALLED OUT ON SHEETS TCP-8 THROUGH TCP-10.

PROVIDE FOR DRIVEWAY INGRESS AND EGRESS AS DETAILED ON SHEETS TCP-8 THROUGH TCP-10. WHEN POSSIBLE, MAINTAIN ACCESS TO THE PREVIOUSLY CONSTRUCTED SIDEWALKS IN FRONT OF AFFECTED BUSINESSES.

COMPLETE SOUTH SIDE CONSTRUCTION AS SHOWN ON SEE SHEETS TCP-9 AND TCP-10 FROM STA. 26+33 TO STA. 39+21.


STEP 4 REFER TO SHEETS TCP-12 THROUGH TCP-14. PLACE TEMPORARY PAINT PAVEMENT MARKINGS ON WESTBOUND RUSSELL STREET AND REOPEN TO TRAFFIC.


NOTE: STAGE CONSTRUCTION OF ABOVE PROPOSED DRAINAGE SO THAT A POSITIVE FLOW IS MAINTAINED. REFER TO THE ROADWAY CONSTRUCTION PLANS AND SHEETS TCP-8 THROUGH TCP-10 FOR FLOW INDICATORS.





PHASE II PHASING

:	NONE	, o
	7/9/08	
BY:	AW	
N BY:	AW	
	TD	7









PROJ. REFERENCE NO.	SHEET NO.
Y-4806AA	TCP-11

PHASING

PHASE III

NOTES: RETURN TRAFFIC TO THE EXISTING PATTERN AT THE END OF EACH WORK DAY UNLESS OTHERWISE STATED IN THE PHASING OR DIRECTED BY THE ENGINEER.

COMPLETE ANY PROPOSED CONSTRUCTION IN SUCH A MANNER THAT PONDING OF WATER WILL NOT OCCUR IN THE TRAVEL LANE.

- STEP 1 PRIOR TO BEGINNING ANY PROPOSED PHASE III CONSTRUCTION, SIMULTANEOUSLY PERFORM THE FOLLOWING:
 - * MAINTAIN MCIVER STREET EASTBOUND TRAFFIC IN ITS PREVIOUS PATTERN. SEE SHEET TCP-12. PLACE TEMP. PAVEMENT MARKING ARROW AS SHOWN ON SHEET TCP-12.
 - * CLOSE ROBESON STREET SB LEFT TURN LANE AS SHOWN ON SHEET TCP-12.
 - * CLOSE EXISTING EASTBOUND RUSSELL STREET AS SHOWN ON SHEETS TCP-12 THRU TCP-14. * DETOUR EASTBOUND RUSSELL STREET TRAFFIC AS SHOWN ON SHEETS TCP-12 THRU TCP-14.
 - * CLOSE WILLIAMS STREET SOUTH OF RUSSELL STREET AS SHOWN ON SHEET TCP-16.
 - * CONTINUE TO CLOSE WORTH STREET AS SHOWN ON SHEET TCP-16.

DETOUR RUSSELL STREET PEDESTRIAN TRAFFIC AS SHOWN ON SHEETS TCP-12 THROUGH TCP-14.


STEP 2 ONCE EASTBOUND RUSSELL STREET IS CLOSED, CONSTRUCT THE SOUTH SIDE OF RUSSELL STREET AS SHOWN ON SHEETS TCP-12 THROUGH TCP-14 UP TO AND INCLUDING THE FINAL LAYER OF SURFACE COURSE. THIS INCLUDES ANY REMAINING SOUTH SIDE PORTIONS OF CURB & GUTTER AND SIDEWALK. SEE STA. 22+69 -L- TO STA. 25+38 -L-.

PROVIDE FOR DRIVEWAY INGRESS AND EGRESS AS DETAILED ON SHEETS TCP-12 THROUGH TCP-14. WHEN POSSIBLE, MAINTAIN ACCESS TO THE PREVIOUSLY CONSTRUCTED SIDEWALKS IN FRONT OF AFFECTED BUSINESSES.

STEP 3 PLACE THE FINAL LAYER OF SURFACE COURSE ON THE WESTBOUND LANES (PREVIOUSLY CONSTRUCTED NORTH SIDE) OF RUSSELL STREET. USE ALTERNATE LANE CLOSURES AS PER RSD 1101.02.


PERFORM MILLING AND OVERLAY OF FINAL SURFACE COURSE FROM MAINLINE STA. 39+12 TO STA. 43+00. AT THE DIRECTION OF THE ENGINEER, USE A POLICE OFFICER TO CONTROL TRAFFIC THROUGH THE GILLESPIE STREET INTERSECTION DURING THIS OPERATION. USE ALTERNATE LANE CLOSURES AS PER RSD 1101.02 AS NEEDED ON RUSSELL STREET EAST OF THE GILLESPIE STREET INTERSECTION.


STEP 4 PLACE FINAL PAVEMENT MARKINGS ON RUSSELL STREET AS PER SHEETS PM-1 THROUGH PM-3.
USE ALTERNATE LANE CLOSURES AS PER RSD 1101.02. OPEN FACILITY TO FINAL TRAFFIC PATTERN.





PHASE III PHASING


: NONE		, 0
	7/9/08	3 40
BY:	AW	a .
N BY:	AW	
	76	^>






















ROADWAYS INTERSECTING ALONG 2 WAY UNDIVIDED WORK ZONE (Y-LINES)




GENERAL NOTES

- USE FLUORESCENT ORANGE SHEETING (TYPE VII OR HIGHER) ON ALL ADVANCED WORK ZONE SIGNS.
- DO NOT INSTALL ADVANCE WARNING SIGNS MORE THAN 3 DAYS PRIOR TO BEGINNING OF WORK.
- SIGNS SHOWN ARE REQUIRED FOR WORK ZONES THAT WILL REMAIN IN EFFECT OVERNIGHT. FOR SHORT-TERM DAILY MAINTENANCE TYPE OPERATIONS, THIS SIGNING APPLICATION IS OPTIONAL; MAY USE ONLY APPLICABLE ROADWAY STANDARD DRAWINGS INSTEAD. HOWEVER, IF THIS SIGNING APPLICATION IS USED, SIGNS MAY BE PORTABLE MOUNTED.
- ALL SIGN SPACING DIMENSIONS ARE APPROXIMATE, FIELD ADJUST AS NECESSARY OR AS DIRECTED.
- USE 3LB STEEL U-CHANNEL POST OR 4" X 4" WOOD POST FOR ALL WORK ZONE SIGNS. 3LB STEEL U-CHANNEL POSTS MUST MEET THE REQUIREMENTS OF STANDARD SPECIFICATION SECTION 1094-1(B), MAY BE GALVANIZED STEEL, OR MAY BE PAINTED GREEN BY THE POST MANUFACTURER. SQUARE STEEL TUBING POSTS HAVING EQUIVALENT STRENGTH OF THE 3 LB STEEL U-CHANNEL POST ARE ALSO ACCEPTABLE FOR USE. ERECT SIGNS PER ROADWAY STANDARD DRAWING 1110.01. PAYMENT FOR WOOD POSTS, 3LB STEEL U-CHANNEL AND SQUARE STEEL TUBING POSTS WITH SIGNS WILL BE MADE ACCORDING TO STANDARD SPECIFICATION "WORK ZONE SIGNS" SECTION 1110.
- WHEN NECESSARY, USE SPLICING IN ACCORDANCE WITH ROADWAY STANDARD DRAWING NO. 1110.01. REMOVE ENTIRE POST WHEN REMOVING SIGNS WITH SPLICED POSTS.
- DO NOT BACK BRACE SIGN SUPPORTS.
- ** TWO-WAY UNDIVIDED ADVANCE WARNING SIGN CONFIGURATION MAY BE USED ON URBAN MULTI-LANE FACILITIES WHERE CONDITIONS LIMIT THE USE OF DUAL MOUNTED SIGNS AS DETERMINED BY THE ENGINEER.



SHEET 1 OF 1

10/01 03/04 11/04



	DRAWING			
UNDIVIDE				
ADVANCED V	NORK ZOI	NE WARN	ING SIC	SNE

ADVANOLL	WOINT ZOIL WAINTI	10	OTG	10
NONE	OHGINEED "		REVI	SIONS
	HORTH CAROLAGE	7	-98	10/01
ſ:	O SECTION OF THE PROPERTY OF T	1	0-98	03/04
BY:		0	1/01	11/04
D BY:	CONT ROL	CADD		

OJ. REFERENCE NO.	SHEET NO.		
Y-4806AA	TCP-19		

REVISIONS

