	PHASE I
NOTES:	 IN PHASING BELOW "RSD" REFERS TO NCDOT ROADWAY STAND MAINTAIN EXISTING TRAFFIC PATTERNS IN PHASE I. IN PHASES I, II AND III, PROPOSED CONSTRUCTION IS UP INCLUDING THE FINAL LAYER OF SURFACE COURSE, UNLESS REFER TO LOCAL NOTES 3 AND 4 ON SHEET TMP-2 FOR WORK THROUGH PHASE IV.
<u>STEP 1</u>	
	L ADVANCE WARNING SIGNS ON -L- LINE AND ALL -Y- LINES. U 3 OF 3 FOR FOR ADVANCE WORK ZONE SIGNS.
STEP 2	
	ROM TRAFFIC, BEGIN CONSTRUCTION OF ROADWAY AND GUARDRAIL FOLLOWING PROPOSED (SEE SHEETS TMP-4 THRU TMP-9): -L- STA 16+50± T0 -L- STA 19+50± -L- STA 20+50± T0 -L- STA 27+20± -L- STA 28+50± T0 -L- STA 32+80± -L- STA 32+95± T0 -L- STA 40+75± -L- STA 41+10± T0 -L- STA 51+00± -DET2- STA 11+75± T0 -DET2- STA 16+00± -L- STA 59+85± T0 -L- STA 62+70± -L- STA 69+00± T0 -L- STA 71+55± -L- STA 16+50± T0 -L- STA 18+00± (PAVING OF PROP. SHLD
OF EXIS	RSD 1101.02 (SHEET 1 OF 15), BEGIN PROPOSED WIDENING AND STING ROADWAY AND GUARDRAIL INSTALLATION AT THE FOLLOWIN HEETS TMP-4 THRU 9):
	-L- STA 10+00± TO -L- STA 16+50± (LEFT) -L- STA 19+50± TO -L- STA 20+50± (LEFT) -DET2- STA 15+10± TO -DET2- STA 16+00± (LEFT) -L- STA 63+00± TO -L- STA 65+70± (LEFT) -L- STA 65+00± TO -L- STA 69+00± (RIGHT) -L- STA 72+40± TO -L- STA 73+75± (LEFT) -L- STA 73+25± TO -L- STA 77+00± (RIGHT) -L- STA 10+00± TO -L- STA 16+50± (PAVING OF PROP. SHLD
CONSTRU	RSD 1101.02 (SHEET 1 OF 15) AND FLAGGERS, REMOVE EXISTIN JCT 66" DRAINAGE STRUCTURE #0510 AND INSTALL PIPES ON NC , (SEE LOCAL NOTES 1 & 2).
USING R	RSD 1101.02 (SHEET 1 OF 15), BEGIN CONSTRUCTION OF -Y1
	PHASE II
STEP 1	
JSING R	RSD 1101.02 (SHEET 1 OF 15), COMPLETE THE FOLLOWING (SEE
	 WEDGE TIE TO EXISTING PAVEMENT AND PLACE TEMPORARY MARKERS AS SHOWN FROM -DET2- STA 11+75± TO -DET2- S INSTALL TEMPORARY GUARDRAIL ALONG -DET2- WB LANE (S SHIFT TRAFFIC TO -DET2-
STEP 2	
	RSD 1101.02 (SHEET 1 OF 15), CONSTRUCT PROPOSED ROADWAY AIL AT THE FOLLOWING LOCATIONS (SEE SHEET TMP-10):
	-DET1- STA 11+15± TO -DET1- STA 21+30±
	200 1101 00 (CULET 1 OF 15) CONCEDUCE DEODOCED WEDENING
	RSD 1101.02 (SHEET 1 OF 15), CONSTRUCT PROPOSED WIDENING FOLLOWING LOCATIONS (SEE SHEET TMP-10):

о Lı мн

24

PHASING

STEP 1 DARD DRAWING. USING RSD 1101.02 (SHEET 1 OF 15), COMPLETE THE FOLLOWING (SEE SHEET TMP-11): TO BUT NOT OTHERWISE NOTED. - WEDGE TIES TO EXISTING PAVEMENT AND PLACE TEMPORARY PAVEMENT MARKINGS AND IN PHASE I MARKERS AS SHOWN FROM -DET1- STA 11+15± TO -DET1- STA 21+50± - INSTALL TEMPORARY GUARDRAIL ALONG -DET1- EB LANE (SEE ROADWAY PLANS) - SHIFT TRAFFIC TO -DET1-- CLOSE - Y2- STA 10+00± T0 - Y2- STA 13+00± JSE RSD 1101.01, <u>STEP 2</u> USING RSD 1101.02 (SHEET 1 OF 15), CONSTRUCT PROPOSED ROADWAY AND INSTALL GUARDRAIL AT THE FOLLOWING LOCATIONS (SEE SHEET TMP-11): INSTALLATION -L- STA 51+00± TO -L- STA 58+00± -Y2- STA 10+00± T0 -Y2- STA 13+15± TEMPORARY TIE FROM -L- TO -DET1-<u>STEP 3</u> USING RSD 1101.02 (SHEET 1 OF 15), COMPLETE THE FOLLOWING (SEE SHEET TMP-12): D. LEFT) - WEDGE TIES TO EXISTING PAVEMENT AND -L- AND PLACE TEMPORARY PAVEMENT MARKINGS AND MARKERS AS SHOWN FROM -DET1- STA 19+35± TO -Y2- STA 13+55± WEDGING - SHIFT TRAFFIC TO -Y2-NG LOCATIONS USING RSD 1101.02 (SHEET 1 OF 15), CONSTRUCT PROPOSED AND INSTALL GUARDRAIL AT THE FOLLOWING LOCATIONS (SEE SHEET TMP-11): -L- STA 58+00± TO -L- STA 59+85± PERFORM ALL REQUIRED PAVEMENT REMOVAL. COMPLETE CONSTRUCTION OF PROPOSED BEGUN IN PHASE I. D. LEFT) NG PIPE AND PHASE IV 281 (SEE SHEET STEP 1 USING RSD 1101.02 (SHEET 1 OF 15), COMPLETE THE FOLLOWING (SEE SHEETS TMP-13) THRU TMP-18): - PERFORM WEDGING AND COMPLETE TIE-INS FROM -L- STA 18+00± TO -L- STA 77+00± - COMPLETE INSTALLATION OF GUARDRAIL - PLACE A LAYER OF SURFACE COURSE AND PLACE TEMPORARY PAVEMENT MARKINGS AND MARKERS SHOWN FROM -L- STA 18+00± TO -L- STA 77+00±AND SHIFT TRAFFIC TO PROPOSED -L- PATTERN (ALSO SEE FINAL PAVEMENT MARKING PLANS FOR MARKING DIMENSIONS AND LAYOUT) SHEET TMP-10): - PLACE A LAYER OF SURFACE COURSE AND PLACE TEMPORARY PAVEMENT MARKINGS AND MARKERS SHOWN FROM -L- STA 10+00± TO -L- STA 18+00±AND SHIFT TRAFFIC TO TEMPORARY PAVEMENT MARKINGS AND - INSTALL ANCHORED PORTABLE CONCRETE BARRIER FROM -L- STA 10+00± TO STA 16+75± STA 16+00± SEE ROADWAY PLANS) BEHIND BARRIER, INSTALL TEMPORARY SHORING AND CONSTRUCT PROPOSED WALL, SHOULDER AND GUARDRAIL FROM -L- STA 10+00± TO STA 16+50± RIGHT. USING RSD 1101.02 (SHEET 1 OF 15), WEDGE ADJACENT TRAVEL LANES WITH SHOULDER CONSTRUCTION (SEE SHEET TMP-13). USING RSD 1101.02 (SHEET 1 OF 15), CONSTRUCT PROPOSED WALL, SHOULDER AND GUARDRAIL FROM -L- STA 67+53± TO STA 68+66± LEFT. USING RSD 1101.02 (SHEET 1 OF 15), WEDGE ADJACENT AND INSTALL TEMPORARY TRAVEL LANES WITH SHOULDER CONSTRUCTION (SEE SHEETS TMP-17 AND TMP-18). PERFORM ALL REQUIRED PAVEMENT REMOVAL. OF EXISTING ROADWAY STEP 2 USING RSD 1101.02 (SHEET 1 OF 15), PLACE FINAL LAYER OF SURFACE COURSE ON -L- STA 10+00± TO -L- STA 77+00± AND ON ALL -Y- LINES AND INSTALL FINAL PAVEMENT MARKINGS AND MARKERS. (SEE PAVEMENT MARKING PLANS) el T. Rzepka___DATE:___10/30/2015 PHASING FESSIO, SCALE: NONE REVISIONS SEAL

OCT '15

DATE:

DWG. BY: ACP

DESIGN BY: ACP

REVIEWED BY: MTR

	DocuSigned
APPROVED	
s	SEAL

15876

NGINE

ICA
Engineering
NC License No. F-0258

PHASE III