## NOTES:

BEFORE BEGINNING ANY CONSTRUCTION ACTIVITIES, THE CONTRACTOR SHALL INST ALL ADVANCE WARNING SIGNS AND TRAFFIC CONTROL DEVICES. FIELD VERIFY LOCATIONS WITH THE RESIDENT ENGINEER PRIOR TO INSTALLATION.

MAINTAIN ACCESS TO ALL RESIDENCES AND BUSINESSES DURING THE LIFE OF THE CONTRACT, UNLESS OTHERWISE NOTED IN THE PHASING OR AS DIRECTED BY THE ENGINEER.

COMPLETE ANY PROPOSED OR TEMPORARY WIDENING IN SUCH A MANNER THAT NO PONDING OF WATER WILL OCCUR WITHIN THE TRAVEL LANE.

WHEN USING LANE CLOSURES (RSD 1101.02), RETURN TRAFFIC TO EXISTING PATTERN(S) AT THE END OF THE ALLOWABLE WORK PERIOD.

PAVE PROPOSED CONSTRUCTION UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE, IN ALL PHASES, UNLESS OTHERWISE NOTED IN THE PHASING, UNTIL STATED TO INSTALL THE FINAL LAYER OF SURFACE COURSE IN THE PHASIN

COVER ALL OPEN DRAINAGE STRUCTURES ADJACENT TO TRAFFIC WITH TEMPORARY STEEL PLATES, OR AS DIRECTED BY THE ENGINEER.

## PHASE 1 (SHEETS TMP-4 - TMP-14)

<u>STEP 1:</u>

AWAY FROM TRAFFIC, BEGIN CONSTRUCTION OF THE PROPOSED CULVERT NORTH OF EXISTING ROWAN STREET. (SEE SHEET TMP-4) (SEE LOCAL NOTE LN-01, SHEET TMP-2B)

AWAY FROM TRAFFIC, BEGIN CONSTRUCTION OF THE PROPOSED CULVERT (EASTERN BARREL) BETWEEN EXISTING ROWAN STREET AND EXISTING NC 24. (SEE SHEET TMP-4) (SEE LOCAL NOTE LN-01, SHEET TMP-2B)

PERMANENTLY CLOSE -Y5- (HILLSBORO STREET) AT THE EXISTING HILLSBORO STR INTERSECTION WITH ROWAN STREET, AND COMPLETE THE ASSOCIATED WORK FOR TH TURNAROUND AREA ALONG -Y5- (-Y5- STA. 12+85 +/- TO STA. 13+45 +/-, AS SHOWN ON SHEET TMP-5, INCLUDING REMOVAL OF THE EXISTING TRAFFIC AND RAI SIGNALS.

AWAY FROM TRAFFIC AND USING FLAGGERS, LANE CLOSURES (RSD 1101.02, SHEET 1 - 3 OF 15), AND LAW ENFORCEMENT AS NECESSARY, BEGIN INSTALLATION OF TEMPORARY SIGNALS 06-0037T1 AND 06-0039T1.

## <u>STEP 2:</u>

WORKING IN A CONTINUOUS MANNER, AWAY FROM TRAFFIC AND USING FLAGGERS, L CLOSURES (RSD 1101.02, SHEETS 1 - 3 OF 15), AND LAW ENFORCEMENT AS NECESSARY, COMPLETE THE FOLLOWING:

- ÍNSTALLATION AND ACTIVATION OF TEMPORARY SIGNAL 06-0037T1
   INSTALL AND ACTIVE TEMPORARY SIGNAL 06-0071T1
- 3. USING RSD 1101.03, SHEET 2 OF 9, PERMANENTLY CLOSE THE FOLLOWI
- (INSTALL NC 210 DETOUR SIGNING AS SHOWN ON SHEETS TMP-4 AND TMP-5 AND "TO NC 210 NORTH" TRUCK DETOUR SIGNING AS SHOWN ON SHEET TMP-2G)
  - EXISTING RAMP FROM NC 24 WB TO ROWAN STREET / NC 210
  - EXISTING ROWAN STREET FROM NC 210 TO HILLSBORO STREET
     EXISTING HILLSBORO STREET FROM ROWAN STREET TO THE RAMP NC 24 EB
- 4. PLACE TEMPORARY PAVEMENT MARKINGS ON EXISTING NC 210 AND EXIST ROWAN STREET IN THE TEMPORARY PATTERNS AS SHOWN ON SHEETS TMP-AND TMP-7
- 5. SHIFT TRAFFIC TO THE TEMPORARY PATTERNS ON EXISTING NC 210 AND EXISTING ROWAN STREET

USING RSD 1101.03 (SHEETS 1 AND 2 OF 9), CLOSE AND DETOUR -Y8- (CHATHAN STREET), THEN WORKING IN A CONTINUOUS MANNER, AWAY FROM TRAFFIC AND USI FLAGGERS, LANE CLOSURES (RSD 1101.02, SHEETS 1 - 3 OF 15), AND LAW ENFORCEMENT AS NECESSARY, COMPLETE INSTALLATION AND ACTIVATION OF TEMPORARY SIGNAL 06-0039T1, PLACE TEMPORARY PAVEMENT MARKINGS ON EXISTI NC 24 FROM -L- STA. 34+44 +/- TO STA. 43+05 +/- AS SHOWN ON SHEET TMP-6 THEN SHIFT TRAFFIC TO THE TEMPORARY PATTERN ON EXISTING NC 24.

AM A 3:38 NTA ME: - □ □ .'


## PHASING

TALL	STEP 3:	STEP 7:
Ē	AWAY FROM TRAFFIC, COMPLETE CONSTRUCTION OF THE PROPOSED CULVERT NORTH OF EXISTING ROWAN STREET, INCLUDING SHORING NO. 1 AND NO. 2. (SEE SHEET TMP-4) (SEE LOCAL NOTE LN-01, SHEET TMP-2B)	AWAY FROM TR 1 - 3 OF 15) TEMPORARY SI
	AWAY FROM TRAFFIC AND USING FLAGGERS AND LANE CLOSURES (RSD 1101.02, SHEETS 1 - 3 OF 15), AS NECESSARY, BEGIN CONSTRUCTION OF THE FOLLOWING: (SEE SHEETS TMP-4 AND TMP-7) L- FROM STA. 16+93 +/- TO STA. 22+25 +/- (LT), Y1-	AWAY FROM TR SHEETS 1 - 3 (SEE SHEET T L- FF FIN
	Y3- FROM STA. 13+65 +/- TO STA. 19+20 +/- (RT), INCLUDING FINAL WEDGING FROM STA. 13+65 +/- TO STA. 15+40 +/-, AND TEMPORARY WEDGING FROM STA. 15+40 +/- TO STA. 16+00 +/-	TEM Y8-
NG.	AWAY FROM TRAFFIC, BEGIN CONSTRUCTION OF -L- FROM STA. 24+00 +/- TO STA. 35+00 +/-, INCLUDING SHORING NO. 3 AND NO. 4. (SEE SHEETS TMP-5 AND TMP-6)	AWAY FROM TR SHEETS 1 - 3 AS PREVIOUSL L- FF
	USING FLAGGERS AND LANE CLOSURES (RSD 1101.02, SHEET 3 OF 15), AS NECESSARY, PLACE ANCHORED PORTABLE CONCRETE BARRIER FROM -L- STA. 35+80 +/ TO STA. 37+75 +/-, THEN AWAY FROM TRAFFIC AND USING FLAGGERS AND LANE CLOSURES (RSD 1101.02, SHEET 3 OF 15), AS NECESSARY, BEGIN CONSTRUCTION OF -L- FROM STA. 35+00 +/- TO STA. 38+50 +/-, INCLUDING INSTALLATION OF TEMPORARY SHORING NO. 5 AND NO. 6. (SEE SHEET TMP-6) * SEE LOCAL NOTE LN-02 FOR CONSTRUCTION OF BRIDGE OVER CSX RAILROAD	
	AWAY FROM TRAFFIC AND USING FLAGGERS, LANE CLOSURES (RSD 1101.02, SHEETS 1 - 3 OF 15), AND LAW ENFORCEMENT AS NECESSARY, BEGIN INSTALLATION OF TEMPORARY SIGNALS 06-0037T2 AND 06-1336T1.	YITA-
		<u>STEP 8:</u> WORKING IN A
	<pre>STEP 4: AWAY FROM TRAFFIC AND USING FLAGGERS AND LANE CLOSURES (RSD 1101.02, SHEETS 1 - 3 OF 15), AS NECESSARY, COMPLETE CONSTRUCTION OF THE FOLLOWING AS PREVIOUSLY BEGUN: L- FROM STA. 16+93 +/- TO STA. 22+25 +/- (LT), INCLUDING TEMPODADY DAVEMENT FOR TEMPODADY TIE TO EXISTING</pre>	CLOSURES (RS NECESSARY, C 1. INS
REET HE IL	INCLUDING TEMPORARY PAVEMENT FOR TEMPORARY TIE TO EXISTING BRAGG BLVD Y3- FROM STA. 13+65 +/- TO STA. 19+20 +/- (RT), INCLUDING WEDGING FROM STA. 13+65 +/- TO STA. 16+00 +/-	2. INS 06- 3. INS
ГS	STEP 5:	4. PLA (AS
_ANE	<ul> <li>WORKING IN A CONTINUOUS MANNER, AWAY FROM TRAFFIC AND USING FLAGGERS, LANE CLOSURES (RSD 1101.02, SHEETS 1 - 3 OF 15), AND LAW ENFORCEMENT AS NECESSARY, COMPLETE THE FOLLOWING: <ol> <li>INSTALLATION AND ACTIVATION OF TEMPORARY SIGNAL 06-0037T2</li> <li>PLACE TEMPORARY PAVEMENT MARKINGS ON -L- AND -Y3- AS SHOWN ON SHEETS TMP-10 AND TMP-13</li> <li>INSTALL PCB FROM -L- STA. 18+32 +/- TO STA. 20+00 +/- AS SHOWN ON SHEET TMP-10</li> </ol> </li> </ul>	5. PLA   -L- 6. SHI
ING:	4. SHIFT NC 210 TRAFFIC TO THE PHASE 1, STEP 6 TEMPORARY PATTERN 5. REMOVE OR COVER TRUCK DETOUR SIGNING TO NC 210 NORTH	TEM
	STEP 6:	
TO	AWAY FROM TRAFFIC, COMPLETE CONSTRUCTION OF THE EASTERN MOST BARREL OF THE PROPOSED CULVERT UNDER -L- AND -Y3-, AND BEGIN CONSTRUCTION OF THE MIDDLE AND WESTERN MOST BARREL OF THE PROPOSED CULVERT, AS SHOWN ON SHEET TMP-10. (SEE SHEET TMP-10) (SEE LOCAL NOTE LN-01, SHEET TMP-2B)	
ΓING -4 D	AWAY FROM TRAFFIC AND USING FLAGGERS AND LANE CLOSURES (RSD 1101.02, SHEETS 1 - 3 OF 15), AS NECESSARY, BEGIN CONSTRUCTION OF THE FOLLOWING: (SEE SHEET TMP-10)	
M	L- FROM STA. 18+70 +/- TO STA. 24+00 +/- (RT), INCLUDING TEMPORARY PAVEMENT FROM -L- STA. 18+70 +/- TO STA. 20+46 +/-	
ING ING	Y3- FROM STA. 13+65 +/- TO STA. 17+56 +/-, INCLUDING FINAL WEDGING FROM STA. 13+65 +/- TO STA. 15+40 +/- Y3- FROM STA. 20+45 +/- TO STA. 23+50 +/-	
5,	Y11- Y11A- DATE: _	3/30/2016

DOCUME		CONSIDE	R
UNLESS AI	LL SIGN	ATURES	С

SEAL

	PROJ. REFERENCE NO.	SHEET NO.
	B-4490	TMP-3
	HDR Engineering, Inc. 3733 National Drive, Suite 207 N.C.B.E.L.S. License	of the Carolinas 7 Raleigh, N.C. 27612 Number: F-0116
I		
TRAFFIC AND USING FLAGGERS, LANE CL 15), AND LAW ENFORCEMENT AS NECESSAR SIGNALS 06-0037T3, 06-0039T2, AND C	Y, BEGIN INSTALLATION	
TRAFFIC AND USING FLAGGERS AND LANE - 3 OF 15), AS NECESSARY, CONSTRUCT T TMP-12)	E CLOSURES (RSD 1101.02 THE FOLLOWING:	2,
FROM STA. 38+50 +/- TO STA. 42+75 FINAL WEDGING FROM STA. 38+50 +/- TO TEMPORARY WEDGING FROM STA. 38+00 +/ 3-	) STA. 42+75 +/-, AND	
TRAFFIC AND USING FLAGGERS AND LANE - 3 OF 15), AS NECESSARY, COMPLETE C USLY BEGUN: (SEE SHEET TMP-10 - TMP	CONSTRUCTION OF THE FOL ?-13)	2, _LOWING
FROM STA. 18+70 +/- TO STA. 38+50 TEMPORARY PAVEMENT FROM -L- STA. 18+ 20+46 +/- (* CONSTRUCTION MAY CONTINUE ON -L-	70 +/- TO STA.	λY
OUTSIDE OF THE PHASE 2 TEMPORARY SHEETS TMP-15 AND TMP-16.) FROM STA. 13+65 +/- TO STA. 19+20	TRAFFIC PATTERN, AS SH	
WEDGING FROM STA. 13+65 +/- TO STA. 1- 1A-	•	
N A CONTINUOUS MANNER, AWAY FROM TRA (RSD 1101.02, SHEETS 1 - 3 OF 15), A , COMPLETE THE FOLLOWING: INSTALL PCB IN THE FOLLOWING LOCATIO L- STA. 18+38 +/- TO STA. 20- * DO NOT INSTALL THIS PCB I	AND LAW ENFORCEMENT AS ONS: +50 +/-	-
A PRIOR STEP DUE TO COMPL AND BACKFILLING OF THE PR SHOWN ON SHEET TMP-10) L- STA. 32+50 +/- TO STA. 36-	ETION OF THE ROADWAY COOPOSED ROADWAY (REFER	ULVERT
INSTALLATION AND ACTIVATION OF TEMPO D6-0039T2, AND 06-1336T1 INSTALL AND ACTIVATE TEMPORARY SIGNA	0RARY SIGNALS 06-0037T3	
PLACE TEMPORARY PAVEMENT MARKINGS IN (AS SHOWN ON SHEETS TMP-15 - TMP-17) L- FROM STA. 18+15 +/- TO STA - EXISTING BRAGG BLVD FROM US 40	4. 42+75 +/-	JNS:
EXISTING INTERSECTION WITH NC Y3- (NC 210/MURCHISON ROAD) F STA. 18+84 +/- (TEMPORARY M	24 FROM STA. 12+15 +/- TO	
FINAL PATTERN) PLACE TUBULAR MARKERS ALONG THE DOUB -L- FROM STA. 22+50 +/- TO STA. 42+5	50 +/-	DN
SHIFT NC 24 AND NC 210 TRAFFIC TO TH TEMPORARY PATTERNS (SEE GENERAL NOTE		



PHASING