GENERAL NOTES

PAVEMENT MARKINGS AND MARKERS

BB) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS INTERIM LAYERS OF PAVEMENT AS FOLLOWS:

ROAD NAME	MARKING	MARKER
ALL ROADS	PAINT	TEMPORARY

- CC) PLACE ONE APPLICATION OF PAINT FOR TEMPORARY TRAFFIC PATTERNS. PLACE A SECOND APPLICATION OF PAINT SIX (6) MONTHS AFTER THE INITI APPLICATION AND EVERY SIX MONTHS AS DIRECTED BY THE ENGINEER.
- DD) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.
- EE) REMOVE/REPLACE ANY CONFLICTING/DAMAGED PAVEMENT MARKINGS AND MARKE BY THE END OF EACH DAY'S OPERATION.
- FF) TRACE THE PROPOSED MONOLITHIC ISLAND LOCATIONS WITH PROPER COLOR PAVEMENT MARKINGS PRIOR TO INSTALLATION. PLACE DRUMS TO DELINEATE ANY PROPOSED MONOLITHIC ISLANDS BEFORE INSTALLATION.

MISCELLANEOUS

GG) IN THE EVENT A TIE-IN CANNOT BE MADE IN ONE DAYS TIME, BRING THE TIE-IN AREA TO AN APPROPRIATE ROADWAY ELEVATION, AS DETERMINED BY ENGINEER. PLACE BLACK ON ORANGE "LOOSE GRAVEL" SIGNS (W8-7) AND BLACK ON ORANGE "PAVEMENT ENDS" SIGNS (W8-3) 500 FT AND 1000 FT RESPECTIVELY IN ADVANCE OF THE UNEVEN AREAS. USE DRUMS TO DELINEA THE EDGE OF ROADWAY ALONG UNPAVED AREAS.

LOCAL NOTES

S ON	LN - 1	TO MINIMIZE BREAKS IN PROPOSED CURB & GUTTER, COORDINATE CONSTRUCTION AT DRIVEWAY ACCESS POINTS WITH ENGINEER. IF APPROVED BY THE ENGINEER, INCIDENTAL STONE MAY BE USED FOR TEMPORARY DRIVEWAY ACCESS POINTS ACROSS CURB AND GUTTER IN LIEU OF CURB CUTS OR BREAK POINTS.	THE OBJECT SECTION. T COMBINATIO
	LN-2	PROVIDE TEMPORARY PAVEMENT AS NEEDED TO TIE NEW CONSTRUCTION TO EXISTING TRAVEL LANES (PARTICULARLY WHEN TYING Y-LINES TO US 221 ACROSS FUTURE MEDIAN).	DURING PHA CONSTRUCTI PROPOSED G REPLACE MA
[AL	LN-3	INSTALL GUARDRAIL ALONG -Y8AREV- PRIOR TO DISTURBING EXISTING SIDE SLOPE. (SEE ROADWAY PLANS.)	US 221 ON SHORING AN REQUIRED 1
ERS	LN-4	TEMPORARY STEEL PLATE WILL BE NEEDED.	-Y9REV- & AN ICT ANE
E	LN-5	TEMPORARY DRIVES REQUIRED FOR -DRW2- & -DRW4 USE PROPOSED -DRW4- TO PROVIDE ACCESS TO -DRW3	PHASE II H IS CONSTRU
THE	LN-6	<pre>PCB ALONG -L- (US 221): * MUST HAVE A MINIMUM OF 33 INCHES BETWEEN BARRIER AND HAZARD / DROP OFF OR BE ANCHORED BARRIER; * LENGTH OF NEED BASED USING A RUN OUT LENGTH OF 360';</pre>	MAINTAIN E REQUIRED 1 TEMPORARY
		* MINIMUM FLARE OF 13:1 FOR APPROACH END.	PHASE III PROPOSED N
ΛΤΕ	LN-7	INSTALL U-TURN SIGNS ALONG -L- PRIOR TO OPENING U-TURNS TO TRAFFIC.	Y-LINES. TRAFFIC TO
	LN-8	IN LEIU OF ALUMINUM BOX CULVERT, CONTRACTOR MAY ELECT TO USE A TEMPORARY BRIDGE. MINIMUM ROADWAY TYPICAL IS 26' FROM FACE OF BARRIER TO FACE OF BARRIER (11' LANE & 2' BUFFER IN EACH DIRECTION). IF ANCHORED BARRIER IS USED, BRIDGE WILL PROVIDE A MINIMUM OF 2' BUFFER BEHIND BARRIER (APPROXIMATELY 100' X 36'); IF UNANCHORED BARRIER IS USED, BRIDGE WILL INCLUDE A MINIMUM OF 6' BEHIND BARRIER (APPROXIMATELY 100' X 42').	PHASE IV S CONSTRUCTE SECOND HAL MEDIAN IS PHASE V BE
	LN-9	REFER TO SHEETS EC-13A THRU EC-13C FOR CULVERT PHASING.	PROJECT, V WORK IS CO
	LN-10	ONCE TRAFFIC IS SEPARATED BY MEDIAN, REMOVE TEMPORARY GUARDRAIL ANCHORS AND PLACE FINAL ANCHORS.	ONCE THE V ABANDONED
	I N _ 1 1	REMOVE SHORING #5 WHEN CONSTRUCTION ALONG L PROCEEDS TO A POINT THAT	TSLANDS AN

- THE SHORING IS NO LONGER NEEDED.
- LN-12 REMOVE SHORING #3 & #4 WHEN CONSTRUCTION ALONG L PROCEEDS TO A POINT THAT THE SHORING IS NO LONGER NEEDED.
- LN-13 REMOVE SHORING #7 WHEN CONSTRUCTION ALONG L PROCEEDS TO A POINT THAT THE SHORING IS NO LONGER NEEDED.

DOCUMENT NOT UNLESS ALL SIGN	
APPROVED: <i>Rhonda B. Early</i> . F34CAF5AC6BF48A DATE: 7/2/2016	A Standard Stand Standard Standard St

HNTB NORTH CAROLINA, P.C. 343 E. Six Forks Road, Suite 200 Raleigh, North Carolina 27609 NC License No: C-1554

PROJ. REFERENCE NO.	SHEET NO.
R-2915C	TMP-1C

MANAGEMENT STRATEGIES

TIVE OF THIS PROJECT IS TO WIDEN US 221 TO A FOUR LANE DIVIDED THE PROJECT HAS FIVE PHASES OF CONSTRUCTION UTILIZING A ON OF LANE SHIFTS, ON-SITE AND OFF-SITE DETOURS.

HASE I TRAFFIC IS MAINTAINED IN ITS EXISTING PATTERN WHILE FING THE ON-SITE DETOUR AND WEDGING SECTIONS OF EXISTING TO GRADE USING FLAGGERS. TRENCHLESS CONSTRUCTION IS USED TO MANY OF THE EXISTING PIPES UNDER TRAFFIC. CONSTRUCTION OF N NEW LOCATION IS BEGUN AND CONTINUES THROUGH THE NEXT PHASE. AND CULVERT STAGING WITH TEMPORARY BOX CULVERT EXTENSION ARE TO REPLACE THE EXISTING BOX CULVERT AT STA 375+00+/-. -Y5-, & -Y11- REQUIRE STAGED CONSTRUCTION. -Y15- IS COMPLETED USING ND OFF-SITE DETOUR.


HAS TRAFFIC SHIFTED ONTO THE TEMPORARY DETOUR WHILE US 221 SBL UCTED AWAY FROM TRAFFIC. SPECIAL ATTENTION WILL BE NEEDED TO DRIVEWAY ACCESSES. SHORING AND TEMPORARY GUARDRAIL WILL BE TO COMPLETE SECTIONS OF US 221 WHILE TRAFFIC IS MAINTAINED ON ON-SITE DETOUR. -Y13- IS CONSTRUCTED USING AN OFF-SITE DETOUR.

I SHIFTS TRAFFIC TO PROPOSED SOUTH BOUND LANES AND CONSTRUCTS NORTH BOUND LANES USING FALGGERS AS NEEDED AT INTERSECTING -Y4- REQUIRES AN OFF-SITE DETOUR TO BE USED WHEN READY TO SHIFT FO PHASE IV.

SHIFTS TRAFFIC ON THE FIRST HALF OF THE PROJECT TO THE NEWLY ED SOUTHBOUND LANES AND COMPLETES THE NORTH BOUND LANES. THE ALF OF THE PROJECT IS SHIFTED TO THE OUTSIDE LANES WHILE THE COMPLETED.

EGINS WITH ALL LANES OPEN TO TRAFFIC ON THE SECOND HALF OF THE WHILE THE FIRST HALF IS SHIFTED TO THE OUTSIDE LANES AND MEDIAN OMPLETED.

ONCE THE WORK REQUIRED IN EACH PHASE IS FINISHED (INCLUDING REMOVAL OF ABANDONED AND/OR TEMPORARY PAVEMENT, THE PLACEMENT OF FINAL SURFACE COURSE, ISLANDS AND FINAL PAVEMENT MARKING / MARKERS MAY BE COMPLETED.



TRANSPORTATION MANAGEMENT PLAN

GENERAL NOTES