This electronic collection of documents is provided for the convenience of the user and is Not a Certified Document –


The documents contained herein were originally issued and sealed by the individuals whose names and license numbers appear on each page, on the dates appearing with their signature on that page.


This file or an individual page shall not be considered a certified document.


STATE OF NORTH CAROLINA

TRANSPORTATION MANAGEMENT PLAN

DAVIDSON COUNTY







INDEX OF SHEETS

SHEET NO.

~

SHEET NO. TITLE

TITLE SHEET, VICINITY MAP, AND INDEX OF SHEETS

LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS AND LEGEND

TMP-1B TEMPORARY PAVEMENT MARKING SCHEDULE

TRANSPORTATION OPERATIONS PLAN: (MANAGEMENT STRATEGIES AND GENERAL NOTES) TMP-2 THRU TMP-2B

TMP-3 THRU TMP-3C TEMPORARY TRAFFIC CONTROL PHASING

TMP-4 THRU TMP-11A PHASE I TEMPORARY TRAFFIC CONTROL DETAILS TMP-12 THRU TMP-20 PHASE II TEMPORARY TRAFFIC CONTROL DETAILS

SOUTHBOUND -L- TO OLD GREENSBORO ROAD DETOUR

TMP-22 CALDCLEUGH RD / DCCC TO NORTHBOUND -L-

TMP-1A

TMP-48


TMP-23 THRU TMP-36 PHASE III TEMPORARY TRAFFIC CONTROL DETAILS

OVERSIZED VEHICLE ADVANCE WARNING SIGNING

TMP-37 THRU TMP-47 PHASE IV TEMPORARY TRAFFIC CONTROL DETAILS

TMP-49 THRU TMP-50 SIGN DESIGNS

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED



PLANS PREPARED BY:

J. TODD BROOKS, PE PROJECT ENGINEER

J. ABRAHAM WILES PROJECT DESIGN ENGINEER

NCDOT CONTACTS:

KENNETH C. THORNEWELL, PE PROJECT ENGINEER

ALLA LYUDMIRSKAYA PROJECT DESIGN ENGINEER








SUITE 410 RALEIGH, NC 27607 PHONE: 919.881.9939 NC COA No. F-0929

APPROVED: SEAL

PLAN PREPARED FOR N.C.D.O.T. BY:



ROADWAY STANDARD DRAWINGS

THE FOLLOWING ROADWAY STANDARDS AS SHOWN IN "ROADWAY STANDARD DRAWINGS" - PROJECT SERVICES UNIT - N.C. DEPARTMENT OF TRANSPORTATION - RALEIGH, N.C., DATED JANUARY 2018 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

STD. NO.	<u>TITLE</u>	
903.20	WOOD SIGN POST	
1101.01	WORK ZONE ADVANCE WARNING SIGNS	
1101.02	TEMPORARY LANE CLOSURES	
1101.03	TEMPORARY ROAD CLOSURES	
1101.04	TEMPORARY SHOULDER CLOSURES	
1101.05	WORK ZONE VEHICLE ACCESSES	
1101.11	TRAFFIC CONTROL DESIGN TABLES	
1110.01	STATIONARY WORK ZONE SIGNS	
1110.02	PORTABLE WORK ZONE SIGNS	
1115.01	FLASHING ARROW BOARDS	
1130.01	DRUM	
1135.01	CONES	
1145.01	BARRICADES - TYPE III	
1150.01	FLAGGING DEVICES	
1160.01	TEMPORARY CRASH CUSHION - REFLECTIVE END TREATMENT	
1165.01	TRUCK MOUNTED ATTENUATOR - DELINEATION	
1170.01	POSITIVE PROTECTION - PORTABLE CONCRETE BARRIER	
1180.01	SKINNY DRUM	
1205.01	PAVEMENT MARKINGS - LINE TYPES AND OFFSETS	
1205.02	PAVEMENT MARKINGS - DIVIDED AND UNDIVIDED ROADWAYS	
1205.03	PAVEMENT MARKINGS - INTERCHANGES	
1205.04	PAVEMENT MARKINGS - INTERSECTIONS	
1205.05	PAVEMENT MARKINGS - TURN LANES	
1205.07	PAVEMENT MARKINGS - PEDESTRIAN CROSSWALKS	
1205.08	PAVEMENT MARKINGS - SYMBOLS AND WORD MESSAGES	
1205.14	PAVEMENT MARKINGS - ROUNDABOUTS	
1250.01	PAVEMENT MARKER SPACING	
1251.01	RAISED PAVEMENT MARKERS - PERMANENT AND TEMPORARY	

LEGEND

GENERAL DIRECTION OF TRAFFIC FLOW DIRECTION OF PEDESTRIAN TRAFFIC FLOW EXIST. PVMT. NORTH ARROW PROPOSED PVMT. TEMP. SHORING (LOCATION PURPOSES ONLY) WORK AREA SIGNALS EXIST. PVMT. NORTH ARROW PROPOSED PVMT. TEMP. SHORING (LOCATION PURPOSES ONLY)

<u>0 ± 0,117 (L 0</u>		
EXISTING	PROPOSED	T E TEMPORARY M P

PAVEMENT MARKINGS

——EXISTING LINES
——TEMPORARY LINES

TRAFFIC CONTROL DEVICES

BARRICADE (TYPE III)

CON

DRUM WITH SEQUENTIAL FLASHING WARNING LIGHTS

→ DRUM ⑤ SKINNY DRUM ⑥ TUBULAR MARKER
→ TEMPORARY CRASH CUSHION

PORTABLE CONCRETE BARRIER (P.C.B.)

FLASHING ARROW BOARD

LAW ENFORCEMENT

FLAGGER

TRUCK MOUNTED ATTENUATOR (TMA)

CHANGEABLE MESSAGE SIGN

TEMPORARY SIGNING

PORTABLE SIGN

□ STATIONARY SIGN

STATIONARY OR PORTABLE SIGN

PAVEMENT MARKERS

CRYSTAL/CRYSTAL

CRYSTAL/RED


◆ YELLOW/YELLOW

PAVEMENT MARKING SYMBOLS

PAVEMENT MARKING SYMBOLS

Devibery

2610 WYCLIFF ROAD SUITE 410
RALEIGH, NC 27607
PHONE: 919.881.9939
NC COA No. F-0929





ROADWAY STANDARD DRAWINGS & LEGEND

ROJ. REFERENCE NO.	SHEET NO.
R-5737	TMP-1B

PAVEMENT MARKING SCHEDULE

PAVEMENT MARKING LINES:

PAVEMENT MARKING LINES:			
C1	SOLID WHITE EDGELINE	TYPE 4 REMOVABLE TAPE (4")	
C4	WHITE MINISKIP	TYPE 4 REMOVABLE TAPE (4")	
(C10)	SOLID YELLOW EDGELINE	TYPE 4 REMOVABLE TAPE (4")	
C13	YELLOW DOUBLE CENTER	TYPE 4 REMOVABLE TAPE (4")	
C40	WHITE GORELINE	TYPE 4 REMOVABLE TAPE (8")	
P1	WHITE EDGELINE	PAINT (4")	
P2	WHITE SOLID LANE LINE	PAINT (4")	
P3	10 FT. WHITE SKIP	PAINT (4")	
P4	WHITE 3 FT / 9 FT MINISKIP	PAINT (4")	
P5	WHITE 2 FT / 6 FT MINISKIP	PAINT (4")	
P10	YELLOW EDGELINE	PAINT (4")	
P13	YELLOW DOUBLE CENTER	PAINT (4")	
P40	WHITE GORELINE	PAINT (8")	
P42	YELLOW DIAGONAL	PAINT (8")	
P46	WHITE CROSSWALK	PAINT (8")	
P55	3FT-3FT WHITE MINISKIP	PAINT (12")	
P61	WHITE STOP BAR	PAINT (24")	
Z2	WZ PERFORMANCE PM WHITE SOLID LINE	(4")	
Z3	WZ PERFORMANCE PM 10 FT WHITE SKIP	(4")	
Z4	WZ PERFORMANCE PM WHITE 3 FT / 9 FT	MINISKIP (4")	
Z11	WZ PERFORMANCE PM YELLOW SOLID LINE	(4")	

(12")

(24")

(Z50) WZ PERFORMANCE PM WHITE GORELINE

(Z61) WZ PERFORMANCE PM WHITE STOP BAR


PAVEMENT MARKING SYMBOLS AND CHARACTERS:

P70	LEFT TURN ARROW	PAINT
(P71)	RIGHT TURN ARROW	PAINT
P79	MERGE ARROW	PAINT
Z70	WORK ZONE PERFORMANCE PM LEFT TURN ARR	ROW
(Z71)	WORK ZONE PERFORMANCE PM RIGHT TURN AR	ROW
Z72	WZ PERFORMANCE PM STRAIGHT ARROW	
Z79	WZ PERFORMANCE PM MERGE ARROW	
Z100	WZ PERFORMANCE ALPHANUMERIC CHARACTERS	3

PAVEMENT MARKERS:

MI	CRYSTAL / RED	TEMPORARY RAISED
\overline{MH}	YELLOW / YELLOW	TEMPORARY RAISED

2610 WYCLIFF ROAD SUITE 410 RALEIGH, NC 27607 PHONE: 919.881.9939 NC COA No. F-0929 Dewberry





PAVEMENT MARKING SCHEDULE

MANAGEMENT STRATEGIES

THE PURPOSE OF THIS PROJECT IS TO CONVERT THE AT-GRADE INTERSECTION OF OLD GREENSBORO ROAD (SR 1798) AND US 29-70 TO AN INTERCHANGE. THIS WILL BE ACCOMPLISHED BY LEAVING US 29-70 AT OR NEAR EXISTING GRADE WHILE REALIGNING AND LOWERING OLD GREENSBORO ROAD TO PASS UNDERNEATH.

PHASE I OF THIS TMP CONSISTS OF CONSTRUCTING ON-SITE DETOURS AND MEDIAN CROSSOVERS FOR THE PHASE II TRAFFIC PATTERN. THE CRUX OF THIS WORK INVOLVES NOT ONLY STAGE CONSTRUCTING ON-SITE DETOURS, IT ALSO INVOLVES PAVING PORTIONS OF THE MEDIAN IN PREPARATION FOR MEDIAN CROSSOVERS AND TRAFFIC SHIFTS. EXISTING CALDCLEUGH IS ALSO IMPROVED BY ASPHALT OVERLAY AS PART OF A FUTURE DETOUR ROUTE WHEN THE EXISTING INTERSECTION OF OLD GREENSBORO ROAD AND CALDCLEUGH ROAD IS CLOSED. IF CONSTRUCTION CAN BE DONE AWAY FROM EXISTING TRAFFIC, CONSTRUCTION OF THOSE AREAS ALSO BEGINS. THOSE AREAS INCLUDE -Y1- EAST OF EXISTING US 29-70 AND -Y4- AWAY FROM OLD GREENSBORO ROAD.

PHASE II OF THIS TRANSPORTATION MANAGEMENT PLAN (TMP) CONSISTS OF SHIFTING TRAFFIC TO A COMBINATION OF BOTH OFF-SITE AND ON-SITE DETOURS CONSTRUCTED DURING PHASE I. ONCE TRAFFIC IS SHIFTED AWAY FROM THE PHASE II WORK AREA. THE FOLLOWING PORTIONS OF THE PROPOSED PROJECT ARE CONSTRUCTED:

- PROPOSED NORTHBOUND -L- WITH RAMPS C & D AND THE TRAFFIC OVAL UNDERNEATH THE PROPOSED STRUCTURES.
- THE PROPOSED SOUTHBOUND -L- STRUCTURE ALONG WITH 150' OF CONTIGUOUS ROADWAY ON THE SOUTH END AND 500' ON THE NORTH END.
- PORTIONS OF -Y1- AND -Y4- BEGUN IN PHASE I ARE COMPLETED.
- THE PORTIONS OF -Y1- NOT BEGUN IN PHASE I THAT ARE CONTIGUOUS TO THE NORTHBOUND -L- AND RAMPS C & D CONSTRUCTION.
- THE -Y4- TIE TO EXISTING OLD GREENSBORO ROAD.

PHASE III OF THIS TMP CONSISTS OF SHIFTING US 29-70 TRAFFIC ONTO THE NEWLY CONSTRUCTED NORTHBOUND -L- PAVEMENT IN A TWO-WAY, TWO-LANE PATTERN. ONCE TRAFFIC IS SHIFTED TO THE PHASE III PATTERN, CONSTRUCT THE FOLLOWING:

- PROPOSED SOUTHBOUND -I WITH BAMPS A & B.
- THE REMAINDER OF THE TRAFFIC OVAL UNDERNEATH THE PROPOSED BRIDGES.
- THE PORTION OF -Y1- WEST OF US 29-70.
- -Y2-.
- - Y3 .
- THE TRAFFIC ROUNDABOUT AT THE INTERSECTION OF -Y1-, -Y2- AND -Y3-.

PHASE IV OF THIS TMP CONSISTS OF COMPLETING ANY REMAINING CONSTRUCTION AT THE NORTHERN AND SOUTHERN PROJECT LIMITS. TRAFFIC IS SHIFTED BACK TO US 29-70 FROM ANY TEMPORARY PATTERNS AND FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS ARE PLACED.



PROJ. REFERENCE NO. SHEET NO. TMP-2 R-5737

GENERAL NOTES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS, AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS OR RESULT IN DUPLICATE OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING, OR REMOVAL OF DEVICES AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

TIME RESTRICTIONS

A) EXCEPT AS ALLOWED ON US 29-70 DURING PHASE II THROUGH PHASE IV, STEP 2, DO NOT CLOSE OR NARROW TRAVEL LANES AS FOLLOWS:

ROAD NAME

DAY AND TIME RESTRICTIONS

US 29-70

MONDAY THRU FRIDAY, 7:00 AM TO 9:00 AM

B) EXCEPT AS ALLOWED ON US 29-70 DURING PHASE II THROUGH PHASE IV, STEP 2, DO NOT CLOSE OR NARROW TRAVEL LANES DURING HOLIDAYS AND SPECIAL EVENTS AS FOLLOWS:

ROAD NAME

US 29-70


HOLIDAY


- 1. FOR ANY UNEXPECTED OCCURRENCE THAT CREATES UNUSUALLY HIGH TRAFFIC VOLUMES, AS DIRECTED BY THE ENGINEER.
- 2. FOR NEW YEAR'S, BETWEEN THE HOURS OF 7:00 AM DECEMBER 31ST TO 9:00 AM JANUARY 2ND. IF NEW YEAR'S DAY IS ON A FRIDAY, SATURDAY, SUNDAY, OR MONDAY THEN UNTIL 9:00 AM THE FOLLOWING TUESDAY.
- 3. FOR EASTER. BETWEEN THE HOURS OF 7:00 AM THURSDAY AND 9:00 AM MONDAY.
- 4. FOR MEMORIAL DAY, BETWEEN THE HOURS OF 7:00 AM FRIDAY TO 9:00 AM TUESDAY.
- 5. FOR INDEPENDENCE DAY, BETWEEN THE HOURS OF 7:00 AM THE DAY BEFORE INDEPENDENCE DAY AND 9:00 AM THE DAY AFTER INDEPENDENCE DAY.

IF INDEPENDENCE DAY IS ON A FRIDAY, SATURDAY, SUNDAY, OR MONDAY THEN BETWEEN THE HOURS OF 7:00 AM THE THURSDAY BEFORE INDEPENDENCE DAY AND 9:00 AM THE TUESDAY AFTER INDEPENDENCE DAY.

- 6. FOR LABOR DAY, BETWEEN THE HOURS OF 7:00 AM FRIDAY AND 9:00 AM TUESDAY.
- 7. FOR THANKSGIVING DAY, BETWEEN THE HOURS OF 7:00 AM TUESDAY AND 9:00 AM MONDAY.
- 8. FOR CHRISTMAS, BETWEEN THE HOURS OF 7:00 AM THE FRIDAY BEFORE THE WEEK OF CHRISTMAS DAY AND 9:00 AM THE FOLLOWING TUESDAY AFTER THE WEEK OF CHRISTMAS.

(CONTINUED ON TMP-2A)





TRANSPORTATION OPERATIONS PLAN

TIME RESTRICTIONS - CONT.

SPECIAL EVENT

- 9. FOR THE BARBECUE FESTIVAL OCCURRING IN LEXINGTON, NORTH CAROLINA, BETWEEN 4 HOURS BEFORE THE START AND 4 HOURS AFTER THE END OF THE BARBECUE FESTIVAL. (REFER TO WWW.BARBECUEFESTIVAL.COM FOR DATE AND TIMES OF THE ANNUAL BARBECUE FESTIVAL.)
- 10. FOR THE TOUR DE PIG BIKE RACE OCCURRING AT DAVIDSON-DAVIE COMMUNITY COLLEGE BETWEEN 4 HOURS BEFORE THE START AND 4 HOURS AFTER THE END OF THE TOUR DE PIG BIKE RACE. (REFER TO WWW.BARBECUEFESTIVAL.COM FOR DATE AND TIMES OF THE ANNUAL BIKE RACE.)
- 11. FOR COMMENCEMENT OCCURING AT DAVIDSON-DAVIE COMMUNITY COLLEGE BETWEEN 4 HOURS BEFORE THE START AND 4 HOURS AFTER THE END OF THE COMMENCEMENT. (REFER TO WWW.DAVIDSONDAVIE.EDU/EVENTS FOR DATE AND TIMES OF THE COMMENCEMENT.)
- C) EXCEPT AS ALLOWED ON OLD GREENSBORO ROAD (SR 1798) DURING PHASE II THROUGH PHASE III, DO NOT CLOSE OR NARROW TRAVEL LANES AS FOLLOWS:

ROAD NAME

DAY AND TIME RESTRICTIONS

OLD GREENSBORO ROAD (SR 1798)

MONDAY THRU FRIDAY, 7:00 AM TO 9:00 AM

D) EXCEPT AS ALLOWED ON OLD GREENSBORO ROAD (SR 1798) DURING PHASE II THROUGH PHASE III, DO NOT CLOSE OR NARROW TRAVEL LANES DURING SPECIAL EVENTS AS FOLLOWS:

ROAD NAME

OLD GREENSBORO ROAD (SR 1798)

SPECIAL EVENT

- 1. FOR THE TOUR DE PIG BIKE RACE OCCURRING AT DAVIDSON-DAVIE COMMUNITY COLLEGE BETWEEN 4 HOURS BEFORE THE START AND 4 HOURS AFTER THE END OF THE TOUR DE PIG BIKE RACE. (REFER TO WWW.BARBECUEFESTIVAL.COM FOR DATE AND TIMES OF THE ANNUAL BIKE RACE.)
- 2. FOR COMMENCEMENT OCCURING AT DAVIDSON-DAVIE COMMUNITY COLLEGE BETWEEN 4 HOURS BEFORE THE START AND 4 HOURS AFTER THE END OF THE COMMENCEMENT. (REFER TO WWW.DAVIDSONDAVIE.EDU/EVENTS FOR DATE AND TIMES OF THE COMMENCEMENT.)
- E) DO NOT STOP TRAFFIC AS FOLLOWS:

ROAD NAME

DAY AND TIME RESTRICTIONS

DURATION AND OPERATION

US 29-70 OLD GREENSBORO ROAD (SR 1798) MONDAY THRU FRIDAY, 6:00 AM TO 12:00 AM

20 MINUTES
SHIFTING TRAFFIC

F) DO NOT CONDUCT ANY HAULING OPERATIONS AGAINST THE FLOW OF TRAFFIC ON AN OPEN TRAVELWAY UNLESS THE HAULING OPERATION IS PROTECTED BY BARRIER OR GUARDRAIL OR AS DIRECTED BY THE ENGINEER.

LANE AND SHOULDER CLOSURE REQUIREMENTS

G) REMOVE LANE CLOSURE DEVICES FROM THE LANE WHEN WORK IS NOT BEING PERFORMED BEHIND THE LANE CLOSURE OR WHEN A LANE CLOSURE IS NO LONGER NEEDED OR AS DIRECTED BY THE ENGINEER.

- H) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN 15 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN SHOULDER USING ROADWAY STANDARD DRAWING NO. 1101.04 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL OR A LANE IS CLOSURE IS INSTALLED.
- I) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO AN UNDIVIDED FACILITY AND WITHIN 5 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO A DIVIDED FACILITY AND WITHIN 10 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1102.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

- J) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN A LANE OF TRAVEL OF AN UNDIVIDED OR DIVIDED FACILITY, CLOSE THE LANE ACCORDING TO THE TRAFFIC CONTROL PLANS, ROADWAY STANDARD DRAWINGS OR AS DIRECTED BY THE ENGINEER. CONDUCT THE WORK SO THAT ALL PERSONNEL AND/OR EQUIPMENT REMAINS WITHIN THE CLOSED TRAVEL LANE.
- K) DO NOT WORK SIMULTANEOUSLY WITHIN 15 FT ON BOTH SIDES OF AN OPEN TRAVELWAY RAMP OR LOOP WITHIN THE SAME LOCATION UNLESS PROTECTED WITH GUARDRAIL OR BARRIER.

PAVEMENT EDGE DROP OFF REQUIREMENTS

L) BACKFILL AT 6:1 SLOPE UP TO THE EDGE AND ELEVATION OF EXISTING PAVEMENT IN AREAS ADJACENT TO AN OPENED TRAVEL LANE THAT HAS AN EDGE OF PAVEMENT DROP-OFF AS FOLLOWS:

BACKFILL DROP-OFFS THAT EXCEED 2 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS OF 45 MPH OR GREATER.

BACKFILL DROP-OFFS THAT EXCEED 3 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS LESS THAN 45 MPH.

BACKFILL WITH SUITABLE COMPACTED MATERIAL, AS APPROVED BY THE ENGINEER, AT NO EXPENSE TO THE DEPARTMENT.


M) DO NOT EXCEED A DIFFERENCE OF 2 INCHES IN ELEVATION BETWEEN OPEN LANES OF TRAFFIC. FOR NOMINAL LIFTS OF 1.5 INCHES. INSTALL ADVANCE WARNING "UNEVEN LANE" SIGNS (W8-11) 500' IN ADVANCE AND A MINIMUM OF EVERY HALF MILE THROUGHOUT THE UNEVEN AREA.

TRAFFIC PATTERN ALTERATIONS

N) NOTIFY THE ENGINEER THIRTY (30) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

(CONTINUED ON TMP-2B)







TRANSPORTATION
OPERATIONS
PLAN

SIGNING

- O) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 40 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION.
- P) THE CONTRACTOR SHALL INSTALL SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO ROADWAY STANDARD DRAWINGS AND TMP. THE CONTRACTOR SHALL INSTALL SIGNING REQUIRED FOR THE OFF-SITE DETOUR ROUTE AS SHOWN IN THE TRAFFIC CONTROL PLANS.
- Q) THE CONTRACTOR SHALL COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION. THE CONTRACTOR SHALL COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFF-SITE DETOUR WHEN THE DETOUR IS NOT IN OPERATION.
- R) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.
- S) INSTALL BLACK ON ORANGE "DIP" SIGNS (W8-2) AND/OR "BUMP" SIGNS (W8-1) 500' IN ADVANCE OF THE UNEVEN AREA, OR AS DIRECTED BY THE ENGINEER.

TRAFFIC BARRIER

- T) INSTALL TEMPORARY BARRIER ACCORDING TO THE TRANSPORTATION MANAGEMENT PLANS A MAXIMUM OF TWO (2) WEEKS PRIOR TO BEGINNING WORK IN ANY LOCATION. ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION, PROCEED IN AN CONTINUOUS MANNER TO COMPLETE THE PROPOSED WORK IN THAT LOCATION UNLESS OTHERWISE STATED IN THE TRANSPORTATION MANAGEMENT PLANS OR AS DIRECTED BY THE ENGINEER.
 - DO NOT PLACE BARRIER DIRECTLY ON ANY SURFACE OTHER THAN ASPHALT OR CONCRETE.

ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION AND NO WORK IS PERFORMED BEHIND THE TEMPORARY BARRIER FOR A PERIOD LONGER THAN TWO (2) MONTHS, REMOVE/RESET TEMPORARY BARRIER AT NO COST TO THE DEPARTMENT UNLESS OTHERWISE STATED IN THE TRANSPORTATION MANAGEMENT PLANS, TEMPORARY BARRIER IS PROTECTING A HAZARD, OR AS DIRECTED BY THE ENGINEER.

INSTALL TEMPORARY BARRIER WITH THE TRAFFIC FLOW, BEGINNING WITH THE UPSTREAM SIDE OF TRAFFIC. REMOVE TEMPORARY BARRIER AGAINST THE TRAFFIC FLOW, BEGINNING WITH THE DOWNSTREAM SIDE OF TRAFFIC.

INSTALL AND SPACE DRUMS NO GREATER THAN TWICE THE POSTED SPEED LIMIT (MPH) TO CLOSE OR KEEP THE SECTION OF ROADWAY CLOSED UNTIL THE TEMPORARY BARRIER CAN BE PLACED OR AFTER THE TEMPORARY BARRIER IS REMOVED.

U) PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER AT ALL TIMES DURING INSTALLATION AND REMOVAL OF THE BARRIER BY EITHER A TRUCK MOUNTED IMPACT ATTENUATOR (MAXIMUM 72 HOURS) OR A TEMPORARY CRASH CUSHION.

PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER FROM ONCOMING TRAFFIC AT ALL TIMES BY A TEMPORARY CRASH CUSHION UNLESS THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER IS OFFSET FROM ONCOMING TRAFFIC AS FOLLOWS OR AS SHOWN IN THE PLANS:

POSTED SPEED LIMIT	MINIMUM OFFSET
40 OR LESS	15 FT
45 - 50	20 FT
55	25 FT
60 MPH OR HIGHER	30 FT

TRAFFIC CONTROL DEVICES


- V) WHEN LANE CLOSURES ARE NOT IN EFFECT, SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER IN FEET THAN TWICE THE POSTED SPEED LIMIT (MPH), EXCEPT 10 FT ON-CENTER IN RADII, AND 3 FT OFF THE EDGE OF AN OPENED TRAVELWAY. REFER TO STANDARD SPECIFICATIONS FOR ROADS AND STRUCTURES SECTIONS 1130 (DRUMS), 1135 (CONES) AND 1180 (SKINNY DRUMS) FOR ADDITIONAL REQUIREMENTS.
- W) USE SEQUENTIAL FLASHING WARNING LIGHTS ON DRUMS USED FOR MERGING TAPERS DURING NIGHTTIME PERIODS ON US 29-70.
- X) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE THE ENTIRE ROADWAY.
- Y) PLACE ADDITIONAL SETS OF THREE DRUMS PERPENDICULAR TO THE EDGE OF TRAVELWAY
 ON 500 FT CENTERS WHEN UNOPENED LANES ARE CLOSED TO TRAFFIC. PAVEMENT MARKINGS
 AND MARKERS
- Z) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS ON INTERIM LAYERS OF PAVEMENT AS FOLLOWS:

ROAD NAME	MARKING	MARKER
US 29-70 (-L-) OLD GREENSBORO RD (SR 1798) (-Y- / -Y1-) DCCC RD (SR 1929) (-Y2-) CALDCLEUGH RD (-Y3- / -Y6-) -Y4DET2-, -DETA-, -DETB-, -DETC-,	WZ PERFORMANCE PAINT PAINT PAINT PAINT WZ PERFORMANCE	TEMPORARY RAISED NONE NONE NONE NONE NONE NONE
-DETD-, -DETEDET-, -DET3-, -DET4- STRUCTURES	PAINT COLD APPLIED PLASTIC, TYPE 4	NONE TEMPORARY RAISED

- AA) PLACE ONE APPLICATION OF PAINT FOR TEMPORARY TRAFFIC PATTERNS. PLACE
 A SECOND APPLICATION OF PAINT SIX (6) MONTHS AFTER THE INITIAL APPLICATION
 AND EVERY SIX MONTHS AS DIRECTED BY THE ENGINEER.
- BB) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.
- CC) REMOVE/REPLACE ANY CONFLICTING/DAMAGED PAVEMENT MARKINGS AND MARKERS BY THE END OF EACH DAY'S OPERATION.
- DD) TRACE THE PROPOSED MONOLITHIC ISLAND LOCATIONS WITH PROPER COLOR PAVEMENT MARKINGS PRIOR TO INSTALLATION. PLACE DRUMS TO DELINEATE ANY PROPOSED MONOLITHIC ISLANDS BEFORE INSTALLATION.

MISCELLANEOUS

- EE) RESIDENT ENGINEER SHALL NOTIFY THE OVERSIZE/OVERWEIGHT PERMIT UNIT AT 919-814-3700 WHEN TRAFFIC IS PLACED IN THE TWO-LANE, TWO-WAY PATTERN AND WHEN THE PROJECT IS OPEN TO THE FINAL TRAFFIC PATTERN.
- FF) LAW ENFORCEMENT MAY BE USED TO MAINTAIN TRAFFIC THROUGH THE WORK AREA AND/OR INTERSECTIONS AS DIRECTED BY THE ENGINEER.



TRANSPORTATION
OPERATIONS
PLAN

03-AUG-202116:02 P:\50084077\CAD\Civil\R5737\Traffic\TrafficControl\

NOTES:

COMPLETE ANY PROPOSED OR TEMPORARY WIDENING IN SUCH A MANNER THAT PONDING OF WATER WILL NOT OCCUR IN THE TRAVEL LANE.

UNLESS OTHERWISE STATED ONLY CONSTRUCT UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.

PHASE I

OBJECTIVE: CONSTRUCT ON-SITE DETOURS AND MEDIAN CROSSOVERS FOR PHASE II AND PHASE III TRAFFIC PATTERN. SEE SHEETS TMP-4 THROUGH TMP-11A

- STEP 1: USING RSD 1101.01, SHEETS 2 AND 3 OF 3, INSTALL ADVANCE WARNING SIGNS ON -L- AND ALL -Y- LINES. SEE ALSO THE WORK ZONE SPEED LIMITS SIGNS ON SHEETS TMP-4 AND TMP-8.
- STEP 2: AWAY FROM TRAFFIC AND USING RSD 1101.04 SHEETS 1 OF 1 WHEN NEEDED, BEGIN CONSTRUCTION OF THE FOLLOWING:
 - CLEARING AND GRADING ALONG EAST SIDE OF -L- (US 29-70).
 - BEGIN CONSTRUCTION OF -Y1- & -Y4-, C1 AND C2 (ROUNDABOUTS) ALONG EAST SIDE OF -L- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. (SEE TMP-6&7)
 - BEGIN CUT EXCAVATION FOR PROPOSED -Y1- ALONG WEST SIDE OF -L-. (SEE TMP-7)

WHILE MAINTAINING TRAFFIC ON EXISTING ROADWAYS AND USING RSD 1101.02 SHEETS 1, 2 AND 3 OF 14, PERFORM THE FOLLOWING:

- ASPHALT OVERLAY OF -Y6- /-Y3- (CALDCLEUGH RD) AND PLACE TEMPORARY PAVEMENT MARKINGS. SEE TMP-4 THRU 7
- CONSTRUCT TEMPORARY DRAINAGE AND TEMPORARY PAVEMENT TO COMPLETE -DETA-, -DETB-, -DETC-, -DETD AND -DETE- FOR LATER USE BY MEDIAN CROSSOVERS. SEE TMP-5, 6 & 8
- CONSTRUCT -DET3- UP TO THE CONTIGUOUS EXISTING PAVEMENT OF -L- (US 29-70) AND -Y6- (CALDCLEUGH RD), INCLUDING MODIFICATIONS TO THE EXISTING GUARDRAIL ON THE RIGHT SIDE OF SB -L- (US-29-70). (SEE TMP-5)
- REINFORCE EXISTING SHOULDER AS NEEDED FOR USE IN PHASE II AND III. SEE TMP-5 & 6
- CONSTRUCT -DET- FROM -DET- STA. 10+00 +/- TO -DET- STA. 18+19 +/- UP TO THE EDGE AND ELEVATION OF THE CONTIGUOUS EXISTING PAVEMENT OF -Y1- (OLD GREENSBORO RD) AND INCLUDING TIE-IN TO -Y3- (CALDCLEUGH RD). (SEE TMP-7)
- CONSTRUCT -DET2- UP TO THE EDGE AND ELEVATION OF THE CONTIGUOUS EXISTING PAVEMENT ON -L- (US 29-70) AND ACROSS -Y1- (OLD GREENSBORO RD) AND TO -DET2- STA 43+39 +/-. (SEE TMP-6 & 7)

THE CONTRACTOR SHALL NOTIFY THE ENGINEER THIRTY (30) CALENDAR DAYS PRIOR TO ANY CLOSURES.

THE CONTRACTOR SHALL COMPLETE PHASE I, STEPS 3 THRU 5 WITHIN TWENTY-ONE (21) CALENDAR DAYS.
[SEE INTERMEDIATED CONTRACT TIME - LIQUIDATED DAMAGES]

STEP 3: CLOSE CALDCLEUGH RD TO ALL TRAFFIC BETWEEN -Y2- (DCCC RD) AND -L- (US 29-70) AS SHOWN ON TMP-9 AND TMP-10. DETOUR OLD GREENSBORO RD, CALDCLEUGH RD, AND DCCC RD TRAFFIC APPROACHING FROM THE NORTH ON SOUTHBOUND -L- VIA EVANS ROAD AS SHOWN ON SHEET TMP-21. DETOUR TRAFFIC DESTINED FOR NORTHBOUND -L- FROM CALDCLEUGH RD, OLD GREENSBORO RD, AND DCCC RD TO NORTHBOUND -L- VIA EVANS ROAD AS SHOWN ON TMP-22. MAINTAIN ACCESS TO -Y2- (DCCC RD) FROM OLD GREENSBORO RD VIA CALDCLEUGH RD AS SHOWN ON SHEET TMP-9.

STEP 4: USING RSD 1101.02 SHEET 1 AND 3 OF 14, PERFORM THE FOLLOWING:

- CONSTRUCT -DET2- AND -DET4- UP TO THE EDGE AND ELEVATION OF THE CONTIGUOUS EXISTING PAVEMENT OF -L- AND INCLUDING TIE-IN TO -Y2-. (SEE TMP-9 & 10)
- PLACE TEMPORARY MARKINGS ON -DET4-. (SEE TMP-11)

STEP 5: UNCOVER GUIDE SIGN ON SOUTHBOUND -L- AND REOPEN EXIT FROM SOUTHBOUND -L- TO
DAVIDSON-DAVIE COMMUNITY COLLEGE (DDCC) VIA -DET4-. (SEE SHEETS TMP-11 AND TMP-11A)

THE CONTRACTOR MAY PERFORM WORK IN PHASE I, STEP 6 CONCURRENT WITH PHASE I, STEPS 3 THRU 5 AS APPROVED BY THE ENGINEER.

- STEP 6: PERFORM THE FOLLOWING WORK TO PREPARE FOR SHIFT TO PHASE II TEMPORARY TRAFFIC PATTERN SHOWN ON SHEETS TMP-12 THRU TMP-18:
 - USING RSD 1101.02, SHEETS 3 AND 4 OF 14 AND RSD 1101.04, INSTALL AND TEMPORARILY COVER OFF-SITE OVERSIZE VEHICLE ADVANCE WARNING SIGNS AS SHOWN ON SHEET TMP-48.
 - INSTALL PHASE II SIGNS AS MUCH AS POSSIBLE AND TEMPORARILY COVER.
 - PLACE PHASE II TEMPORARY PAVEMENT MARKINGS ON -DET2- AS MUCH AS POSSIBLE AWAY FROM TRAFFIC.
 - INSTALL P.C.B. AS MUCH AS POSSIBLE ON -DET2- BETWEEN OLD GREENSBORO RD AND -DET4-.

PHASE II

OBJECTIVE: SHIFT US 29-70 INTO TEMPORARY TWO-LANE, TWO-WAY PATTERN ON ON-SITE DETOUR ON WEST SIDE OF EXISTING US 29-70 TO CONSTRUCT NEW BRIDGES, NEW OVAL ROUNDABOUT AS MUCH AS POSSIBLE AND NEW ROADWAYS ON EAST SIDE OF US 29-70. SEE SHEETS TMP-12 THROUGH TMP-20

THE ENGINEER WILL CONTACT THE OVERSIZE / OVERWEIGHT UNIT (SEE SHEET TMP-2B, GENERAL NOTE EE)

- STEP 1: UNCOVER OVERSIZED VEHICLE ADVANCE WARNING SIGNING SHOWN ON SHEET TMP-48. USING RSD 1101.02, SHEET 3 OF 14, CLOSE THE LEFT NORTHBOUND LANE OF -L- (US 29-70) BETWEEN THE -Y5- (OLD US 29) / -Y6- (CALDCLEUGH RD) INTERSECTION TO -L- 78+80 +/-. ONCE THIS LANE IS CLOSED, PERFORM THE FOLLOWING WORK:
 - REVISE THE NORTHBOUND PAVEMENT MARKINGS AS SHOWN ON TMP-12 AND TMP-13.
 - PLACE DRUMS, P.C.B., AND MARKINGS FOR -DETA- ON TMP-13 & 14 AND FOR -DETB- ON TMP-16 AS MUCH AS POSSIBLE BEHIND LANE CLOSURE.

NOTE: MAINTAIN THIS CLOSURE OF THE LEFT NORTBOUND LANE OF -L- (US 29-70) FOR THE DURATION OF PHASE II.

- STEP 2: USING RSD 1101.02, SHEET 3 OF 14, CLOSE THE RIGHT SOUTHBOUND LANE OF -L- (US 29-70) FROM -L- STA 78+00 +/- TO THE -Y5- (OLD US 29) / -Y6- (CALDCLEUGH RD) INTERSECTION AND PERFORM THE FOLLOWING WORK:
 - INSTALL P.C.B. AND TEMPORARY MARKINGS ALONG PHASE II SOUTHBOUND LANE AS MUCH AS POSSIBLE BEHIND RIGHT LANE CLOSURE FROM -L- STA 41+93 +/- TO -L- STA 71+80 +/-. (SEE TMP-14 THRU TMP-17)
 - PROVIDE A GAP IN THE PHASE II P.C.B. TO TEMPORARILY MAINTAIN EXISTING LIMITED MOVEMENT ACCESS AT THE EXISTING OLD GREENSBORO ROAD INTERSECTION.
 - FLARE TEMPORARY APPROACH ENDS OF INCOMPLETE P.C.B. TO 30 FT OFFSET FROM EDGE OF TRAVEL LANE OR PROTECT APPROACH END WITH TMA OR CRASH CUSHION IMMEDIATELY FOLLOWING P.C.B. INSTALLATION.

PHASE II CONTINUED ON SHEET TMP-3A



APPROVED:



PHASE II (CONT.)

- STEP 3: USING RSD 1101.02, SHEET 3 OF 14, SHIFT SINGLE LANE OF SOUTHBOUND TRAFFIC TO RIGHT LANE OF -L- (US 29-70) FROM THE NORTHERN PROJECT LIMITS TO THE -Y5- (OLD US 29) / -Y6- (CALDCLEUGH RD) INTERSECTION AND PERFORM THE FOLLOWING WORK:
 - INSTALL P.C.B. AND TEMPORARY MARKINGS ALONG PHASE II NORTHBOUND LANE OF -L- AS MUCH AS POSSIBLE BEHIND NORTHBOUND AND SOUTHBOUND LEFT LANE CLOSURE FROM THE -Y5- (CALDCLEUGH RD) / -Y6- (OLD US 29) INTERSECTION TO THE NORTHERN PROJECT LIMITS, INCLUDING -DETA- AND -DETB- (SEE TMP-13 THRU TMP-17).
 - CONTINUE TO PROVIDE A GAP IN THE PHASE II P.C.B. TO TEMPORARILY MAINTAIN FULL MOVEMENT ACCESS AT THE EXISTING OLD GREENSBORO ROAD INTERSECTION.
 - FLARE TEMPORARY APPROACH ENDS OF INCOMPLETE P.C.B. TO 30 FT OFFSET FROM EDGE OF TRAVEL LANE OR PROTECT APPROACH END WITH TMA OR CRASH CUSHION IMMEDIATELY FOLLOWING P.C.B. INSTALLATION.

THE CONTRACTOR SHALL COMPLETE PHASE II, STEP 4 THRU STEP 6 FROM 7:00 PM ON FRIDAY TO 6:00 AM ON MONDAY. [SEE INTERMEDIATE CONTRACT TIME-LIQUIDATED DAMAGES]

STEP 4: USING RSD 1101.03, SHEETS 1 AND 2, TEMPORARILY CLOSE OLD GREENSBORO RD BETWEEN -L- (US 29-70) AND CALDCLEUGH RD AND DETOUR TRAFFIC VIA EVANS ROAD [SEE TMP-21 AND 22] AND -DET- / -Y3- CALDCLEUGH ROAD.

SHIFT -L- (US 29-70) SOUTHBOUND TRAFFIC ONTO -DET2-, THEN COMPLETE INSTALLATION OF P.C.B. BETWEEN THE PHASE II NORTHBOUND AND SOUTHBOUND LANES. USE RSD 1101.03, SHEET 9 OF 9 TO TEMPORARLY STOP TRAFFIC ON -L- (US 29-70) TO COMPLETE INSTALLATION OF P.C.B., CRASH CUSHIONS AND PAVEMENT MARKINGS. (SEE TMP-13 THRU 17)

- STEP 5: SHIFT -L- (US 29-70) NORTHBOUND TRAFFIC ONTO -DETA-, -DET2- AND -DETB- AS SHOWN ON TMP-12 THRU 16. USE RSD 1101.03, SHEET 9 OF 9 TO TEMPORARILY STOP TRAFFIC ON -L- (US 29-70) TO COMPLETE INSTALLATION OF P.C.B., CRASH CUSHIONS AND PAVEMENT MARKINGS. INSTALL PAVEMENT MARKINGS AND DRUMS ALONG -DET3- AND OPEN -DET3- TO TRAFFIC AS SHOWN ON TMP-13. DEACTIVATE EXISTING FLASHER AT THE INTERSECTION OF -L- (US 29-70) AND OLD GREENSBORO RD.
- STEP 6: USING RSD 1101.02, SHEET 1 OF 14, REVISE AND COMPLETE INSTALLATION OF TEMPORARY MARKINGS AND DEVICES ON -DET4- AND REROUTE -Y2- DCCC ROAD TRAFFIC TO TEMPORARY INTERSECTION WITH -DET2- AS SHOWN ON TMP-15. CLOSE CALDCLEUGH RD TO TRAFFIC BETWEEN OLD GREENSBORO RD AND -DET4-. DISCONTINUE DCCC RD OLD GREENSBORO RD DETOUR VIA EVANS ROAD BY COVERING/REMOVING DCCC RD DETOUR SIGNS AND REVISING CMS MESSAGES SHOWN ON TMP-21.

NOTE: USE RSD 1101.02, SHEETS 1 AND 2, TO COMPLETE INSTALLATION OF PAVEMENT MARKINGS ON -DET-, TIE MARKINGS TO EXISTING MARKINGS ON -Y1- OLD GREENSBORO RD, AND SHIFT OLD GREENSBORO ROAD TRAFFIC ONTO -DET- AS SHOWN ON TMP-19 AND TMP-20.

- STEP 7: AWAY FROM TRAFFIC WHEN NEEDED, PERFORM THE FOLLOWING:
 - CONTINUE AND COMPLETE CONSTRUCTION AWAY FROM TRAFFIC, STARTED IN PHASE I (-Y1-, -Y4-, C1 AND C2) UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE.
 - BEGIN CONSTRUCTION OF Y1- AND ROUNDABOUT -C3- AT THE -Y1-/-Y2-/-Y3- INTERSECTION AS SHOWN ON TMP-19.
 - THE -RPA- AND -RPB- DRAINAGE NEEDED TO DRAIN THE CONSTRUCTION OF NORTHBOUND -L- AND WALLS. SEE ROADWAY PLANS FOR THE PERMANENT AND TEMPORARY -DET2- DRAINAGE IN THIS AREA.
 - CONSTRUCT PROPOSED NORTHBOUND -L-, PROPOSED BRIDGE AND APPROACHES, RPC, AND RPD (SEE TMP-14, 15 & 16) UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.
 - CONSTRUCT PROPOSED -L- (SOUTHBOUND), PROPOSED BRIDGE, INCLUDING PROPOSED SOUTHBOUND PAVEMENT APPROACHING AND DEPARTING PROPOSED BRIDGE UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE. (SEE TMP-15)

PHASE III

OBJECTIVE: SHIFT US 29-70 INTO TEMPORARY TWO-LANE, TWO-WAY PATTERN ON NEWLY CONSTRUCTED NORTHBOUND LANES TO COMPLETE US 29-70 SOUTHBOUND PAVEMENT CONSTRUCTION AND TO CONSTRUCT ROADWAYS ON WEST SIDE OF US 29-70 (WB RAMPS, REMAINDER OF C2, C3, -Y1-, -Y2- AND -Y3-. THE CONTRACTOR SHALL NOTIFY THE ENGINEER THIRTY (30) CALENDAR DAYS PRIOR TO THE TRAFFIC SHIFT.

SEE SHEETS TMP-23 THROUGH TMP-36

- STEP 1: WHILE MAINTAINING TRAFFIC IN THE PHASE II PATTERN, PERFORM THE FOLLOWING AWAY FROM TRAFFIC:
 - PLACE PORTABLE CONCRETE BARRIER (P.C.B) AND PHASE III TEMPORARY PAVEMENT MARKINGS AS MUCH AS POSSIBLE ON THE NEWLY CONSTRUCTED NORTHBOUND LANES BETWEEN -L- STA 40+00 +/- AND -L- STA 76+50 +/- AS SHOWN ON SHEETS TMP-25 THROUGH TMP-27.
 - PLACE TEMPORARY PAVEMENT MARKINGS ON RAMPS C & D AS SHOWN ON SHEETS TMP-25 THRU TMP-27.
 - PLACE TEMPORARY PAVEMENT MARKINGS AND SIGNING ON -Y1- AS SHOWN ON SHEETS TMP-26 AND TMP-29.
 - PLACE TEMPORARY PAVEMENT MARKINGS AND SIGNING ON -Y4- AS SHOWN ON SHEET TMP-25 AND TMP-29.


THE CONTRACTOR SHALL COMPLETE PHASE III, STEPS 2 THRU 4 FROM 7:00 PM ON FRIDAY TO 6:00 AM ON MONDAY. [SEE INTERMEDIATE CONTRACT TIME-LIQUIDATED DAMAGES]

- STEP 2: REFERRING TO RSD 1101.03, SHEET 9 OF 9, USE A ROLLING ROADBLOCK TO COMPLETE TIE-IN OF PHASE III TEMPORARY MARKINGS AND SHIFT NORTHBOUND -L- (US 29-70) TRAFFIC TO NEWLY COMPLETED NORTHBOUND -L- PAVEMENT BETWEEN -L- STA 37+02 +/- (-DET3- INTERSECTION) AND THE NORTH PROJECT LIMITS AS FOLLOWS:
 - REMOVE CONFLICTING EXISTING PHASE II NORTHBOUND PAVEMENT MARKINGS AND COMPLETE TIE-IN OF PHASE III TEMPORARY MARKINGS ON NORTHBOUND -L- (US 29-70) FROM -L- STA 37+21 +/- TO -L- STA 40+00 +/- AND FROM -L- STA 76+50 +/- TO -L- STA 78+80 +/- AS SHOWN ON SHEETS TMP-24 AND TMP-27.
 - SHIFT DRUMS ALONG NORTHBOUND LANE FROM THEIR PHASE II POSITION TO THEIR PHASE III POSITION FROM -L- STA 37+20 +/- TO -L- STA 40+00 +/-.
 - COMPLETE INSTALLATION OF P.C.B. AND CRASH CUSHION FROM -L- STA. 76+50 +/- TO -DETD- STA. 13+17 +/- AS SHOWN ON SHEET TMP-27.
 - DISCONTINUE ROLLING ROADBLOCK AND REROUTE NORTHBOUND -L- TRAFFIC TO PHASE III TEMPORARY PATTERN ON NEW NORTHBOUND PAVEMENT. SEE SHEETS TMP-23 THROUGH TMP-27.

SIMULTANEOUS WITH THE NORTHBOUND -L- TRAFFIC SHIFT, OPEN TO TRAFFIC US 29-70 NORTHBOUND ENTRANCE RAMP (-RPD-), -Y1- EAST OF -L-, AND -Y4- AS SHOWN ON SHEETS TMP-25, TMP-26, TMP-27 AND TMP-29. -RPC- WILL REMAIN CLOSED AT THIS TIME.

- STEP 3: AWAY FROM TRAFFIC INSTALL PHASE III TEMPORARY MARKINGS AS MUCH AS POSSIBLE AS FOLLOWS:
 - ON SOUTHBOUND -DETD- MEDIAN CROSSOVER FROM -L- STA 76+50 +/- TO -L- STA 78+00 +/- AS SHOWN ON SHEET TMP-27.
 - ON SOUTHBOUND -DETC- MEDIAN CROSSOVER FROM -L- STA 39+50 +/- TO -L- STA 40+00 +/- AS SHOWN ON SHEETS TMP-24 AND TMP-25.

PHASE III CONTINUED ON SHEET TMP-3B





PHASE III (CONT.)

- STEP 4: REFERRING TO RSD 1101.03, SHEET 9 OF 9, USE A ROLLING ROADBLOCK TO COMPLETE TIE-IN OF PHASE III TEMPORARY MARKINGS AND SHIFT SOUTHBOUND -L- (US 29-70) TRAFFIC TO NEWLY COMPLETED NORTHBOUND -L- PAVEMENT BETWEEN PHASE II -DET2- AT -DET3- INTERSECTION AND THE NORTH PROJECT LIMITS VIA MEDIAN CROSSOVERS -DETC- AND -DETD- AS FOLLOWS:
 - REMOVE CONFLICTING EXISTING PHASE II SOUTHBOUND PAVEMENT MARKINGS AND COMPLETE TIE-IN OF PHASE III TEMPORARY MARKINGS ON SOUTHBOUND US 29-70 FROM -L- STA 37+70 +/- TO -L- STA 39+50 +/- AND FROM -L- STA 78+00 +/- TO -L- STA 80+07 +/-. SEE SHEETS TMP-24, TMP-25 AND TMP-27.
 - REMOVE P.C.B. FROM -DETB- STA 11+50 +/- TO -DETB- STA 12+00 +/- AND FROM -DET2- STA 18+35 +/- TO -DET2- STA 20+00 +/-.
 - SHIFT DRUMS ALONG THE SOUTHBOUND LANE FROM THEIR PHASE II POSITION TO THEIR PHASE III POSITION AS SHOWN ON SHEETS TMP-24, TMP-25, TMP-27, AND TMP-28.
 - DISCONTINUE ROLLING ROADBLOCK AND REROUTE SOUTHBOUND -L- TRAFFIC TO PHASE III TEMPORARY PATTERN ON NEW NORTHBOUND PAVEMENT. SEE SHEETS TMP-24 THROUGH TMP-28.
 - USING RSD. NO. 1101.02, SHEET 3 OF 14, TO TEMPORARILY EXTEND RIGHT LANE CLOSURE ON SOUTHBOUND -L- TO STA 94+00 +/-, PLACE TEMPORARY PAVEMENT MARKINGS (EDGE LINE AND MERGE ARROWS) ON CLOSED SOUTHBOUND LANE AS SHOWN ON TMP-28.

CONCURRENT WITH SHIFT OF US (29-70) SOUTHBOUND TO PHASE III PATTERN, CLOSE -DET4- AS SHOWN ON SHEETS TMP-26 AND TMP-27 AND DETOUR -Y2- DCCC RD TRAFFIC VIA OLD GREENSBORO ROAD AND EVANS ROAD AS SHOWN ON SHEET TMP-21 AND TMP-22.

- STEP 5: BEGIN CONSTRUCTION OF THE FOLLOWING AWAY FROM TRAFFIC UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE:
 - OBLITERATE -DET2- TEMPORARY PAVEMENT FROM JUST WEST OF OLD GREENSBORO ROAD TO -DET4-.
 - SOUTHBOUND LANES OF -L- (US 29-70) FROM -L- STA 42+39 +/- TO -L- STA 58+18 +/- AND FROM
 - -L- STA 66+14 +/- TO STA 74+64 +/- AS SHOWN ON TMP-25 THROUGH THRU TMP-27.
 - SOUTHBOUND RAMPS A & B (-RPA- & -RPB-) AS SHOWN ON SHEETS TMP-25 THRU TMP-27.

CONTINUE CONSTRUCTION OF -Y1-, -Y2- AND -Y3-, BEGUN IN PHASE II AND COMPLETE THE FOLLOWING AWAY FROM TRAFFIC UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE:

- -Y1- OLD GREENSBORO ROAD FROM -L- (US 29-70) TO -Y1- STA 24+06 +/-. (SEE TMP-26)
- -Y2- DCCC ROAD FROM -Y1- TO -Y2- STA 21+00 +/-. (SEE TMP-26 & 27)
- -Y3- FROM NORTH OF -DET- TO -Y1-.
- -C3- ROUNDABOUT AT -Y1/-Y2-/-Y3- INTERSECTION. (SEE TMP-26)
- -C2- OVAL ROUNDABOUT AT -Y1-/-RPA-/-RPB- INTERSECTION. (SEE TMP-26)
- STEP 6: BEHIND ROAD CLOSURES, PLACE TEMPORARY MARKINGS, SIGNS AND DEVICES ON -Y1- (OLD GREENSBORO RD) AND -Y2- (DCCC RD) AS SHOWN ON TMP-33. ONCE MARKINGS, SIGNS AND DEVICES ARE IN PLACE, REMOVE TYPE III BARRICADES FROM EAST SIDE OF THE C2 OVAL ROUNDABOUT AND FROM -Y2- STA 21+00 +/- ON DCCC ROAD TO OPEN -Y1- FROM THE OVAL ROUNDABOUT TO -Y2- AND OPEN -Y2- EAST OF -Y1- TO TRAFFIC AS SHOWN ON TMP-33.

AS DIRECTED BY THE ENGINEER, REMOVE THE TYPE III BARRICADES FROM EACH END OF RAMP C AND OPEN RAMP C TO TRAFFIC.

USING RSD 1101.02 SHEET 3 OF 14, EXTEND CLOSURE OF LEFT SOUTHBOUND LANE ON -L-(US 29-70) SOUTHWARD FROM -DETC- TO JUST SOUTH OF -DETE-, THEN INSTALL PHASE III TEMPORARY MARKINGS, AND PLACE DRUMS FOR SOUTHBOUND -L- (US 29-70) ON CLOSED LEFT LANE AND ON -DETE- AS MUCH AS POSSIBLE. (SEE SHEET TMP-31 FOR TEMPORARY MARKINGS).

THE CONTRACTOR SHALL COMPLETE PHASE III, STEP 7 DURING A SINGLE OVERNIGHT WORK PERIOD BETWEEN 7:00 PM AND 6:00 AM THE FOLLOWING MORNING. [SEE INTERMEDIATE CONTRACT TIME-LIQUIDATED DAMAGES]

STEP 7: DRUM-OFF NORTHBOUND LEFT TURN LANE ON -L- APPROACHING -DET3- AND INSTALL TYPE III
BARRICADES AND CLOSE -DET3- BETWEEN -L- (US 29-70) AND -Y6- (CALDCLEUGH RD) AS SHOWN
ON TMP-31. REMOVE TYPE III BARRICADES AND ROAD CLOSURE SIGNING ON -Y6- SOUTH OF THE
FORMER -DET3- INTERSECTION AND REOPEN -Y6- (CALDCLEUGH RD) TO TRAFFIC SOUTH OF -DET3-.

REFERRING TO RSD 1101.03, SHEET 9 OF 9, USE A ROLLING ROADBLOCK TO:

- COMPLETE TIE-IN OF PHASE III TEMPORARY MARKINGS ON NORTHBOUND -L- (US 29-70) AS SHOWN ON SHEET TMP-31.
- EXTEND P.C.B SOUTHWARD FROM -L- STA 43+31 +/- TO -DETE- AS SHOWN ON SHEETS TMP-31 AND TMP-32.
- COMPLETE TIE-IN OF PHASE III TEMPORARY MARKINGS ON SOUTHBOUND -L- (US 29-70) AND SHIFT SOUTHBOUND -L- TRAFFIC TO NORTHBOUND -L- PAVEMENT BETWEEN MEDIAN CROSSOVER -DETE- AND -L- STA 43+35 +/- AND BACK TO SOUTHBOUND LANES VIA MEDIAN CROSSOVER -DETE-. SEE SHEETS TMP-30 THRU TMP-32.
- STEP 8: AWAY FROM TRAFFIC, BEGIN CONSTRUCTION ON PROPOSED SOUTHBOUND OF -L- (US 29-70) FROM -L- STA 30+53 +/- TO -L- STA 42+39 +/- AS SHOWN ON SHEETS TMP-31 AND TMP-32.

USING RSD 1101.02, SHEET 1 OF 14 ON -Y6- (CALDCLEUGH RD) AND AWAY FROM TRAFFIC ON -L- (US 29-70), OBLITERATE -DET3- PAVEMENT BETWEEN -L- AND -Y6-. (SEE SHEET TMP-31)

THE CONTRACTOR SHALL COMPLETE PHASE III, STEP 9 WITHIN FOURTEEN (14) CALENDAR DAYS. [SEE INTERMEDIATE CONTRACT TIME-LIQUIDATED DAMAGES]

STEP 9: USING RSD 1101.03, SHEET 1, INSTALL SIGNS AND PLACE TYPE III BARRICADES TO CLOSE
-DET- AND -Y1- (OLD GREENSBORO RD) TO TRAFFIC BETWEEN -Y3- AND -Y1- STA 29+55 +/AS SHOWN ON TMP-33 AND TMP-34. DETOUR OLD GREENSBORO ROAD TRAFFIC TO -L- (US 29-70)
VIA EVANS ROAD AS SHOWN ON SHEET TMP-21 AND TMP-22.

ONCE -DET- AND -Y1- ARE CLOSED, PERFORM THE FOLLOWING WORK:

- CONSTRUCT REMAINDER OF -Y1- (OLD GREENSBORO RD) UP TO -Y1- STA 26+98 AND USING RSD 1101.02, SHEET 1, MILL AND RESURFACE OF -Y1- FROM -Y1-STA 26+98 TO -Y1- STA 33+00 UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE (SEE TMP-34).
- PLACE TEMPORARY MARKINGS AND SIGNS ON -Y1 NORTH OF -Y2-/-Y3- AS SHOWN ON TMP-35 AND TMP-36.
- REMOVE TYPE III BARRICADES FROM -Y1- (OLD GREENSBORO RD) AND OPEN REMAINDER OF -Y1- TO TRAFFIC AS SHOWN ON TMP-35 AND TMP-36.
- STEP 10: CONSTRUCT TEMPORARY DRIVEWAY BETWEEN -DET- AND -Y1- TO MAINTAIN ACCESS TO SPECTRUM AND SUBWAY, AND CLOSE CALDCLEUGH ROAD AS SHOWN ON TMP-35.
- STEP 11: CONSTRUCT -Y3- (CALDCLEUGH RD) FROM -Y3- STA 28+00 TO -Y3- STA 32+48 +/- UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE (SEE TMP-35).

PHASE IV CONTINUED ON SHEET TMP-3C



APPROVED:



PHASE III (CONT.)


STEP 12: PLACE TEMPORARY MARKINGS (PAINT) IN PROPOSED FINAL PATTERN ON -Y3- FROM -Y3- STA 28+00 TO -Y1-, THEN REMOVE TYPE III BARRICADES AND REOPEN -Y3- CALDCLEUGH ROAD TO TRAFFIC. USING RSD 1101.02 SHEET 1, REMOVE -DET- TEMPORARY PAVEMENT. COMPLETE CONSTRUCTION OF -L- SOUTHBOUND LANES AND SOUTHBOUND RAMPS A & B BEGUN EARLIER IN PHASE III UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE. PLACE TEMPORARY MARKINGS IN PROPOSED FINAL PATTERN ON SOUTHBOUND LANES OF -L- (US 29-70) AND ON RAMPS A & B.


PHASE IV


OBJECTIVE: SHIFT US (29-70) TRAFFIC TO FINAL DIVIDED MULTI-LANE PATTERN AND COMPLETE REMAINING MEDIAN CONSTRUCTION, FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS.


- STEP 1: REFERRING TO RSD 1101.03, SHEET 9 OF 9, USE A ROLLING ROADBLOCK TO COMPLETE TIE-IN OF PHASE IV TEMPORARY MARKINGS AND SHIFT SOUTHBOUND -L- (US 29-70) TRAFFIC INTO A SINGLE LANE PATTERN ON THE NEWLY COMPLETED SOUTHBOUND -L- PAVEMENT BETWEEN PHASE III -DETD- AND -DETE- AS FOLLOWS:
 - REMOVE CONFLICTING EXISTING PHASE III SOUTHBOUND PAVEMENT MARKINGS AND COMPLETE TIE-IN OF PHASE IV TEMPORARY MARKINGS ON SOUTHBOUND -L- (US 29-70) FROM -L- STA 21+76 +/- TO -L- STA 30+68 +/- AND FROM -L- STA 74+64 +/- TO -L- STA 84+83 +/- AND REROUTE SOUTHBOUND -L- TRAFFIC TO PHASE IV TEMPORARY PATTERN ON NEW SOUTHBOUND PAVEMENT AS SHOWN ON SHEETS TMP-37, TMP-38, TMP-41 AND TMP-42.
 - SHIFT DRUMS ALONG NORTHBOUND LANE FROM THEIR PHASE III POSITION TO THEIR PHASE IV POSITION AS SHOWN ON SHEETS TMP-41 AND TMP-42.
- STEP 2: WHILE MAINTAINING -L- (US 29-70) NORTHBOUND TRAFFIC IN THE PHASE III SINGLE LANE PATTERN IN THE OUTSIDE LANE AND SOUTHBOUND TRAFFIC IN SINGLE LANE PATTERN ON OUTSIDE LANE AS SHOWN ON SHEETS TMP-37 THROUGH TMP-42, PERFORM THE FOLLOWING AWAY FROM TRAFFIC:
 - REMOVE THE PORTABLE CONCRETE BARRIER PLACED ON THE NORTHBOUND LANES OF -L- DURING PHASE III AND REPLACE P.C.B. WITH DRUMS SPACED 55 FT C-C. PROTECT ANY EXPOSED P.C.B. ENDS WITH A CRASH CUSHION OR TRUCK MOUNTED ATTENUATOR. ONCE P.C.B. HAS BEEN COMPLETELY REMOVED, COVER SUBSEQUENTLY REMOVE OFFSITE RESTRICTED WIDTH ROUTE SIGNING INSTALLED IN PHASE II.
 - COMPLETE ALL REMAINING CONSTRUCTION IN THE -L- (US 29-70) MEDIAN, INCLUDING REMOVAL OF TEMPORARY PAVEMENT, COMPLETION OF MEDIAN BARRIER, CONSTRUCTION OF GUARDRAIL AND CURB & GUTTER. SEE SHEETS TMP-37, TMP-38, TMP-39, TMP-41 AND TMP-42.
- STEP 3: USING RSD 1101.02, SHEET 3 OF 14, PERFORM THE FOLLOWING:
 - CONSTRUCT REMAINING OUTSIDE WIDENING ON -L- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE AS SHOWN ON SHEET TMP-46 AND TMP-47.
 - MILL AND RESURFACE PORTIONS OF -L- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE FROM -L- STA. 12+70 +/- TO STA. 41+93 +/- AND FROM -L- STA. 74+64 +/- TO STA. 54+60 +/- AS SHOWN ON SHEETS TMP-43 THRU TMP-47. IN CONJUNCTION WITH MILLING & RESURFACING, PLACE TEMPORARY PAVEMENT MARKINGS (PAINT) ON THE NORTHBOUND AND SOUTHBOUND LANES OF -L- AS PER THE FINAL PAVEMENT MARKING PLANS.
 - COMPLETE ANY REMAINING GUARDRAIL WORK.
- STEP 4: USING RSD 1101.02, SHEETS 1, 2 AND 3 OF 14, PLACE THE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS ON -L- AND ALL -Y- LINES. REMOVE ANY TEMPORARY CONSTRUCTION SIGNING AND DEVICES AND OPEN TO TRAFFIC.















Dewberry












































DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED




PROJ. REFERENCE NO. R-5737 TMP-18 NAD 83 RETAIN EXISTING BARRICADES AND END-OF-ROAD SIGNS ROAD ROAD CLOSED CLOSED -DET- 17+11 +/-END ANCHORED P.C.B. -DET- 18+19 +/-30 W1–4R 48" X 48" (P13) (P1) \perp www \perp www \perp EXISTING MARKINGS -Y1- SR 1798 (OLD GREENSBORO RD) R11-2 48" x 30" ENTRANCE CLOSED W1-6R 48" x 24" TYPE III BARRICADE(S) DDCC TEMPORARY PAVEMENT MARKING PAVEMENT MARKING LINES: SOLID WHITE EDGELINE PAINT (4") (P13) YELLOW DOUBLE CENTER PAINT (4")








PHASE II DETAIL




PROJ. REFERENCE NO. SHEET NO. R-5737 TMP-20




Devberry


2610 WYCLIFF ROAD SUITE 410
RALEIGH, NC 27607
PHONE: 919.881.9939
NC COA No. F-0929





PHASE II DETAIL


P:\50084077\CAD\Civil\R5737\Traffic\Tr abeshears AT PC0UAT3U



















2610 WYCLIFF ROAD SUITE 410 RALEIGH, NC 27607 PHONE: 919.881.9939 NC COA No. F-0929 Dewberry





PROJ. REFERENCE NO. SHEET NO. R-5737 TMP-29

TEMPORARY PAVEMENT MARKING


PAVEMENT MARKING LINES:


(P13) YELLOW DOUBLE CENTER PAINT (4")

(P40) WHITE GORELINE PAINT (8")

(P42) YELLOW DIAGONAL PAINT (8")


(P55) 3FT-3FT WHITE MINISKIP PAINT (12")







Devberry


2610 WYCLIFF ROAD SUITE 410
RALEIGH, NC 27607
PHONE: 919.881.9939
NC COA No. F-0929

















PROJ. REFERENCE NO. SHEET NO. TMP - 34




MOTORISTS WISHING TO ACCESS NB US 29 / EB US 70 WILL UTILIZE THE EVANS ROAD DETOUR SHOWN ON SHEET TMP-22. CONTRACTOR TO MAINTAIN APPLICABLE DETOUR SIGNING AND DEVICES.










PROJ. REFERENCE NO. SHEET NO. R-5737 TMP-36



	$\overline{}$		
(P1	WHITE EDGELINE	PAINT (4"

3FT-9FT WHITE MINISKIP PAINT (4")


(P13) YELLOW DOUBLE CENTER PAINT (4")


PAINT (8") (P42) YELLOW DIAGONAL


PAVEMENT MARKING SYMBOLS AND CHARACTERS:

(P71) RIGHT TURN ARROW PAINT











R-5737 TMP-38 25 -L- STA. 39+20 +/--Y6- (CALDCLEUGH RD) STA. 30+68 +/-US 29-70 PREVIOUSLY PLACED EXISTING MARKINGS PREVIOUSLY PLACED ANCHORED P.C.B. EXISTING MARKINGS ANCHORED P.C.B. REMOVE AND REPLACE REMOVE AND REPLACE WITH DRUMS AT 55 FT. C-C. WITH DRUMS AT 55 FT. C-C. PROTECT EXPOSED END OF P.C.B. WITH A TRUCK-MOUNTED IMPACT ATTENUATOR DURING P.C.B. REMOVAL TEMPORARY PAVEMENT MARKING PAVEMENT MARKING LINES: WZ PERFORMANCE PM WHITE SOLID LINE (4") WZ PERFORMANCE PM 10 FT WHITE SKIP WZ PERFORMANCE PM 3 FT / 9 FT./SP WHITE MINISKIP (4") (Z11) WZ PERFORMANCE PM YELLOW SOLID LINE (4") PAVEMENT MARKERS: APPROVED: (MI) CRYSTAL / RED TEMPORARY RAISED DATE: PHASE IV DETAIL SEAL 2610 WYCLIFF ROAD SUITE 410 RALEIGH, NC 27607 PHONE: 919.881.9939 NC COA No. F-0929 Dewberry DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED







DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

PROJ. REFERENCE NO.

TEMPORARY RAISED







PAVEMENT MARKING LINES:


TYPE 4 REMOVABLE TAPE (4")


TYPE 4 REMOVABLE TAPE (4")


(C10) SOLID YELLOW EDGELINE

(P79) MERGE ARROW






















PROJ. REFERENCE NO. SHEET NO. TMP-45 R-5737 SOUTHBOUND LANES 25 BUILT IN PREVIOUS PHASES UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. PLACE TEMPORARY PAVEMENT MARKINGS IN THE FINAL PATTERN AS PER THE PAVEMENT MARKING PLANS. SB -L- POT 37+00.00 END MILL & OVERLAY
BEGIN PAVEMENT RESURFACING STA. 30+53 +/--Y6- (CALDCLEUGH RD) COMPLETE REMAINING GUARDRAI - L -US 29-70 35 30 MILL & OVERLAY PERFORM PROPOSED MILLING & OVERLAY AND RESURFACING USING RSD 1101.02, SHEET 3 OF 14. -Y6- (CALDCLEUGH RD) PLACE TEMPORARY MARKINGS IN THE FINAL PATTERN AS PER THE PAVEMENT MARKING PLAN. - L -US 29-70 NORTHBOUND LANES BUILT IN PREVIOUS PHASES UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. PLACE TEMPORARY PAVEMENT MARKINGS IN THE FINAL PATTERN AS PER THE PAVEMENT MARKING PLANS. -L- STA. 41+93 +/-APPROVED: DATE: PHASE IV DETAIL SEAL 2610 WYCLIFF ROAD SUITE 410 RALEIGH, NC 27607 PHONE: 919.881.9939 NC COA No. F-0929 Dewberry DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

PROJ. REFERENCE NO. SHEET NO. R-5737 TMP-46











PROJ. REFERENCE NO. SHEET NO. R-5737 TMP-47




PERFORM PROPOSED MILLING AND OVERLAY USING RSD 1101.02, SHEET 3 OF 14.

PLACE TEMPORARY MARKINGS IN THE FINAL PATTERN AS PER THE PAVEMENT MARKING PLAN.












NOTES:

- 1. EXCEPT FOR M1-4, M3-1 AND M3-2 SIGNS, ALL SIGNS ON THIS SHEET ARE BLACK-ON-ORANGE. SEE SHEETS TMP-49 THRU TMP-50 FOR SIGN DESIGNS.
- 2. UNLESS OTHERWISE NOTED ON PLANS, THE CONTRACTOR SHALL FIELD MARK THE PROPOSED LOCATION FOR EACH SIGN AND HAVE THEM APPROVED BY THE ENGINEER PRIOR TO INSTALLING SIGN SUPPORTS.
- 3. INSTALL SIGNS WITH BOTTOM OF SIGN ASSEMBLY AT LEAST 7 FT ABOVE THE EDGE OF THE ADJACENT TRAVEL LANE.
- 4. UNLESS DIRECTED OTHERWISE BY THE ENGINEER, LOCATE SIGNS A1 THROUGH A8 AS FOLLOWS:
 - A. BEHIND EXISTING GUARDRAIL WHENEVER FEASIBLE.
 - B. A MINIMUM OF 500 FT FROM ANY EXISTING TYPE A, B OR D GUIDE SIGN AND A MINIMUM OF 200 FT FROM ANY EXISTING TYPE E OR F
 - C. WITH LEFT EDGE OF SIGN A MINIMUM OF 6 FT FROM FACE OF GUARDRAIL WHEN INSTALLED BEHIND EXISTING GUARDRAIL.
 - D. WITH LEFT EDGE OF SIGN A MINIMUM OF 18 FT FROM THE NEAR EDGE OF TRAVEL LANE WHEN NOT BEHIND GUARDRAIL.
- 5. INSTALL SIGNS B1 THRU B6 A MINIMUM OF 100 FT FROM EXISTING SIGNS UNLESS OTHERWISE DIRECTED BY THE ENGINEER.
- 6. SIGNS A1 THRU A8 WILL BE MEASURED AND PAID AS "TEMPORARY A AND B SIGNS"...SF (SEE PROJECT SPECIAL PROVISIONS).
- 7. INSTALL SIGN ASSEMBLIES A1 THROUGH A8 ON TWO 6" X 8" WOOD SIGN POSTS SPACED AT LEAST 7 FEET APART. INSTALL WOOD SIGN POSTS AND ATTACH SIGNS TO THE POST IN ACCORDANCE WITH RSD NO. 903.20. FIELD DRILL ALL WOOD SIGN POSTS THAT ARE NOT INSTALLED BEHIND GUARDRAIL AS SHOWN IN RSD NO. 903.20, SHEET 1 OF 3. WOOD SIGN POSTS WILL BE MEASURED AND PAID AS "SUPPORTS, WOOD" PER LINEAR FOOT IN ACCORDANCE WITH SECTION 903-4 OF THE STANDARD SPECIFICATIONS.
- 8. SIGNS B1 THRU B6 WILL BE MEASURED AND PAID AS "WORK ZONE SIGNS (STATIONARY)" ...SF AND SHALL BE MOUNTED ON TWO 2.5", 12 GA PERFORATED SQUARE STEEL TUBE SIGN POSTS IN ACCORDANCE WITH RSD NO. 1110.01 SHEET 3 OF 3.
- 9. MOUNT SIGN 304 ABOVE SIGN 305 IN ACCORDANCE WITH RSD NO. 904.20, ATTACHMENT METHOD 1-L. U-CHANNEL POSTS MAY BE SUBSTITUTED FOR Z-BARS FOR VERTICAL SUPPORTS AND HORIZONTAL STRINGERS FOR SIGN 304.













PROJ. REFERENCE NO.


R-5737

TMP - 48







SIGN NUMBER: 302 TYPE: D	BACKG CO Copy Col			nt Orai ack	nge	DESIGN BY: PP PROJECT ID: R-5737	CHECKED BY: T. BROOKS LOCATION: DAVIDSON CO.	Aug 10, 2020 DIV: 9	
QUANTITY: 6	SYMBOL	Х	Y	WID	нт		3'-9"		
SIGN WIDTH: 3'-9" HEIGHT: 2'-6"						-	J — 9		
TOTAL AREA: 9.4 Sq.Ft.								3. 75"	
BORDER TYPE: RECESSED RECESS: 0.47" WIDTH: 0.63"						<u>.</u>	OLD _	5,,	
NO. Z BARS: MAT'L: 0.080" (2.0 mm) ALUMINUM						GREENSBORO TO TO THE TOTAL TOT			
USE	NOTES:					↓ L	5 -3.75"		
1.Background shall be Grade B reflective sheeting. 2.Legend and border shall be direct applied black non-reflective sheeting.						BORDER 4.7" 35.6" 4.7" R=1.5" TH=0.63" IN=0.47" M.U.T.C.D.: 2009 Edition Spacing Factor is 1 unless specified other			
						R=1.5" FTH=0.63"	anel Style: construct 1.U.T.C.D.: 2009 Editi		
LETTER POSITIONS			1.6	1 ++0n	cna	R=1.5" F TH=0.63" N IN=0.47"	Panel Style: construct 1.U.T.C.D.: 2009 Editi Spacing Factor is 1		
LETTER POSITIONS			Le	etter	spa	R=1.5" FTH=0.63"	Panel Style: construct 1.U.T.C.D.: 2009 Editi Spacing Factor is 1	unless specified otherwi	
	D 2.8 17.5		Le	etter	spa	R=1.5" F TH=0.63" N IN=0.47"	Panel Style: construct 1.U.T.C.D.: 2009 Editi Spacing Factor is 1	unless specified otherwi	
LETTER POSITIONS	D	S	Le B C		spa o	R=1.5" F TH=0.63" N IN=0.47"	Panel Style: construct 1.U.T.C.D.: 2009 Editi Spacing Factor is 1	Series/Size Text Length C 2000	
O L 17.5 4 3.3 G R	D 2.8 17.5) R	0	R=1.5" F TH=0.63" N IN=0.47"	Panel Style: construct 1.U.T.C.D.: 2009 Editi Spacing Factor is 1	series/Size Text Length C 2000 10	
O L 17.5 4 3.3 G R	D 2.8 17.5 E E N 3.4 3.7		В С) R	0	R=1.5" $TH=0.63"$ $IN=0.47"$ Sings are to start or	Panel Style: construct 1.U.T.C.D.: 2009 Editi Spacing Factor is 1	Series/Size Text Length C 2000 10 C 2000	
O L 17.5 4 3.3 G R 4.7 3.8 3.7	D 2.8 17.5 E E N 3.4 3.7 A D	3.7 3	В С) R	0	R=1.5" $TH=0.63"$ $IN=0.47"$ Sings are to start or	Panel Style: construct 1.U.T.C.D.: 2009 Editi Spacing Factor is 1	Series/Size Text Length C 2000 10 C 2000 35.6	
O L 17.5 4 3.3 G R 4.7 3.8 3.7 R O	D 2.8 17.5 E E N 3.4 3.7 A D	3.7 3	В С) R	0	R=1.5" $TH=0.63"$ $IN=0.47"$ Sings are to start or	Panel Style: construct 1.U.T.C.D.: 2009 Editi Spacing Factor is 1	Series/Size Text Length C 2000 10 C 2000 35.6 C 2000	
O L 17.5 4 3.3 G R 4.7 3.8 3.7 R O	D 2.8 17.5 E E N 3.4 3.7 A D	3.7 3	В С) R	0	R=1.5" $TH=0.63"$ $IN=0.47"$ Sings are to start or	Panel Style: construct 1.U.T.C.D.: 2009 Editi Spacing Factor is 1	Series/Size Text Length C 2000 10 C 2000 35.6 C 2000	
O L 17.5 4 3.3 G R 4.7 3.8 3.7 R O	D 2.8 17.5 E E N 3.4 3.7 A D	3.7 3	В С) R	0	R=1.5" $TH=0.63"$ $IN=0.47"$ Sings are to start or	Panel Style: construct 1.U.T.C.D.: 2009 Editi Spacing Factor is 1	Series/Size Text Length C 2000 10 C 2000 35.6 C 2000	
O L 17.5 4 3.3 G R 4.7 3.8 3.7 R O	D 2.8 17.5 E E N 3.4 3.7 A D	3.7 3	В С) R	0	R=1.5" $TH=0.63"$ $IN=0.47"$ Sings are to start or	Panel Style: construct 1.U.T.C.D.: 2009 Editi Spacing Factor is 1	Series/Size Text Length C 2000 10 C 2000 35.6 C 2000	














SIGN DESIGNS
















SIGN DESIGNS