

This electronic collection of documents is provided for the convenience of the user and is Not a Certified Document –

The documents contained herein were originally issued and sealed by the individuals whose names and license numbers appear on each page, on the dates appearing with their signature on that page.

This file or an individual page shall not be considered a certified document.

GUILFORD COUNTY





LOCATION: BRIDGES 109 AND 121 ON SR 4240 (E. GATE CITY BLVD) OVER SOUTH BUFFALO CREEK

TYPE OF WORK: GRADING, DRAINAGE, PAVING, AND **STRUCTURES**

WORK ZONE SAFETY & MOBILITY "from the MOUNTAINS to the COAST"

PLANS PREPARED BY:

GREGORY COLS, PE

PROJECT ENGINEER

TIMOTHY KLOTZ, PE

PROJECT DESIGN ENGINEER


NCDOT CONTACTS:

KENNETH THORNEWELL, JR, PE

PROJECT ENGINEER

JUSTIN BEAVER, PE

PROJECT DESIGN ENGINEER



INDEX OF SHEETS

SHEET NO.

TITLE SHEET, VICINITY MAP, AND INDEX OF TMP-1

TMP-1A LIST OF APPLICABLE ROADWAY STANDARD

DRAWINGS, AND LEGEND

<u>TITLE</u>

TRAFFIC CONTROL PHASE I DETAILS

TMP-2 GENERAL NOTES SIGN DESIGNS TMP-2A

TMP-3 TRAFFIC CONTROL PHASING

TRAFFIC CONTROL PHASE I OVERVIEW TMP-5 THRU TMP-7

TMP-8 TRAFFIC CONTROL PHASE II OVERVIEW

TMP-9 THRU TMP-11 TRAFFIC CONTROL PHASE II DETAILS

TMP-12 TRAFFIC CONTROL PHASE III OVERVIEW

TRAFFIC CONTROL PHASE III DETAILS TMP-13 THRU TMP-14


> **DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED**



APPROVED: Timothy l. Idoty

DATE: 4/25/2022

SEAL



TMP-1

M

PROJ. REFERENCE NO. SHEET NO. B-5717 TMP-1A

ROADWAY STANDARD DRAWINGS

THE FOLLOWING ROADWAY STANDARDS AS SHOWN IN "ROADWAY STANDARD DRAWINGS" -PROJECT SERVICES UNIT - N.C. DEPARTMENT OF TRANSPORTATION - RALEIGH, N.C., DATED JULY 2018 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

STD. NO.	<u>TITLE</u>
1101.01	WORK ZONE ADVANCE WARNING SIGNS
1101.02	TEMPORARY LANE CLOSURES
1101.03	TEMPORARY ROAD CLOSURES
1101.04	TEMPORARY SHOULDER CLOSURES
1101.05	WORK ZONE VEHICLE ACCESSES
1101.11	TRAFFIC CONTROL DESIGN TABLES
1110.01	STATIONARY WORK ZONE SIGNS
1110.02	PORTABLE WORK ZONE SIGNS
1115.01	FLASHING ARROW BOARDS
1130.01	DRUM
1145.01	BARRICADES
1205.01	PAVEMENT MARKINGS - LINE TYPES AND OFFSETS
1205.02	PAVEMENT MARKINGS - TWO-LANE AND MULTI-LANE ROADWAYS
1205.12	PAVEMENT MARKINGS - BRIDGES
1266.01	RAISED PAVEMENT MARKERS - TUBULAR MARKERS

LEGEND

GENERAL

DIRECTION OF TRAFFIC FLOW

DIRECTION OF PEDESTRIAN TRAFFIC FLOW

----- EXIST. PVMT.


NORTH ARROW

FULL DEPTH

----- PROPOSED PVMT.

CONSTRUCTION

TEMPORARY PAVEMENT



PAVEMENT / BRIDGE REMOVAL

TRAFFIC CONTROL DEVICES

BARRICADE (TYPE III)

DRUM SKINNY DRUM O TUBULAR MARKER

TEMPORARY CRASH CUSHION FLASHING ARROW PANEL (TYPE C)

CHANGEABLE MESSAGE SIGN

FLAGGER

LAW ENFORCEMENT

TRUCK MOUNTED IMPACT ATTENUATOR (TMIA)

TEMPORARY SIGNING


PORTABLE SIGN

STATIONARY SIGN

STATIONARY OR PORTABLE SIGN

SIGNALS







PAVEMENT MARKINGS

-EXISTING LINES ----TEMPORARY LINES

PAVEMENT MARKERS

CRYSTAL/CRYSTAL

CRYSTAL/RED YELLOW/YELLOW

PAVEMENT MARKING SYMBOLS

PAVEMENT MARKING SYMBOLS

PAVEMENT MARKING

PAINT

WHITE EDGELINE (4")

2 FT.-6 FT./SP WHITE MINISKIP (4")

YELLOW EDGELINE (4") P10

2 FT.-6 FT./SP YELLOW MINISKIP (4") P14

WHITE STOPBAR (24")

COLD APPLIED PLASTIC (TYPE IV)

WHITE EDGELINE (4'')C1

YELLOW EDGELINE (4") C10

APPROVED: Timothy a, bloty DATE: DOCUMENT NOT CONSIDERED FINAL

UNLESS ALL SIGNATURES COMPLETED

STANDARD DRAWINGS AND LEGEND

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

TIME RESTRICTIONS

ALL OTHERS

ROAD NAME

A) DO NOT CLOSE OR NARROW TRAVEL LANES AS FOLLOWS:

SR 4240 E. GATE CITY BLVD	MONDAY-FRIDAY 6:00 AM-9:00 AM & 3:00 PM-6:00 PM
SR 3140 CEDAR PARK DR	MONDAY-FRIDAY 6:00 AM-9:00 AM & 3:00 PM-6:00 PM

B) DO NOT CLOSE OR NARROW TRAVEL LANES DURING HOLIDAYS AND SPECIAL EVENTS INCLUDING NORTH CAROLINA A&T UNIVERSITY HOMECOMING AND FOOTBALL GAMES AS FOLLOWS:

DAY AND TIME RESTRICTIONS

MONDAY-FRIDAY 6:00 AM-9:00 AM & 3:00 PM-6:00 PM

ROAD NAME

SR 4240 E. GATE CITY BLVD SR 3140 CEDAR PARK DR ALL OTHERS

HOLIDAY

- 1. FOR ANY UNEXPECTED OCCURRENCE THAT CREATES UNUSUALLY HIGH TRAFFIC VOLUMES, AS DIRECTED BY THE ENGINEER.
- 2. FOR NEW YEAR'S, BETWEEN THE HOURS OF 6:00 A.M. DECEMBER 31st TO 6:00 P.M. JANUARY 2ND. IF NEW YEAR'S DAY IS ON A FRIDAY, SATURDAY, SUNDAY, OR MONDAY THEN UNTIL 6:00 P.M. THE FOLLOWING TUESDAY.
- 3. FOR EASTER, BETWEEN THE HOURS OF 6:00 A.M. THURSDAY AND 6:00 P.M. MONDAY.
- 4. FOR MEMORIAL DAY, BETWEEN THE HOURS OF 6:00 A.M. FRIDAY TO 6:00 P.M. TUESDAY.
- 5. FOR INDEPENDENCE DAY, BETWEEN THE HOURS OF 6:00 A.M. THE DAY BEFORE INDEPENDENCE DAY AND 6:00 P.M. THE DAY AFTER INDEPENDENCE DAY.

IF INDEPENDENCE DAY IS ON A FRIDAY, SATURDAY, SUNDAY OR MONDAY THEN BETWEEN THE HOURS OF 6:00 A.M. THE THURSDAY BEFORE INDEPENDENCE DAY AND 6:00 P.M. THE TUESDAY AFTER INDEPENDENCE DAY.

- 6. FOR LABOR DAY, BETWEEN THE HOURS OF 6:00 A.M. FRIDAY AND 6:00 P.M. TUESDAY.
- 7. FOR THANKSGIVING DAY, BETWEEN THE HOURS OF 6:00 A.M. TUESDAY TO 6:00 P.M. MONDAY.
- 8. FOR CHRISTMAS, BETWEEN THE HOURS OF 6:00 A.M. THE FRIDAY BEFORE THE WEEK OF CHRISTMAS DAY AND 6:00 P.M. THE FOLLOWING TUESDAY AFTER THE WEEK OF CHRISTMAS.
- C) DO NOT CONDUCT MULTI-VEHICLE HAULING AS FOLLOWS; INGRESS AND EGRESS FROM RAMPS WILL NOT BE ALLOWED:

ROAD NAME DAY AND TIME RESTRICTIONS

 SR 4240 E. GATE CITY BLVD
 MONDAY-FRIDAY 6:00 AM-9:00 AM & 4:00 PM-6:00 PM

 SR 3140 CEDAR PARK DR
 MONDAY-FRIDAY 6:00 AM-9:00 AM & 4:00 PM-6:00 PM

D) DO NOT CONDUCT ANY HAULING OPERATIONS AGAINST THE FLOW OF TRAFFIC OF AN OPEN TRAVELWAY UNLESS THE HAULING OPERATION IS PROTECTED BY BARRIER OR GUARDRAIL OR AS DIRECTED BY THE ENGINEER.

LANE AND SHOULDER CLOSURE REQUIREMENTS

- E) REMOVE LANE CLOSURE DEVICES FROM THE LANE WHEN WORK IS NOT BEING PERFORMED BEHIND THE LANE CLOSURE OR WHEN A LANE CLOSURE IS NO LONGER NEEDED OR AS DIRECTED BY THE ENGINEER.
- F) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN 15 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN SHOULDER USING ROADWAY STANDARD DRAWING NO. 1101.04 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL OR A LANE CLOSURE IS INSTALLED.
- G) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO AN UNDIVIDED FACILITY AND WITHIN 5 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO A DIVIDED FACILITY AND WITHIN 10 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST

OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

H) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN A LANE OF TRAVEL OF AN UNDIVIDED OR DIVIDED FACILITY, CLOSE THE LANE ACCORDING TO THE TRAFFIC CONTROL PLANS, ROADWAY STANDARD DRAWINGS, OR AS DIRECTED BY THE ENGINEER. CONDUCT THE WORK SO THAT ALL PERSONNEL AND/OR EQUIPMENT REMAIN WITHIN THE CLOSED TRAVEL LANE.

I) DO NOT WORK SIMULTANEOUSLY WITHIN 15 FT ON BOTH SIDES OF AN OPEN TRAVELWAY, RAMP, OR LOOP WITHIN THE SAME LOCATION UNLESS PROTECTED WITH GUARDRAIL OR BARRIER.

PAVEMENT EDGE DROP OFF REQUIREMENTS

J) BACKFILL AT A 6:1 SLOPE UP TO THE EDGE AND ELEVATION OF EXISTING PAVEMENT IN AREAS ADJACENT TO AN OPENED TRAVEL LANE THAT HAS AN EDGE OF PAVEMENT DROPOFF AS FOLLOWS:

BACKFILL DROP-OFFS THAT EXCEED 2 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS OF 45 MPH OR GREATER.

BACKFILL DROP-OFFS THAT EXCEED 3 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS LESS THAN 45 MPH.

BACKFILL WITH SUITABLE COMPACTED MATERIAL, AS APPROVED BY THE ENGINEER, AT NO EXPENSE TO THE DEPARTMENT.

K) DO NOT EXCEED A DIFFERENCE OF 2 INCHES IN ELEVATION BETWEEN OPEN LANES OF TRAFFIC FOR NOMINAL LIFTS OF 1.5 INCHES. INSTALL ADVANCE WARNING "UNEVEN LANES" SIGNS (W8-11) IN ADVANCE AND A MINIMUM OF EVERY HALF MILE THROUGHOUT THE UNEVEN AREA.

TRAFFIC PATTERN ALTERATIONS

L) NOTIFY THE ENGINEER THIRTY (30) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

SIGNING

- M) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 40 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION.
- N) PROVIDE SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS AND TRAFFIC CONTROL PLANS.

PROVIDE SIGNING REQUIRED FOR THE OFF-SITE DETOUR ROUTE AS SHOWN IN THE TRAFFIC CONTROL PLANS.

O) COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION.

COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFF-SITE DETOUR WHEN THE DETOUR IS NOT IN OPERATION.

- P) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.
- Q) INSTALL BLACK ON ORANGE "DIP" SIGNS (W8-2) AND/OR "BUMP" SIGNS (W8-1) 350 FT IN ADVANCE OF THE UNEVEN AREA, OR AS DIRECTED BY THE ENGINEER.

TRAFFIC BARRIER

R) INSTALL TEMPORARY BARRIER ACCORDING TO THE TRANSPORTATION MANAGEMENT PLANS A MAXIMUM OF TWO (2) WEEKS PRIOR TO BEGINNING WORK IN ANY LOCATION. ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION PROCEED IN A CONTINUOUS MANNER TO COMPLETE THE PROPOSED WORK IN THAT LOCATION UNLESS OTHERWISE STATED IN THE TRANSPORTATION MANAGEMENT PLANS OR AS DIRECTED BY THE ENGINEER.

DO NOT PLACE BARRIER DIRECTLY ON ANY SURFACE OTHER THAN ASPHALT OR CONCRETE.

ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION AND NO WORK IS PERFORMED BEHIND THE TEMPORARY BARRIER FOR A PERIOD LONGER THAN TWO (2) MONTHS, REMOVE / RESET TEMPORARY BARRIER AT NO COST TO THE DEPARTMENT UNLESS OTHERWISE STATED IN THE TRANSPORTATION MANAGEMENT PLANS, TEMPORARY BARRIER IS PROTECTING A HAZARD, OR AS DIRECTED BY THE ENGINEER.

INSTALL TEMPORARY BARRIER WITH THE TRAFFIC FLOW BEGINNING WITH THE UPSTREAM SIDE OF TRAFFIC. REMOVE TEMPORARY BARRIER AGAINST THE TRAFFIC FLOW BEGINNING WITH THE DOWNSTREAM SIDE OF TRAFFIC.

INSTALL AND SPACE DRUMS NO GREATER THAN TWICE THE POSTED SPEED LIMIT (MPH) TO CLOSE OR KEEP THE SECTION OF THE ROADWAY CLOSED UNTIL THE TEMPORARY BARRIER CAN BE PLACED OR AFTER THE TEMPORARY BARRIER IS REMOVED.

S) PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER AT ALL TIMES DURING THE INSTALLATION AND REMOVAL OF THE BARRIER BY EITHER A TRUCK MOUNTED ATTENUATOR (MAXIMUM 72 HOURS) OR A TEMPORARY CRASH CUSHION.

PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER FROM ONCOMING TRAFFIC AT ALL TIMES BY A TEMPORARY CRASH CUSHION UNLESS THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER IS OFFSET FROM ONCOMING TRAFFIC AS FOLLOWS OR AS SHOWN IN THE PLANS: (SEE ALSO 1101.05)

OSTED SPEED LIMIT	MINIMUM OFFSET		
40 OR LESS	15 FT		
45 – 50	20 FT		
55	25 FT		
60 MPH or HIGHER	30 FT		

TRAFFIC CONTROL DEVICES

T) WHEN LANE CLOSURES ARE NOT IN EFFECT SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER IN FEET THAN TWICE THE POSTED SPEED LIMIT (MPH) EXCEPT, 10 FT ON-CENTER IN RADII, AND 3 FT OFF THE EDGE OF AN OPEN TRAVELWAY. REFER TO STANDARD SPECIFICATIONS FOR ROADS AND STRUCTURES SECTIONS 1130 (DRUMS), 1135 (CONES) AND 1180 (SKINNY DRUMS) FOR ADDITIONAL REQUIREMENTS.

- U) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY.
- V) PLACE ADDITIONAL SETS OF THREE CHANNELIZING DEVICES PERPENDICULAR TO THE EDGE OF TRAVELWAY ON 500 FT CENTERS WHEN UNOPENED LANES ARE CLOSED TO TRAFFIC.

PAVEMENT MARKINGS AND MARKERS

W) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS ON INTERIM LAYERS OF PAVEMENT AS FOLLOWS:

RUAD NAME		MARKING	MARKER
	ATE CITY BLVD ASE II ONLY)	PAINT COLD APPLIED PLASTIC (TYPE	TEMPORARY RAISED

X) PLACE ONE APPLICATION OF PAINT FOR TEMPORARY TRAFFIC PATTERNS. PLACE A SECOND APPLICATION OF PAINT SIX (6) MONTHS AFTER THE INITIAL APPLICATION AND EVERY SIX MONTHS AS DIRECTED BY THE ENGINEER.

- Y) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.
- Z) REMOVE/REPLACE ANY CONFLICTING/DAMAGED PAVEMENT MARKINGS AND MARKERS BY THE END OF EACH DAY'S OPERATION.

AA) TRACE THE PROPOSED MONOLITHIC ISLAND LOCATIONS WITH PROPER COLOR PAVEMENT MARKINGS PRIOR TO PLACE TO DELINEATE ANY MONOLITHIC ISLANDS BEFORE INSTALLATION

MISCELLANEOUS

BB) LAW ENFORCEMENT SHALL BE USED TO MAINTAIN TRAFFIC THROUGH THE WORK AREA AND/OR INTERSECTIONS AS DIRECTED BY THE ENGINEER.

CC) IN THE EVENT A TIE-IN CANNOT BE MADE IN ONE DAY'S TIME, BRING THE TIE-IN AREA TO AN APPROPRIATE ROADWAY ELEVATION AS DETERMINED BY THE ENGINEER. PLACE BLACK ON ORANGE "LOOSE GRAVEL" SIGNS (W8-7) AND BLACK ON ORANGE "PAVEMENT ENDS" SIGNS (W8-3) 200 AND 400 RESPECTIVELY IN ADVANCE OF THE UNEVEN AREAS. USE DRUMS TO DELINEATE THE EDGE OF ROADWAY ALONG UNPAVED AREAS.

DD) ALL CURB RAMP LOCATIONS SHALL BE DERIVED FROM STATIONING SHOWN ON PAVEMENT MARKING PLANS OR AS DIRECTED BY THE ENGINEER IN COORDINATION WITH THE SIGNING AND DELINEATION UNIT.

DATE:

SEAL

SEAL

O46210

DOCUMENT NOT CONSIDERED FINAL

UNLESS ALL SIGNATURES COMPLETED



GENERAL NOTES


PROJ. REFERENCE NO.


B-5717

SHEET NO.

4/25/2022 pw:\\aecom-na-pw.bent| Tim VI:+7

PROJ. REFERENCE NO. SHEET NO. TMP-2A







SIGN DESIGNS

PHASE I

STEP 1) PRIOR TO ANY CONSTRUCTION ACTIVITY, INSTALL WORK ZONE ADVANCE WARNING SIGNS ON ALL ROADS INVOLVED (E. GATE CITY BLVD (SR 4240), CEDAR PARK DR (SR 3140), AND THE RAMP FROM I-40WB) ACCORDING TO THE ROADWAY STANDARD DRAWING 1101.01.

STEP 2) USING RSD 1101.02 (SHT 3 OF 14) FOR TEMPORARY LANE CLOSURES ON E. GATE CITY BLVD (SR 4240), CONSTRUCT TEMPORARY MEDIAN CROSSOVERS ACCORDING TO THE FOLLOWING STATIONS (SEE ROADWAY PLANS 2B-1 THRU 2B-2 AND TMP-5 THRU TMP-7):

-LDET-1- STA. 12+05 +/- TO STA. 17+28 +/--LDET-1- STA. 24+70 +/- TO STA. 29+20 +/-

STEP 3) USING RSD 1101.03 (SHEET 4 OF 9) FOR TEMPORARY ROAD CLOSURES ON E. GATE CITY BLVD (SR 4240), CEDAR PARK DR (SR 3140), AND THE RAMP FROM I-40WB, INSTALL ADVANCE WARNING SIGNS, REMOVE EXISTING PAVEMENT MARKINGS, AND PLACE TEMPORARY PAVEMENT MARKINGS (PAINT), MARKERS (TEMPORARY RAISED), TUBULAR MARKERS, AND TEMPORARY GUARDRAIL IN TEMPORARY TRAFFIC PATTERN (SEE TMP-5 THRU TMP-7):

AND SHIFT TRAFFIC INTO NEW PATTERN.

STEP 4) CONSTRUCT THE NORTH SIDE OF THE PROJECT UP TO, BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE ACCORDING TO THE FOLLOWING STATIONS (SEE TMP-5 THRU TMP-7):

-L- STA. 15+50 +/- LT TO STA. 25+96 +/- LT

PHASE II

STEP 1) SHIFT WESTBOUND TRAFFIC ON E. GATE CITY BLVD (SR 4240) TO RIGHT LANE OF NEW WESTBOUND ROADWAY CONSTRUCTED IN PHASE I STEP 4.

STEP 2) USING RSD 1101.02 (SHT 3 OF 14) FOR TEMPORARY LANE CLOSURES ON E. GATE CITY BLVD (SR 4240), REMOVE PHASE I TEMPORARY MEDIAN CROSSOVERS, TEMPORARY PAVEMENT MARKINGS, TEMPORARY MARKERS, TUBULAR MARKERS, AND TEMPORARY GUARDRAIL. CONSTRUCT NEW TEMPORARY MEDIAN CROSSOVERS ACCORDING TO THE FOLLOWING STATIONS (SEE ROADWAY PLANS 2B-3 THRU 2B-4 AND TMP-9 THRU TMP-11:

-LDET-2- STA. 12+43 +/- TO STA. 15+55 +/--LDET-2- STA. 25+99 +/- TO STA. 28+03 +/-

STEP 3) USING RSD 1101.03 (SHEET 4 OF 9) FOR TEMPORARY ROAD CLOSURES ON E. GATE CITY BLVD (SR 4240), CEDAR PARK DR (SR 3140), AND THE RAMP FROM I-40WB, INSTALL ADVANCE WARNING SIGNS, REMOVE EXISTING PAVEMENT MARKINGS, AND PLACE TEMPORARY PAVEMENT MARKINGS (PAINT, COLD-APPLIED PLASTIC TYPE IV ON BRIDGE), MARKERS (TEMPORARY RAISED) AND TUBULAR MARKERS IN TEMPORARY TRAFFIC PATTERN (SEE TMP-9 THRU TMP-11):

AND SHIFT TRAFFIC INTO NEW PATTERN.

STEP 4) CONSTRUCT THE SOUTH SIDE OF THE PROJECT UP TO, BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE ACCORDING TO THE FOLLOWING STATIONS (SEE TMP-9 THRU TMP-11):

-L- STA. 15+50 +/- RT TO STA. 27+11 +/- RT

PHASE III

STEP 1) SHIFT EASTBOUND TRAFFIC ON E. GATE CITY BLVD (SR 4240) TO BOTH EASTBOUND LANES OF NEW ROADWAY CONSTRUCTED IN PHASE II.

STEP 2) RELAP WESTBOUND MEDIAN SIDE GUARDAIL ON E. GATE CITY BLVD (SR 4240) ACCORDING TO THE FOLLOWING STATIONS (SEE ROADWAY PLANS 2B-3 THRU 2B-4):

-L- STA. 19+22 +/- TO 20+22 +/--L- STA. 22+37 +/- TO 23+37 +/-

STEP 3) USING RSD 1101.02 (SHT 3 OF 14) FOR TEMPORARY LANE CLOSURES ON E. GATE CITY BLVD (SR 4240), REMOVE PHASE II TEMPORARY MEDIAN CROSSOVERS, TEMPORARY PAVEMENT MARKINGS, TEMPORARY MARKERS, AND TUBULAR MARKERS.

AND SHIFT WESTBOUND TRAFFIC ON E. GATE CITY BLVD (SR 4240) TO BOTH WESTBOUND LANES OF NEW ROADWAY CONSTRUCTED IN PHASE II

STEP 4) USING RSD 1101.02 (SHEET 3 OF 14) FOR TEMPORARY ROAD CLOSURES ON E. GATE CITY BLVD (SR 4240) AND CEDAR PARK DR (SR 3140). INSTALL ADVANCE WARNING SIGNS. CONSTRUCT THE NORTH AND SOUTH SIDES OF THE PROJECT UP TO, BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE ACCORDING TO THE FOLLOWING STATIONS (SEE TMP-13 THRU TMP-14):


-L- STA. 11+00 +/- TO STA. 15+50 +/- RT -L- STA. 12+25 +/- TO STA. 15+50 +/- LT -L- STA. 25+95 +/- TO 28+10 +/- RT & LT -Y1- STA. 10+51 +/- TO 13+00 +/-

STEP 5) USING RSD 1101.02 (SHEETS 1 AND 3 OF 14) AND FLAGGERS AS NEEDED FOR TEMPORARY LANE CLOSURES, PLACE THE FINAL LAYER OF SURFACE COURSE ON E. GATE CITY BLVD (SR 4240) AND CEDAR PARK DR (SR 3140) AND USING RSD 1205.01 THRU 1205.05, 1205.07, 1205.08, 1205.12, 1250.01, AND 1251.01, PLACE PERMANENT PAVEMENT MARKING (THERMOPLASTIC OR COLD APPLIED PLASTIC) IN FINAL PATTERN ACCORDING TO THE PAVEMENT MARKING PLANS FOR -L- AND -Y-LINES ACCORDING TO THE FOLLOWING STATIONS:

-L- STA. 11+00 +/- TO 28+10 +/--Y1- STA. 10+51 +/- TO 13+00 +/-

AND OPEN PROJECT FULLY TO TRAFFIC.


ROJ. REFERENCE NO.	SHEET NO.
B-5717	TMP-3




UNLESS ALL SIGNATURES COMPLETED



PHASING NOTES







DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED


4/14/2022

PROJ. REFERENCE NO. B-5717 TMP-5 SECTION A-A NOTE: LOCATE SIGNS AT THE INTERSECTION OF E. GATE CITY BLVD(SR 4240) AND E. FLORIDA STREET OR AS DIRECTED BY THE ENGINEER -L- 16+00 -L- STA. 15+50 +/BEGIN CONSTRUCTION LT 200' MIN. TEMPORARY MEDIAN CROSSOVER 100' TAPER SEE ROADWAY PLANS 350' (P1)-540′ TAPER 350′ TUBULAR MARKERS -AT 25' SPACING DETOUR | E GATE CITY BLVD APPROVED: Timothy 1. Eloty DATE: _ WORK ZONE PHASE I DETAIL SEAL DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

4/14/2022 pw:\\qqcom=nq=pw.ben†lev.com:AFCOM










DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

4/14/2022 pw:\\qecom-nq-pw.be



4/14/2022 pw://decom-nd-ng







DocuSign Envelope ID: F01643C1-3DE5-4206-B6C2-D19A169257DB

PROJ. REFERENCE NO. SHEET NO. B-5717 TMP-12





WORK ZONE





PHASE III OVERVIEW

