

**This electronic collection of documents is provided  
for the convenience of the user  
and is Not a Certified Document –**



**The documents contained herein were originally issued  
and sealed by the individuals whose names and license  
numbers appear on each page, on the dates appearing  
with their signature on that page.**

**This file or an individual page  
shall not be considered a certified document.**

STATE OF NORTH CAROLINA  
DIVISION OF HIGHWAYS

**TRANSPORTATION MANAGEMENT PLAN**

**MACON COUNTY**



**LOCATION: BRIDGE NO. 26 NC-106 (DILLARD RD) OVER MIDDLE CREEK**

**INDEX OF SHEETS**


SHEET NO.	TITLE
TMP-1	TITLE SHEET, VICINITY MAP, AND INDEX OF SHEETS
TMP-1A	LIST OF APPLICABLE ROADWAY STANDARD DRAWING AND LEGEND
TMP-1B TO TMP-1C	TRANSPORTATION OPERATIONS PLAN: (GENERAL NOTES)
TMP-2	PORTABLE CONCRETE BARRIER AT TEMPORARY SHORING LOCATIONS
TMP-2A	TEMPORARY SHORING DATA
TMP-2B	SPECIAL SIGN DESIGNS
TMP-2C	PCB ATTACHING TO EXISTING BRIDGE RAIL
TMP-3A TO 3B	TEMPORARY TRAFFIC CONTROL PHASING
TMP-4	TEMPORARY TRAFFIC CONTROL TEMPORARY LANE CLOSURES
TMP-5 TO TMP-6	TEMPORARY TRAFFIC CONTROL PHASE I DETAILS
TMP-7 TO TMP-8	TEMPORARY TRAFFIC CONTROL PHASE II DETAILS
TMP-9 TO TMP-10	OFF SITE DETOUR ROUTES

SHEET NO.  
TMP-1

**BR-0029**


**TIP PROJECT:**

**DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED**



**PLANS PREPARED BY:**  
  
LISA M. MOON, P.E.  
TRAFFIC CONTROL  
PROJECT ENGINEER  
  
CHRISTOPHER S. SILVER, P.E.  
TRAFFIC CONTROL  
PROJECT DESIGN ENGINEER

**NCDOT CONTACTS:**  
  
DON A. PARKER, P.E.  
WESTERN WZTC ENGINEER  
  
KARMEN DAIS, P.E.  
PROJECT DESIGN ENGINEER



Plans Prepared By:  
**DRMP**  
DRMP, Inc.  
8000 Regency Parkway, Suite 110  
Cary, NC 27513  
NC License No. C-2213 (919) 650-1038

APPROVED:   
DATE: 3/14/2022  
  
SEAL

2/23/2022 R:\BR0029\TrafficControl\TC\BR0029\_TCP\_ISH.dgn User:DWite

# ROADWAY STANDARD DRAWINGS

THE FOLLOWING ROADWAY STANDARDS AS SHOWN IN "ROADWAY STANDARD DRAWINGS" - N.C. DEPARTMENT OF TRANSPORTATION - RALEIGH, N.C., DATED JANUARY 2018 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

STD. NO.	TITLE
1101.01	WORK ZONE WARNING SIGNS
1101.02	TEMPORARY LANE CLOSURES
1101.03	TEMPORARY ROAD CLOSURES
1101.04	TEMPORARY SHOULDER CLOSURES
1101.06	WARNING SIGNS FOR BLASTING ZONES
1101.11	TRAFFIC CONTROL DESIGN TABLES
1110.01	STATIONARY WORK ZONE SIGNS
1110.02	PORTABLE WORK ZONE SIGNS
1130.01	DRUMS
1135.01	CONES
1145.01	BARRICADES
1150.01	FLAGGING DEVICES
1160.01	TEMPORARY CRASH CUSHION
1165.01	TRUCK MOUNTED ATTENUATOR
1170.01	PORTABLE CONCRETE BARRIER
1180.01	SKINNY DRUMS
1205.01	PAVEMENT MARKINGS - LINE TYPES AND OFFSETS
1205.02	PAVEMENT MARKINGS - TWO LANE AND MULTILANE ROADWAYS
1205.08	PAVEMENT MARKINGS - SYMBOLS AND WORD MESSAGES
1205.12	PAVEMENT MARKINGS - BRIDGES
1261.01	GUARDRAIL AND BARRIER DELINEATORS - INSTALLATION SPACING
1261.02	GUARDRAIL AND BARRIER DELINEATORS - TYPES AND MOUNTING
1262.01	GUARDRAIL END DELINEATION

# LEGEND

## GENERAL

- DIRECTION OF TRAFFIC FLOW
- DIRECTION OF PEDESTRIAN TRAFFIC FLOW
- EXIST. PVMT.
- NORTH ARROW
- PROPOSED PVMT.
- TEMP. SHORING (LOCATION PURPOSES ONLY)

- WORK AREA
- REMOVAL
- Temporary Pavement
- Temporary Tie
- WEDGING

## SIGNALS

- EXISTING
- PROPOSED
- TEMPORARY

## PAVEMENT MARKINGS

- EXISTING LINES
- TEMPORARY LINES

## TRAFFIC CONTROL DEVICES

- BARRICADE (TYPE III)
- CONE
- DRUM SKINNY DRUM TUBULAR MARKER
- TEMPORARY CRASH CUSHION
- FLASHING ARROW BOARD
- FLAGGER
- LAW ENFORCEMENT
- TRUCK MOUNTED ATTENUATOR (TMA)
- CHANGEABLE MESSAGE SIGN

## TEMPORARY SIGNING

- PORTABLE SIGN
- STATIONARY SIGN
- STATIONARY OR PORTABLE SIGN

## PAVEMENT MARKERS

- CRYSTAL/CRYSTAL
- CRYSTAL/RED
- YELLOW/YELLOW

## PAVEMENT MARKING SYMBOLS

- PAVEMENT MARKING SYMBOLS

## TEMPORARY PAVEMENT MARKING


C1	WHITE EDGELINE	COLD APPLIED PLASTIC (4")	LF
C13	DOUBLE YELLOW	COLD APPLIED PLASTIC (4")	LF
P61	WHITE STOPBAR	PAINT (24")	LF
P1	WHITE EDGELINE	PAINT (4")	LF
P13	DOUBLE YELLOW	PAINT (4")	LF



APPROVED:   
DATE: 3/14/2022

SEAL

**DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED**



ROADWAY STANDARD  
DRAWINGS & LEGEND

# MANAGEMENT STRATEGIES

## MANAGEMENT STRATEGIES

THE FOLLOWING LISTED WORK ZONE STRATEGIES ARE RECOMMENDED FOR INCLUSION WITHIN THIS TRANSPORTATION MANAGEMENT PLAN (TMP).

RECOMMENDED STRATEGIES:

- TRAFFIC MANAGEMENT STRATEGIES:
- LANE SHIFTS OR CLOSURES
  - SHOULDER CLOSURES
  - ONE-LANE, TWO WAY OPERATION (FLAGGING)
  - DETOUR ROUTES

# GENERAL NOTES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS, AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS OR RESULT IN DUPLICATE OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING, OR REMOVAL OF DEVICES AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

### TIME RESTRICTIONS

A) DO NOT CLOSE OR NARROW TRAVEL LANES AS FOLLOWS:

ROAD NAME	DAY AND TIME RESTRICTIONS
NC 106	MONDAY-FRIDAY 7-9 AM, 4-6 PM

B) DO NOT CLOSE OR NARROW TRAVEL LANES DURING HOLIDAYS AND SPECIAL EVENTS AS FOLLOWS:

ROAD NAME
NC 106

### HOLIDAY

1. FOR ANY UNEXPECTED OCCURRENCE THAT CREATES UNUSUALLY HIGH TRAFFIC VOLUMES, AS DIRECTED BY THE ENGINEER.
2. FOR NEW YEAR'S, BETWEEN THE HOURS OF 6:00 P.M. DECEMBER 31st TO 9:00 A.M. JANUARY 2ND. IF NEW YEAR'S DAY IS ON A FRIDAY, SATURDAY, SUNDAY, OR MONDAY THEN UNTIL 9:00 A.M. THE FOLLOWING TUESDAY.
3. FOR EASTER, BETWEEN THE HOURS OF 6:00 P.M. THURSDAY AND 9:00 A.M. MONDAY.
4. FOR MEMORIAL DAY, BETWEEN THE HOURS OF 6:00 P.M. FRIDAY TO 9:00 A.M. TUESDAY.
5. FOR INDEPENDENCE DAY, BETWEEN THE HOURS OF 6:00 P.M. THE DAY BEFORE INDEPENDENCE DAY AND 9:00 A.M. THE DAY AFTER INDEPENDENCE DAY.

IF INDEPENDENCE DAY IS ON A FRIDAY, SATURDAY, SUNDAY OR MONDAY THEN BETWEEN THE HOURS OF 6:00 P.M. THE THURSDAY BEFORE INDEPENDENCE DAY AND 9:00 A.M. THE TUESDAY AFTER INDEPENDENCE DAY.

6. FOR LABOR DAY, BETWEEN THE HOURS OF 6:00 P.M. FRIDAY AND 9:00 A.M. TUESDAY.
7. FOR THANKSGIVING DAY, BETWEEN THE HOURS OF 6:00 P.M. TUESDAY TO 9:00 A.M. MONDAY.
8. FOR CHRISTMAS, BETWEEN THE HOURS OF 6:00 P.M. THE FRIDAY BEFORE THE WEEK OF CHRISTMAS DAY AND 9:00 A.M. THE FOLLOWING TUESDAY AFTER THE WEEK OF CHRISTMAS.

C) DO NOT STOP TRAFFIC AS FOLLOWS:

ROAD NAME	DAY AND TIME RESTRICTIONS	DURATION AND OPERATION
-Y1- HAPPY HILL ROAD	MONDAY-FRIDAY 7AM-9AM & 4PM-6PM	30 MINUTE WEDGE UP TO FINAL GRADE
-L- NC 106		20 MINUTE ROCK BLASTING

### LANE AND SHOULDER CLOSURE REQUIREMENTS

- D) REMOVE LANE CLOSURE DEVICES FROM THE LANE WHEN WORK IS NOT BEING PERFORMED BEHIND THE LANE CLOSURE OR WHEN A LANE CLOSURE IS NO LONGER NEEDED OR AS DIRECTED BY THE ENGINEER.
- E) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN 15 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN SHOULDER USING ROADWAY STANDARD DRAWING NO. 1101.04 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL OR A LANE CLOSURE IS INSTALLED.
- F) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO AN UNDIVIDED FACILITY AND WITHIN 5 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL..
- G) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN A LANE OF TRAVEL OF AN UNDIVIDED OR DIVIDED FACILITY, CLOSE THE LANE ACCORDING TO THE TRAFFIC CONTROL PLANS, ROADWAY STANDARD DRAWINGS, OR AS DIRECTED BY THE ENGINEER. CONDUCT THE WORK SO THAT ALL PERSONNEL AND/OR EQUIPMENT REMAIN WITHIN THE CLOSED TRAVEL LANE.
- H) DO NOT WORK SIMULTANEOUSLY WITHIN 15 FT ON BOTH SIDES OF AN OPEN TRAVELWAY, RAMP, OR LOOP WITHIN THE SAME LOCATION UNLESS PROTECTED WITH GUARDRAIL OR BARRIER.

### PAVEMENT EDGE DROP OFF REQUIREMENTS

- I) BACKFILL AT A 6:1 SLOPE UP TO THE EDGE AND ELEVATION OF EXISTING PAVEMENT IN AREAS ADJACENT TO AN OPENED TRAVEL LANE THAT HAS AN EDGE OF PAVEMENT DROP-OFF AS FOLLOWS:
- BACKFILL DROP-OFFS THAT EXCEED 2 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS OF 45 MPH OR GREATER.
- BACKFILL DROP-OFFS THAT EXCEED 3 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS LESS THAN 45 MPH.
- BACKFILL WITH SUITABLE COMPACTED MATERIAL, AS APPROVED BY THE ENGINEER, AT NO EXPENSE TO THE DEPARTMENT.
- J) DO NOT EXCEED A DIFFERENCE OF 2 INCHES IN ELEVATION BETWEEN OPEN LANES OF TRAFFIC FOR NOMINAL LIFTS OF 1.5 INCHES. INSTALL ADVANCE WARNING "UNEVEN LANES" SIGNS (W8-11) 350' IN ADVANCE AND A MINIMUM OF EVERY HALF MILE THROUGHOUT THE UNEVEN AREA.

### TRAFFIC PATTERN ALTERATIONS

- K) NOTIFY THE ENGINEER THIRTY (30) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

### SIGNING

- L) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 40 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION.
- M) PROVIDE SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS AND TRAFFIC CONTROL PLANS.
- PROVIDE SIGNING REQUIRED FOR THE OFFSITE DETOUR ROUTE AS SHOWN IN THE TRAFFIC CONTROL PLANS.



DRMP, Inc.  
8000 Regency Parkway, Suite 110  
Cary, NC 27513  
NC License No. 22213 (9/19) 650-1038

N) COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION.

COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFF-SITE DETOUR WHEN THE DETOUR IS NOT IN OPERATION.

- O) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.
- P) INSTALL BLACK ON ORANGE "DIP" SIGNS (W8-2) AND/OR "BUMP" SIGNS (W8-1) IN ADVANCE OF THE UNEVEN AREA, OR AS DIRECTED BY THE ENGINEER.

### TRAFFIC BARRIER

- Q) INSTALL TEMPORARY BARRIER ACCORDING TO THE TRANSPORTATION MANAGEMENT PLANS A MAXIMUM OF TWO (2) WEEKS PRIOR TO BEGINNING WORK IN ANY LOCATION. ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION PROCEED IN A CONTINUOUS MANNER TO COMPLETE THE PROPOSED WORK IN THAT LOCATION UNLESS OTHERWISE STATED IN THE TRANSPORTATION MANAGEMENT PLANS OR AS DIRECTED BY THE ENGINEER. DO NOT PLACE BARRIER DIRECTLY ON ANY SURFACE OTHER THAN ASPHALT OR CONCRETE.

ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION AND NO WORK IS PERFORMED BEHIND THE TEMPORARY BARRIER FOR A PERIOD LONGER THAN TWO (2) MONTHS, REMOVE / RESET TEMPORARY BARRIER AT NO COST TO THE DEPARTMENT UNLESS OTHERWISE STATED IN THE TRANSPORTATION MANAGEMENT PLANS, TEMPORARY BARRIER IS PROTECTING A HAZARD, OR AS DIRECTED BY THE ENGINEER.

INSTALL TEMPORARY BARRIER WITH THE TRAFFIC FLOW BEGINNING WITH THE UPSTREAM SIDE OF TRAFFIC. REMOVE TEMPORARY BARRIER AGAINST THE TRAFFIC FLOW BEGINNING WITH THE DOWNSTREAM SIDE OF TRAFFIC.

INSTALL AND SPACE DRUMS NO GREATER THAN TWICE THE POSTED SPEED LIMIT (MPH) TO CLOSE OR KEEP THE SECTION OF THE ROADWAY CLOSED UNTIL THE TEMPORARY BARRIER CAN BE PLACED OR AFTER THE TEMPORARY BARRIER IS REMOVED.




- R) PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER AT ALL TIMES DURING THE INSTALLATION AND REMOVAL OF THE BARRIER BY EITHER A TRUCK MOUNTED ATTENUATOR (MAXIMUM 72 HOURS) OR A TEMPORARY CRASH CUSHION. PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER FROM ONCOMING TRAFFIC AT ALL TIMES BY A TEMPORARY CRASH CUSHION UNLESS THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER IS OFFSET FROM ONCOMING TRAFFIC AS FOLLOWS OR AS SHOWN IN THE PLANS: (SEE ALSO 1101.05)

POSTED SPEED LIMIT	MINIMUM OFFSET
40 OR LESS	15 FT
45 - 50	20 FT
55	25 FT
60 MPH or HIGHER	30 FT

### TRAFFIC CONTROL DEVICES

- S) WHEN LANE CLOSURES ARE NOT IN EFFECT SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER IN FEET THAN TWICE THE POSTED SPEED LIMIT (MPH) EXCEPT, 10 FT ON-CENTER IN RADII, AND 3 FT OFF THE EDGE OF AN OPEN TRAVELWAY. REFER TO STANDARD SPECIFICATIONS FOR ROADS AND STRUCTURES SECTIONS 1130 (DRUMS), 1135 (CONES) AND 1180 (SKINNY DRUMS) FOR ADDITIONAL REQUIREMENTS.
- T) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY.

12/20/2021 12:20:21 PM R:\BR0029\TrafficControl\TCP\BR0029\_Tc\_TCP\_TSH.dgn User:White

<p>APPROVED: </p> <p>DATE: 3/14/2022</p> <p>SEAL</p>			<h2>TRANSPORTATION OPERATIONS PLAN</h2>
<p><b>DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED</b></p>			

# GENERAL NOTES CONT.

## PAVEMENT MARKINGS AND MARKERS

U) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS ON INTERIM LAYERS OF PAVEMENT AS FOLLOWS:

ROAD NAME	MARKING	MARKER
ALL	PAINT	NONE
BRIDGE DECK	COLD APPLIED PLASTIC	NONE

V) PLACE ONE APPLICATION OF PAINT FOR TEMPORARY TRAFFIC PATTERNS. PLACE A SECOND APPLICATION OF PAINT SIX (6) MONTHS AFTER THE INITIAL APPLICATION AND EVERY SIX MONTHS AS DIRECTED BY THE ENGINEER.


W) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.

X) REMOVE/REPLACE ANY CONFLICTING/DAMAGED PAVEMENT MARKINGS AND MARKERS BY THE END OF EACH DAY'S OPERATION.


12/20/2021  
R:\BR0029\TrafficControl\TCP\BR0029\_TCP\_TSH.dgn  
User:DWite




DRMP, Inc.  
8000 Regency Parkway, Suite 110  
Cary, NC 27519  
NC License No. 22213 e(19) 650-1038

APPROVED:   
DATE: 3/14/2022


SEAL



**DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED**



TRANSPORTATION  
OPERATIONS PLAN



NOTE: WALL OR SHORING HEIGHT = A-B

# FIGURE A


## NOTES

- REFER TO THE TRAFFIC CONTROL PLANS FOR TEMPORARY SHORING LOCATIONS AND NOTES.
- REFER TO THE "TEMPORARY SHORING" STANDARD PROVISION FOR INFORMATION ABOUT TEMPORARY SHORING AND PORTABLE CONCRETE BARRIER (PCB).
- PCB IS REQUIRED IF TEMPORARY SHORING/WALL IS LOCATED WITHIN THE CLEAR ZONE IN ACCORDANCE WITH THE AASHTO ROADSIDE DESIGN GUIDE. DO NOT PLACE BARRIER DIRECTLY ON ANY SURFACE OTHER THAN ASPHALT OR CONCRETE. (CONTACT NCDOT PAVEMENT MANAGEMENT FOR APPLICABLE PAVEMENT DESIGN).
- BASED ON THE CLEAR DISTANCE, OFFSET, DESIGN SPEED AND PAVEMENT TYPE, CHOOSE AN UNANCHORED OR ANCHORED PCB FROM THE TABLE SHOWN IN FIGURE B. CLEAR DISTANCE IS DEFINED AS SHOWN IN FIGURE A AND OFFSET IS DEFINED AS SHOWN IN FIGURE B.
- AT THE CONTRACTOR'S OPTION OR IF THE MINIMUM REQUIRED CLEAR DISTANCE IS NOT AVAILABLE, SET PCB NEXT TO AND UP AGAINST THE TRAFFIC SIDE OF THE TEMPORARY SHORING/WALLS EXCEPT FOR BARRIER ABOVE TEMPORARY WALLS. PCB WITH THE MINIMUM REQUIRED CLEAR DISTANCE IS REQUIRED ABOVE TEMPORARY WALLS.
- USE NCDOT PORTABLE CONCRETE BARRIER (PCB) IN ACCORDANCE WITH ROADWAY STANDARD DRAWING NO. 1170.01 AND SECTION 1170 OF THE STANDARD SPECIFICATIONS.
- SET PCB WITH A MINIMUM HORIZONTAL DISTANCE OF 2 FT BETWEEN THE FRONT FACE OF THE BARRIER AND THE EDGE OF THE NEAREST TRAFFIC LANE AS SHOWN IN FIGURE A UNLESS OTHERWISE SHOWN IN THE PLANS OR APPROVED BY THE ENGINEER.
- FOR PCB ABOVE AND BEHIND TEMPORARY WALLS, PROVIDE A MINIMUM DISTANCE OF 3 FT BETWEEN THE EDGE OF PAVEMENT AND THE WALL FACE AS SHOWN IN FIGURE A. IF THIS MINIMUM REQUIRED DISTANCE IS NOT AVAILABLE, CONTACT THE ENGINEER.
- TABLE SHOWN IN FIGURE B IS BASED ON NCDOT RESEARCH PROJECT NO. 2005-010 WITH VEHICLE TYPE USED FOR NCHRP 350 CRASH TESTS.

**MINIMUM REQUIRED CLEAR DISTANCE, inches**

Barrier Type	Pavement Type	Offset * ft	Design Speed, mph					
			<30	31-40	41-50	51-60	61-70	71-80
Unanchored PCB	Asphalt	<8	24	26	29	32	36	40
		8-14	26	28	31	35	38	42
		14-20	27	29	34	36	39	43
		20-26	28	31	35	38	40	44
		26-32	29	32	36	39	42	45
		32-38	30	34	38	41	43	46
		38-44	31	34	41	43	45	48
	44-50	31	35	41	43	46	49	
	50-56	32	36	42	44	47	50	
	>56	32	36	42	45	47	51	
	Concrete	<8	17	18	21	22	25	26
		8-14	19	20	23	25	26	29
		14-20	22	22	24	26	28	31
		20-26	23	24	26	27	30	34
26-32		24	25	27	28	32	35	
32-38		24	26	27	30	33	36	
38-44		25	26	28	30	34	37	
Anchored PCB	Asphalt	All Offsets	24 for All Design Speeds					
		Concrete (including bridge approach slabs)	All Offsets	12 for All Design Speeds				

\* See Figure Below



# FIGURE B

12/20/2023 12:00:00 PM TrafficControl\TCP\br0029\_TCP\_BarrierSTD.dgn User:White

APPROVED: DATE: 3/14/2022 SEAL			PORTABLE CONCRETE BARRIER AT TEMPORARY SHORING LOCATIONS
<b>DOCUMENT NOT CONSIDERED FINAL                  UNLESS ALL SIGNATURES COMPLETED</b>			

## TEMPORARY SHORING DATA

### SHORING LOCATION NO. 1

FOR TEMPORARY SHORING AND POSITIVE PROTECTION FOR TEMPORARY SHORING, SEE PLANS AND TEMPORARY SHORING PROVISION.

TEMPORARY SHORING IS REQUIRED FOR THE END BENT CONSTRUCTION FROM STATION 14+70 ±L-, 9.75' RT, TO STATION 15+25 ±L-, 9.75' RT.

BEFORE BEGINNING TEMPORARY SHORING DESIGN OR CONSTRUCTION, SURVEY EXISTING GROUND ELEVATIONS IN THE VICINITY OF SHORING LOCATIONS TO DETERMINE ACTUAL SHORING HEIGHTS.

DESIGN TEMPORARY SHORING FROM STATION 14+70 ±L-, 9.75' RT, TO STATION 15+25 ±L-, 9.75' RT, FOR THE FOLLOWING ASSUMED SOIL PARAMETERS AND GROUNDWATER ELEVATION:

UNIT WEIGHT ( $\gamma$ ) = 120 LB/CF  
 FRICTION ANGLE ( $\phi$ ) = 30 DEGREES  
 COHESION (c) = 0 LB/SF  
 GROUNDWATER ELEVATION = 3392 FT

DRIVEN PILING FOR TEMPORARY SHORING FROM STATION 14+70 ±L-, 9.75' RT, TO STATION 15+25 ±L-, 9.75' RT. MAY NOT PENETRATE BELOW ELEVATION 3400 FT DUE TO OBSTRUCTIONS, VERY DENSE OR HARD SOIL, BOULDERS OR WEATHERED OR HARD ROCK.

DO NOT USE A TEMPORARY WALL FOR TEMPORARY SHORING FROM STATION 14+70 ±L-, 9.75' RT, TO STATION 15+25 ±L-, 9.75' RT.

AT THE CONTRACTOR'S OPTION, USE STANDARD TEMPORARY SHORING FOR TEMPORARY SHORING FROM STATION 14+70 ±L-, 9.75' RT, TO STATION 15+25 ±L-, 9.75' RT. SEE STANDARD DETAIL NO. 1801.01 FOR STANDARD TEMPORARY SHORING.

IT MAY BE PREFERRED TO USE A TEMPORARY SOIL NAIL WALL FOR TEMPORARY SHORING FROM STATION 14+70 ±L-, 9.75' RT, TO STATION 15+25 ±L-, 9.75' RT. FOR TEMPORARY SOIL NAIL WALLS, SEE TEMPORARY SOIL NAIL WALLS PROVISION.

### SHORING LOCATION NO. 2

FOR TEMPORARY SHORING AND POSITIVE PROTECTION FOR TEMPORARY SHORING, SEE PLANS AND TEMPORARY SHORING PROVISION.

TEMPORARY SHORING IS REQUIRED FOR THE END BENT INSTALLATION FROM STATION 15+78 ±L-, 9.24' RT, TO STATION 16+41 ±L-, 9.24' RT.

BEFORE BEGINNING TEMPORARY SHORING DESIGN OR CONSTRUCTION, SURVEY EXISTING GROUND ELEVATIONS IN THE VICINITY OF SHORING LOCATIONS TO DETERMINE ACTUAL SHORING HEIGHTS.

DESIGN TEMPORARY SHORING FROM STATION 15+78 ±L-, 9.24' RT, TO STATION 16+41 ±L-, 9.24' RT, FOR THE FOLLOWING ASSUMED SOIL PARAMETERS AND GROUNDWATER ELEVATION:

UNIT WEIGHT ( $\gamma$ ) = 120 LB/CF  
 FRICTION ANGLE ( $\phi$ ) = 30 DEGREES  
 COHESION (c) = 0 LB/SF  
 GROUNDWATER ELEVATION = 3395

DRIVEN PILING FOR TEMPORARY SHORING FROM STATION 15+78 ±L-, 9.24' RT, TO STATION 16+41 ±L-, 9.24' RT MAY NOT PENETRATE BELOW ELEVATION 3390 FT DUE TO OBSTRUCTIONS, VERY DENSE OR HARD SOIL, BOULDERS OR WEATHERED OR HARD ROCK.

DO NOT USE A TEMPORARY WALL FOR TEMPORARY SHORING FROM STATION 15+78 ±L-, 9.24' RT, TO STATION 16+41 ±L-, 9.24' RT.

AT THE CONTRACTOR'S OPTION, USE STANDARD TEMPORARY SHORING FOR TEMPORARY SHORING FROM STATION 15+78 ±L-, 9.24' RT, TO STATION 16+41 ±L-, 9.24' RT. SEE STANDARD DETAIL NO. 1801.01 FOR STANDARD TEMPORARY SHORING.

IT MAY BE PREFERRED TO USE A TEMPORARY SOIL NAIL WALL FOR TEMPORARY SHORING FROM STATION 15+78 ±L-, 9.24' RT, TO STATION 16+41 ±L-, 9.24' RT. FOR TEMPORARY SOIL NAIL WALLS, SEE TEMPORARY SOIL NAIL WALLS PROVISION.

### SHORING LOCATION NO. 3

FOR TEMPORARY SHORING AND POSITIVE PROTECTION FOR TEMPORARY SHORING, SEE PLANS AND TEMPORARY SHORING PROVISION.

TEMPORARY SHORING IS REQUIRED FOR THE END BENT CONSTRUCTION FROM STATION 14+62 ±L-, 5.75' RT, TO STATION 15+02 ±L-, 5.75' RT.

BEFORE BEGINNING TEMPORARY SHORING DESIGN OR CONSTRUCTION, SURVEY EXISTING GROUND ELEVATIONS IN THE VICINITY OF SHORING LOCATIONS TO DETERMINE ACTUAL SHORING HEIGHTS.

DESIGN TEMPORARY SHORING FROM STATION 14+62 ±L-, 5.75' RT, TO STATION 15+02 ±L-, 5.75' RT, FOR THE FOLLOWING ASSUMED SOIL PARAMETERS AND GROUNDWATER ELEVATION:

UNIT WEIGHT ( $\gamma$ ) = 120 LB/CF  
 FRICTION ANGLE ( $\phi$ ) = 30 DEGREES  
 COHESION (c) = 0 LB/SF  
 GROUNDWATER ELEVATION = 3392 FT

AT THE CONTRACTOR'S OPTION, USE A STANDARD TEMPORARY WALL FOR TEMPORARY SHORING FROM STATION 14+62 ±L-, 5.75' RT, TO STATION 15+02 ±L-, 5.75' RT. SEE GEOTECHNICAL STANDARD DETAIL NO. 1801.02 FOR STANDARD TEMPORARY WALLS.

WHEN BACKFILL FOR BRIDGE APPROACH FILLS OVERLAPS WITH THE REINFORCED ZONE OF TEMPORARY WALLS, USE SHORING BACKFILL OR BACKFILL MATERIAL REQUIRED FOR BRIDGE APPROACH FILLS, WHICHEVER IS BETTER, IN THE REINFORCED ZONE OF TEMPORARY WALLS.

### SHORING LOCATION NO. 4

FOR TEMPORARY SHORING AND POSITIVE PROTECTION FOR TEMPORARY SHORING, SEE PLANS AND TEMPORARY SHORING PROVISION.

TEMPORARY SHORING IS REQUIRED FOR THE END BENT CONSTRUCTION FROM STATION 16+06 ±L-, 5.75' RT, TO STATION 16+46 ±L-, 5.75' RT.

BEFORE BEGINNING TEMPORARY SHORING DESIGN OR CONSTRUCTION, SURVEY EXISTING GROUND ELEVATIONS IN THE VICINITY OF SHORING LOCATIONS TO DETERMINE ACTUAL SHORING HEIGHTS.

DESIGN TEMPORARY SHORING FROM STATION 16+06 ±L-, 5.75' RT, TO STATION 16+46 ±L-, 5.75' RT, FOR THE FOLLOWING ASSUMED SOIL PARAMETERS AND GROUNDWATER ELEVATION:

UNIT WEIGHT ( $\gamma$ ) = 120 LB/CF  
 FRICTION ANGLE ( $\phi$ ) = 30 DEGREES  
 COHESION (c) = 0 LB/SF  
 GROUNDWATER ELEVATION = 3395 FT

AT THE CONTRACTOR'S OPTION, USE A STANDARD TEMPORARY WALL FOR TEMPORARY SHORING FROM STATION 16+06 ±L-, 5.75' RT, TO STATION 16+46 ±L-, 5.75' RT. SEE GEOTECHNICAL STANDARD DETAIL NO. 1801.02 FOR STANDARD TEMPORARY WALLS.

WHEN BACKFILL FOR BRIDGE APPROACH FILLS OVERLAPS WITH THE REINFORCED ZONE OF TEMPORARY WALLS, USE SHORING BACKFILL OR BACKFILL MATERIAL REQUIRED FOR BRIDGE APPROACH FILLS, WHICHEVER IS BETTER, IN THE REINFORCED ZONE OF TEMPORARY WALLS.

THE TEMPORARY SHORING NOTES SHOWN ON THIS SHEET WERE PROVIDED THROUGH SEALED DOCUMENTS FROM THE GEOTECHNICAL ENGINEERING UNIT. THE DOCUMENTS WERE SUBMITTED TO THE WZTC SECTION ON DECEMBER 8, 2021 AND SEALED BY PROFESSIONAL ENGINEER, SHIPING YANG, P.E., LICENSE # 031361.


12/20/2023 12:00:00 PM R:\BR0029\TrafficControl\CP\BR0029\_TC\_TCP\_TEMP\_SHORING\_DATA.dgn User:White



APPROVED: *Lisa M. Moon*  
 DATE: 3/14/2022

SEAL






DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED



TEMPORARY SHORING DATA








**NOTES FOR 4 BOLT HOLD DOWN PLATE**



THE GUARDRAIL ANCHOR ASSEMBLY SHALL CONSIST OF A 1/4" HOLD DOWN PLATE AND 4 - 7/8" DIA. BOLTS WITH NUTS AND WASHERS.

THE HOLD-DOWN PLATE SHALL CONFORM TO AASHTO M270 GRADE 36. AFTER FABRICATION, THE HOLD-DOWN PLATE SHALL BE HOT-DIP GALVANIZED IN ACCORDANCE WITH AASHTO M111.

AFTER INSTALLATION, THE EXPOSED THREAD OF THE BOLT SHALL BE BURRED WITH A SHARP POINTED TOOL. THE 1 1/4" DIA. HOLES SHALL BE FORMED OR DRILLED WITH A CORE BIT. IMPACT TOOLS WILL NOT BE PERMITTED. ANY CONCRETE DAMAGED BY THIS WORK SHALL BE REPAIRED TO THE SATISFACTION OF THE ENGINEER.




**4 BOLT HOLD DOWN PLATE**



**FRONT VIEW**

**STEEL SPACER TUBE**



**PLAN VIEW**

**PLAN VIEW INSET "A"**

**FRONT PLATE**


- GENERAL NOTES:**
1. USE NUTS, BOLTS, AND WASHERS CONFORMING TO THE REQUIREMENTS OF A.S.T.M. A-307 AND GALVANIZED IN ACCORDANCE WITH SECTION 1076 OF STAND. SPECS.
  2. TAP NUTS FOR THE 7/8" DIA. STUDS AND BOLTS AFTER GALVANIZING SEE A.S.T.M. A-563.
  3. USE PLATES AND TUBES CONFORMING TO THE REQUIREMENTS OF A.S.T.M. A-36 AND GALVANIZED AFTER FABRICATION IN ACCORDANCE WITH SECTION 1076 OF STAND. SPECS.
  4. ADDITIONAL FIELD HOLES MAY BE DRILLED IN STEEL RAIL AS DIRECTED BY THE ENGINEER.
  5. INSTALL FACE OF GUARDRAIL AS NEAR AS POSSIBLE TO PLUMB WITH THE PARAPET FACE AT BRIDGE END POST SPACER TUBE LOCATION BY USING STANDARD OR ALTERED SPACER TUBES OR A COMBINATION THEREOF OR AS DIRECTED BY THE ENGINEER. FOR VERY SMALL PARAPET WIDTHS, GUARDRAIL MAY BE INSTALLED AGAINST BRIDGE RAIL WITHOUT SPACER TUBES.
  6. DO NOT DRILL BRIDGE RAIL IN ORDER TO INSTALL GUARDRAIL ANCHOR UNIT.
  7. KEEP TOE OF PORTABLE CONCRETE BARRIER FLUSH WITH FACE OF PARAPET.
  8. ATTACH 1" X 1" BAR AND THREADED STUDS TO PLATE WITH 1/4" WELDS ALL AROUND.
  9. 1" X 1" BAR MAY NOT BE NEEDED ON BRIDGE RAILS WHERE FACE OF RAIL DOES NOT PROJECT BEYOND FACE OF POST.

APPROVED: *Lisa M. Moon*

DATE: 3/14/2022

SEAL

**DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED**



PCB ATTACHING TO EXISTING BRIDGE RAIL



12/20/2021 R:\BR0029\TrafficControl\TCP\BR0029\_TC\_TCP\_PCB\_attaching to Ex Bridge Rail.dgn User:White

PROJ. REFERENCE NO.	SHEET NO.
BR -0029	TMP -3A

# PHASING

ACCESS TO ALL RESIDENCES AND BUSINESSES WITHIN THE PROJECT LIMITS MUST BE MAINTAINED AT ALL TIMES.

MAINTAIN POSITIVE DRAINAGE DURING CONSTRUCTION.

USE CMS DURING ALL FLAGGING AND PORTABLE SIGNAL OPERATIONS ON NC 106, EASTBOUND CMS ~5,000 feet (0.9 MILES) WEST OF -Y1- AND WESTBOUND CMS ~4,850 FEET (0.9 MILES) EAST OF -Y2- SEE INSET 3 CMS ON TMP-5.

FLAGGERS MAY BE USED IN LIEU OF THE PORTABLE SIGNAL OPERATION, WHEN APPROPRIATE AND WITH APPROVAL OF THE ENGINEER. USE FLAGGERS IN ACCORDANCE RSD 1101.02 SHEET 1 OF 14.

AS NECESSARY, USE RSD 1101.06 (SHEET 1 OF 1) FOR PLACEMENT OF ADVANCED WARNING SIGNS FOR BLASTING ZONE.

## PHASE I

STEP 1:  
INSTALL CHANGEABLE MESSAGE SIGNS ON NC 106 AS SHOWN ON TMP-5 OF THE PLANS. OPERATE FOR TWO WEEKS MINIMUM PRIOR TO BEGINNING CONSTRUCTION. SEE INSET 1 ON TMP-5.

STEP 2:  
INSTALL WORK ZONE ADVANCE WARNING SIGNS. SEE RSD 1101.01, SHEET 3 OF 3.

INSTALL PORTABLE TRAFFIC SIGNAL WITH DRIVEWAY ASSISTANCE AS SHOWN ON TMP-4. SIGNAL SHALL BE PROGRAMMED TO OPERATE IN YELLOW FLASH DURING NORMAL TWO-WAY, TWO-LANE OPERATION AND RYG WHEN A LANE CLOSURE IS NEEDED, FOLLOWING PROJECT TIME RESTRICTIONS. PROGRAM THE CMS AS SHOWN ON TMP-5, INSET 3 WHEN THE PORTABLE SIGNAL IS IN RYG OPERATION OR IF FLAGGING IS NECESSARY WITHIN THE WORK ZONE.

STEP 3:  
AWAY FROM TRAFFIC AND USING RSD 1101.02, SHEET 14 (FOR PORTABLE SIGNALS) OF 14 AS NECESSARY, CONSTRUCT:

- L- STA 15+90 +/- TO STA 17+10 +/-, INSTALL MINIMUM OF 2' TEMPORARY PAVEMENT FOR BARRIER. SEE INSET 2 ON TMP-5.
- Y1- STA 10+94 +/- TO STA 13+42 +/-, COMPLETE CONSTRUCTION UP TO BUT NOT INCLUDING THE FINAL SURFACE IN THE FOLLOWING MANNER (SEE TMP-6):
  - Y1- STA 10+94 +/- TO STA 12+85 +/-, CONSTRUCT ON NEW ALIGNMENT, SEE -Y1- SUB-STEP 1.
  - Y1- STA 12+85 +/- TO STA 13+42 +/-, CONSTRUCT TIE-IN TO EXISTING -Y1- AND CONSTRUCT 12' TEMPORARY TIE TO EXISTING -Y1- ADJACENT TO -Y1- STA 11+14 +/- SEE -Y1- SUB-STEP 2.
  - SHIFT TRAFFIC TO THE NEW ALIGNMENT VIA TEMPORARY TIE AS SHOWN ON THE PLANS. INSTALL ALL APPROPRIATE TRAFFIC CONTROL DEVICES. SEE TMP-6, -Y1- SUB-STEP 3.

AWAY FROM TRAFFIC BEGIN CONSTRUCTION UP TO BUT NOT INCLUDING THE FINAL SURFACE COURSE OF THE FOLLOWING:

- L- STA 10+00 +/- TO STA 22+00 +/-, LEFT SIDE (TMP-5)
- Y1- STA 10+66 +/- TO STA 10+94 +/-, SEE TMP-6, -Y1- SUB-STEP 3.

STEP 4:  
AWAY FROM TRAFFIC AND USING RSD 1101.02, SHEET 14 (FOR PORTABLE SIGNALS) OF 14 AS NECESSARY, PERFORM THE FOLLOWING WORK:

- L- STA 10+50 +/- TO STA 14+70 +/-, RIGHT SIDE, CLEAR AND GRADE HILLSIDE TO FINAL GRADE WEST OF EXISTING -Y1-.

AWAY FROM TRAFFIC CONTINUE CONSTRUCTION UP TO BUT NOT INCLUDING THE FINAL SURFACE COURSE OF THE FOLLOWING:

- L- STA 10+00 +/- TO STA 22+00 +/-, LEFT SIDE (SEE TMP-5)
- Y1- STA 10+66 +/- TO STA 10+94 +/-, SEE TMP-6, -Y1- SUB-STEP 3.

STEP 5:  
USING RSD 1101.02, SHEET 14 (FOR PORTABLE SIGNALS) OF 14 AS NECESSARY, PERFORM THE FOLLOWING WORK:

- INSTALL ANCHORED PORTABLE CONCRETE BARRIER (PCB) FROM -L- STA 13+90 +/- TO STA 15+05 +/- AND ATTACH PCB TO EXISTING BRIDGE RAIL. SEE SPECIAL DETAIL ON TMP-2C AND SECTION A-A ON TMP-5.
- INSTALL ANCHORED PCB FROM -L- STA 15+90 +/- TO STA 16+90 +/- AND ATTACH PCB TO EXISTING BRIDGE RAIL, SEE SPECIAL DETAIL ON TMP-2C AND SECTIONS B-B AND C-C ON TMP-5.

AWAY FROM TRAFFIC CONTINUE CONSTRUCTION UP TO BUT NOT INCLUDING THE FINAL SURFACE COURSE OF THE FOLLOWING:

- L- STA 10+00 +/- TO STA 22+00 +/-, LEFT SIDE (SEE TMP-5)
- Y1- STA 10+66 +/- TO STA 10+94 +/-, SEE TMP-5, -Y1- SUB-STEP 3.

## PHASE I CONT.

STEP 6:  
USING RSD 1101.02, SHEET 14 (FOR PORTABLE SIGNALS) OF 14 AS NECESSARY, CONSTRUCT THE FOLLOWING:

- TEMPORARY SHORING
  - LOCATION 1 FROM -L- STA 14+70 +/-, 9.75' RT TO STA 15+25 +/-, 9.75' RT.
  - LOCATION 2 FROM -L- STA 15+78 +/-, 9.24' RT TO STA 16+41 +/-, 9.24' RT (SEE SECTION B-B ON TMP-5)

AWAY FROM TRAFFIC CONTINUE CONSTRUCTION UP TO BUT NOT INCLUDING THE FINAL SURFACE COURSE OF THE FOLLOWING:

- L- STA 10+00 +/- TO STA 22+00 +/-, LEFT SIDE (SEE TMP-5)
- Y1- STA 10+66 +/- TO STA 10+90 +/-, SEE TMP-6, -Y1- SUB-STEP 3.

STEP 7:  
AWAY FROM TRAFFIC AND USING RSD 1101.02, SHEETS 11 AND 14 (FOR PORTABLE SIGNALS) OF 14 AS NECESSARY, BEGIN/CONTINUE CONSTRUCTION UP TO BUT NOT INCLUDING FINAL SURFACE COURSE (UNLESS OTHERWISE NOTED) OF THE FOLLOWING:

- L- STA 10+00 +/- TO STA 13+40 +/-, CONSTRUCT LEFT SIDE WIDENING TO EXISTING EDGE OF PAVEMENT. ENSURE THAT THE ELEVATION AT THE EXISTING EDGE OF PAVEMENT IS WITHIN 2" OF THE EXISTING ROADWAY ELEVATION.
- L- STA 13+40 +/- TO STA 14+74.61 +/-, CONSTRUCT LEFT SIDE WIDENING OF -L- TO THE MINIMUM DIMENSION FROM THE PROPOSED LEFT SIDE EDGE OF PAVEMENT (EOP) AS LISTED BELOW AND AS SHOWN ON PLANS.
  - L- STA 13+40 +/- CONSTRUCT TO EXISTING EOP
  - L- STA 13+40 +/- TO STA 13+50 +/-, TAPER TO MINIMUM WIDTH OF 20.9'
  - L- STA 13+50 +/- TO STA 14+00 +/- TAPER TO MINIMUM WIDTH OF 25.45'
  - L- STA 14+00 +/- TO STA 14+41 +/- TAPER TO MINIMUM WIDTH OF 26.5'
  - L- STA 14+41 +/- TO STA 14+70 +/- MAINTAIN MINIMUM WIDTH OF 26.5'. SEE SECTION A-A ON TMP-5.
  - L- STA 14+70 +/- TO STA 14+74.61 +/- MAINTAIN MINIMUM WIDTH OF 24.6'
- L- STA 14+74.61 +/- TO STA 16+29.53 +/-, CONSTRUCT MINIMUM WIDTH OF 26.4' FOR BRIDGE WITH APPROACH SLABS. SEE SECTION B-B ON TMP-5.
- L- STA 16+29.53 +/- TO STA 17+03 +/-, CONSTRUCT LEFT SIDE WIDENING OF -L- TO THE MINIMUM DIMENSION FROM THE PROPOSED LEFT SIDE EOP AS LISTED BELOW AND AS SHOWN ON PLANS.
  - L- STA 16+29.53 +/- CONSTRUCT MINIMUM WIDTH OF 24.8'
  - L- STA 16+29.53 +/- TO STA 16+41 +/-, TAPER TO MINIMUM WIDTH OF 27.5'
  - L- STA 16+41 +/- TO STA 17+03 +/-, MAINTAIN MINIMUM WIDTH OF 27.5'. SEE SECTION C-C ON TMP-5.
- L- STA 17+78 +/- TO STA 20+00 +/-, CONSTRUCT LEFT SIDE WIDENING OF -L- TO THE MINIMUM DIMENSION FROM THE PROPOSED LEFT SIDE EOP AS LISTED BELOW AND AS SHOWN ON PLANS. ALSO CONSTRUCT TEMPORARY PAVEMENT TO LEFT SIDE OF PROPOSED EOP AT CROSS SLOPE OF PROPOSED FINAL CONSTRUCTION.
  - L- STA 17+78 +/- TO STA 18+50 +/- CONSTRUCT MINIMUM WIDTH OF 21.5' AND CONSTRUCT A MINIMUM OF 8' TEMPORARY PAVEMENT.
  - L- STA 18+50 +/- TO STA 19+00 +/- -TAPER TO MINIMUM WIDTH OF 17' AND CONSTRUCT A MINIMUM OF 8' TEMPORARY PAVEMENT. SEE SECTION D-D ON TMP-5.
  - L- STA 19+00 +/- TO STA 19+50 +/- TAPER TO MINIMUM WIDTH OF 14' AND CONSTRUCT A MINIMUM OF 8' TEMPORARY PAVEMENT.
  - L- STA 19+50 +/- TO STA 20+00 +/- TAPER TO MEET EXISTING EOP AND CONSTRUCT A MINIMUM OF 8' TEMPORARY PAVEMENT.

## PHASE 1 CONT.

STEP 7 CONT:

- L- STA 20+00 +/- TO STA 22+00 +/-, CONSTRUCT LEFT SIDE WIDENING TO EXISTING EDGE OF PAVEMENT. ENSURE THAT THE ELEVATION AT THE EXISTING EDGE OF PAVEMENT IS WITHIN 2" OF THE EXISTING ROADWAY ELEVATION. ALSO CONSTRUCT TEMPORARY PAVEMENT TO LEFT SIDE OF PROPOSED EOP AT CROSS SLOPE OF PROPOSED FINAL CONSTRUCTION AS LISTED BELOW AND AS SHOWN ON PLANS.
  - L- STA 20+00 +/- TO STA 20+47 +/-, CONSTRUCT A MINIMUM OF 8'
  - L- STA 20+47 +/- TO STA 20+85 +/-, TAPER TO MINIMUM WIDTH OF 6.93'
  - L- STA 20+85 +/- TO STA 21+20 +/-, WEDGE ACROSS ENOUGH OF EXISTING LANE TO MAINTAIN POSITIVE DRAINAGE, TAPER TO MINIMUM WIDTH OF 4'
  - L- STA 21+20 +/- TO STA 21+68 +/-, WEDGE ACROSS ENOUGH OF EXISTING LANE TO MAINTAIN POSITIVE DRAINAGE, MAINTAIN MINIMUM WIDTH OF 4'
  - L- STA 21+68 +/- TO STA 22+00 +/-, WEDGE ACROSS ENOUGH OF EXISTING LANE TO MAINTAIN POSITIVE DRAINAGE
- Y1- CONSTRUCTION:
  - Y1- FROM EXISTING -L- TO -Y1- STA 10+66 +/-, CONSTRUCT -Y1- IN FINAL ALIGNMENT BUT AT TEMPORARY GRADE. SEE SECTION A-A ON TMP-5 AND -Y1- STEP 7 ON TMP-6. ANY WORK ON -Y1- WITHIN THESE LIMITS WILL REQUIRE A FLAGGING OPERATION DUE TO SIGHT DISTANCE LIMITATIONS DUE TO CONSTRUCTION EQUIPMENT. ENSURE THAT TRAFFIC ON EXISTING -Y1- CAN SAFELY EXIT -Y1- ONTO NC 106.
  - Y1- STA 10+66 +/- TO STA 10+94 +/-, SEE -Y1- SUB-STEP 3 ON TMP-6.
  - BEGIN REMOVAL OF EXISTING ROADWAY ALONG RT SIDE OF -Y1-, SEE -Y1- STEP 7 ON TMP-6.

## WORK UNDER STEP 8 TO BE DONE DURING ONE WEEK ICT

STEP 8:  
AWAY FROM TRAFFIC AND USING RSD 1101.02, SHEET 14 (FOR PORTABLE SIGNALS) OF 14 AS NECESSARY, CONSTRUCT -Y2- AS SHOWN ON TMP-6 IN THE FOLLOWING MANNER:

- USING RSD 1101.03, SHEET 2 OF 9, DETOUR -Y2- AS SHOWN ON TMP-9 AND TMP-10.
- CONSTRUCT UP TO BUT NOT INCLUDING FINAL LAYER OF THE FOLLOWING:
  - L- STA 17+03 +/- TO -Y2-, CONSTRUCT LEFT SIDE WIDENING OF -L- 27.5' FROM THE PROPOSED LEFT SIDE EOP
  - L- FROM -Y2- TO STA 17+78 +/-, CONSTRUCT LEFT SIDE WIDENING OF -L- 21.5' FROM THE PROPOSED LEFT SIDE EOP AND CONSTRUCT 8' TEMPORARY PAVEMENT TO LEFT SIDE OF PROPOSED EOP AT CROSS SLOPE OF PROPOSED FINAL CONSTRUCTION.
  - Y2- FROM RIGHT SIDE OF -L- AT 7.5' OFFSET, TO -Y2- STA 10+76 +/-
  - CONSTRUCT TEMPORARY TIE TO EXISTING ROADWAY AS SHOWN ON THE PLANS.
- END DETOUR AND OPEN -Y2- BACK TO TRAFFIC.

2/23/2022  
R:\BR0029\TrafficControl\TCP\BR0029\_Tc\_TCP\_I\Shldgn  
User:White



DRMP, Inc.  
8000 Regency Parkway, Suite 110  
Cary, NC 27518  
NC License No. 22119 (9/19) 650-1038


DocuSigned by:  
*Lisa M. Moon*  
58CE58B03D0421

APPROVED: \_\_\_\_\_

DATE: 3/14/2022

SEAL

**DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED**



# PHASING OPERATIONS PLAN

# PHASING

ACCESS TO ALL RESIDENCES AND BUSINESSES WITHIN THE PROJECT LIMITS MUST BE MAINTAINED AT ALL TIMES.

MAINTAIN POSITIVE DRAINAGE DURING CONSTRUCTION.

USE CMS DURING ALL FLAGGING AND PORTABLE SIGNAL OPERATIONS ON NC 106, EASTBOUND CMS ~5,000 feet (0.9 MILES) WEST OF -Y1- AND WESTBOUND CMS ~4,850 FEET (0.9 MILES) EAST OF -Y2- SEE INSET 3 CMS ON TMP-5.

FLAGGERS MAY BE USED IN LIEU OF THE PORTABLE SIGNAL OPERATION, WHEN APPROPRIATE AND WITH APPROVAL OF THE ENGINEER. USE FLAGGERS IN ACCORDANCE RSD 1101.02 SHEET 1 OF 14.

AS NECESSARY, USE RSD 1101.06 (SHEET 1 OF 1) FOR PLACEMENT OF ADVANCED WARNING SIGNS FOR BLASTING ZONE.

**PHASE I CONT.**

STEP 9:

AWAY FROM TRAFFIC AND USING RSD 1101.02, SHEETS 11 AND 14 (FOR PORTABLE SIGNALS) OF 14 AS NECESSARY, COMPLETE CONSTRUCTION UP TO BUT NOT INCLUDING FINAL SURFACE COURSE (UNLESS OTHERWISE NOTED) OF THE FOLLOWING:

- -L- STA 10+00 +/- TO STA 13+40 +/-, CONSTRUCT LEFT SIDE WIDENING TO EXISTING EDGE OF PAVEMENT. ENSURE THAT THE ELEVATION AT THE EXISTING EDGE OF PAVEMENT IS WITHIN 2" OF THE EXISTING ROADWAY ELEVATION.
- -L- STA 13+40 +/- TO STA 14+74.61 +/-, CONSTRUCT LEFT SIDE WIDENING OF -L- TO THE MINIMUM DIMENSION FROM THE PROPOSED LEFT SIDE EDGE OF PAVEMENT (EOP) AS LISTED BELOW AND AS SHOWN ON PLANS.
  - -L- STA 13+40 +/- CONSTRUCT TO EXISTING EOP
  - -L- STA 13+40 +/- TO STA 13+50 +/-, TAPER TO MINIMUM WIDTH OF 20.9'
  - -L- STA 13+50 +/- TO STA 14+00 +/-, TAPER TO MINIMUM WIDTH OF 25.45'.
  - -L- STA 14+00 +/- TO STA 14+41 +/-, TAPER TO MINIMUM WIDTH OF 26.5'.
  - -L- STA 14+41 +/- TO STA 14+70 +/-, MAINTAIN MINIMUM WIDTH OF 26.5'. SEE SECTION A-A ON TMP-5.
  - -L- STA 14+70 +/- TO STA 14+74.61 +/- MAINTAIN MINIMUM WIDTH OF 24.6'.
- -L- STA 14+74.61 +/- TO STA 16+29.53 +/-, CONSTRUCT MINIMUM WIDTH OF 26.4' FOR BRIDGE WITH APPROACH SLABS. SEE SECTION B-B ON TMP-5.
- -L- STA 16+29.53 +/- TO STA 17+03 +/-, CONSTRUCT LEFT SIDE WIDENING OF -L- TO THE MINIMUM DIMENSION FROM THE PROPOSED LEFT SIDE EOP AS LISTED BELOW AND AS SHOWN ON PLANS.
  - -L- STA 16+29.53 +/-, CONSTRUCT MINIMUM WIDTH OF 24.8'
  - -L- STA 16+29.53 +/- TO STA 16+41 +/-, TAPER TO MINIMUM WIDTH OF 27.5'
  - -L- STA 16+41 +/- TO STA 17+03 +/-, MAINTAIN MINIMUM WIDTH OF 27.5'. SEE SECTION C-C ON TMP-5.
- -L- STA 17+78 +/- TO STA 20+00 +/-, CONSTRUCT LEFT SIDE WIDENING OF -L- TO THE MINIMUM DIMENSION FROM THE PROPOSED LEFT SIDE EOP AS LISTED BELOW AND AS SHOWN ON PLANS. ALSO CONSTRUCT TEMPORARY PAVEMENT TO LEFT SIDE OF PROPOSED EOP AT CROSS SLOPE OF PROPOSED FINAL CONSTRUCTION.
  - -L- STA 17+78 +/- TO STA 18+50 +/- CONSTRUCT MINIMUM WIDTH OF 21.5' AND CONSTRUCT A MINIMUM OF 8' TEMPORARY PAVEMENT.
  - -L- STA 18+50 +/- TO STA 19+00 +/- -TAPER TO MINIMUM WIDTH OF 17' AND CONSTRUCT A MINIMUM OF 8' TEMPORARY PAVEMENT. SEE SECTION D-D ON TMP-5.
  - -L- STA 19+00 +/- TO STA 19+50 +/- TAPER TO MINIMUM WIDTH OF 14' AND CONSTRUCT A MINIMUM OF 8' TEMPORARY PAVEMENT.
  - -L- STA 19+50 +/- TO STA 20+00 +/- TAPER TO MEET EXISTING EOP AND CONSTRUCT A MINIMUM OF 8' TEMPORARY PAVEMENT.
- -L- STA 20+00 +/- TO STA 22+00 +/-, CONSTRUCT LEFT SIDE WIDENING TO EXISTING EDGE OF PAVEMENT. ENSURE THAT THE ELEVATION AT THE EXISTING EDGE OF PAVEMENT IS WITHIN 2" OF THE EXISTING ROADWAY ELEVATION. ALSO CONSTRUCT TEMPORARY PAVEMENT TO LEFT SIDE OF PROPOSED EOP AT CROSS SLOPE OF PROPOSED FINAL CONSTRUCTION AS LISTED BELOW AND AS SHOWN ON PLANS.
  - -L- STA 20+00 +/- TO STA 20+47 +/-, CONSTRUCT A MINIMUM OF 8'.
  - -L- STA 20+47 +/- TO STA 20+85 +/-, TAPER TO MINIMUM WIDTH OF 6.93'
  - -L- STA 20+85 +/- TO STA 21+20 +/-, WEDGE ACROSS ENOUGH OF EXISTING LANE TO MAINTAIN POSITIVE DRAINAGE, TAPER TO MINIMUM WIDTH OF 4'
  - -L- STA 21+20 +/- TO STA 21+68 +/-, WEDGE ACROSS ENOUGH OF EXISTING LANE TO MAINTAIN POSITIVE DRAINAGE, MAINTAIN MINIMUM WIDTH OF 4'
  - -L- STA 21+68 +/- TO STA 22+00 +/-, WEDGE ACROSS ENOUGH OF EXISTING LANE TO MAINTAIN POSITIVE DRAINAGE
- -Y1- CONSTRUCTION:
  - -Y1- FROM EXISTING -L- TO -Y1- STA 10+66 +/-, CONSTRUCT -Y1- IN FINAL ALIGNMENT BUT AT TEMPORARY GRADE. SEE SECTION A-A ON TMP-5 AND -Y1- STEP 7 ON TMP-6. ANY WORK ON -Y1- WITHIN THESE LIMITS WILL REQUIRE A FLAGGING OPERATION DUE TO SIGHT DISTANCE LIMITATIONS DUE TO CONSTRUCTION EQUIPMENT. ENSURE THAT TRAFFIC ON EXISTING -Y1- CAN SAFELY EXIT -Y1- ONTO NC 106.
  - -Y1- STA 10+66 +/- TO STA 10+94 +/-, SEE INSET 3 ON TMP-6.
  - CONTINUE REMOVAL OF EXISTING ROADWAY ALONG RT SIDE OF -Y1-, SEE -Y1- ON TMP-6.

**PHASE I CONT.**

STEP 10:

AWAY FROM TRAFFIC, IN PREPARATION OF THE TRAFFIC SHIFT, INSTALL THE FOLLOWING AS SHOWN ON TCP-7:

- TEMPORARY SHORING
  - LOCATION 3 FROM -L- STA 14+62 +/-, 5.75' RT TO STA 15+02 +/-, 5.75' RT.
  - LOCATION 4 FROM -L- STA 16+06 +/-, 5.75' RT TO STA 16+46 +/-, 5.75' RT.
- -L- STA 14+75 +/- TO STA 16+30 +/-, INSTALL ATTENUATOR AND ANCHORED BARRIER ON BRIDGE AND APPROACHES,
- -L- STA 16+30 +/- TO STA 17+69 +/-, INSTALL BARRIER WITH ATTENUATOR AND
- TEMPORARY PAVEMENT MARKINGS AND TRAFFIC CONTROL DEVICES THAT ARE NOT IN CONFLICT WITH EXISTING TRAFFIC.

USING RSD 1101.02, SHEETS 11 AND 14 (FOR PORTABLE SIGNALS) OF 14 AND PORTABLE SIGNALS AS NECESSARY, MILL AND WEDGE OR RESURFACE UP TO BUT NOT INCLUDING FINAL SURFACE COURSE OF EXISTING -L- STA 10+00 +/- TO STA 13+40 +/- TO SMOOTH OUT -L- FOR THE PHASE II TRAFFIC PATTERN.

**PHASE II**

**WORK UNDER STEP 1 TO BE DONE IN A CONTINUOUS MANNER WITHIN A SINGLE WEEK PERIOD BETWEEN 6:00 PM MONDAY TO 7:00 AM FRIDAY. SEE ICT AND LIQUIDATED DAMAGES.**

STEP 1:

USING RSD 1101.02, SHEETS 11 AND 14 OF 14 AND PORTABLE SIGNALS AS NECESSARY CONSTRUCT IN THE FOLLOWING MANNER:

1. CONSTRUCT THE FOLLOWING:
  - -L- STA 10+00 +/- TO -L- STA 22+25 +/-, INSTALL REMAINING TEMPORARY PAVEMENT MARKINGS AND ALL APPROPRIATE TRAFFIC CONTROL DEVICES, AS SHOWN ON TMP-7 AND SHIFT TRAFFIC TO NEW PATTERN.
  - -L- STA 14+38 +/-, INSTALL A TEMPORARY TIE BETWEEN PHASE 1 CONSTRUCTION AND EXISTING ROADWAY FOR -Y1- DURING TRAFFIC SHIFT.
  - -L- STA 19+20 +/-, INSTALL A TEMPORARY TIE TO DRIVEWAY DURING TRAFFIC SHIFT.
2. -L- STA 19+50 +/- TO STA 20+85 +/-, CONSTRUCT ANY REMAINING PAVEMENT NEEDED FOR TWO 10' LANES. BACKFILL WITH SUITABLY COMPACTED MATERIAL AT A 6:1 SLOPE ADJACENT TO CONSTRUCTION AT THE END OF EACH WORK PERIOD.
3. INSTALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON TMP-8 AND OPEN FULL TWO-LANE, TWO-WAY PATTERN ON -L-.

STEP 2:

USING RSD 1101.02, SHEETS 11 AND 14 (FOR PORTABLE SIGNALS) OF 14 AS NECESSARY, CONSTRUCT UP TO BUT NOT INCLUDING FINAL SURFACE COURSE OF THE FOLLOWING:

- -L- STA 10+00 TO STA 14+74.61 +/-, CONSTRUCT REMAINING -L-, SEE SECTION A-A ON TMP-8. COORDINATE WITH -Y1- CONSTRUCTION.
- -L- STA 14+74.61 +/- TO STA 16+29.53 +/-, REMOVE EXISTING ROADWAY AND BRIDGE. CONSTRUCT REMAINING BRIDGE, SEE SECTION B-B ON TMP-8.
- -L- STA 16+29.53 +/- TO -L- STA 20+85 +/-, CONSTRUCT REMAINING -L-.
- -L- STA 20+85 +/- TO -L- STA 22+00 +/-, MILL AND OVERLAY AS NECESSARY TO CONSTRUCT REMAINING -L-.
- -Y1- FROM -L- TO -Y1- STA 10+66, CONSTRUCT PROPOSED -Y1- TO FINAL GRADE, BY CLOSING THE ROADWAY UP TO 30 MINUTES AT A TIME.

AWAY FROM TRAFFIC AND USING RSD 1101.02, SHEET 1 OF 14 AS NECESSARY, COMPLETE CONSTRUCTION OF THE FOLLOWING:

- -Y1- COMPLETE REMOVAL OF EXISTING ROADWAY ALONG RT SIDE OF NEW ALIGNMENT.

STEP 3:

USING RSD 1101.02, SHEETS 11 AND 14 (FOR PORTABLE SIGNALS) OF 14 AS NECESSARY:

- INSTALL TEMPORARY PAVEMENT MARKINGS IN FINAL PATTERN, AS SHOWN ON PAVEMENT MARKING PLANS, INSTALL FINAL SIGNS, AND SHIFT TRAFFIC TO FINAL PATTERN

STEP 4:

USING RSD 1101.02 SHEETS 11 AND 14 (FOR PORTABLE SIGNALS) OF 14 AS NECESSARY, COMPLETE THE FOLLOWING WORK:


- PLACE FINAL LAYER OF SURFACE COURSE ON ENTIRE PROJECT
- PLACE FINAL PAVEMENT MARKINGS AND MARKERS ON THE PROJECT PER THE PAVEMENT MARKING PLANS.

2/23/2022 2:13:02 PM R:\BR0029\TrafficControl\TCP\BR0029\_TC\_TCP\_ISH.dgn User:White



DRMP, Inc.  
8000 Regency Parkway, Suite 110  
Cary, NC 27518  
NC License No. 02219 e919 650-1038


APPROVED:	DocuSigned by: <i>Lisa M. Moon</i> 58C5E8B083D0421...
DATE:	3/14/2022
SEAL	
<b>DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED</b>	



PHASING  
OPERATIONS  
PLAN

**NOTES:**

1. CLEAR, GRADE AND INSTALL TEMPORARY DRAINAGE AS NECESSARY AT THE PROPOSED PORTABLE SIGNAL LOCATIONS OR ANOTHER LOCATION AS AGREED UPON WITH THE ENGINEER.
2. PORTABLE SIGNAL SHALL ONLY OPERATE DURING PERMITTED HOURS FOR LANE CLOSURES AND FOR STOPPING TRAFFIC, WHEN NO LANE CLOSURE IS PRESENT AND TRAFFIC IS NOT STOPPED, PORTABLE SIGNALS SHALL FLASH YELLOW AND DRIVEWAY SIGNALS SHALL FLASH RED, BE COVERED OR ADJUSTED TO INDICATE THAT THEY ARE NOT IN USE. ENSURE THE PUBLIC NOTICE INDICATES HOW THE DRIVEWAY SIGNALS WILL BE HANDLED DURING NORMAL TWO LANE ROAD OPERATIONS.
3. DURING FLASHING OPERATION, COVER OR REMOVE SIGNS AND UPDATE CMS TO MATCH WORDING ON INSET 1 ON THE THIS SHEET.
4. AS NECESSARY, SET SIGNAL TO ALL RED FOR ROCK BLASTING. DURING ROCK BLASTING, UPDATE CMS TO MATCH WORDING ON INSET 2 OF THIS SHEET.
5. SHIFT DRIVEWAY ASSISTANCE SIGNALS IN CONJUNCTION WITH ALIGNMENT CHANGES DURING CONSTRUCTION AS APPROPRIATE.
6. ADJUST CONES FOR OPPOSITE LANE CLOSURE WHEN SHIFTING CONSTRUCTION TO OTHER SIDE OF ROADWAY AS NEEDED.



**LEGEND**

- PORTABLE SIGN
- DIRECTION OF TRAFFIC FLOW
- PORTABLE SIGNAL
- TRAFFIC CONE

MESSAGE NO. 1	MESSAGE NO. 2
ROAD WORK 1 MILE	USE CAUTION
CHANGEABLE MESSAGE SIGN	

MESSAGE NO. 1	MESSAGE NO. 2
ROCK BLASTING 1 MILE	PREPARE TO STOP
CHANGEABLE MESSAGE SIGN	

PLANS PREPARED BY:

**DRMP**  
ENGINEERS - PLANNERS - SCIENTISTS

DRMP, Inc.  
8000 Regency Parkway, Suite 110  
Cary, NC 27513  
NC License No. 02213 (919) 650-1038

APPROVED:







DATE: 3/14/2022

SEAL

**DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED**

**TEMPORARY TRAFFIC CONTROL  
TEMPORARY LANE CLOSURES**

12/20/2021 R:\BR0029\TrafficControl\TCP\BR0029\_TCP - TEMP LANE CLOSURES.dgn User:IDWhite




**NOTES:**

- SEE TMP-4 FOR INFORMATION ABOUT PORTABLE SIGNAL.
- SEE RSD 1101.06, SHEET 1 OF 1 FOR PLACEMENT OF ADVANCED WARNING SIGNS FOR BLASTING ZONE. USE PORTABLE SIGNAL IN ALL RED TO STOP TRAFFIC FOR A MAXIMUM OF 20 MINUTES AT A TIME DURING PERMITTED HOURS FOR STOPPING TRAFFIC.

PLANS PREPARED BY:  
**DRMP**  
 ENGINEERS - PLANNERS - SCIENTISTS


APPROVED: *Lisa M. Moon*  
 DATE: 3/14/2022  
 SEAL  
 DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED




**TEMPORARY TRAFFIC CONTROL PHASE I**

2/23/2022 R:\BR0029\TrafficControl\CP\BR0029\_Tc\_TCP\PL\pnl.dgn User:White




### -Y1- HAPPY HILL ROAD Sub-Step 1



### Sub-Step 2






### Sub-Step 3




Step 3

Step 7&9



### -Y2- HIGHLAND GAP ROAD

### Step 8 - Work Under ICT




NOTES:  
 1) SEE TMP-4 FOR INFORMATION ABOUT PORTABLE SIGNAL.  
 2) SEE RSD 1101.06, SHEET 1 OF 1 FOR PLACEMENT OF ADVANCED WARNING SIGNS FOR BLASTING ZONE. USE PORTABLE SIGNAL IN ALL RED TO STOP TRAFFIC FOR A MAXIMUM OF 20 MINUTES AT A TIME DURING PERMITTED HOURS FOR STOPPING TRAFFIC.


12/20/2021 R:\BR0029\TrafficControl\TCP\BR0029\_TC\_TCP1 - Y Lines.dgn User:White

PLANS PREPARED BY:  
**DRMP**  
 ENGINEERS - PLANNERS - SCIENTISTS

APPROVED: *Lisa M. Moon*  
 DATE: 3/14/2022  
 SEAL




TEMPORARY TRAFFIC CONTROL  
 PHASE I -Y1- & -Y2-



**Section A-A**  
Sta 14+50 -L-

**Section B-B**  
Sta 16+00 -L-

**Section E-E**  
Sta 20+50 -L-



**NOTES:**

- 1) SEE TMP-4 FOR INFORMATION ABOUT PORTABLE SIGNAL.
- 2) SEE RSD 1101.06, SHEET 1 OF 1 FOR PLACEMENT OF ADVANCED WARNING SIGNS FOR BLASTING ZONE. USE PORTABLE SIGNAL IN ALL RED TO STOP TRAFFIC FOR A MAXIMUM OF 20 MINUTES AT A TIME DURING PERMITTED HOURS FOR STOPPING TRAFFIC.

Phase 2, Step 1 work  
to be done under ICT


TEMPORARY SHORING-4  
-L- STA 16+06 +/-, 5.75' RT  
TO STA 16+46 +/-, 5.75' RT  
QUANTITY = 420 SF

TEMPORARY SHORING-3  
-L- STA 14+62 +/-, 5.75' RT  
TO STA 15+02 +/-, 5.75' RT  
QUANTITY = 360 SF


2/23/2022 R:\BR0029\TrafficControl\TCP\BR0029\_TC\_TCP2\_Ph2-Step1-2.dgn User:White

PLANS PREPARED BY:  
**DRMP**  
ENGINEERS - PLANNERS - SCIENTISTS

APPROVED: *Lisa M. Moon*  
DATE: 3/14/2022  
SEAL  
DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED







DIVISION OF HIGHWAYS  
STATE OF NORTH CAROLINA  
DEPARTMENT OF TRANSPORTATION  
WORK ZONE TRAFFIC CONTROL  
**TEMPORARY TRAFFIC CONTROL  
PHASE 2  
(STEP 1)**



Section A-A  
Sta 14+50 -L-

Section B-B  
Sta 16+00 -L-

Section C-C  
Sta 17+00 -L-




Section D-D  
Sta 19+00 -L-

NOTES:  
 1) SEE TMP-4 FOR INFORMATION ABOUT PORTABLE SIGNAL.  
 2) SEE RSD 1101.06, SHEET 1 OF 1 FOR PLACEMENT OF ADVANCED WARNING SIGNS FOR BLASTING ZONE. USE PORTABLE SIGNAL IN ALL RED TO STOP TRAFFIC FOR A MAXIMUM OF 20 MINUTES AT A TIME DURING PERMITTED HOURS FOR STOPPING TRAFFIC.

12/20/2021  
R:\BR0029\TrafficControl\TC\BR0029\_TC\_TCP2.dgn  
User:White

PLANS PREPARED BY:  
  
**DRMP**  
 ENGINEERS - PLANNERS - SCIENTISTS  
DRMP, Inc.  
 8000 Regency Parkway, Suite 110  
 Cary, NC 27515  
 NC License No. 22213 (9/19) 650-1038


APPROVED:   
 DATE: 3/14/2022  
 SEAL  
  
 DOCUMENT NOT CONSIDERED FINAL  
 UNLESS ALL SIGNATURES COMPLETED



TEMPORARY TRAFFIC CONTROL  
PHASE 2



PROJ. REFERENCE NO.	SHEET NO.
BR-0029	TMP-9




SEE RSD 1101.03 SHEET 2  
OF 9 FOR APPROPRIATE  
SIGN SPACING AND  
ADDITIONAL REQUIREMENTS

● ● ● DETOUR ROUTE

APPROVED: *Lisa M. Moon*  
DATE: 3/14/2022












SEAL

DRMP, Inc.  
8000 Regency Parkway, Suite 110  
Cary, NC 27518  
NC License No. C-2213 (919) 650-1038



OFF SITE DETOUR  
FOR -Y2-


12/20/2021  
R:\BR0029\TrafficControl\TCP\BR0029\_TC\_TCP\_DETOUTR.dgn  
User: DWhite



12/20/2021  
R:\BR0029\TrafficControl\TCP\BR0029\_TCP\_DETOUT.dgn  
User:IDWhite

Plans Prepared By:  
**DRMP**  
DRMP, Inc.  
8000 Regency Parkway, Suite 110  
Cary, NC 27518  
NC License No. C-2213 (919) 650-1038

APPROVED: *Lisa M. Moon*  
DATE: 3/14/2022  
SEAL  
NORTH CAROLINA  
PROFESSIONAL  
ENGINEER  
LISA M. MOON  
022516



OFF SITE DETOUR  
FOR -Y2-

DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED