PHASE I (SEE TCP-4)

- STEP 1) PRIOR TO ANY WORK ACTIVITY INSTALL WORK ZONE WARNING SIGNS USING ROADWAY STANDARD DRAWINGS 1101.02 (SHT. 1 OF 7). SEE TCP-7 AND GENERAL NOTES (TCP-2).
- STEP 2) USING ROADWAY STANDARD DRAWING 1101.02 (SHT. 1 OF 7) PERFORM THE FOLLOWING.
 - -- INSTALL TEMPORARY SHORING AS REQUIRED FROM -DET- STA. 15+14 +/TO -DET- STA. 15+67 +/- AND FROM -DET- STA. 17+49 +/- TO -DETSTA. 17+96 +/-.
 - CONSTRUCT PROPOSED DETOUR STRUCTURE AND APPROACHES UP TO AND INCLUDING FINAL LAYER OF SURFACE COURSE FROM -L- STA. 16+38 +/-TO -L- STA. 25+87 +/-, UP TO EDGE AND ELEVATION OF EXISTING PAVEMENT.
 - INSTALL TEMPORARY GUARDRAIL.

NOTE: USE TRUCK MOUNTED IMPACT ATTENUATOR TO PROTECT THE INCOMPLETE ENDS OF THE GUARDRAIL AND/ OR BRIDGE ENDS.

RETURN TRAFFIC TO A 2-LANE, 2-WAY PATTERN AT THE END OF EACH DAY.

PHASE II (SEE TCP-4)

- STEP 1) WORKING IN A CONTINUOUS MANNER AND USING ROADWAY STANDARD DRAWINGS 1101.02 (SHEET 1 OF 7) AND 1101.03 (SHEET 3 OF 9) COMPLETE THE FOLLOWING IN ONE DAY'S TIME:
 - SHIFT TWO-WAY ONE LANE TRAFFIC TO THE LEFT SIDE OF EXISTING -L- AND INSTALL ALL TEMPORARY PAVEMENT MARKERS ALONG DETOUR.
 - --- INSTALL PCB AND CRASH CUSHION ALONG LEFT SIDE OF DETOUR FROM -DET- STA. 14+44+/- TO -DET- STA. 15+59+/- (BEGINNING OF BRIDGE) AND -DET- STA. 17+20+/- (END OF BRIDGE) TO -DET -STA. 18+91+/-.
- STEP 2) SHIFT TWO-WAY ONE LANE TRAFFIC TO THE RIGHT SIDE OF DETOUR, CLOSE EXISTING -L- LINE AND INSTALL LEFT EDGE LINE.
- STEP 3) OPEN DETOUR TO TWO-WAY TWO LANE TRAFFIC AT END OF DAY.
- STEP 4) WITH TRAFFIC USING TEMPORARY DETOUR PERFORM THE FOLLOWING:
 - CONSTRUCT PROPOSED ROADWAY APPROACHES, STRUCTURE, SIDEWALKS AND CURBING ON LEFT AND AS MUCH AS POSSIBLE (30' MIN.) ALONG RIGHT SIDE OF -L- SR 4121 (W. MAIN ST.) UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE FROM -L-STA. 20+00 +/- TO -L- STA. 24+00 +/-.

PHASE III (SEE TCP-5)

- STEP 1) WORKING IN A CONTINUOUS MANNER AND USING ROADWAY STANDARD DRAWING 1101.02 (SHT. 1 OF 7) COMPLETE THE FOLLOWING IN ONE DAY'S TIME:
 - SHIFT TWO-WAY ONE LANE TRAFFIC TO THE RIGHT SIDE OF DETOUR, REMOVE ANY CONFLICTING MARKINGS, TIE-IN PAVEMENT AND INSTALL LEFT EDGE LINE ALONG PAVED SHOULDER SECTION AND CENTER LINE ALONG PROPOSED -L- SR 4121 (W. MAIN ST.).
- STEP 2) SHIFT TWO-WAY ONE LANE TRAFFIC TO THE LEFT SIDE OF -L- SR 4121 (W. MAIN ST.), TIE-IN PAVEMENT AND INSTALL RIGHT EDGE LINE.
- STEP 3) OPEN -L- SR 4121 (W. MAIN ST.) TO TWO-WAY TWO LANE TRAFFIC AT END OF WORK DAY.
- STEP 4) USING ROADWAY STANDARD DRAWING 1101.02 (SHT. 1 OF 7) REMOVE DETOUR AND COMPLETE CONSTRUCTION OF RIGHT SIDE OF -L- SR 4121 (W. MAIN ST.) UP TO BUT NOT INCLUDING THE FINAL SURFACE COURSE.

PHASING

PROJ. REFERENCE NO.	SHEET NO.			
B-3652	TCP-3			

PHASE IV

USING ROADWAY STANDARD DRAWINGS 1102.02 (SHT. 1 OF 7) PERFORM THE FOLLOWING:

- PLACE FINAL LAYER OF SURFACE COURSE ALONG -L- SR 4121 (W. MAIN ST.) AND INSTALL FINAL PAVEMENT MARKINGS (THERMOPLASTIC) AND MARKERS (PERMANENT RAISED) AND TIE TO EXIST. MARKINGS. SEE PM-2.
- REMOVE ANY REMAINING TRAFFIC CONTROL DEVICES AND OPEN -L- SR 4121 (W. MAIN ST.) TO FINAL TRAFFIC PATTERN.

TEMP. PAVEMENT MARKING SCHEDULE

SYMBOL	DESCRIPTION		PAY ITEM QUANITY			TOTAL	
		PAVEMENT MARKINGS					
		REMOVABLE TAPE (4")					
RA RI	WHITE EDGELINE		450 450	LF LF			
ит	YELLOW DOUBLE CENTER		450	LF	TOTAL	900	LF
		PAINT (4")					
PA	WHITE EDGELINE (2X)		4050	LF			
PD PE	2 FT. WHITE MINISKIP (2X) WHITE SOLID LANE LINE (2X)		53 150	LF LF			
	,						
ΡI	YELLOW DOUBLE CENTER (2X)		5700	LF	TOTAL	9953	l F
		PAINT (8")			. •		
PV	YELLOW DIAGONAL (2X)		200	LF			
					TOTAL	200	LF
_ ,		PAINT (24")	0.4				
P4	WHITE STOPBAR (2X)		64	LF	TOTAL	64	LF
		MARKERS					
	VELLOW 0 VELLOW	TEMPORARY RAISED PAVEMENT MARKERS	405	- A -			
MH	YELLOW & YELLOW		105	EA			
					TOTAL	105	EA

NOTE: FOR EACH PAINT PAVEMENT MARKING ITEM, 1X IMPLIES
A SINGLE APPLICATION, 2X IMPLIES TWO APPLICATIONS,
AND 3X IMPLIES THREE APPLICATIONS

