STATE OF NORTH CAROLINA DIVISION OF HIGHWAYS

STATE PROJECT REFERENCE NO. SHEET NO. B-4194 TCP-1

PLAN FOR PROPOSED TRAFFIC CONTROL, MARKING & DELINEATION

McDOWELL COUNTY

SHEET NO.

TCP-1

TCP-2

TCP-3

TCP-4

TCP-5

SD - 1

PM - 1

ROADWAY STANDARD DRAWINGS

INDEX OF SHEETS

PROJECT NOTES AND PHASING

SIGN DESIGN-LAVENDER ROAD

FINAL PAVEMENT MARKINGS

PHASE I-OFFSITE DETOUR

PHASE I DETAILS

PHASE II DETAILS

TITLE

LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS,

LEGEND, INDEX OF SHEETS, TEMPORARY PAVEMENT MARKING SCHEDULE, AND FINAL PAVEMENT SCHEDULE

THE FOLLOWING ROADWAY STANDARDS AS APPEAR IN "ROADWAY STANDARD DRAWINGS" -PROJECT SERVICES UNIT-N.C. DEPARTMENT OF TRANSPORTATION-RALEIGH, N.C., DATED JULY 2006 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

STD. NO.	TITLE			
1101.02	TEMPORARY LANE CLOSURES			
1101.03	TEMPORARY ROAD CLOSURES			
1101.05	WORK ZONE VEHICLE ACCESSES			
1101.11	TRAFFIC CONTROL DESIGN TABLES			
1110.01	STATIONARY WORK ZONE SIGNS			
1110.02	PORTABLE WORK ZONE SIGNS			
1130.01	DRUM			
1135.01	CONES			
1145.01	BARRICADES			
1150.01	FLAGGING DEVICES			
1205.01	PAVEMENT MARKINGS - LINE TYPES & OFFSETS			
1205.02	PAVEMENT MARKINGS - 2 LANE & MULTILANE ROADWAYS			
1205.12	PAVEMENT MARKINGS - BRIDGES			
1261.01	GUARDRAIL & BARRIER DELINEATOR SPACING			
1261.02	GUARDRAIL & BARRIER DELINEATOR TYPES			
1262.01	GUARDRAIL END DELINEATION			

TEMPORARY PAVEMENT MARKING SCHEDULE							
SYMBOL	DESCRIPTION	TEMPORARY PAVEMENT MARKINGS	PAY ITEM QUANITY BREAKDOWN	TOTAL QUANTITY			
PA	WHITE EDGELINE (1X)	PAINT (4")	2,450 L.F.				
PI	YELLOW DOUBLE CENTER (1X)		2,450 L.F.	TOTAL 4,900 L.F.			
NOTE: FOR EACH PAINT PAVEMENT MARKING ITEM, 1X IMPLIES A SINGLE APPLICATION, 2X IMPLIES TWO APPLICATIONS, AND 3X IMPLIES THREE APPLICATIONS.							

		FINAL PAVEMENT MARKING	SCHEDULE		
SYMBOL	DESCRIPTION	FINAL PAVEMENT MARKINGS PAINT (4")	BREAKD	OWN	TOTAL QUANTITY
PA	WHITE EDGELINE (2X)		5,880	L.F.	
ΡI	YELLOW DOUBLE CENTER	(2X)	5,880	L.F.	TOTAL 11,760 L.F.
i		AVEMENT MARKING ITEM, 1X IMP PPLICATIONS, AND 3X IMPLIES			

LEGEND

GENERAL

DIRECTION OF TRAFFIC FLOW

+ NORTH ARROW

PROPOSED PVMT. ----- EXIST. PVMT.

WORK AREA

REMOVAL OF EXISTING PAVEMENT

TRAFFIC CONTROL DEVICES

T TYPE I BARRICADE

▼ TYPE II BARRICADE

TYPE III BARRICADE

CONE

SKINNY DRUM

FLASHING ARROW PANEL (TYPE C)

— STATIONARY SIGN

PORTABLE SIGN

STATIONARY OR PORTABLE SIGN

WARNING FLAGS

---- CRASH CUSHION

CHANGEABLE MESSAGE SIGN

TRUCK MOUNTED IMPACT ATTENUATOR (TMIA)

POLICE

■ FLAGGER


PAVEMENT MARKINGS

CRYSTAL/CRYSTAL PAVEMENT MARKER

◆ YELLOW/YELLOW PAVEMENT MARKER

CRYSTAL/RED PAVEMENT MARKER

PAVEMENT MARKING SYMBOLS



PROJECT NOTES

PROJ. REFERENCE NO. SHEET NO. B-4194 TCP-2

REVISIONS

GENERAL NOTES

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT, EXCEPT WHEN OTHERWISE NOTED IN THE PLAN, OR DIRECTED BY THE ENGINEER.

ADAPT THE TRAFFIC CONTROL PLANS, WHEN DIRECTED BY THE ENGINEER, TO MEET FIELD CONDITIONS TO PROVIDE SAFE AND EFFICIENT TRAFFIC MOVEMENT. CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS AND ROADWAY DETAILS ARE NOT ATTAINABLE, OR RESULT IN DUPLICATE, OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING OR REMOVAL OF DEVICES.

LANE AND SHOULDER CLOSURE REQUIREMENTS

- A) REMOVE LANE CLOSURE DEVICES FROM THE LANE WHEN WORK IS NOT BEING PERFORMED BEHIND THE LANE CLOSURE OR WHEN A LANE CLOSURE IS NO LONGER NEEDED, OR AS DIRECTED BY THE ENGINEER.
- B) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN 40 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN SHOULDER USING ROADWAY STANDARD DRAWING NO. 1101.04 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.
- C) DO NOT WORK SIMULTANEOUSLY, ON BOTH SIDES OF AN OPEN TRAVELWAY, WITHIN THE SAME LOCATION, ON A TWO-LANE, TWO-WAY ROAD.

TRAFFIC PATTERN ALTERATIONS

D) NOTIFY THE ENGINEER TWENTY ONE (21) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

SIGNING

- E) PROVIDE ALL PERMANENT SIGNING.
- F) PROVIDE ALL DETOUR SIGNING.
- G) COVER OR REMOVE ALL DETOUR SIGNS OFF THE PROJECT LIMITS WHEN A DETOUR IS NOT IN OPERATION.
- H) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

TRAFFIC CONTROL DEVICES

- I) SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER THAN TWICE THE POSTED SPEED LIMIT (MPH), EXCEPT 10 FT ON-CENTER IN RADII, AND 3 FT OFF THE EDGE OF AN OPEN TRAVELWAY, WHEN LANE CLOSURES ARE NOT IN EFFECT.
- J) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2
 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY. STAGGER OR
 OVERLAP BARRICADES TO ALLOW FOR INGRESS OR EGRESS.

PAVEMENT MARKINGS AND MARKERS

K) INSTALL PAVEMENT MARKINGS AND PAVEMENT MARKERS ON THE FINAL SURFACE AS FOLLOWS:

ROAD NAME

-L- (SR 1129)

MARKING PAINT MARKER N/A

L) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS ON INTERIM PAVEMENT AS FOLLOWS:

ROAD NAME

-L- (SR 1129)

MARKING

PAINT

MARKER

N/A

- M) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.
- N) REPLACE ANY PAVEMENT MARKINGS THAT HAVE BEEN DAMAGED BY THE END OF EACH DAY'S OPERATION.
- O) PLACE AT LEAST TWO APPLICATIONS OF PAINT ON NEW ASPHALT WITH TEMPORARY TRAFFIC PATTERNS WHICH WILL REMAIN IN PLACE OVER THREE (3) MONTHS. PLACE ADDITIONAL APPLICATIONS OF PAINT UPON SUFFICIENT DRYING TIME, AS DETERMINED BY THE ENGINEER.

PHASING

PHASE I

- STEP 1. INSTALL ALL OFFSITE DETOUR SIGNING. IF WORK IS NOT PURSUED WITHIN THREE DAYS OF SIGN INSTALLATION, THE SIGNS SHALL BE COVERED OR REMOVED IN A METHOD APPROVED BY THE ENGINEER ACCORDING TO STANDARD SPECS 1110, (SEE TCP-3).
- STEP 2. USING SIGNS AS SHOWN ON TCP-3, CLOSE SR 1129 (LAVENDER ROAD) FROM STA. 10+30+/- -L- TO STA. 25+00+/- -L-. MAINTAIN ACCESS TO ALL DRIVEWAYS WITHIN THE PROJECT LIMITS.
- STEP 3. PLACE DRUMS AND BARRICADES AS SHOWN ON TCP-4. REMOVE EXISTING BRIDGE. CONSTRUCT NEW BRIDGE, APPROACHES, AND DRAINAGE AS SHOWN ON TCP-4. CONSTRUCT UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE AS FOLLOWS:

 STA. 12+75+/- -L- TO STA. 21+25+/- -L-

CONSTRUCT UP TO EXISTING EDGE OF SHOULDER ELEVATIONS AS FOLLOWS (SEE TCP-4):

STA. 10+30+/- -L- TO STA. 12+75+/- -L- STA. 21+25+/- -L- TO STA. 25+00+/- -L-

STA. 10+11+/- -DR1- TO STA. 10+27+/- -DR1-

REMOVE PAVEMENT AS SHOWN ON TCP-4.

PHASE II

STEP 1. PLACE BARRICADES AND DRUMS AS SHOWN ON TCP-5. USING RSD 1101.02 (SHEET 1 OF 9), CONSTRUCT UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE AS FOLLOWS (SEE TCP-5):

STA. 21+25+/- -L- TO STA. 25+00+/- -L-

STA. 10+11+/- -DR1- TO STA. 10+76+/- -DR1-REFER TO RSD 1205.01, 1205.02, AND 1205.12. PLACE

TEMPORARY PAVEMENT MÁRKINGS AS FOLLOWS (SEE TCP-5).

STA. 12+75+/- -L- TO STA. 25+00+/- -L-

MAINTAIN ACCESS TO ALL DRIVEWAYS WITHIN THE PROJECT LIMITS.

STEP 2. AWAY FROM TRAFFIC, CONSTRUCT UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE, INCLUDING DRAINAGE AS FOLLOWS (SEE TCP-5):

STA. 10+30+/- -L- TO STA. 12+75+/- -L-

REMOVE PAVEMENT AS SHOWN ON TCP-5.

STEP 3. USING RSD 1101.02 (SHEET 1 OF 9), PLACE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS, REFER TO RSD NOS. 1205.01, 1205.02, 1205.12 AS FOLLOWS (SEE PM-1):

STA. 10+30+/- -L- TO STA. 25+00+/- -L-STA. 10+11+/- -DR1- TO STA. 10+76+/- -DR1-

STEP 4. USING FLAGGERS, REMOVE ALL TRAFFIC CONTROL DEVICES AND DETOUR SIGNAGE. REOPEN SR 1129 (LAVENDER RD.) TO A TWO-WAY, TWO-LANE TRAFFIC PATTERN.

APPROVED: Charles DATE: 3-17-08

PROJECT NOTES
AND
PHASING

SCALE: NONE
DATE: 03-10-08
DWG. BY: SBC
DESIGN BY: SBC
REVIEWED BY: CLL

ts AT WZIC237457

