

STATE OF NORTH CAROLINA  
DIVISION OF HIGHWAYS

STATE PROJECT REFERENCE NO.	SHEET NO.
R-2612 A	TCP-1

**PLAN FOR PROPOSED  
TRAFFIC CONTROL, MARKING & DELINEATION  
GUILFORD COUNTY**

R-2612 A

**ROADWAY STANDARD DRAWINGS**

THE FOLLOWING ROADWAY STANDARDS AS APPEAR IN "ROADWAY STANDARD DRAWINGS" - PROJECT SERVICES UNIT - N.C. DEPARTMENT OF TRANSPORTATION - RALEIGH, N.C., DATED JULY 2006 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

STD. NO.	TITLE
1101.02	TEMPORARY LANE CLOSURES
1101.03	TEMPORARY ROAD CLOSURES
1101.04	TEMPORARY SHOULDER CLOSURES
1101.11	TRAFFIC CONTROL DESIGN TABLES
1110.01	STATIONARY WORK ZONE SIGNS
1115.01	FLASHING ARROW PANELS
1130.01	DRUMS
1135.01	CONES
1145.01	BARRICADES
1150.01	FLAGGING DEVICES
1165.01	TRUCK MOUNTED IMPACT ATTENUATOR
1180.01	SKINNY-DRUM
1205.01	PAVEMENT MARKINGS - LINE TYPES & OFFSETS
1205.02	PAVEMENT MARKINGS - 2 LANE & MULTILANE ROADWAYS
1205.03	PAVEMENT MARKINGS - INTERCHANGES
1205.04	PAVEMENT MARKINGS - INTERSECTIONS
1205.05	PAVEMENT MARKINGS - TURN LANES
1205.06	PAVEMENT MARKINGS - THRU LANE DROPS
1205.08	PAVEMENT MARKINGS - SYMBOLS & WORD MESSAGES
1205.09	PAVEMENT MARKINGS - PAINTED ISLANDS
1205.12	PAVEMENT MARKINGS - BRIDGES
1250.01	PAVEMENT MARKER SPACING
1251.01	RAISED PAVEMENT MARKERS - (TEMPORARY & PERMANENT)
1261.01	GUARDRAIL & BARRIER DELINEATOR SPACING
1261.02	GUARDRAIL & BARRIER DELINEATOR TYPES
1262.01	GUARDRAIL END DELINEATION
1264.01	OBJECT MARKERS
1264.02	PLACEMENT OF OBJECT MARKERS
1267.01	FLEXIBLE DELINEATOR INSTALLATION
1267.02	FLEXIBLE DELINEATOR SPACING
1267.03	FLEXIBLE DELINEATOR - INTERCHANGES

**INDEX OF SHEETS**

SHEET NO.	TITLE
TCP-1	LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS, LEGEND AND INDEX OF SHEETS
TCP-2 & TCP-2A	PROJECT NOTES
TCP-3 & TCP-3A	PHASING
TCP-4 THRU TCP-10	PHASE I
TCP-11	PHASE II -Y1- TRAFFIC PATTERN
TCP-12 THRU TCP-15	PHASE II (PATTERN FOR SPAN A)
TCP-16 THRU TCP-18	PHASE II (PATTERN FOR SPAN B)
TCP-19 THRU TCP-21	PHASE II
TCP-22 THRU TCP-25	PHASE III
TCP-26 & TCP-27	DETOUR DETAILS
TCP-28	ADVANCED WORK ZONE WARNING SIGNS
SD-1	SPECIAL SIGN DESIGN

**LEGEND**

- GENERAL**
- DIRECTION OF TRAFFIC FLOW
  - NORTH ARROW
  - PROPOSED PVMT. EXIST. PVMT.
  - WORK AREA
  - REMOVAL OF EXISTING PAVEMENT
- TRAFFIC CONTROL DEVICES**
- TYPE I BARRICADE
  - TYPE II BARRICADE
  - TYPE III BARRICADE
  - CONE
  - DRUM SKINNY DRUM
  - FLASHING ARROW PANEL (TYPE C)
  - STATIONARY SIGN
  - PORTABLE SIGN
  - STATIONARY OR PORTABLE SIGN
  - CRASH CUSHION
  - CHANGEABLE MESSAGE SIGN
  - TRUCK MOUNTED IMPACT ATTENUATOR (TMIA)
  - POLICE
  - FLAGGER
- PAVEMENT MARKINGS**
- CRYSTAL/CRYSTAL PAVEMENT MARKER
  - YELLOW/YELLOW PAVEMENT MARKER
  - CRYSTAL/RED PAVEMENT MARKER
  - PAVEMENT MARKING SYMBOLS

TIP PROJECT:

02-AUG-2010 14:09 \\dot\dfsroot\01\Proj\TIP\Projects-R\R2612A\TrafficControl\TCP\2612a\_tc\_btcp.dgn deatcharson AT WZTC237460

APPROVED: DATE: August 3, 2010	PLAN PREPARED BY: N.C.D.O.T. WORK ZONE TRAFFIC CONTROL UNIT
SEAL 	J. S. BOURNE, PE <b>TRAFFIC CONTROL ENGINEER</b>
	J. S. KITE, PE <b>TRAFFIC CONTROL PROJECT ENGINEER</b>
	D. A. PARKER <b>TRAFFIC CONTROL PROJECT DESIGN ENGINEER</b>
	D. E. RICHARDSON <b>TRAFFIC CONTROL DESIGN ENGINEER</b>

# PROJECT NOTES

PROJ. REFERENCE NO.	SHEET NO.
R-2612A	TCP-2

## GENERAL NOTES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS, AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS OR RESULT IN DUPLICATE OR UNDESIRABLE OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING, OR REMOVAL OF DEVICES AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

### TIME RESTRICTIONS

A) DO NOT CLOSE OR NARROW TRAVEL LANES AS FOLLOWS:

ROAD NAME	DAY AND TIME RESTRICTIONS
-L- US 421 NB	7AM TO 9AM MONDAY THRU FRIDAY
-L- US 421 SB	4PM TO 6PM MONDAY THRU FRIDAY

B) DO NOT CLOSE OR NARROW TRAVEL LANES DURING HOLIDAYS AND SPECIAL EVENTS AS FOLLOWS:

ROAD NAME
-L- US 421

### HOLIDAY

1. FOR ANY UNEXPECTED OCCURRENCE THAT CREATES UNUSUALLY HIGH TRAFFIC VOLUMES, AS DIRECTED BY THE ENGINEER.
2. FOR NEW YEAR'S, BETWEEN THE HOURS OF 7AM DECEMBER 31st TO 6PM JANUARY 2ND. IF NEW YEAR'S DAY IS ON A FRIDAY, SATURDAY, SUNDAY, OR MONDAY THEN UNTIL 6PM THE FOLLOWING TUESDAY.
3. FOR EASTER, BETWEEN THE HOURS OF 7AM THURSDAY AND 6PM MONDAY.
4. FOR MEMORIAL DAY, BETWEEN THE HOURS OF 7AM FRIDAY TO 6PM TUESDAY.
5. FOR INDEPENDENCE DAY, BETWEEN THE HOURS OF 7AM THE DAY BEFORE INDEPENDENCE DAY AND 6PM THE DAY AFTER INDEPENDENCE DAY.  
  
IF INDEPENDENCE DAY IS ON A FRIDAY, SATURDAY, SUNDAY OR MONDAY THEN BETWEEN THE HOURS OF 7AM THE THURSDAY BEFORE INDEPENDENCE DAY AND 6PM THE TUESDAY AFTER INDEPENDENCE DAY.
6. FOR LABOR DAY, BETWEEN THE HOURS OF 7AM FRIDAY AND 6PM TUESDAY.
7. FOR THANKSGIVING DAY, BETWEEN THE HOURS OF 7AM TUESDAY TO 6PM MONDAY.
8. FOR CHRISTMAS, BETWEEN THE HOURS OF 7AM THE FRIDAY BEFORE THE WEEK OF CHRISTMAS DAY AND 6PM THE FOLLOWING TUESDAY AFTER THE WEEK OF CHRISTMAS.

C) DO NOT CONDUCT ANY HAULING OPERATIONS AGAINST THE FLOW OF TRAFFIC OF AN OPEN TRAVELWAY UNLESS THE HAULING OPERATION IS PROTECTED BY BARRIER OR GUARDRAIL OR AS DIRECTED BY THE ENGINEER.

### LANE AND SHOULDER CLOSURE REQUIREMENTS

- D) REMOVE LANE CLOSURE DEVICES FROM THE LANE WHEN WORK IS NOT BEING PERFORMED BEHIND THE LANE CLOSURE OR WHEN A LANE CLOSURE IS NO LONGER NEEDED OR AS DIRECTED BY THE ENGINEER.
- E) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN 15 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN SHOULDER USING ROADWAY STANDARD DRAWING NO. 1101.04 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL OR A LANE CLOSURE IS INSTALLED.
- F) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO AN UNDIVIDED FACILITY AND WITHIN 5 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.  
  
WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO A DIVIDED FACILITY AND WITHIN 10 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.
- G) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN A LANE OF TRAVEL OF AN UNDIVIDED OR DIVIDED FACILITY, CLOSE THE LANE ACCORDING TO THE TRAFFIC CONTROL PLANS, ROADWAY STANDARD DRAWINGS, OR AS DIRECTED BY THE ENGINEER. CONDUCT THE WORK SO THAT ALL PERSONNEL AND/OR EQUIPMENT REMAIN WITHIN THE CLOSED TRAVEL LANE.
- H) DO NOT WORK SIMULTANEOUSLY WITHIN 15 FT ON BOTH SIDES OF AN OPEN TRAVELWAY, RAMP, OR LOOP WITHIN THE SAME LOCATION UNLESS PROTECTED WITH GUARDRAIL OR BARRIER.
- I) PROVIDE TRAFFIC CONTROL FOR APPROPRIATE LANE CLOSURES FOR SURVEYING DONE BY THE DEPARTMENT.

### PAVEMENT EDGE DROP OFF REQUIREMENTS

- J) BACKFILL AT A 6:1 SLOPE UP TO THE EDGE AND ELEVATION OF EXISTING PAVEMENT IN AREAS ADJACENT TO AN OPENED TRAVEL LANE THAT HAS AN EDGE OF PAVEMENT DROP-OFF AS FOLLOWS:  
  
BACKFILL DROP-OFFS THAT EXCEED 2 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS OF 45 MPH OR GREATER.  
  
BACKFILL DROP-OFFS THAT EXCEED 3 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS LESS THAN 45 MPH.  
  
BACKFILL WITH SUITABLE COMPACTED MATERIAL, AS APPROVED BY THE ENGINEER, AT NO EXPENSE TO THE DEPARTMENT.
- K) DO NOT EXCEED A DIFFERENCE OF 2 INCHES IN ELEVATION BETWEEN OPEN LANES OF TRAFFIC FOR NOMINAL LIFTS OF 1.5 INCHES. INSTALL ADVANCE WARNING "UNEVEN LANES" SIGNS (W8-11) IN ADVANCE AND A MINIMUM OF EVERY HALF MILE THROUGHOUT THE UNEVEN AREA.

### TRAFFIC PATTERN ALTERATIONS

- L) NOTIFY THE ENGINEER TWENTY ONE (21) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

<p>APPROVED:  DATE: 9/24/10</p> <div style="text-align: center;"> <p>SEAL</p> </div>	<h2 style="margin: 0;">PROJECT NOTES</h2>																				
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>SCALE: NONE</td> <td rowspan="4" style="text-align: center;"> </td> <td style="text-align: center;">REVISIONS</td> </tr> <tr> <td>DATE:</td> <td style="border: none;"></td> </tr> <tr> <td>DWG. BY:</td> <td style="border: none;"></td> </tr> <tr> <td>DESIGN BY:</td> <td style="border: none;"></td> </tr> <tr> <td>REVIEWED BY:</td> <td style="border: none;"></td> <td style="font-size: 6px;"> <table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%; height: 20px;"></td> <td style="width: 50%; height: 20px;"></td> </tr> <tr> <td style="width: 50%; height: 20px;"></td> <td style="width: 50%; height: 20px;"></td> </tr> </table> </td> </tr> </table>	SCALE: NONE		REVISIONS	DATE:		DWG. BY:		DESIGN BY:		REVIEWED BY:		<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%; height: 20px;"></td> <td style="width: 50%; height: 20px;"></td> </tr> <tr> <td style="width: 50%; height: 20px;"></td> <td style="width: 50%; height: 20px;"></td> </tr> </table>					<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%; height: 20px;"></td> <td style="width: 50%; height: 20px;"></td> </tr> <tr> <td style="width: 50%; height: 20px;"></td> <td style="width: 50%; height: 20px;"></td> </tr> </table>				
SCALE: NONE			REVISIONS																		
DATE:																					
DWG. BY:																					
DESIGN BY:																					
REVIEWED BY:		<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%; height: 20px;"></td> <td style="width: 50%; height: 20px;"></td> </tr> <tr> <td style="width: 50%; height: 20px;"></td> <td style="width: 50%; height: 20px;"></td> </tr> </table>																			

23-SEP-2010 13:57  
 \\dot\dfsroot01\proj\TIP\Projects-R\2612A\Traffic\TrafficControl\TCP\2612a.tc\_bt.cb.dgn  
 derichardson AT WZ1C237460

# PROJECT NOTES

PROJ. REFERENCE NO.	SHEET NO.
R-2612A	TCP-2A

## GENERAL NOTES CONT'D

### SIGNING

- M) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 40 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION.
- N) PROVIDE PERMANENT SIGNING.
- O) PROVIDE SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS AND TRAFFIC CONTROL PLANS.  
  
PROVIDE SIGNING REQUIRED FOR THE OFF-SITE DETOUR ROUTE AS SHOWN IN THE TRAFFIC CONTROL PLANS.
- P) COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION.  
  
COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFF-SITE DETOUR WHEN THE DETOUR IS NOT IN OPERATION.
- Q) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

### TRAFFIC BARRIER

- R) INSTALL TEMPORARY BARRIER ACCORDING TO THE TRAFFIC CONTROL PLANS A MAXIMUM OF TWO (2) WEEKS PRIOR TO BEGINNING WORK IN ANY LOCATION. ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION PROCEED IN A CONTINUOUS MANNER TO COMPLETE THE PROPOSED WORK IN THAT LOCATION UNLESS OTHERWISE STATED IN THE TRAFFIC CONTROL PLANS OR AS DIRECTED BY THE ENGINEER.  
  
DO NOT PLACE BARRIER DIRECTLY ON ANY SURFACE OTHER THAN ASPHALT OR CONCRETE.  
  
ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION AND NO WORK IS PERFORMED BEHIND THE TEMPORARY BARRIER FOR A PERIOD LONGER THAN TWO (2) MONTHS, REMOVE/RESET TEMPORARY BARRIER AT NO COST TO THE DEPARTMENT UNLESS OTHERWISE STATED IN THE TRAFFIC CONTROL PLANS, TEMPORARY BARRIER IS PROTECTING A HAZARD, OR AS DIRECTED BY THE ENGINEER.  
  
INSTALL TEMPORARY BARRIER WITH THE TRAFFIC FLOW BEGINNING WITH THE UPSTREAM SIDE OF TRAFFIC. REMOVE TEMPORARY BARRIER AGAINST THE TRAFFIC FLOW BEGINNING WITH THE DOWNSTREAM SIDE OF TRAFFIC.  
  
INSTALL AND SPACE DRUMS NO GREATER THAN TWICE THE POSTED SPEED LIMIT (MPH) TO CLOSE OR KEEP THE SECTION OF THE ROADWAY CLOSED UNTIL THE TEMPORARY BARRIER CAN BE PLACED OR AFTER THE TEMPORARY BARRIER IS REMOVED.
- S) PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER AT ALL TIMES DURING THE INSTALLATION AND REMOVAL OF THE BARRIER BY EITHER A TRUCK MOUNTED IMPACT ATTENUATOR (MAXIMUM 72 HOURS) OR A TEMPORARY CRASH CUSHION.  
  
PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER FROM ONCOMING TRAFFIC AT ALL TIMES BY A TEMPORARY CRASH CUSHION UNLESS THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER IS OFFSET FROM ONCOMING TRAFFIC AS FOLLOWS OR AS SHOWN IN THE PLANS:

POSTED SPEED LIMIT	MINIMUM OFFSET
40 OR LESS	15 FT
45 - 50	20 FT
55	25 FT
60 MPH or HIGHER	30 FT

### TRAFFIC CONTROL DEVICES

- T) SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER IN FEET THAN TWICE THE POSTED SPEED LIMIT (MPH), EXCEPT 10 FT ON-CENTER IN RADII, AND 3 FT OFF THE EDGE OF AN OPEN TRAVELWAY WHEN LANE CLOSURES ARE NOT IN EFFECT. WHEN SKINNY DRUMS ARE ALLOWED REFER TO SECTION 1180 OF STANDARD SPECIFICATIONS FOR ROADS AND STRUCTURES OR AS SHOWN IN THE PLANS.
- U) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY.
- V) PLACE ADDITIONAL SETS OF THREE CHANNELIZING DEVICES DRUMS PERPENDICULAR TO THE EDGE OF TRAVELWAY ON 500 FT CENTERS WHEN UNOPENED LANES ARE CLOSED TO TRAFFIC.
- W) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS ON INTERIM LAYERS OF PAVEMENT AS FOLLOWS:
 

ROAD NAME	MARKING	MARKER
ALL ROADS	PAINT	TEMP RAISED
- X) PLACE ONE APPLICATION OF PAINT FOR TEMPORARY TRAFFIC PATTERNS. PLACE A SECOND APPLICATION OF PAINT SIX (6) MONTHS AFTER THE INITIAL APPLICATION AND EVERY SIX MONTHS AS DIRECTED BY THE ENGINEER.
- Y) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.
- Z) REMOVE/REPLACE ANY CONFLICTING/DAMAGED PAVEMENT MARKINGS AND MARKERS BY THE END OF EACH DAY'S OPERATION.
- AA) TRACE THE PROPOSED MONOLITHIC ISLAND LOCATIONS WITH PROPER COLOR PAVEMENT MARKINGS PRIOR TO INSTALLATION. PLACE DRUMS TO DELINEATE ANY MONOLITHIC ISLANDS BEFORE INSTALLATION.

### TEMPORARY / FINAL SIGNALS

- BB) SHIFT AND REVISE ALL SIGNAL HEADS AS SHOWN ON THE SIGNAL PLANS.

### MISCELLANEOUS

- CC) POLICE MAY BE USED TO MAINTAIN TRAFFIC THROUGH THE WORK AREA AND/OR INTERSECTIONS AS DIRECTED BY THE ENGINEER.

APPROVED: DATE: 9/24/10 	<h2 style="margin: 0;">PROJECT NOTES</h2>	<table border="1" style="width: 100%; border-collapse: collapse; font-size: 8px;"> <tr> <td style="width: 50%;">SCALE: NONE</td> <td style="width: 50%;">REVISIONS</td> </tr> <tr> <td>DATE:</td> <td></td> </tr> <tr> <td>DWG. BY:</td> <td></td> </tr> <tr> <td>DESIGN BY:</td> <td></td> </tr> <tr> <td>REVIEWED BY:</td> <td></td> </tr> <tr> <td>CADD FILE</td> <td></td> </tr> </table>	SCALE: NONE	REVISIONS	DATE:		DWG. BY:		DESIGN BY:		REVIEWED BY:		CADD FILE	
SCALE: NONE	REVISIONS													
DATE:														
DWG. BY:														
DESIGN BY:														
REVIEWED BY:														
CADD FILE														

23-SEP-2010 13:57  
 \\dot\dfsroot01\proj\TIPProjects-R\2612A\TrafficControl\TCPV2612A.tc.btcp.dgn  
 derichardson AT WZ1231460

# PHASING

PROJ. REFERENCE NO.	SHEET NO.
R-2612A	TCP-3

## PHASE I

STEP 1 - INSTALL ALL ADVANCED WORK ZONE WARNING SIGNS. SEE TCP-28.

STEP 2 - AWAY FROM TRAFFIC, BEGIN CLEARING AND GRUBBING OPERATIONS THROUGHOUT THE PROJECT LIMITS.

- INSTALL AND COVER TEMPORARY SIGNAL AT LIBERTY RD AND HAGAN STONE PARK RD. (SEE SIGNAL PLANS)
- INSTALL AND COVER WOODY MILL DETOUR SIGNING. SEE DETAIL 1 ON TCP-26.
- INSTALL AND COVER TEMPORARY SIGNAL AT LIBERTY RD AND COMPANY MILL RD. (SEE SIGNAL PLANS)

**NOTE:** WOODY MILL RD SHALL NOT BE CLOSED EARLIER THAN 3 DAYS PRIOR TO THE COMMENCEMENT OF MAJOR GRADING OPERATIONS ON -Y- NORTH OF THE PROPOSED STRUCTURE OVER US 421 OR AS DIRECTED BY THE ENGINEER.

STEP 3 - ACTIVATE TEMPORARY SIGNAL ON LIBERTY RD AND HAGAN STONE PARK RD.

- USING RSD 1101.03, SHEET 2 AND TCP-26, CLOSE AND DETOUR WOODY MILL RD.
- USING RSD 1101.02, SHEET 3, CONSTRUCT 4 x 50 TEMPORARY ASPHALT PADS AND PLACE MEDIAN PCB FOR BENT CONSTRUCTION. SEE TCP-7.

**NOTE:** STEPS 4 THRU 6 MAY BE PERFORMED CONCURRENTLY.

STEP 4 - AWAY FROM TRAFFIC, BEGIN GRADING/DRAINAGE, END BENT CONSTRUCTION AND PAVING OPERATIONS, INCLUDING CONCRETE ISLANDS UP TO, BUT NOT INCLUDING, THE FINAL LAYER OF SURFACE COURSE IN THE FOLLOWING LOCATIONS: (SEE TCP-4 THRU TCP-10)

- Y- STA 15+00+/- TO 46+50+/- (SEE TCP-7, 8 & 10)
- Y1- STA 19+40+/- TO 50+15+/- (SEE TCP-4, 5 & 8)
- Y1- STA 51+25+/- TO 82+75+/- (SEE TCP-6)
- Y3- STA 15+00+/- TO 16+05+/- (SEE TCP-8)
- RPB- STA 14+00+/- TO 28+60+/- (SEE TCP-6)
- LPB- STA 13+00+/- TO 20+90+/- (SEE TCP-6)
- L- STA 50+29+/- TO -RPC- STA 30+19+/- (SEE TCP-6 & 7)
- RPD- STA 14+10+/- TO 19+50+/- (SEE TCP-7 & 9)
- RPD- STA 20+13+/- TO 23+08+/- (SEE TCP-7)

- BEHIND PCB, CONSTRUCT THE MEDIAN BENT AND GUARDRAIL. SEE TCP-7.

STEP 5 - USING RSD 1101.02, SHEET 1, BEGIN WIDENING TO THE EDGE AND ELEV OF EXISTING PAVEMENT AT THE FOLLOWING LOCATIONS:

- Y- STA 10+00+/- TO 15+00+/- (SEE TCP-10)
- Y2- STA 10+05+/- TO 23+50+/- (SEE TCP-10)

STEP 6 - USING RSD 1101.02, SHEET 3, CONSTRUCT THE FOLLOWING UP TO, BUT NOT INCLUDING, THE FINAL LAYER OF SURFACE COURSE:

- CROSS OVER (SEE ROADWAY PLANS AND TCP-5 & 7)
- L- STA 80+75+/- TO 93+65+/- (PAVED SHOULDER REPLACEMENT) (SEE TCP-9)

STEP 7 - USING RSD 1101.02, SHEET 3, PLACE PCB ON NEWLY CONSTRUCTED PAVED SHOULDER. (SEE TCP-9)

STEP 8 - CONSTRUCT -L- FROM STA 80+75+/- TO 93+68+/- UP TO, BUT NOT INCLUDING, THE FINAL LAYER OF SURFACE COURSE AND INSTALL PROPOSED GUARDRAIL. (SEE TCP-9)

STEP 9 - USING RSD 1101.02, SHEET 3, REMOVE PCB FROM -L- STA 77+40+/- TO 93+70+/-.

## PHASE II

STEP 1 - CONTINUE THE WORK BEGUN IN PHASE I, STEP 4.

STEP 2 - COMPLETE -Y1-, -Y-, AND -Y3- BETWEEN -Y4- AND EXISTING COMPANY MILL RD. UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE AS BEGUN IN PHASE I STEP 5.

- INSTALL AND COVER DETOUR SIGNING FOR COMPANY MILL RD. SEE DETAIL 3 ON TCP-27

**COMPLETE THE WORK OF PHASE II, STEP 3 THRU 5 FROM 6PM FRIDAY TO 6AM MONDAY (SEE ICT AND LD'S)**

STEP 3 - USING RSD 1101.03, SHEETS 1 & 2, CLOSE AND DETOUR COMPANY MILL RD. SEE DETAIL 3 ON TCP-27.

STEP 4 - AWAY FROM TRAFFIC, CONSTRUCT THE FOLLOWING UP TO, BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE:

- Y- STA 46+50+/- TO 54+00+/-
- Y3- STA 12+00+/- TO 15+00+/-

STEP 5 - OPEN COMPANY MILL RD TO INTERMEDIATE TRAFFIC PATTERN. SEE TCP-11 & DETAIL 4 ON TCP-27.

STEP 6 - USING RSD 1101.02, SHEET 3, WHERE NECESSARY, COMPLETE MEDIAN CROSSOVER, -RPC- AND -RPD- (INCLUDING STA 19+50+/- TO 20+13+/-) AS BEGUN IN PHASE I, STEP 4.

**CONDUCT THE WORK OF PHASE II, STEP 7 FROM MIDNIGHT TO 6AM OVER CONSECUTIVE NIGHTLY WORK PERIODS (SEE ICT AND LD'S)**

STEP 7 - USE MEDIAN CROSSOVER AND COMPLETED -RPC- AND -RPD- TO INSTALL STEEL GIRDERS OVER US 421 AS FOLLOWS:

FOR SPAN A, SEE TCP-12 THRU TCP-15:

- A - USING DETAIL B ON TCP-26, CLOSE HAGAN STONE PARK RD AND DETOUR TRAFFIC.
- B - USING RSD 1101.02, SHEET 3, PLACE EXISTING SIGNALS IN FLASH MODE. SEE TCP-12.
- C - SHIFT ALL SB US 421 TRAFFIC TO RAMP C AND RAMP D. SEE RSD 1101.03, SHEET 7.
- D - SHIFT ALL NB US 421 TRAFFIC TO CROSSOVERS. SEE RSD 1101.03, SHEET 6.
- E - INSTALL BRIDGE GIRDERS OVER NB US 421.
- F - REMOVE TRAFFIC CONTROL DEVICES AND RE-OPEN HAGAN-STONE PARK RD TO TRAFFIC AND US 421 TO A 4 LANE, 2 WAY PATTERN.
- G - REPEAT A-F AS NECESSARY TO COMPLETE GIRDER INSTALLATION OVER CONSECUTIVE NIGHTS OR AS DIRECTED BY THE ENGINEER.


FOR SPAN B, SEE TCP-16 THRU TCP-18:

- A - SHIFT ALL SB US 421 TRAFFIC TO RAMP C AND RAMP D. SEE RSD 1101.03, SHEET 7.
- B - RETAIN ALL NB US 421 TRAFFIC IN EXISTING LANES.
- C - INSTALL BRIDGE GIRDERS OVER SB US 421.
- D - REMOVE TRAFFIC CONTROL DEVICES AND RE-OPEN HAGAN-STONE PARK RD TO TRAFFIC AND US 421 TO A 4 LANE, 2 WAY PATTERN.
- E - REPEAT A-D AS NECESSARY TO COMPLETE GIRDER INSTALLATION OVER CONSECUTIVE NIGHTS OR AS DIRECTED BY THE ENGINEER.

STEP 8 - USING RSD 1101.02, SHEET 3, REMOVE MEDIAN PCB.

STEP 9 - COMPLETE ANY REMAINING WORK BEGUN IN PHASE I, STEP 4 AND PLACE TEMPORARY PAVEMENT MARKINGS IN THE FINAL TRAFFIC PATTERN.

- INSTALL AND COVER ALL FINAL SIGNALS.

APPROVED:  DATE: 9/24/10	<h1>PHASING</h1>	
	SCALE: NONE	
	DATE:	
	DWG. BY:	
	DESIGN BY:	
REVIEWED BY:	REVISIONS	

23-SEP-2010 14:47  
 \\cddt\cdfs\00101\p\01\TIPR-objects\RNR2612A\TrafficControl\TCPVr2612a.tc.btcp.dgn  
 getchar.dson AT WZ 10231460

# PHASING (CONT'D)

PROJ. REFERENCE NO.	SHEET NO.
R-2612A	TCP-3A

## PHASE III

STEP 1 - USE TYPE III BARRICADES TO CLOSE ACCESS TO US 421 FROM HAGEN STONE PARK RD (NORTH SIDE) AND DETOUR TRAFFIC AS SHOWN ON TCP-26 DETAIL 2. PLACE EXISTING SIGNAL IN FLASH MODE.

STEP 2 - USING RSD 1101.02, SHEET 3, TIE IN LOOP B FROM -LPB- STA 13+00+/- TO -L- STA 72+18+/- . DRUM OFF UPON COMPLETION. (SEE TCP-21)

- USING RSD 1101.02, SHEET 3, TIE IN RAMP B FROM -L- STA 41+30+/- TO -RPB- STA 14+00+/- . DRUM OFF UPON COMPLETION. (SEE TCP-20)

NOTE: WORK IN A CONTINUOUS MANNER TO COMPLETE THE WORK OF STEP 3 THRU 5 IN A SINGLE WORK PERIOD.

STEP 3 - USING RSD 1101.02, SHEET 1, PLACE THE FIRST LIFT OF SURFACE COURSE AND TEMPORARY PAINT PAVEMENT MARKINGS IN THE FINAL PATTERN ON LIBERTY ST AND WOODY MILL RD IN THE FOLLOWING LOCATIONS:

- Y2- STA 10+00+/- TO 23+50+/-
- Y- STA 10+00+/- TO 15+25+/-

STEP 4 - USE TYPE III BARRICADES TO CLOSE ACCESS FROM US 421 TO HAGEN STONE PARK RD. (SOUTH SIDE)

- USE TYPE III BARRICADES TO CLOSE ACCESS TO -Y1- FROM COMPANY MILL RD.

STEP 5 - ACTIVATE SIGNAL AT -Y-/-Y2-, PULL DRUMS AND BARRICADES AND OPEN WOODY MILL RD AND COMPANY MILL RD, (-Y-), LIBERTY RD (-Y2-), RAMP B AND LOOP B, RAMP C AND RAMP D TO THE FINAL PATTERN.

- COVER/REMOVE DETOUR SIGNING

STEP 6 - USING RSD 1101.02, SHEET 1, COMPLETE TIE IN OF -Y1- AND -Y4- UP TO BUT NOT INCLUDING THE FIRST LAYER OF SURFACE COURSE AND PLACE TEMPORARY PAINT PAVEMENT MARKINGS IN THE FINAL PATTERN. KEEP ACCESS TO -Y1- NORTH OF -Y4- CLOSED.

NOTE: WORK IN A CONTINUOUS MANNER TO COMPLETE THE WORK OF STEP 7 AND 8 IN A SINGLE WORK PERIOD.

STEP 7 - USING RSD 1101.02, SHEET 1, PLACE TRAFFIC IN A 1 LANE 2 WAY PATTERN IN THE EXISTING WB LANE OF MINDEN RD AND TIE IN THE PROPOSED EB LANE TO -Y1- UP TO BUT NOT INCLUDING THE FINAL LAYER AND PLACE TEMPORARY PAINT PAVEMENT MARKINGS IN THE FINAL PATTERN.

STEP 8 - PULL BARRICADES AND OPEN ACCESS FROM COMPANY MILL RD TO MINDEN RD.

- USE TYPE III BARRICADES AND DRUMS TO CLOSE ACCESS TO EXISTING MINDIN RD FROM US 421.

- USING RSD 1101.02, SHEET 1, PLACE TRAFFIC IN A 1 LANE 2 WAY PATTERN IN THE PROPOSED EB LANE OF MINDEN RD (USING NEW -Y1-) AND TIE IN THE PROPOSED WB LANE TO -Y1- UP TO BUT NOT INCLUDING THE FINAL LAYER AND PLACE TEMPORARY PAINT PAVEMENT MARKINGS IN THE FINAL PATTERN.


STEP 9 - USING RSD 1101.02, SHEETS 1 AND 3, REMOVE EXISTING PAVEMENT. (SEE TCP-22 THRU TCP-25)

STEP 10- USING RSD 1101.02, SHEETS 1 AND 3, PLACE FINAL LAYER OF SURFACE COURSE AND MARKINGS THROUGHOUT THE PROJECT LIMITS. (SEE PAVEMENT MARKING PLANS)

STEP 11- REMOVE ALL TRAFFIC CONTROL DEVICES.


03-AUG-2010 12:04  
 \\dot\dfs\con\01\Proj\TIP\Projects-R\2612A\Traffic\TrafficControl\TCP\2612a\_tc\_btcp.dgn  
 denlehorsson AT WZTC237480

<p>APPROVED:  DATE: 8/3/10</p> <div style="text-align: center;"> <p>SEAL</p> </div>	<h2 style="margin: 0;">PHASING</h2>	<table border="1" style="width: 100%; border-collapse: collapse; font-size: 8px;"> <tr> <td style="width: 50%;">SCALE: NONE</td> <td style="width: 50%;">REVISIONS</td> </tr> <tr> <td>DATE:</td> <td></td> </tr> <tr> <td>DWG. BY:</td> <td></td> </tr> <tr> <td>DESIGN BY:</td> <td></td> </tr> <tr> <td>REVIEWED BY:</td> <td></td> </tr> </table>	SCALE: NONE	REVISIONS	DATE:		DWG. BY:		DESIGN BY:		REVIEWED BY:	
SCALE: NONE	REVISIONS											
DATE:												
DWG. BY:												
DESIGN BY:												
REVIEWED BY:												
		<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%;">CARD</td> <td style="width: 50%;">FILE</td> </tr> </table>	CARD	FILE								
CARD	FILE											



02-AUG-2010 13:07  
 \\dot\dfsroot\01\PRo\TIP\Projects-R\2612A\TrafficControl\TCP\2612a.tc\_tcp04.dgn  
 AT WZTC2374&0  
 derichardson

APPROVED:  DATE: 8/3/10 	<b>PHASE I</b>									
SCALE: NONE DATE: _____ DWG. BY: _____ DESIGN BY: _____ REVIEWED BY: _____		<table border="1"> <thead> <tr> <th colspan="2">REVISIONS</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </tbody> </table>	REVISIONS							
REVISIONS										



\* NOTE:  
CLOSURE OF WOODY MILL RD TO BE  
COORDINATED WITH THE RESIDENT  
ENGINEER.



\*  
WOODY  
MILL  
RD  
DETOUR  
M4-8  
24" X 12"  
M6-1 L  
21" X 15"  
-L- STA 45+00+/-  
SEE TCP-26 FOR DETOUR ROUTE

\*  
WOODY  
MILL  
RD  
DETOUR  
M4-8  
24" X 12"  
M6-1  
21" X 15"  
-L- STA 48+00+/-  
SEE TCP-26 FOR  
DETOUR ROUTE

APPROVED: <i>[Signature]</i> DATE: 5/3/10	PHASE I		
	SCALE: NONE		
	DATE:		REVISIONS
	DWG. BY:		
	DESIGN BY:		
REVIEWED BY:		CADD FILE	


03-AUG-2010 12:06  
 \\dot\server\01\Projects\TIP\Projects-R\2612A\Traffic\TrafficControl\TCP\2612a\_tcp05.dgn  
 derlchar.dsn AT W110237480





\* NOTE:  
CLOSURE OF WOODY MILL RD TO BE  
COORDINATED WITH THE RESIDENT  
ENGINEER.


APPROVED: *[Signature]* DATE: 9/23/10



PHASE I							
SCALE: NONE							
DATE:							
DWG. BY:							
DESIGN BY:							
REVIEWED BY:	<table border="1"> <tr> <th colspan="2">REVISIONS</th> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </table>	REVISIONS					
REVISIONS							



22-SEP-2010 09:08  
 \\dot\dfsroot\proj\TIP\Projects-R\2612A\Traffic\TrafficControl\TCP\2612a.tc\_top07.dgn  
 AT WZTC237460  
 derichardson

PROJ. REFERENCE NO.	SHEET NO.
R-2612A	TCP-8



03-AUG-2010 12:08  
 \\dot\dfs\c0101\Proj\TIP\Projects-R\2612A\Traffic\TrafficControl\TCP\2612a.tc.tcp08.dgn  
 AT WZTC237460  
 derichardson


APPROVED: <i>[Signature]</i> DATE: 7/3/12	<b>PHASE I</b>										
	SCALE: NONE										
	DATE:		<table border="1"> <thead> <tr> <th colspan="2">REVISIONS</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </tbody> </table>	REVISIONS							
	REVISIONS										
DWG. BY:											
DESIGN BY:											
REVIEWED BY:	CADD FILE										




03-AUG-2010 12:09  
 \\D:\c0101\Projects\TrafficControl\TCP\2612a\_tcp09.dgn  
 AT: WZTC237460

APPROVED: <i>[Signature]</i> DATE: 8/3/10	PHASE I	
	SCALE: NONE	
	DATE:	
	DWG. BY:	
	DESIGN BY:	
REVIEWED BY:	REVISIONS	

\* NOTE:  
CLOSURE OF WOODY MILL RD TO BE COORDINATED WITH RESIDENT ENGINEER.





07-AUG-2010 12:41  
 \\D:\V\Projects\TrafficControl\TCP\2612a\_tcp10.dgn  
 derlchardson AT W1237480



APPROVED: <i>[Signature]</i> DATE: 7/9/10	PHASE I								
SEAL 	SCALE: NONE								
	DATE:		REVISIONS <table border="1"> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </table>						
DWG. BY:									
DESIGN BY:									
REVIEWED BY:	CARD FILE								







SEE RSD 1101.03 (SHEET 7 OF 9) FOR ADDITIONAL DEVICES

APPROVED: <i>[Signature]</i> DATE: 2/3/10	<b>PHASE II</b> TEMPORARY TRAFFIC PATTERN FOR INSTALLING SPAN A GIRDERS	
	SCALE: NONE	
	DATE:	
	DWG. BY:	
	DESIGN BY:	
REVIEWED BY:	REVISIONS	


03-AUG-2010 12:42  
 \\dot\traffic\projects\R\2612A\TrafficControl\TCP\2612a.tc\_tcp2.dgn  
 der\char\gsor AT W21237480






03-AUG-2010 12:44  
 \\001\yfrs\cort\01\Proj\TIP\Projects-R\2612A\TrafficControl\TCP\2612a.tc\_tcp14.dgn  
 derichardson AT WZTC237460

APPROVED: <i>[Signature]</i> DATE: 8/3/10	<b>PHASE II</b> TEMPORARY TRAFFIC PATTERN FOR INSTALLING SPAN A GIRDERS										
SEAL 	SCALE: NONE										
	DATE:		<table border="1"> <thead> <tr> <th colspan="2">REVISIONS</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </tbody> </table>	REVISIONS							
	REVISIONS										
DWG. BY:											
DESIGN BY:											
REVIEWED BY:		CADD FILE									




SEE RSD 1101.03 (SHEET 6 OF 9) FOR TRAFFIC CONTROL SET UP




02-AUG-2010 13:44  
 \\dot\server\00101\Proj\TIPPr0\jects-R\2612A\TrafficControl\TCP\2612a.tc.tcp15.dgn  
 derlchar.dson AT WZTC237460

APPROVED:	DATE: 8/3/10	<b>PHASE II</b> TEMPORARY TRAFFIC PATTERN FOR INSTALLING SPAN A GIRDERS	
SCALE: NONE	REVISIONS		
DATE:			
DWG. BY:			
DESIGN BY:			
REVIEWED BY:		CADD FILE	




INSET SHOWING US 421 SOUTHBOUND APPROACH LANE CLOSURE

NOTE: SEE RSD 1101.03 (SHEET 7 OF 9) FOR ADDITIONAL DEVICES




03-AUG-2010 12:45  
 \\001\cfs\co\AT\WZ\TC237460  
 der\ahorsson

APPROVED: <i>[Signature]</i> DATE: 5/13/10	<b>PHASE II</b> TEMPORARY TRAFFIC PATTERN FOR INSTALLING SPAN B GIRDERS										
	SCALE: NONE										
	DATE:		<table border="1"> <thead> <tr> <th colspan="2">REVISIONS</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </tbody> </table>	REVISIONS							
	REVISIONS										
DWG. BY:	<table border="1"> <tr> <td>CADD</td> <td>FILE</td> </tr> </table>	CADD	FILE								
CADD		FILE									
DESIGN BY:											
REVIEWED BY:											




03-AUG-2010 12:21  
 \\D:\Users\jason\My Documents\Projects-R\2612A\TrafficControl\TCP\2612a.tc.tcd\7.dgn  
 dericher.dsn AT WZTC237480

APPROVED: <i>[Signature]</i> DATE: 8/5/08	<b>PHASE II</b>	
SEAL  SEAL 022104 ENGINEER JOHN S. KITE, INC.	TEMPORARY TRAFFIC PATTERN FOR INSTALLING SPAN B GIRDERS	
	SCALE: NONE	
	DATE:	
	DESIGN BY:	
REVIEWED BY:		
	REVISIONS	




02-AUG-2010 13:43  
 \\dot\dfsroot\01\Projects\TrafficControl\TCP\2612a.tc\_tcp18.dgn  
 derichardson AT WTC237460

APPROVED: <i>[Signature]</i> DATE: 8/3/10	<b>PHASE II</b> TEMPORARY TRAFFIC PATTERN FOR INSTALLING SPAN B GIRDERS										
	SCALE: NONE										
	DATE:		<table border="1"> <thead> <tr> <th colspan="2">REVISIONS</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </tbody> </table>	REVISIONS							
	REVISIONS										
DWG. BY:	<table border="1"> <tr> <td style="font-size: small;">CADD FILE</td> </tr> </table>	CADD FILE									
CADD FILE											
DESIGN BY:											
REVIEWED BY:											



02-AUG-2010 13:12  
 \\dot\dfsroot\0\Proj\TIP\Projects-R\R2612A\Traffic\TrafficControl\TCP\2612a.tc\_tcp19.dgn  
 derichardson AT WZTC237480

APPROVED: <i>[Signature]</i> DATE: 8/3/10	<b>PHASE II</b>	
	SCALE: NONE	
	DATE:	
	DWG. BY:	
	DESIGN BY:	
REVIEWED BY:	REVISIONS	<small>CADD FILE</small>




ROAD CLOSED TO TRAFFIC DURING  
PAVED SHOULDER REPLACEMENT  
SEE DETOUR DETAIL 2 ON TCP-26



03-AUG-2010 12:24  
 V:\D:\cfe\0101\PR\Projects-R\2612A\TrafficControl\TCP\2612a.tc\_tcp20.dgn  
 AT WZTC237480

APPROVED:  DATE: 8/3/12 	<b>PHASE II</b>									
SCALE: NONE DATE: DWG. BY: DESIGN BY: REVIEWED BY:		<table border="1"> <thead> <tr> <th colspan="2">REVISIONS</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </tbody> </table>	REVISIONS							
REVISIONS										





PROJ. REFERENCE NO.	SHEET NO.
R-2612A	TCP-21



SEE TCP-20



07-AUG-2010 12:24  
 \\dot\pcc\0101\p\p\Projects-R\2612A\TrafficControl\TCP\2612a.tc.tcp21.dgn  
 daricharson AT WZ LC237480

APPROVED: <i>[Signature]</i> DATE: 8/3/10 	<b>PHASE II</b>							
	SCALE: NONE DATE: DWG. BY: DESIGN BY: REVIEWED BY:		REVISIONS <table border="1"> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </table>					




03 AUG 2010 12:23  
 C:\p00\01\Projects\R2612A\TrafficControl\TCPV2612a.tc\_tcp22.dgn  
 defshor.ssc AT 12/12/31/80

APPROVED:  DATE: 8/3/10	PHASE III		
	SCALE: NONE		
	DATE:		REVISIONS
	DWG. BY:		
	DESIGN BY:		
REVIEWED BY:		CADD FILE	




03-AUG-2010 12:23  
 A:\DOA\GIS\00101\Project\TrafficControl\TCP\2612a\_tcp23.dgn  
 genitor.dgn AT 12/12/23 14:50

APPROVED:	DATE: 8/3/10	<b>PHASE III</b>	
	SCALE: NONE		REVISIONS
	DATE:		
	DWG. BY:		
	DESIGN BY:		
	REVIEWED BY:		



03-AUG-2010 12:23  
 D:\projects\Projects-R\R2612A\TrafficControl\TCP\2612a\_tcp24.dgn  
 derich@secon AT WETEC37480


APPROVED: <i>[Signature]</i> DATE: 8/3/10	<b>PHASE III</b>										
	SCALE: NONE										
	DATE:		<table border="1"> <thead> <tr> <th colspan="2">REVISIONS</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </tbody> </table>	REVISIONS							
	REVISIONS										
DWG. BY:	<table border="1"> <tr> <td>CADD FILE</td> </tr> </table>	CADD FILE									
CADD FILE											
DESIGN BY:											
REVIEWED BY:											



07-AUG-2010 12:22  
 \\D:\Traffic\Projects\R\2612A\TrafficControl\TCP\2612a.tc\_tcp25.dgn  
 derlcar.dsn AT W11237480




APPROVED: <i>[Signature]</i> DATE: 8/5/10	<b>PHASE III</b>										
	SCALE: NONE										
	DATE:		<table border="1"> <thead> <tr> <th colspan="2">REVISIONS</th> </tr> </thead> <tbody> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </tbody> </table>	REVISIONS							
	REVISIONS										
DWG. BY:											
DESIGN BY:											
REVIEWED BY:	CARD FILE										

### DETOUR DETAIL 1



### DETOUR DETAIL 2

TO BE USED DURING CROSS OVERS



\* INDICATES SIGN IS TO BE COVERED DURING DETOUR DETAIL 2 APPLICATION

07-AUG-2010 12:25  
 \\dot\dfscon\101\Projects\TIP\Projects\R2612A\TrafficControl\TCP\2612a.tc.6 (detours).dgn  
 AT WZTC237480  
 detour.dason

APPROVED: <i>[Signature]</i> DATE: 8/3/10	<b>DETOUR DETAILS</b>									
SEAL 	SCALE: NONE	REVISIONS <table border="1"> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </table>								
DATE:										
DWG. BY:										
DESIGN BY:										
REVIEWED BY:	CADD FILE									

- (A) = COMPANY MILL RD CLOSED USE NC 62
- (B) = COMPANY MILL RD DETOUR TURN RIGHT
- (C) = COMPANY MILL RD CLOSED USE HAGAN STONE RD
- (D) = COMPANY MILL RD CLOSED USE HAGAN STONE RD
- (E) = COMPANY MILL RD DETOUR TURN LEFT
- (F) = COMPANY MILL RD CLOSED 500' AHEAD

**NOTE:**



ALL CMS BOARDS ARE TO BE PAID FOR AS CHANGEABLE MESSAGE SIGNS SHORT TERM.  
 USE CMS TO ADVERTISE UPCOMING DETOURS 7 DAYS PRIOR TO CLOSURE.

**DETOUR DETAIL 4**

**NOTE:**

REMOVE CMS BOARDS 7 DAYS AFTER TRAFFIC SHIFT

**DETOUR DETAIL 3**





03-AUG-2010 09:40:03  
 \\dot\dfsroot\01\Proj\TIP\Projects-R\2612A\TrafficControl\TCP\2612a.tc.6 (detour.s).dgn  
 AT WZTC237460  
 derichardson

APPROVED: <i>[Signature]</i> DATE: 8/3/10	<b>DETOUR DETAILS</b>	
SEAL 		
SCALE: NONE		REVISIONS
DATE:		
DWG. BY:		
DESIGN BY:		
REVIEWED BY:		


# ADVANCED WORK ZONE WARNING SIGNING FOR FREEWAYS (4 LANES OR GREATER)

## DETAIL A




\* USE THE "\$250 SPEEDING PENALTY" SIGN, SPEED LIMIT SIGN, AND ORANGE PANEL; ONLY WHEN A "\$250 SPEEDING PENALTY" ORDINANCE HAS BEEN ISSUED BY THE REGIONAL TRAFFIC ENGINEER.

## DETAIL B




NOTE: SIGN NOT REQUIRED IF ADVANCE WARNING SIGNS HAVE BEEN PLACED ALONG -Y- LINE THAT RAMP INTERSECTS. IF CONSTRUCTION LIMITS ARE AT END OF RAMP, PLACE SIGN AT END OF RAMP.

## DETAIL C



CONSTRUCTION LIMITS IF LIMITS ARE NEAR RAMP TERMINAL SIGNS SHOULD ALSO BE PLACED NEAR TERMINAL



## DETAIL D



DUAL MOUNT SIGNS ON DIVIDED HIGHWAYS AND INCREASE SIGN SPACING TO 1000'+/-.

## GENERAL NOTES

- USE FLUORESCENT ORANGE SHEETING (TYPE VII OR HIGHER) ON ALL ADVANCED WORK ZONE SIGNS.
- DO NOT INSTALL ADVANCE WARNING SIGNS MORE THAN 3 DAYS PRIOR TO BEGINNING OF WORK.
- SIGNS SHOWN ARE REQUIRED FOR WORK ZONES THAT WILL REMAIN IN EFFECT OVERNIGHT. FOR SHORT-TERM DAILY MAINTENANCE TYPE OPERATIONS, THIS SIGNING APPLICATION IS OPTIONAL; MAY USE ONLY APPLICABLE ROADWAY STANDARD DRAWINGS INSTEAD. HOWEVER, IF THIS SIGNING APPLICATION IS USED, SIGNS MAY BE PORTABLE MOUNTED.
- ALL SIGN SPACING DIMENSIONS ARE APPROXIMATE, FIELD ADJUST AS NECESSARY OR AS DIRECTED.
- USE 3LB STEEL U-CHANNEL POST OR 4" X 4" WOOD POST FOR ALL WORK ZONE SIGNS. 3LB STEEL U-CHANNEL POSTS MUST MEET THE REQUIREMENTS OF STANDARD SPECIFICATION SECTION 1094-1(B), MAY BE GALVANIZED STEEL, OR MAY BE PAINTED GREEN BY THE POST MANUFACTURER. SQUARE STEEL TUBING POSTS HAVING EQUIVALENT STRENGTH OF THE 3 LB STEEL U-CHANNEL POST ARE ALSO ACCEPTABLE FOR USE. ERECT SIGNS PER ROADWAY STANDARD DRAWING 1110.01. PAYMENT FOR WOOD POSTS, 3LB STEEL U-CHANNEL AND SQUARE STEEL TUBING POSTS WITH SIGNS WILL BE MADE ACCORDING TO STANDARD SPECIFICATION "WORK ZONE SIGNS" SECTION 1110.
- WHEN NECESSARY, USE SPLICING IN ACCORDANCE WITH ROADWAY STANDARD DRAWING NO. 1110.01. REMOVE ENTIRE POST WHEN REMOVING SIGNS WITH SPLICED POSTS.
- DO NOT BACK BRACE SIGN SUPPORTS.



ADVANCED WORK ZONE  
WARNING SIGNS FOR FREEWAYS  
(4 LANES OR GREATER)

02-AUG-2010 14:09 \\dot\dfsroot\01\Projects\TrafficControl\TCP\2612a.tc\_btcp.dgn AT W21C237480