


STATE OF NORTH CAROLINA
DIVISION OF HIGHWAYS

TRANSPORTATION MANAGEMENT PLAN

NASH COUNTY




VICINITY MAP
ROCKY MOUNT- SR 1613 (N. WINSTEAD AVE.) FROM SR 1770
(SUNSET AVE.) TO SR 1604 (HUNTER HILL RD.)

INDEX OF SHEETS

| SHEET NO. | TITLE |
|--------------|--|
| TMP-1 | TITLE SHEET, AND INDEX OF SHEETS |
| TMP-1A | LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS, LEGEND, AND TEMPORARY PAVEMENT MARKING |
| TMP-2 - 2A | TRANSPORTATION OPERATIONS PLAN: (GENERAL NOTES) |
| TMP-2B | ADVANCED WORK ZONE WARNING SIGNS FOR FREEWAYS (4 LANES OR GREATER) |
| TMP-2C | DETAIL DRAWING FOR ADVANCED WORK ZONE WARNING SIGN DESIGNS |
| TMP-2D | DETAIL DRAWING FOR TWO-WAY UNDIVIDED AND URBAN FREEWAYS ADVANCED WORK ZONE WARNING SIGNS |
| TMP-2E - 2G | PERMANENT SHORING DATA |
| TMP-3 - 3A | TEMPORARY TRAFFIC CONTROL PHASING |
| TMP-4 - 12 | TEMPORARY TRAFFIC CONTROL PHASE I PLAN SHEETS |
| TMP-13 - 19 | TEMPORARY TRAFFIC CONTROL PHASE II PLAN SHEETS |
| TMP-20 - 26A | TEMPORARY TRAFFIC CONTROL PHASE III PLAN SHEETS |
| TMP-27 - 33 | TEMPORARY TRAFFIC CONTROL PHASE I CROSS SECTION SHEETS |
| TMP-34 - 38 | TEMPORARY TRAFFIC CONTROL PHASE II CROSS SECTION SHEETS |
| TMP-39 - 42 | TEMPORARY TRAFFIC CONTROL PHASE II CROSS SECTION SHEETS |

SHEET NO.
TMP-1

01-APR-2011 14:00 \\dot\dfsroot\0\NSP\proj\TIP\Projects-U\U4019\TrafficControl\cp\U-4019_TC_TMP-01_TITLE.dgn idonaldson AT TE237459



N.C.D.O.T. WORK ZONE TRAFFIC CONTROL
1580 MAIL SERVICE CENTER (MSC) RALEIGH, NC 27699-1580
1020 BIRCH RIDGE DRIVE, RALEIGH, NC 27610 (DELIVERY)
PHONE: (919) 250-4094 FAX: (919) 250-4098

J. S. BOURNE, P.E. STATE TRAFFIC MANAGEMENT ENGINEER
G. L. GETTIER, P.E. TRAFFIC CONTROL PROJECT ENGINEER
J. W. WOOLARD, P.E. TRAFFIC CONTROL PROJECT DESIGN ENGINEER
L. K. DONALDSON, P.E. TRAFFIC CONTROL DESIGN ENGINEER



APPROVED: _____
DATE: _____

J. Woolard
PROFESSIONAL SEAL
19862
ENGINEER
J.W. WOOLARD JR.

TIP PROJECT: U-4019

GENERAL NOTES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS, AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS OR RESULT IN DUPLICATE OR UNDESIRABLE OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING, OR REMOVAL OF DEVICES AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

TIME RESTRICTIONS

A) DO NOT CLOSE OR NARROW TRAVEL LANES AS FOLLOWS:

| ROAD NAME | DAY AND TIME RESTRICTIONS |
|---|---|
| -L- (FOR 2-LANE, 2-WAY PATTERN) & US 64 | MONDAY THRU FRIDAY 7:00 AM TO 7:00 PM |
| -L- (FOR MULTI-LANE DIVIDED PATTERN) | MONDAY THRU FRIDAY 7:00 AM TO 9:00 AM 4:00 PM TO 7:00 PM |

B) DO NOT CLOSE OR NARROW TRAVEL LANES DURING HOLIDAYS AND SPECIAL EVENTS AS FOLLOWS:

ROAD NAME

- US 64
- L- WINSTEAD AVE (SR 1613)
- Y- SUNSET AVE (SR 1770)
- Y4- ALEXANDER DR
- Y5- PROFESSIONAL DR
- Y7- CURTIS ELLIS DR
- Y9- AND -Y10- ENGLISH RD (SR 1614)
- LP A-, -RP B-, -RP C-, -RP D-

HOLIDAY

1. FOR ANY UNEXPECTED OCCURRENCE THAT CREATES UNUSUALLY HIGH TRAFFIC VOLUMES, AS DIRECTED BY THE ENGINEER.
2. FOR NEW YEAR'S, BETWEEN THE HOURS OF 7:00 A.M. DECEMBER 31st TO 4:00 P.M. JANUARY 2ND. IF NEW YEAR'S DAY IS ON A FRIDAY, SATURDAY, SUNDAY, OR MONDAY THEN UNTIL 4:00 P.M. THE FOLLOWING TUESDAY.
3. FOR EASTER, BETWEEN THE HOURS OF 7:00 A.M. THURSDAY AND 4:00 P.M. MONDAY.
4. FOR MEMORIAL DAY, BETWEEN THE HOURS OF 7:00 A.M. FRIDAY TO 4:00 P.M. TUESDAY.
5. FOR INDEPENDENCE DAY, BETWEEN THE HOURS OF 7:00 A.M. THE DAY BEFORE INDEPENDENCE DAY AND 4:00 P.M. THE DAY AFTER INDEPENDENCE DAY.

IF INDEPENDENCE DAY IS ON A FRIDAY, SATURDAY, SUNDAY OR MONDAY THEN BETWEEN THE HOURS OF 7:00 A.M. THE THURSDAY BEFORE INDEPENDENCE DAY AND 4:00 P.M. THE TUESDAY AFTER INDEPENDENCE DAY.
6. FOR LABOR DAY, BETWEEN THE HOURS OF 7:00 A.M. FRIDAY AND 4:00 P.M. TUESDAY.
7. FOR THANKSGIVING DAY, BETWEEN THE HOURS OF 7:00 A.M. TUESDAY TO 4:00 P.M. MONDAY.
8. FOR CHRISTMAS, BETWEEN THE HOURS OF 7:00 A.M. THE FRIDAY BEFORE THE WEEK OF CHRISTMAS DAY AND 4:00 P.M. THE FOLLOWING TUESDAY AFTER THE WEEK OF CHRISTMAS.

C) DO NOT STOP TRAFFIC AS FOLLOWS:

| ROAD NAME | DAY AND TIME RESTRICTIONS | DURATION AND OPERATION |
|-----------|---|------------------------|
| US 64 | SUNDAY THRU THURSDAY 5:00 A.M. TO 2:00 A.M. AND THURSDAY 5:00 A.M TO SUNDAY 2:00 A.M. | 30 MIN HANG GIRDERS |

LANE AND SHOULDER CLOSURE REQUIREMENTS

- D) REMOVE LANE CLOSURE DEVICES FROM THE LANE WHEN WORK IS NOT BEING PERFORMED BEHIND THE LANE CLOSURE OR WHEN A LANE CLOSURE IS NO LONGER NEEDED OR AS DIRECTED BY THE ENGINEER.
- E) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN 15 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN SHOULDER USING ROADWAY STANDARD DRAWING NO. 1101.04 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL OR A LANE CLOSURE IS INSTALLED.
- F) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO AN UNDIVIDED FACILITY AND WITHIN 5 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO A DIVIDED FACILITY AND WITHIN 10 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.
- G) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN A LANE OF TRAVEL OF AN UNDIVIDED OR DIVIDED FACILITY, CLOSE THE LANE ACCORDING TO THE TRAFFIC CONTROL PLANS, ROADWAY STANDARD DRAWINGS, OR AS DIRECTED BY THE ENGINEER. CONDUCT THE WORK SO THAT ALL PERSONNEL AND/OR EQUIPMENT REMAIN WITHIN THE CLOSED TRAVEL LANE.
- H) DO NOT WORK SIMULTANEOUSLY WITHIN 15 FT ON BOTH SIDES OF AN OPEN TRAVELWAY, RAMP, OR LOOP WITHIN THE SAME LOCATION UNLESS PROTECTED WITH GUARDRAIL OR BARRIER.
- I) PROVIDE TRAFFIC CONTROL FOR APPROPRIATE LANE CLOSURES FOR SURVEYING DONE BY THE DEPARTMENT.

PAVEMENT EDGE DROP OFF REQUIREMENTS

- J) BACKFILL AT A 6:1 SLOPE UP TO THE EDGE AND ELEVATION OF EXISTING PAVEMENT IN AREAS ADJACENT TO AN OPENED TRAVEL LANE THAT HAS AN EDGE OF PAVEMENT DROP-OFF AS FOLLOWS:


BACKFILL DROP-OFFS THAT EXCEED 2 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS OF 45 MPH OR GREATER.

BACKFILL DROP-OFFS THAT EXCEED 3 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS LESS THAN 45 MPH.

BACKFILL WITH SUITABLE COMPACTED MATERIAL, AS APPROVED BY THE ENGINEER, AT NO EXPENSE TO THE DEPARTMENT.
- K) DO NOT EXCEED A DIFFERENCE OF 2 INCHES IN ELEVATION BETWEEN OPEN LANES OF TRAFFIC FOR NOMINAL LIFTS OF 1.5 INCHES. INSTALL ADVANCE WARNING "UNEVEN LANES" SIGNS (W8-11) 100 FT IN ADVANCE AND A MINIMUM OF EVERY HALF MILE THROUGHOUT THE UNEVEN AREA.

TRAFFIC PATTERN ALTERATIONS

- L) NOTIFY THE ENGINEER TWENTY ONE (21) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

| | | | | |
|---|---------------|---|---|------------------------|
| APPROVED:  | DATE: 5/16/11 |  |  | <h2>GENERAL NOTES</h2> |
| | | | | |

SIGNING

- M) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 40 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION.
- N) PROVIDE PERMANENT SIGNING.
- O) PROVIDE SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS AND TRAFFIC CONTROL PLANS.

SIGNING REQUIRED FOR THE OFF-SITE DETOUR ROUTE AS SHOWN IN THE TRAFFIC CONTROL PLANS.
- P) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.
- Q) INSTALL BLACK ON ORANGE "DIP" SIGNS (W8-2) AND/OR "BUMP" SIGNS (W8-1) 100 FT IN ADVANCE OF THE UNEVEN AREA, OR AS DIRECTED BY THE ENGINEER.

TRAFFIC BARRIER

- R) INSTALL TEMPORARY BARRIER ACCORDING TO THE TRAFFIC CONTROL PLANS A MAXIMUM OF TWO (2) WEEKS PRIOR TO BEGINNING WORK IN ANY LOCATION. ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION PROCEED IN A CONTINUOUS MANNER TO COMPLETE THE PROPOSED WORK IN THAT LOCATION UNLESS OTHERWISE STATED IN THE TRAFFIC CONTROL PLANS OR AS DIRECTED BY THE ENGINEER.

DO NOT PLACE BARRIER DIRECTLY ON ANY SURFACE OTHER THAN ASPHALT OR CONCRETE.

ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION AND NO WORK IS PERFORMED BEHIND THE TEMPORARY BARRIER FOR A PERIOD LONGER THAN TWO (2) MONTHS, REMOVE/RESET TEMPORARY BARRIER AT NO COST TO THE DEPARTMENT UNLESS OTHERWISE STATED IN THE TRAFFIC CONTROL PLANS, TEMPORARY BARRIER IS PROTECTING A HAZARD, OR AS DIRECTED BY THE ENGINEER.

INSTALL TEMPORARY BARRIER WITH THE TRAFFIC FLOW BEGINNING WITH THE UPSTREAM SIDE OF TRAFFIC. REMOVE TEMPORARY BARRIER AGAINST THE TRAFFIC FLOW BEGINNING WITH THE DOWNSTREAM SIDE OF TRAFFIC.

INSTALL AND SPACE DRUMS NO GREATER THAN TWICE THE POSTED SPEED LIMIT (MPH) TO CLOSE OR KEEP THE SECTION OF THE ROADWAY CLOSED UNTIL THE TEMPORARY BARRIER CAN BE PLACED OR AFTER THE TEMPORARY BARRIER IS REMOVED.

- S) PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER AT ALL TIMES DURING THE INSTALLATION AND REMOVAL OF THE BARRIER BY EITHER A TRUCK MOUNTED IMPACT ATTENUATOR (MAXIMUM 72 HOURS) OR A TEMPORARY CRASH CUSHION.

PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER FROM ONCOMING TRAFFIC AT ALL TIMES BY A TEMPORARY CRASH CUSHION UNLESS THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER IS OFFSET FROM ONCOMING TRAFFIC AS FOLLOWS OR AS SHOWN IN THE PLANS:

| POSTED SPEED LIMIT | MINIMUM OFFSET |
|--------------------|----------------|
| 40 OR LESS | 15 FT |
| 45 - 50 | 20 FT |
| 55 | 25 FT |
| 60 MPH or HIGHER | 30 FT |

TRAFFIC CONTROL DEVICES

- T) SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER IN FEET THAN TWICE THE POSTED SPEED LIMIT (MPH), EXCEPT 10 FT ON-CENTER IN RADII, AND 3 FT OFF THE EDGE OF AN OPEN TRAVELWAY WHEN LANE CLOSURES ARE NOT IN EFFECT. WHEN SKINNY DRUMS ARE ALLOWED REFER TO SECTION 1180 OF STANDARD SPECIFICATIONS FOR ROADS AND STRUCTURES OR AS SHOWN IN THE PLANS.
- U) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY.
- V) PLACE ADDITIONAL SETS OF THREE CHANNELIZING DEVICES DRUMS PERPENDICULAR TO THE EDGE OF TRAVELWAY ON 500 FT CENTERS WHEN UNOPENED LANES ARE CLOSED TO TRAFFIC.

PAVEMENT MARKINGS AND MARKERS

- W) INSTALL PAVEMENT MARKINGS AND PAVEMENT MARKERS ON THE FINAL SURFACE AS SHOWN IN THE PAVEMENT MARKING PLAN.
- X) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS ON INTERIM LAYERS OF PAVEMENT AS FOLLOWS:

| ROAD NAME | MARKING | MARKER |
|--------------|---|------------------|
| BRIDGE DECKS | REMOVABLE COLD APPLIED PLASTIC, TYPE IV | TEMPORARY RAISED |
| ROADWAY | PAINT | TEMPORARY RAISED |

- Y) PLACE ONE APPLICATION OF PAINT FOR TEMPORARY TRAFFIC PATTERNS. PLACE A SECOND APPLICATION OF PAINT SIX (6) MONTHS AFTER THE INITIAL APPLICATION AND EVERY SIX MONTHS AS DIRECTED BY THE ENGINEER.
- Z) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.
- AA) REMOVE/REPLACE ANY CONFLICTING/DAMAGED PAVEMENT MARKINGS AND MARKERS BY THE END OF EACH DAY'S OPERATION.
- BB) TRACE THE PROPOSED MONOLITHIC ISLAND LOCATIONS WITH PROPER COLOR PAVEMENT MARKINGS PRIOR TO INSTALLATION. PLACE DRUMS TO DELINEATE ANY PROPOSED MONOLITHIC ISLANDS BEFORE INSTALLATION


TEMPORARY / FINAL SIGNALS

- CC) SHIFT AND REVISE ALL SIGNAL HEADS AS SHOWN ON THE SIGNAL PLANS.

MISCELLANEOUS

- DD) IN THE EVENT A TIE-IN CANNOT BE MADE IN ONE DAY'S TIME, BRING THE TIE-IN AREA TO AN APPROPRIATE ROADWAY ELEVATION AS DETERMINED BY THE ENGINEER. PLACE BLACK ON ORANGE "LOOSE GRAVEL" SIGNS (W8-7) AND BLACK ON ORANGE "PAVEMENT ENDS" SIGNS (W8-3) 150 AND 100 RESPECTIVELY IN ADVANCE OF THE UNEVEN AREAS. USE DRUMS TO DELINEATE THE EDGE OF ROADWAY ALONG UNPAVED AREAS.
- EE) ALL WHEELCHAIR RAMP LOCATIONS SHALL BE DERIVED FROM STATIONING SHOWN ON PAVEMENT MARKING PLANS OR AS DIRECTED BY THE ENGINEER IN COORDINATION WITH THE SIGNING AND DELINEATION UNIT.
- FF) CONTRACTOR SHALL MAINTAIN SIDEWALK ACCESS AT ALL TIMES AS STATED IN THE PHASING. CONTRACTOR SHALL BE RESPONSIBLE TO PROVIDE TEMPORARY SIDEWALKS (CONCRETE, ASPHALT, OR OTHER SUITABLE MATERIAL AS APPROVED BY THE ENGINEER) AT ALL LOCATIONS WHERE THE OPEN PEDESTRIAN TRAVELWAY HAS BEEN REMOVED FOR CONSTRUCTION OPERATIONS (UTILITIES, DRAINAGE, ETC.).


01-APR-2011 13:57
 \\dot\dfsroot\01\NSP\01\TIP\Projects-U\U4019\Traffic\TrafficControl\Tc\U-4019_Tc_TMP-02_GENERAL.dgn
 idonaidson AT 1E237459



GENERAL NOTES

ADVANCED WORK ZONE WARNING SIGNING FOR FREEWAYS (4 LANES OR GREATER)

DETAIL A




LEGEND

| STATIONARY SIGN

◆ DIRECTION OF TRAFFIC FLOW


* USE THE "\$250 SPEEDING PENALTY" SIGN, SPEED LIMIT SIGN, AND ORANGE PANEL; ONLY WHEN A "\$250 SPEEDING PENALTY" ORDINANCE HAS BEEN ISSUED BY THE REGIONAL TRAFFIC ENGINEER.

DETAIL B




NOTE: SIGN NOT REQUIRED IF ADVANCE WARNING SIGNS HAVE BEEN PLACED ALONG -Y- LINE THAT RAMP INTERSECTS. IF CONSTRUCTION LIMITS ARE AT END OF RAMP, PLACE SIGN AT END OF RAMP.

DETAIL C



CONSTRUCTION LIMITS IF LIMITS ARE NEAR RAMP TERMINAL SIGNS SHOULD ALSO BE PLACED NEAR TERMINAL

DETAIL D



DUAL MOUNT SIGNS ON DIVIDED HIGHWAYS AND INCREASE SIGN SPACING TO 1000'+/-.

GENERAL NOTES

- USE FLUORESCENT ORANGE SHEETING (TYPE VII OR HIGHER) ON ALL ADVANCED WORK ZONE SIGNS.
- DO NOT INSTALL ADVANCE WARNING SIGNS MORE THAN 3 DAYS PRIOR TO BEGINNING OF WORK.
- SIGNS SHOWN ARE REQUIRED FOR WORK ZONES THAT WILL REMAIN IN EFFECT OVERNIGHT. FOR SHORT-TERM DAILY MAINTENANCE TYPE OPERATIONS, THIS SIGNING APPLICATION IS OPTIONAL; MAY USE ONLY APPLICABLE ROADWAY STANDARD DRAWINGS INSTEAD. HOWEVER, IF THIS SIGNING APPLICATION IS USED, SIGNS MAY BE PORTABLE MOUNTED.
- ALL SIGN SPACING DIMENSIONS ARE APPROXIMATE, FIELD ADJUST AS NECESSARY OR AS DIRECTED.
- USE 3LB STEEL U-CHANNEL POST OR 4" X 4" WOOD POST FOR ALL WORK ZONE SIGNS. 3LB STEEL U-CHANNEL POSTS MUST MEET THE REQUIREMENTS OF STANDARD SPECIFICATION SECTION 1094-1(B), MAY BE GALVANIZED STEEL, OR MAY BE PAINTED GREEN BY THE POST MANUFACTURER. SQUARE STEEL TUBING POSTS HAVING EQUIVALENT STRENGTH OF THE 3 LB STEEL U-CHANNEL POST ARE ALSO ACCEPTABLE FOR USE. ERECT SIGNS PER ROADWAY STANDARD DRAWING 1110.01. PAYMENT FOR WOOD POSTS, 3LB STEEL U-CHANNEL AND SQUARE STEEL TUBING POSTS WITH SIGNS WILL BE MADE ACCORDING TO STANDARD SPECIFICATION "WORK ZONE SIGNS" SECTION 1110.
- WHEN NECESSARY, USE SPLICING IN ACCORDANCE WITH ROADWAY STANDARD DRAWING NO. 1110.01. REMOVE ENTIRE POST WHEN REMOVING SIGNS WITH SPLICED POSTS.
- DO NOT BACK BRACE SIGN SUPPORTS.

| | | |
|---------------------------------|--|---|
| APPROVED: _____ DATE: _____ | | ADVANCED WORK ZONE WARNING SIGNS FOR FREEWAYS (4 LANES OR GREATER) |
|---------------------------------|--|---|

01-APR-2011 13:56 \\dot\dfsroot\0\NSP-roj\TIP-Proj\Traffic\TrafficControl\top\U-4019_TC_TMP-TMP-02B_freeways_4lanes_or_greater[1].dgn idonaldson AT TE237459



SP 03353

| <p>SIGN NUMBER: SP-03353 TYPE: A QUANTITY: 1 SIGN WIDTH: 4'-0" HEIGHT: 4'-0" TOTAL AREA: 16.0 Sq.Ft. BORDER TYPE: FLUSH RECESS: 0.59" WIDTH: 0.75" RADII: 1.38" NO. Z BARS: N/A LENGTH: N/A</p> | <p>BACKG COLOR: Fluorescent Orange COPY COLOR: Black</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th>SYMBOL</th> <th>X</th> <th>Y</th> <th>WID</th> <th>HT</th> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </table> <p>MAT'L:</p> | SYMBOL | X | Y | WID | HT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | <p>DESIGNER: DOWNEY CHECKED BY: CHECKED PROJECT ID: ALL PROJECTS DIV: DIV</p> <p>STD #: W20-1 DATE: Aug 20, 2003</p> <div style="text-align: center;"> </div> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|---|--------|---|-----|------|------|--|--|--|----------------------------|------|--|----------------------------|--|---|---|---|---|---|--|--|--|--|--|----|------|-----|-----|-----|-----|-----|------|--|--|--|--|------|--|---|---|---|---|--|--|--|--|--|--|----|------|---|---|-----|-----|------|--|--|--|--|--|------|--|---|---|---|---|--|--|--|--|--|--|----|------|-----|-----|-----|---|------|--|--|--|--|--|------|
| SYMBOL | X | Y | WID | HT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <p>USE NOTES: 2, 4</p> <ol style="list-style-type: none"> 1. Legend and border shall be direct applied Type VII reflective sheeting. 2. Legend and border shall be direct applied non-reflective sheeting. 3. Shields shall be Type VII reflective sheeting on 0.032" (0.8mm) aluminum and demountable. 4. Background shall be Type VII reflective sheeting. 5. Background shall be Type I reflective sheeting. 6. Center arrow(s) vertically on sign. 7. Bottom panel shall be yellow Type III sheeting. Legend shall be direct applied black non-reflective sheeting. Yellow panel is: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <p>LETTER POSITIONS</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th colspan="10" style="text-align: center;">Letter spacings are to start of next letter</th> <th style="text-align: right;">Series/Size Text Length</th> </tr> </thead> <tbody> <tr> <td></td><td>B</td><td>E</td><td>G</td><td>I</td><td>N</td><td></td><td></td><td></td><td></td><td></td><td style="text-align: right;">C7</td> </tr> <tr> <td>22.4</td><td>5.3</td><td>4.6</td><td>5.4</td><td>2.5</td><td>3.8</td><td>22.4</td><td></td><td></td><td></td><td></td><td style="text-align: right;">21.6</td> </tr> <tr> <td></td><td>R</td><td>O</td><td>A</td><td>D</td><td></td><td></td><td></td><td></td><td></td><td></td><td style="text-align: right;">C7</td> </tr> <tr> <td>23.4</td><td>5</td><td>5.2</td><td>5.6</td><td>3.8</td><td>23.4</td><td></td><td></td><td></td><td></td><td></td><td style="text-align: right;">19.6</td> </tr> <tr> <td></td><td>W</td><td>O</td><td>R</td><td>K</td><td></td><td></td><td></td><td></td><td></td><td></td><td style="text-align: right;">C7</td> </tr> <tr> <td>22.6</td><td>6.4</td><td>5.6</td><td>5.2</td><td>4</td><td>22.6</td><td></td><td></td><td></td><td></td><td></td><td style="text-align: right;">21.2</td> </tr> </tbody> </table> <p style="font-size: small;">Spacing Factor is 1 unless specified otherwise</p> | | | Letter spacings are to start of next letter | | | | | | | | | | Series/Size Text Length | | B | E | G | I | N | | | | | | C7 | 22.4 | 5.3 | 4.6 | 5.4 | 2.5 | 3.8 | 22.4 | | | | | 21.6 | | R | O | A | D | | | | | | | C7 | 23.4 | 5 | 5.2 | 5.6 | 3.8 | 23.4 | | | | | | 19.6 | | W | O | R | K | | | | | | | C7 | 22.6 | 6.4 | 5.6 | 5.2 | 4 | 22.6 | | | | | | 21.2 |
| Letter spacings are to start of next letter | | | | | | | | | | Series/Size Text Length | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | B | E | G | I | N | | | | | | C7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 22.4 | 5.3 | 4.6 | 5.4 | 2.5 | 3.8 | 22.4 | | | | | 21.6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | R | O | A | D | | | | | | | C7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 23.4 | 5 | 5.2 | 5.6 | 3.8 | 23.4 | | | | | | 19.6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | W | O | R | K | | | | | | | C7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 22.6 | 6.4 | 5.6 | 5.2 | 4 | 22.6 | | | | | | 21.2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

GENERAL NOTES FOR THE "BEGIN ROAD WORK" SIGN


-SIGN SP-03353 "BEGIN ROAD WORK" ONLY APPLIES TO FULL CONTROL AND PARTIAL CONTROL OF ACCESS ROADWAYS

-WHEN USED, INSTALL SIGN SP-03353 "BEGIN ROAD WORK" ACCORDING TO DETAIL A ON SHEET TMP-02B.



DETAIL DRAWING FOR
ADVANCED WORK ZONE WARNING
SIGN DESIGNS


TWO-WAY UNDIVIDED ** (L-LINES)



| POSTED SPEED LIMIT (M.P.H.) | RECOMMENDED MINIMUM SIGN SPACING |
|-----------------------------|----------------------------------|
| ≤ 50 | 500' |
| ≥ 55 | 1000' |

STATE OF NORTH CAROLINA
DEPT. OF TRANSPORTATION
DIVISION OF HIGHWAYS
RALEIGH, N.C.

ROADWAYS INTERSECTING ALONG 2 WAY UNDIVIDED WORK ZONE (Y-LINES)



GENERAL NOTES


- USE FLUORESCENT ORANGE SHEETING (TYPE VII OR HIGHER) ON ALL ADVANCED WORK ZONE SIGNS.
- DO NOT INSTALL ADVANCE WARNING SIGNS MORE THAN 3 DAYS PRIOR TO BEGINNING OF WORK.
- SIGNS SHOWN ARE REQUIRED FOR WORK ZONES THAT WILL REMAIN IN EFFECT OVERNIGHT. FOR SHORT-TERM DAILY MAINTENANCE TYPE OPERATIONS, THIS SIGNING APPLICATION IS OPTIONAL; MAY USE ONLY APPLICABLE ROADWAY STANDARD DRAWINGS INSTEAD. HOWEVER, IF THIS SIGNING APPLICATION IS USED, SIGNS MAY BE PORTABLE MOUNTED.
- ALL SIGN SPACING DIMENSIONS ARE APPROXIMATE, FIELD ADJUST AS NECESSARY OR AS DIRECTED.
- USE 3LB STEEL U-CHANNEL POST OR 4" X 4" WOOD POST FOR ALL WORK ZONE SIGNS. 3LB STEEL U-CHANNEL POSTS MUST MEET THE REQUIREMENTS OF STANDARD SPECIFICATION SECTION 1094-1(B), MAY BE GALVANIZED STEEL, OR MAY BE PAINTED GREEN BY THE POST MANUFACTURER. SQUARE STEEL TUBING POSTS HAVING EQUIVALENT STRENGTH OF THE 3 LB STEEL U-CHANNEL POST ARE ALSO ACCEPTABLE FOR USE. ERECT SIGNS PER ROADWAY STANDARD DRAWING 1110.01. PAYMENT FOR WOOD POSTS, 3LB STEEL U-CHANNEL AND SQUARE STEEL TUBING POSTS WITH SIGNS WILL BE MADE ACCORDING TO STANDARD SPECIFICATION "WORK ZONE SIGNS" SECTION 1110.
- WHEN NECESSARY, USE SPLICING IN ACCORDANCE WITH ROADWAY STANDARD DRAWING NO. 1110.01. REMOVE ENTIRE POST WHEN REMOVING SIGNS WITH SPLICED POSTS.
- DO NOT BACK BRACE SIGN SUPPORTS.
- ** TWO-WAY UNDIVIDED ADVANCE WARNING SIGN CONFIGURATION MAY BE USED ON URBAN MULTI-LANE FACILITIES WHERE CONDITIONS LIMIT THE USE OF DUAL MOUNTED SIGNS AS DETERMINED BY THE ENGINEER.


LEGEND

┆ STATIONARY SIGN

◀ DIRECTION OF TRAFFIC FLOW

DETAIL DRAWING FOR
TWO-WAY UNDIVIDED
WORK ZONE WARNING SIGNS

APPROVED:  DATE: 4/4/11






DETAIL DRAWING FOR TWO-WAY UNDIVIDED AND URBAN FREEWAYS
WORK ZONE WARNING SIGNS

01-APR-2011 13:53 \\dot\dfsroot\0\NSP\01\TipProjects-U\U4019-TrafficControl\U-4019-Tc-TMP-TMP-02D-2way_Undiv-&Urban-Frwys\1.dgn idonadison AT 1E237459

PERMANENT SHORING NO. 1 TYPICAL SECTION

STA. 26+86±-L- (0 HEIGHT) TO STA. 27+06±-L- (MAX HEIGHT), OFFSET 10' LEFT, MAXIMUM HEIGHT OF SHORING IS 8.0' (SEE TMP-05)



PERMANENT SHORING NO. 1 (140 SF)

FOR PERMANENT SHORING, SEE PERMANENT SHORING PROVISION.

WHEN USING CONTRACTOR DESIGNED SHORING FROM STATION 26+86 ±-L- TO STATION 27+06 ±-L-, 10 FT. LEFT, DESIGN SHORING FOR THE FOLLOWING IN-SITU ASSUMED SOIL PARAMETERS:

- UNIT WEIGHT OF SOIL ABOVE WATER TABLE, $\gamma = 120$ PCF
- UNIT WEIGHT OF SOIL BELOW WATER TABLE, $\gamma' = 60$ PCF
- FRICTION ANGLE, $\phi = 30$ DEGREES
- COHESION, $c = 0$ PSF

FOR CONTRACTOR DESIGNED SHORING, SURVEY THE SHORING LOCATION TO DETERMINE EXISTING ELEVATIONS AND ACTUAL DESIGN HEIGHTS BEFORE BEGINNING DESIGN.

DRIVEN PILING FOR PERMANENT SHORING FROM 26+86 ±-L- TO STATION 27+06 ±-L-, 10 FT. LEFT, MAY NOT PENETRATE BELOW ELEVATION 89 ±FT DUE TO THE PRESENCE OF WEATHERED OR HARD ROCK.

IT MAY BE PREFERRED OR NECESSARY TO ANCHOR PERMANENT SHORING FROM 26+86 ±-L- TO STATION 27+06 ±-L-, 10 FT. LEFT. FOR ANCHORED PERMANENT SHORING, SEE ANCHORED PERMANENT SHORING SPECIAL PROVISION.

FOR PORTABLE CONCRETE BARRIERS ABOVE AND BEHIND PERMANENT SHORING, USE AN NCDOT PORTABLE CONCRETE BARRIER UNANCHORED IN ACCORDANCE WITH THE TRAFFIC CONTROL PLANS.


PERMANENT SHORING FROM STATION 26+86 ±-L- TO STATION 27+06 ±-L-, 10 FT. LEFT, CONSISTING OF EITHER SHEET PILING, H PILES AND CONCRETE PANEL LAGGING, OR ANCHORED PERMANENT SHORING MUST REMAIN IN PLACE FROM ONE FOOT BENEATH SUBGRADE ELEVATION. AFTER COMPLETION OF SHORING, REMOVE ALL PERMANENT SHORING SYSTEMS ABOVE AN ELEVATION THAT IS AT LEAST ONE FOOT BENEATH THE SUBGRADE ELEVATION. SEE PERMANENT SHORING SPECIAL PROVISION OR ANCHORED PERMANENT SHORING SPECIAL PROVISION.

LIMITED SUBSURFACE INFORMATION IS AVAILABLE IN THE VICINITY OF THE PERMANENT SHORING FROM STATION 26+86 ±-L- TO STATION 27+06 ±-L-, 10 FT. LEFT. IF ACTUAL SITE CONDITIONS ENCOUNTERED DURING CONSTRUCTION VARY FROM THE ASSUMED, THEN SUBMIT THE ACTUAL SITE CONDITIONS FOR THE ENGINEER'S REVIEW.

NOTE: THE PERMANENT SHORING NOTES SHOWN ON THIS SHEET WERE PROVIDED THROUGH A SEALED DOCUMENT FROM THE GEOTECHNICAL ENGINEERING UNIT. THE DOCUMENT WAS SUBMITTED TO WZTC ON MARCH 28, 2011 AND SEALED BY A PROFESSIONAL ENGINEER, THEIN T. ZAN, P.E. 30943.

PERMANENT SHORING NO. 2 TYPICAL SECTION

STA. 28+68±-L- (MAX HEIGHT) TO STA. 28+88±-L- (0 HEIGHT), OFFSET 10' LEFT, MAXIMUM HEIGHT OF SHORING IS 8.0' (SEE TMP-05)



PERMANENT SHORING NO. 2 (140 SF)

FOR PERMANENT SHORING, SEE PERMANENT SHORING PROVISION.

WHEN USING CONTRACTOR DESIGNED SHORING FROM STATION 28+68 ±-L- TO STATION 28+88 ±-L-, 10 FT. LEFT, DESIGN SHORING FOR THE FOLLOWING IN-SITU ASSUMED SOIL PARAMETERS:

- UNIT WEIGHT OF SOIL ABOVE WATER TABLE, $\gamma = 120$ PCF
- UNIT WEIGHT OF SOIL BELOW WATER TABLE, $\gamma' = 60$ PCF
- FRICTION ANGLE, $\phi = 30$ DEGREES
- COHESION, $c = 0$ PSF

FOR CONTRACTOR DESIGNED SHORING, SURVEY THE SHORING LOCATION TO DETERMINE EXISTING ELEVATIONS AND ACTUAL DESIGN HEIGHTS BEFORE BEGINNING DESIGN.



DRIVEN PILING FOR PERMANENT SHORING FROM 28+68 ±-L- TO STATION 28+88 ±-L-, 10 FT. LEFT, MAY NOT PENETRATE BELOW ELEVATION 87 ±FT DUE TO THE PRESENCE OF WEATHERED OR HARD ROCK.

IT MAY BE PREFERRED OR NECESSARY TO ANCHOR PERMANENT SHORING FROM 28+68 ±-L- TO STATION 28+88 ±-L-, 10 FT. LEFT. FOR ANCHORED PERMANENT SHORING, SEE ANCHORED PERMANENT SHORING SPECIAL PROVISION.

FOR PORTABLE CONCRETE BARRIERS ABOVE AND BEHIND PERMANENT SHORING, USE AN NCDOT PORTABLE CONCRETE BARRIER UNANCHORED IN ACCORDANCE WITH THE TRAFFIC CONTROL PLANS.

PERMANENT SHORING FROM STATION 28+68 ±-L- TO STATION 28+88 ±-L-, 10 FT. LEFT, CONSISTING OF EITHER SHEET PILING, H PILES AND CONCRETE PANEL LAGGING, OR ANCHORED PERMANENT SHORING MUST REMAIN IN PLACE FROM ONE FOOT BENEATH SUBGRADE ELEVATION. AFTER COMPLETION OF SHORING, REMOVE ALL PERMANENT SHORING SYSTEMS ABOVE AN ELEVATION THAT IS AT LEAST ONE FOOT BENEATH THE SUBGRADE ELEVATION. SEE PERMANENT SHORING SPECIAL PROVISION OR ANCHORED PERMANENT SHORING SPECIAL PROVISION.


LIMITED SUBSURFACE INFORMATION IS AVAILABLE IN THE VICINITY OF THE PERMANENT SHORING FROM STATION 28+68 ±-L- TO STATION 28+88 ±-L-, 10 FT. LEFT. IF ACTUAL SITE CONDITIONS ENCOUNTERED DURING CONSTRUCTION VARY FROM THE ASSUMED, THEN SUBMIT THE ACTUAL SITE CONDITIONS FOR THE ENGINEER'S REVIEW.



PERMANENT SHORING DATA

PERMANENT SHORING NO. 3 TYPICAL SECTION

STA. 54+11±-L- (0 HEIGHT) TO STA. 54+41± -L- (MAX HEIGHT), OFFSET 11' LEFT, MAXIMUM HEIGHT OF SHORING IS 8.9' (SEE TMP-07)



PERMANENT SHORING NO.3 (223.5 SF)

FOR PERMANENT SHORING, SEE PERMANENT SHORING PROVISION.

WHEN USING CONTRACTOR DESIGNED SHORING FROM STATION 54+11 ±-L- TO STATION 54+41 ±-L-, 11 FT. LEFT, DESIGN SHORING FOR THE FOLLOWING IN-SITU ASSUMED SOIL PARAMETERS:

- UNIT WEIGHT OF SOIL ABOVE WATER TABLE, $\gamma = 120$ PCF
- UNIT WEIGHT OF SOIL BELOW WATER TABLE, $\gamma' = 60$ PCF
- FRICTION ANGLE, $\phi = 30$ DEGREES
- COHESION, $c = 0$ PSF

FOR CONTRACTOR DESIGNED SHORING, SURVEY THE SHORING LOCATION TO DETERMINE EXISTING ELEVATIONS AND ACTUAL DESIGN HEIGHTS BEFORE BEGINNING DESIGN.

IT MAY BE PREFERRED OR NECESSARY TO ANCHOR PERMANENT SHORING FROM 54+11 ±-L- TO STATION 54+41 ±-L-, 11 FT. LEFT. FOR ANCHORED PERMANENT SHORING, SEE ANCHORED PERMANENT SHORING SPECIAL PROVISION.

FOR PORTABLE CONCRETE BARRIERS ABOVE AND BEHIND PERMANENT SHORING, USE AN NCDOT PORTABLE CONCRETE BARRIER UNANCHORED IN ACCORDANCE WITH THE TRAFFIC CONTROL PLANS.


PERMANENT SHORING FROM STATION 54+11 ±-L- TO STATION 54+41 ±-L-, 11 FT. LEFT, CONSISTING OF EITHER SHEET PILING, H PILES AND CONCRETE PANEL LAGGING, OR ANCHORED PERMANENT SHORING MUST REMAIN IN PLACE FROM ONE FOOT BENEATH SUBGRADE ELEVATION. AFTER COMPLETION OF SHORING, REMOVE ALL PERMANENT SHORING SYSTEMS ABOVE AN ELEVATION THAT IS AT LEAST ONE FOOT BENEATH THE SUBGRADE ELEVATION. SEE PERMANENT SHORING SPECIAL PROVISION OR ANCHORED PERMANENT SHORING SPECIAL PROVISION.

LIMITED SUBSURFACE INFORMATION IS AVAILABLE IN THE VICINITY OF THE PERMANENT SHORING FROM STATION 54+11 ±-L- TO STATION 54+41 ±-L-, 11 FT. LEFT. IF ACTUAL SITE CONDITIONS ENCOUNTERED DURING CONSTRUCTION VARY FROM THE ASSUMED, THEN SUBMIT THE ACTUAL SITE CONDITIONS FOR THE ENGINEER'S REVIEW.

NOTE: THE PERMANENT SHORING NOTES SHOWN ON THIS SHEET WERE PROVIDED THROUGH A SEALED DOCUMENT FROM THE GEOTECHNICAL ENGINEERING UNIT. THE DOCUMENT WAS SUBMITTED TO WZTC ON MARCH 28, 2011 AND SEALED BY A PROFESSIONAL ENGINEER, THEIN T. ZAN, P.E. 30943.

PERMANENT SHORING NO. 4 TYPICAL SECTION

STA. 56+73±-L- (MAX HEIGHT) TO STA. 56+93±-L- (0 HEIGHT), OFFSET 11.3' LEFT, MAXIMUM HEIGHT OF SHORING IS 9.6' (SEE TMP-07)



PERMANENT SHORING NO. 4 (156 SF)

FOR PERMANENT SHORING, SEE PERMANENT SHORING PROVISION.

WHEN USING CONTRACTOR DESIGNED SHORING FROM STATION 56+73 ±-L- TO STATION 56+93 ±-L-, 11.3 FT. LEFT, DESIGN SHORING FOR THE FOLLOWING IN-SITU ASSUMED SOIL PARAMETERS:

- UNIT WEIGHT OF SOIL ABOVE WATER TABLE, $\gamma = 120$ PCF
- UNIT WEIGHT OF SOIL BELOW WATER TABLE, $\gamma' = 60$ PCF
- FRICTION ANGLE, $\phi = 30$ DEGREES
- COHESION, $c = 0$ PSF


FOR CONTRACTOR DESIGNED SHORING, SURVEY THE SHORING LOCATION TO DETERMINE EXISTING ELEVATIONS AND ACTUAL DESIGN HEIGHTS BEFORE BEGINNING DESIGN.

IT MAY BE PREFERRED OR NECESSARY TO ANCHOR PERMANENT SHORING FROM 56+73 ±-L- TO STATION 56+93 ±-L-, 11.3 FT. LEFT. FOR ANCHORED PERMANENT SHORING, SEE ANCHORED PERMANENT SHORING SPECIAL PROVISION.

FOR PORTABLE CONCRETE BARRIERS ABOVE AND BEHIND PERMANENT SHORING, USE AN NCDOT PORTABLE CONCRETE BARRIER UNANCHORED IN ACCORDANCE WITH THE TRAFFIC CONTROL PLANS.

PERMANENT SHORING FROM STATION 56+73 ±-L- TO STATION 56+93 ±-L-, 11.3 FT. LEFT, CONSISTING OF EITHER SHEET PILING, H PILES AND CONCRETE PANEL LAGGING, OR ANCHORED PERMANENT SHORING MUST REMAIN IN PLACE FROM ONE FOOT BENEATH SUBGRADE ELEVATION. AFTER COMPLETION OF SHORING, REMOVE ALL PERMANENT SHORING SYSTEMS ABOVE AN ELEVATION THAT IS AT LEAST ONE FOOT BENEATH THE SUBGRADE ELEVATION. SEE PERMANENT SHORING SPECIAL PROVISION OR ANCHORED PERMANENT SHORING SPECIAL PROVISION.

LIMITED SUBSURFACE INFORMATION IS AVAILABLE IN THE VICINITY OF THE PERMANENT SHORING FROM STATION 56+73 ±-L- TO STATION 56+93 ±-L-, 11.3 FT. LEFT. IF ACTUAL SITE CONDITIONS ENCOUNTERED DURING CONSTRUCTION VARY FROM THE ASSUMED, THEN SUBMIT THE ACTUAL SITE CONDITIONS FOR THE ENGINEER'S REVIEW.

| | | | |
|---|---------------|---|------------------------|
| APPROVED:  | DATE: 4/14/11 |  | PERMANENT SHORING DATA |
|---|---------------|---|------------------------|

NOTE: MAINTAIN TRAFFIC FOR ALL DRIVEWAYS AND SECONDARY ROADS THROUGHOUT THE PROJECT FOR THE DURATION OF THE PROJECT.

PHASE I

STEP 1

PLACE ADVANCED WORK ZONE WARNING SIGNING PER TMP-02B AND TMP-02D.

STEP 2

- * USING RSD 1101.02 SHEETS 2 OF 9 AND 3 OF 9 AS NEEDED, PLACE TEMPORARY PAVEMENT MARKINGS ON -L- FROM STA. 10+51+/- TO STA. 16+20+/- AS SHOWN ON TMP-04 AND TEMPORARY MARKERS USING RSD 1250.01. REMOVE CONFLICTING EXISTING PAVEMENT MARKINGS, AND PLACE TRAFFIC INTO NEW TEMPORARY TRAFFIC PATTERN.
- * USING RSD 1101.02 SHEET 1 OF 9 AND FLAGGERS AS NEEDED, PLACE TEMPORARY PAVEMENT MARKINGS USING REMOVABLE TAPE ON BRIDGE DECK AS SHOWN ON TMP-05 AND TEMPORARY PAVEMENT MARKERS USING RSD 1250.01. PLACE PORTABLE CONCRETE BARRIER ON LEFT SIDE OF EXISTING -L- (WINSTEAD AVE) FROM STA. -L- 25+00+/- TO -L- 30+90+/- AS SHOWN ON TMP-05. PROTECT EACH END OF THE PORTABLE CONCRETE BARRIER WITH A TEMPORARY CRASH CUSHION. PLACE TRAFFIC INTO NEW TRAFFIC PATTERN.
- * USING RSD 1101.02 SHEET 3 OF 9 AS NEEDED, PLACE TEMPORARY PAVEMENT MARKINGS USING REMOVABLE TAPE ON BRIDGE DECK AS SHOWN ON TMP-07 AND TEMPORARY PAVEMENT MARKERS USING RSD 1250.01. PLACE PORTABLE CONCRETE BARRIER ON LEFT SIDE OF -L- (WINSTEAD AVE) FROM STA. -L- 53+90+/- TO -L- 57+47+/- . PROTECT EACH END OF THE PORTABLE CONCRETE BARRIER WITH A TEMPORARY CRASH CUSHION. PLACE TRAFFIC INTO NEW TRAFFIC PATTERN.

STEP 3

USING RSD 1101.02 SHEETS 1, 2, AND 3 OF 9 AS NEEDED, CONSTRUCT THE FOLLOWING AS SHOWN ON SHEETS TMP-04 THROUGH TMP-11

- * CONSTRUCT SIDEWALK, CURB AND GUTTER, AND WIDENING OF THE LEFT SIDE OF -L- UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE FROM EXISTING -Y- (SUNSET AVE.) TO STA. -L- 14+63+/- .
- * USING FLAGGERS AS NEEDED, CONSTRUCT TIE-INS OF -Y3- (WOODRIDGE CT) AND -Y4- (ALEXANDER DR). PROVIDE TEMPORARY PAVEMENT MARKINGS AS SHOWN ON TMP-05 TO MAINTAIN TRAFFIC DURING CONSTRUCTION ON -Y3- AND -Y4- .
- * USING FLAGGERS AS NEEDED, CONSTRUCT TIE-IN OF -Y6- (EXECUTIVE DR) UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE AS SHOWN ON TMP-06. PROVIDE TEMPORARY PAVEMENT MARKINGS ON -Y6- TO MAINTAIN TRAFFIC DURING CONSTRUCTION.
- * CONSTRUCT WIDENING AND WEDGING OF -Y7- (CURTIS ELLIS DR) UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE FROM STA. -Y7- 10+81+/- ON THE SOUTH SIDE AND STA. -Y7- 12+00+/- ON THE NORTH SIDE TO TIE-IN AT -L- AS SHOWN ON TMP-06. REPLACE EXISTING MARKINGS ON -Y7- WITH TEMPORARY PAVEMENT MARKINGS AS SHOWN ON TMP-06 AND TEMPORARY MARKERS USING RSD 1250.01.
- * USE RSD 1101.03, SHEET 9 OF 9 AND ROLLING ROAD BLOCK ON US 64 TO PLACE BRIDGE GIRDERS OVER US 64.
- * MAINTAINING EXISTING TRAFFIC ON -RP C-, CONSTRUCT WIDENING OF -RP C- AND PROVIDE WEDGING UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE AS SHOWN ON TMP-07. PLACE TEMPORARY PAVEMENT MARKINGS AND MARKERS AS SHOWN ON TMP-07.
- * USING RSD 1101, SHEET 1 OF 9, AND FLAGGERS AS NEEDED, CONSTRUCT WIDENING ON SOUTH SIDE OF -Y10- (ENGLISH RD) UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE FROM STA. -Y10- 20+25+/- TO TIE-IN AT -L- AS SHOWN ON TMP-10.
- * CONSTRUCT SIDEWALK ON LEFT SIDE OF -L- FROM STA. -L- 14+63+/- TO TIE-IN OF -Y12- (HUNTER HILL RD)

STEP 4

WORKING IN A CONTINUOUS MANNER AND MAINTAINING TRAFFIC ON -LP A- AND -RP B-:

- A. REMOVE EXISTING MEDIAN BETWEEN -LP A- AND -RP B- AND PLACE PORTABLE CONCRETE BARRIER FROM -LP A- STA. 5+00 +/- TO STA. -SPUR A- 0+95 +/- AS SHOWN ON TMP-08. PROTECT EACH END OF PORTABLE CONCRETE BARRIER WITH TEMPORARY CRASH CUSHIONS. PLACE TEMPORARY PAVEMENT MARKINGS AS SHOWN ON TMP-08 AND MARKERS USING RSD 1250.01.
- B. CONSTRUCT REALIGNMENT OF -RP B-, -SPUR A- AND WIDENING OF RIGHT SIDE OF -LP A- INCLUDING WEDGING UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE AS SHOWN ON TMP-08. PLACE TRAFFIC INTO PATTERN SHOWN ON TMP-08 AT THE END OF EACH WORK DAY.
- C. PLACE TEMPORARY PAVEMENT MARKINGS, MARKERS AND PORTABLE CONCRETE BARRIER AS SHOWN ON TMP-09 AND PLACE TRAFFIC INTO TEMPORARY TRAFFIC PATTERN.
- D. CONSTRUCT REMAINING -SPUR A-, -LP A-, AND LEFT SIDE OF -L- FROM THE EDGE OF THE BRIDGE APPROACH TO TIE-IN AT -SPUR A- UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE AS SHOWN ON TMP-09.

STEP 5

USING RSD 1101.02 SHEETS 2 OF 9 AND 3 OF 9 AS NEEDED, WEDGE EXISTING -L- UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE FROM TIE-IN TO -Y- (SUNSET AVE) TO STA. -L- 15+80+/- , PLACE TEMPORARY PAVEMENT MARKINGS AS SHOWN ON TMP-12, MARKERS USING RSD 1250.01, AND PLACE TRAFFIC INTO NEW TRAFFIC PATTERN AS WEDGING IS COMPLETED.

PHASE II

STEP 1

- * USING RSD 1101.02 SHEET 1 OF 9 AND FLAGGERS AS NEEDED, PLACE TEMPORARY PAVEMENT MARKINGS, MARKERS, AND REMOVE AND RESET PORTABLE CONCRETE BARRIER AND TEMPORARY CRASH CUSHIONS ON -L- AS SHOWN ON TMP-14. PLACE TRAFFIC INTO TEMPORARY TRAFFIC PATTERN.
- * USING RSD 1101.02 SHEET 2 OF 9 AND 3 OF 9 AS NEEDED, PLACE TEMPORARY PAVEMENT MARKINGS, MARKERS, AND REMOVE AND RESET PORTABLE CONCRETE BARRIER AND TEMPORARY CRASH CUSHIONS ON -L-, -RP B-, -SPUR A- AND -LP A- AS SHOWN ON TMP-16 AND TMP-17. PLACE TRAFFIC INTO TEMPORARY TRAFFIC PATTERN.

STEP 2

USING RSD 1101.02 SHEETS 1, 2, AND 3 OF 9 AS NEEDED, CONSTRUCT THE FOLLOWING AS SHOWN ON SHEETS TMP-13 THROUGH TMP-14

- * CONSTRUCT WIDENING OF EXISTING -Y- (SUNSET AVE) UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE FROM TIE-IN AT -L- TO STA. -Y- 17+92 +/- AS SHOWN ON TMP-13.
- * CONSTRUCT SIDEWALK, CURB AND GUTTER, AND WIDENING OF RIGHT SIDE OF -L- UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE FROM TIE-IN AT -Y- (SUNSET AVE) TO STA. -L- 9+70+/- .
- * USING FLAGGERS AS NEEDED, CONSTRUCT TIE-IN OF -Y5- (PROFESSIONAL DR) AS SHOWN ON TMP-14. PROVIDE TEMPORARY PAVEMENT MARKINGS ON -Y5- TO MAINTAIN TRAFFIC DURING CONSTRUCTION.
- * CONSTRUCT SIDEWALK, CURB AND GUTTER, AND WIDENING UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE OF THE SOUTH SIDE OF -Y7- (CURTIS ELLIS RD) FROM TIE-IN AT -L- TO STA. -Y7- 20+26+/- AS SHOWN ON TMP-15.
- * CONSTRUCT SIDEWALK ON RIGHT SIDE OF -L- FROM STA. -L- 9+70+/- TO TIE-IN -Y12- (HUNTER RD) AS SHOWN ON TMP-19.
- * WHILE MAINTAINING TRAFFIC ON -RP D-, CONSTRUCT WIDENING OF -RP D- UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE FROM TIE-IN AT -L- TO STA. -RP D- 4+00+/- AS SHOWN ON TMP-16 AND TMP-17.
- * BEHIND PORTABLE CONCRETE BARRIER, CONSTRUCT NEW BRIDGE RAIL AND SIDEWALK ON EXISTING BRIDGE ON -L- FROM STA. -L- 54+27+/- TO -L- 56+93+/- AS SHOWN ON TMP-16.
- * MAINTAINING TRAFFIC ON -RP B-, CONSTRUCT MEDIAN FROM STA. -SPUR A- 1+37+/- TO STA. -RP B- 5+00+/- AS SHOWN ON TMP-17.
- * CONSTRUCT WIDENING UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE OF -Y9- (ENGLISH RD) FROM TIE-IN AT -L- TO STA. -Y9- 12+20+/- ON SOUTH SIDE OF -Y9- AND STA. -Y9- 14+46+/- ON NORTH SIDE OF -Y9- AS SHOWN ON TMP-18.
- * USING FLAGGERS AS NEEDED, CONSTRUCT WIDENING UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE ON NORTH SIDE OF -Y10- (ENGLISH RD) FROM STA. -Y10- 22+00+/- TO -Y10-25+88+/- AS SHOWN ON TMP-18.

01-APR-2011 13:48
 \\\dot\vt\sr\oot\on\NSP\ro\TIP\Projects-U\U4019\TrafficControl\top\U-4019-Tc-TMP-TMP-03-phasing.dgn
 adonidson AT 1E237459

| | | | |
|-----------------------------|--|--|------------------|
| APPROVED: _____ DATE: _____ | | | <h1>PHASING</h1> |
| | | | |

PHASE III

STEP 1

USING RSD 1101.02, SHEETS 1 OF 9, 2 OF 9, 3 OF 9 AND FLAGGERS AS NEEDED, PLACE TEMPORARY PAVEMENT MARKINGS AS SHOWN ON TMP-20 THROUGH TMP-25, MARKERS USING RSD 1250.01. ACTIVATE TEMPORARY SIGNALS AS SHOWN IN SIGNAL PLANS. PLACE TEMPORARY PORTABLE CONCRETE BARRIER ON -L- FROM STA. 25+19+/- TO STA. 29+67+/- AS SHOWN ON TMP-21 AND FROM STA. 53+04+/- TO STA. 58+00+/- AS SHOWN ON TMP-23. PLACE TRAFFIC INTO TEMPORARY TRAFFIC PATTERN. CLOSE EXISTING ROADWAY TO TRAFFIC USING TYPE III BARRICADES AND TRAFFIC CONTROL DEVICES AS NEEDED TO MAINTAIN NEW TRAFFIC PATTERN.

STEP 2

- * BEGIN CONSTRUCTION OF NEW MEDIAN AND ROADWAY UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE IN CENTER OF -L- (WINSTEAD AVE) FROM STA. -L- 10+50+/- TO -L- 9+70+/- AS SHOWN ON TMP-20 THROUGH TMP-25.
- * BEGIN CONSTRUCTION OF WIDENING OF NORTH SIDE OF -Y7- (CURTIS ELLIS DR) UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE FROM STA. -Y7- 15+75+/- TO -Y7- 18+90+/- AS SHOWN ON TMP-22.
- * PLACE MODIFIED LATEX CONCRETE OVERLAY (AS SHOWN IN THE CONSTRUCTION PLANS) ON THE EXISTING BRIDGE ON -L- BETWEEN STA. 26+81+/- AND STA. 28+93+/- AS SHOWN ON TMP-21.
- * PLACE MODIFIED LATEX CONCRETE OVERLAY (AS SHOWN IN THE CONSTRUCTION PLANS) ON THE EXISTING BRIDGE ON -L- BETWEEN STA. 54+28+/- AND 56+65 AS SHOWN ON TMP-23.
- * USING RSD 1101.02, SHEET 3 OF 9, CONSTRUCT OVERHEAD SIGNS AS SHOWN IN SIGNING PLANS.

STEP 3



- A. COMPLETE CONSTRUCTION OF MEDIAN AND ROADWAY UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE ON -L- STA. 45+80 +/- TO 61+30+/- THAT BEGAN IN PHASE III, STEP 2. (SEE TMP-22 AND TMP-23)
- B. USING RSD 1101.02 SHEET 3 OF 9, PLACE TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PORTABLE CONCRETE BARRIER AS SHOWN ON TMP-26 AND PLACE TRAFFIC INTO NEW TRAFFIC PATTERN. PLACE MODIFIED LATEX CONCRETE OVERLAY (AS SHOWN ON THE CONSTRUCTION PLANS) ON THE EXISTING BRIDGE AS SHOWN ON TMP-26.
- C. COMPLETE CONSTRUCTION OF MEDIAN AND ROADWAY UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE OF -L- AND -Y7- THAT BEGAN IN PHASE III, STEP 2.
- D. CONSTRUCT NEW MONOLITHIC ISLAND ON -L- WINSTEAD AVE (SR 1613) FROM STA. -L- 6+00+/- TO -L- 8+92+/- AND OPEN MEDIAN TO U-TURN TRAFFIC.


REMOVE TEMPORARY PORTABLE CONCRETE BARRIER ON -L- FROM STA. 53+05 +/- TO STA. 56+65 +/- . PLACE TEMPORARY PAVEMENT MARKINGS AS SHOWN ON TMP-26A AND PLACE TRAFFIC INTO NEW TRAFFIC PATTERN. CONSTRUCT MONOLITHIC CONCRETE ISLAND ON -L- FROM STA. 51+80 +/- TO STA. 53+95 +/- AS SHOWN ON TMP-26A.

PHASE IV

USING RSD 1101.02 SHEETS 1 OF 9, 2 OF 9, AND 3 OF 9 AS NEEDED CONSTRUCT FINAL LAYER OF SURFACE COURSE, PLACE PERMANENT PAVEMENT MARKINGS AS SHOWN IN PAVEMENT MARKING PLANS, ACTIVATE FINAL SIGNALS AS SHOWN IN SIGNAL PLANS, REMOVE ALL TYPE III BARRICADES AND TRAFFIC CONTROL DEVICES AND PLACE TRAFFIC INTO FINAL TRAFFIC PATTERN. REMOVE ADVANCED WARNING SIGNS.

01-APR-2011 13:48
 \DoT\vtst\007\0\NSP\01\TPP\Projects-U\U4019\TrafficControl\top\U-4019.Tc.TMP-TMP-03-phasing.dgn
 gonaldson AI 1E237499

| | | | |
|---|---|---|------------------|
| APPROVED: _____ DATE: _____ |  |  | <h2>PHASING</h2> |
|  | | | |




01-APR-2011 13:47
 \\ADO\cfsroot\01\NSP-01\TIPProjects-UU4019\TrafficControl\top\U-4019-TC-TMP-04-phase01.dgn
 Donaldson AT 11231439

SEE SHEET TMP-01A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-



APPROVED: _____ DATE: _____

J. Woolard
 PROFESSIONAL ENGINEER
 SEAL 19862
 J.W. WOOLARD, JR.
 4/4/11



PHASE I PLAN

MATCHLINE - L- STA. 19+00
 SEE TMP-05




SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-



APPROVED: *[Signature]* DATE: 4/4/11

PROFESSIONAL SEAL
19862
ENGINEER
W. WOOLARD JR.



PHASE I PLAN


01-APR-2011 13:45
 \\dot\dfsroot\01\NSP\01\TIP\Projects-U\U4019\TrafficControl\top\U-4019-TC-TMP-TMP-06_phase01.dgn
 idonadison AT 1E237459



SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE



*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: _____ DATE: _____



PHASE I PLAN

01-APR-2011 13:43
 \\dot\dfsroot\01\NSP\proj\TIP\projects-U\4019\TrafficControl\top\U-4019_TC_TMP-TMP-08_phase01.dgn
 idonaldson AT 1E237499




SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-




APPROVED: _____ DATE: _____

 J. WOOLARD, P.E.
 4/4/11



PHASE I PLAN

0-APR-2011 13:42
 \\do\dfs\001\NSP\01\TIP\Projects-UU4019\TrafficControl\topU-4019.TC.TMP-09_phase01.dgn
 idonaldson AT 12:31:43





*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: _____ DATE: _____

4/4/22

PHASE I PLAN


01-APR-2011 3:41
 \\dot\dfsroot\NSP\proj\TIP\Projects-U\U4019\TrafficControl\top\U-4019.TC.TMP-TMP-10_phase01.dgn
 idonidson AT TE237459



*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

| | | | |
|-----------|--------|--|---------------------|
| APPROVED: | DATE: | | <p>PHASE I PLAN</p> |
| | 4/4/11 | | |

01-APR-2011 13:40
 \\dot\dfsroot\NSP\proj\TIP\Projects-U\U4019\TrafficControl\Tcb\U-4019_TC_TMP-TMP-11_phase01.dgn
 idonidson AT TE237459



01-APR-2011 13:38
 \\dot\dfsroot\01\NSP\Proj\TIP\Projects-U\U4019\TrafficControl\U-4019_TC_TMP-TMP-13_phase02.dgn
 idonaldson AT 1E237499





SEE SHEET TMP-01A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: _____ DATE: _____



PHASE II PLAN



SEE SHEET TMP-02G FOR PERMANENT SHORING DATA

SEE SHEET TMP-01A FOR TEMPORARY PAVEMENT MARKING SCHEDULE



*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: *J. Woolard* DATE: 4/14/11
 PROFESSIONAL SEAL 19862
 ENGINEER
 J. WOOLARD, INC.



PHASE II PLAN

I:\4-APP-2011\623
 \dot\dfs\001\NSP\Proj\TIP\Projects-U\4019\TrafficControl\U-4019.TC.TMP-TMP-14_phase02.dgn
 AT 12:23:45g Donaldson







SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: _____ DATE: _____

PHASE II PLAN


01-APR-2011 13:36
 \\dot\yfrs001\N\SP\co\TIP\Projects-U\4019\TrafficControl\top\U-4019-TC-TMP-15-phase02.dgn
 Gordonson AT 1E237459



SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE




*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: _____ DATE: _____



PHASE II PLAN


01-APR-2011 13:35
 \dot\vt\sr0070\NSP\proj\TIP\proj\TrafficControl\top\U-4019_TC_TMP-TMP-16_phase02.dgn
 idonidson AT 1E237459



SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE



*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: *[Signature]* DATE: 4/4/11
 PROFESSIONAL ENGINEER
 SEAL 19862
 W. WOOLARD, INC.



PHASE II PLAN


01-APR-2011 13:34
 \\dot\vd\sr001\0\NSP\c\N\TIP\Projects-U\U4019\TrafficControl\U-4019-TC-TMP-TMP-17-phase02.dgn
 mondison - AT 1E231459



SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE


*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: _____ DATE: _____



PHASE II PLAN

01-APR-2011 13:33
 \\dot\dfsroot\NSP\Proj\TIP\Projects-U\U4019\TrafficControl\fc\U-4019_TC_TMP-18_phase02.dgn
 idonaidson AT 1E237459



01-APR-2011 13:31
 \\Dof\dfsroot\NSP\Projects-U\U4019\TrafficControl\Top-U-4019-TC-TMP-TMP-20_phase03.dgn
 Donaldson AT 1E237459




SEE SHEET TMP-01A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: DATE:




PHASE III PLAN



SEE SHEET TMP-01A FOR TEMPORARY PAVEMENT MARKING SCHEDULE


*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: DATE: 4/4/11



PHASE III PLAN


O:\APR-2011\3430
 \Auto\dfsroot\NSP\01\NSP\01\TIPProjects-U\4019\TrafficControl\Top\U-4019_Tc_TMP-TMP-21_phase03.dgn
 idonidgson AT 12:31:39



SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE



*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: _____ DATE: _____



PHASE III PLAN

C:\APR-2011\3427\DOT\GIS\Projects\U4019\TrafficControl\U4019.TC.TMP-TMP-24_phase03.dgn
 London AT 11231459



MATCHLINE -L- STA. 76+00
SEE TMP-24


MATCHLINE -L- STA. 87+00
SEE THIS SHEET

MATCHLINE -L- STA. 87+00
SEE THIS SHEET

SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE


*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: _____ DATE: _____



PHASE III PLAN


01-APR-2011 13:26
 \\dot\dfsroo\01\NSPProj\TIPProjects-U\U4019\TrafficControl\Top\U-4019_TC_TMP_TMP-25_phase03.dgn
 idonaldson AT TE237459



01-APR-2011 13:24
 \\dot\dfsroot\01\NSP\proj\TIP\Projects-U\U4019\TrafficControl\Top-U-4019-TC-TMP-TMP-26a_phase03.dgn
 idonaldson AT TE237459





SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED:  DATE: 4/11



PHASE III PLAN




SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-


APPROVED: *[Signature]* DATE: 4/4/11

SEAL 19862
ENGINEER
J. WOOLARD JR.




PHASE I DETAILS
SECTIONS AA - AD


O:\APR-2011\3423
 \DOT\Cfs\root\01\NSP-01\TIPProjects-U\U4019\TrafficControl\Top\U-4019.TC.TMP-TMP-27-33_phase01_cuts.dgn
 idonlison AT 12231439




SECTION AE
05/28 -L- STA. 26+00



SECTION AF
05/28 -L- STA. 28+00




SECTION AG
05/28 -L- STA. 30+00



SECTION AH
05/28 -Y3- STA. 11+00

SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE


*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED:  DATE: 4/4/11




PHASE I DETAILS
SECTIONS AE - AH


01-APR-2011 13:22 \\dot\dfsroot\01\NSP\Projects\U4019\TrafficControl\top\U-4019_TC_TMP-TMP-27-33_phase01_cuts.dgn idonidison AT TE237459




SECTION $\frac{AI}{05/29}$ -Y4- STA. 10+50




SECTION $\frac{AJ}{05/29}$ -L- STA. 35+00



SECTION $\frac{AK}{06/29}$ -L- STA. 43+00



SECTION $\frac{AL}{06/29}$ -L- STA. 48+00




SECTION $\frac{AM}{06/29}$ -Y6- STA. 11+00





SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: DATE: 4/4/11




PHASE I DETAILS
SECTIONS AI - AM



*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-





SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

APPROVED: _____ DATE: _____



PHASE I DETAILS
SECTIONS AN - AQ

01-APR-2011 13:49 \\dot\dfsroot\01\NSP\proj\TIP\Projects-U\U4019\Traffic\TrafficControl\Top-U-4019_TC-TMP-TMP-27-33_phase01_cuts.dgn idonaldson AT 1E237459




SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-


APPROVED: *J. W. Woolard* DATE: 4/4/11

SEAL 19862
ENGINEER
J. W. WOOLARD




DIVISION OF HIGHWAYS
STATE OF NORTH CAROLINA
DEPARTMENT OF TRANSPORTATION
WORK ZONE TRAFFIC CONTROL


PHASE I DETAILS
SECTIONS AR - AU




SECTION  -SPUR A- STA. 2+00



SECTION  -L- STA. 67+00




SECTION  -L- STA. 70+50




SECTION  -Y10- STA. 24+00

SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE


*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED:  DATE: 4/4/11





PHASE I DETAILS
 SECTIONS AV - AY


O:\APR-2011\317
 \DofT\Gfssr\01\N557-01\TIPProjects-U4019\TrafficControl\top\U-4019_TC_TMP-TMP-27-33_phase01_cuts.dgn
 idonlison AT 12:23:43



SECTION $\frac{AZ}{11|33}$ -L- STA. 77+00



SECTION $\frac{BA}{11|33}$ -L- STA. 6+00




SECTION $\frac{BB}{12|33}$ -L- STA. 12+00


SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-


APPROVED: DATE: 4/4/11




PHASE I DETAILS
SECTIONS AZ - BB




SECTION $\frac{BC}{13\ 34}$ -L- STA. 12+00



SECTION $\frac{BD}{14\ 34}$ -L- STA. 22+00



SECTION $\frac{BE}{14\ 34}$ -L- STA. 26+00



SECTION $\frac{BF}{14\ 34}$ -L- STA. 28+00

SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE


*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: DATE: 4/4/11




PHASE II DETAILS
SECTIONS BC - BF


01-APR-2011 13:44 \\dot\dfsroot\01\NSPProj\TIPProjects-U\U4019\TrafficControl\Tep\U-4019_TC_TMP-TMP-34-38_phase02_cuts.dgn idonadison AT TE237459




SECTION BG
14/35 -L- STA. 30+00



SECTION BH
14/35 -L- STA. 35+00



SECTION BI
14/35 -Y5- STA. 11+00




SECTION BJ
15/35 -L- STA. 43+00

SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE


*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: DATE: 4/4/11




PHASE II DETAILS
SECTIONS BG - BJ


01-APR-2011 13:43
\\Dof\dfsroot\101\NSP\901\IPProjects-U\U4019\TrafficControl\top\U-4019_TC_TMP-34-38_phase02_cuts.dgn
gonadison AT 1E237459




SECTION $\frac{BK}{15|36}$ -L- STA. 48+00



SECTION $\frac{BL}{15|36}$ -Y7- STA. 17+00



SECTION $\frac{BM}{16|36}$ -L- STA. 53+00




SECTION $\frac{BN}{16|36}$ -L- STA. 55+00

SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE





*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: DATE: 4/4/11



PHASE II DETAILS
SECTIONS BK - BN


O:\APR-2011\312
 \ADot\dfsroot\01\NSP\proj\TIP\Projects-U\4019\TrafficControl\Top\U-4019-TC-TMP-34-38-phase02.cuts.dgn
 idonaldson AT 1231493



SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE





*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: DATE: 4/4/11



PHASE II DETAILS
SECTIONS B0 - BR


01-APR-2011 13:11 \\dot\dfsroot\01\NSP\proj\TIP\Projects-U\4019\TrafficControl\top\U-4019_TC_TMP-34-38_phase02_cuts.dgn idonidson AT 1E237459



SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE


*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: *J. Woolard* DATE: 4/11
 PROFESSIONAL ENGINEER
 SEAL 19862
 J. W. WOOLARD JR.




PHASE II DETAILS
 SECTIONS BS - BV


O:\APR-2011\311\11\DoT\dfsroot\01\NSP\proj\TIP\Projects-U\4019\TrafficControl\Top\U-4019-TC-TMP-TMP-34-38-phase02_cuts.dgn
 idonaldson AT 1231489




SECTION BW
20/39 -L- STA. 12+00



SECTION BX
20/39 -L- STA. 18+00




SECTION BY
21/39 -L- STA. 22+00



SECTION BZ
21/39 -L- STA. 26+00


SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-




PHASE III DETAILS
SECTIONS BW - BZ


01-APR-2011 13:09
 \\dot\dfsroot\01\NSP\Proj\TIP\Projects-U\U4019\TrafficControl\Top\U-4019_TC_TMP-TMP-39-42_phase03_cuts.dgn
 idonaldson AT 1E237459




SECTION CA
21/40 -L- STA. 28+00



SECTION CB
21/40 -L- STA. 30+00



SECTION CC
21/40 -L- STA. 35+00



SECTION CD
22/40 -L- STA. 43+00

SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-






APPROVED: _____ DATE: _____

 4/4/11



PHASE III DETAILS
 SECTIONS CA - CD

01-APR-2011 13:05
 N:\dot\cd\src\01\NSP\proj\TIP\Projects-U\U4019\TrafficControl\top\U-4019_TC_TMP-TMP-39-42_phase03_cuts.dgn
 Moddison AI TEZ37459




SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-





APPROVED: *[Signature]* DATE: 4/4/11

SEAL
19862
ENGINEER
W. WOOLARD JR.



PHASE III DETAILS
SECTIONS CE - CI

01-APR-2011 13:07
 \\Dg1\dfsroot\101\NSD\791\TIPProjects-U4019\TrafficControl\cp\U-4019_TC_TMP-39-42_phase03_cuts.dgn
 gonadison AT 11231439



SEE SHEET TMP-1A FOR TEMPORARY PAVEMENT MARKING SCHEDULE

*NOTE: ALL STATIONS AND DIMENSIONS SHOWN +/-

APPROVED: *[Signature]* DATE: 4/4/11

PROFESSIONAL SEAL
19862
ENGINEER
J.W. WOOLARD JR.



PHASE III DETAILS
SECTIONS CJ - CM

O:\APR-2011\13106
 \Dot\dfsroot\NSP\Proj\Projects-U\4019\TrafficControl\U-4019_TC_TMP-TMP-39-42_phase03_cuts.dgn
 idonaldson AT TE237459