



STATE OF NORTH CAROLINA  
DIVISION OF HIGHWAYS

**TRANSPORTATION MANAGEMENT PLAN**

**FORSYTH COUNTY**



**INDEX OF SHEETS**


SHEET NO.	TITLE
TMP-1	TITLE SHEET, AND INDEX OF SHEETS
TMP-1A	LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS, LEGEND, AND TEMPORARY PAVEMENT MARKING
TMP-1B - TMP-1C	TRANSPORTATION OPERATIONS PLAN: (MANAGEMENT STRATEGIES, GENERAL NOTES AND LOCAL NOTES)
TMP-2A	"WORK ZONE" SPEED LIMIT REDUCTION, SHT 1 OF 2
TMP-2B	SIGN DESIGNS (FOR SPEED REDUCTION)
TMP-2C	THERMOPLASTIC RUMBLE STRIP PLACEMENT
TMP-3A - TMP-3B	PHASING
TMP-4 - TMP-6	PHASE IA
TMP-7 - TMP-9	PHASE IB
TMP-10 - TMP-12	PHASE II
TMP-13 - TMP-15	PHASE III
TMP-16 - TMP-18	PHASE IV
TMP-19 - TMP-21	PHASE V

SHEET NO.  
TMP-1

**B-4506**

**TIP PROJECT:**

29-DEC-2011 15:30 \\DOT\dfs\00701\PROJ\TIP\Projects-B\B4506\TrafficControl\TCP\B-4506\_TC\_TMP-1.dgn sbjennings AT 12:44:73




**N.C.D.O.T. WORK ZONE TRAFFIC CONTROL**  
1561 MAIL SERVICE CENTER (MSC) RALEIGH, NC 27699-1561  
750 N. GREENFIELD PARKWAY, GARNER, NC 27529 (DELIVERY)  
PHONE: (919) 773-2800 FAX: (919) 771-2745

J. S. BOURNE, P.E. STATE TRAFFIC MANAGEMENT ENGINEER  
J. ISHAK, P.E. TRAFFIC CONTROL PROJECT ENGINEER  
TRAFFIC CONTROL PROJECT DESIGN ENGINEER  
S. B. JENNINGS TRAFFIC CONTROL DESIGN ENGINEER



APPROVED: *Joseph Ishak*  
DATE: *December 30, 2011*



## ROADWAY STANDARD DRAWINGS

THE FOLLOWING ROADWAY STANDARDS AS SHOWN IN "ROADWAY STANDARD DRAWINGS" - PROJECT SERVICES UNIT - N.C. DEPARTMENT OF TRANSPORTATION - RALEIGH, N.C., DATED JANUARY 2012 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

<u>STD. NO.</u>	<u>TITLE</u>
1101.01	WORK ZONE WARNING SIGNS
1101.02	TEMPORARY LANE CLOSURES
1101.03	TEMPORARY ROAD CLOSURES
1101.04	TEMPORARY SHOULDER CLOSURES
1101.05	WORK ZONE VEHICLE ACCESSES
1101.11	TRAFFIC CONTROL DESIGN TABLES
1110.01	STATIONARY WORK ZONE SIGNS
1110.02	PORTABLE WORK ZONE SIGNS
1115.01	FLASHING ARROW BOARDS
1130.01	DRUMS
1135.01	CONES
1150.01	FLAGGING DEVICES
1160.01	TEMPORARY CRASH CUSHION
1170.01	PORTABLE CONCRETE BARRIER
1180.01	SKINNY - DRUM
1250.01	RAISED PAVEMENT MARKERS - INSTALLATION SPACING
1251.01	RAISED PAVEMENT MARKERS - (PERMANENT AND TEMPORARY)
1261.01	GUARDRAIL AND BARRIER DELINEATORS - INSTALLATION SPACING
1261.02	GUARDRAIL AND BARRIER DELINEATORS - TYPES AND MOUNTING
1262.01	GUARDRAIL END DELINEATION

## LEGEND

### GENERAL

- DIRECTION OF TRAFFIC FLOW
- DIRECTION OF PEDESTRIAN TRAFFIC FLOW
- EXIST. PVMT.
- NORTH ARROW
- PROPOSED PVMT.

- WORK AREA
- REMOVAL
- CONCRETE LANE REPLACEMENT
- USER DEFINED (IF NEEDED)

### TRAFFIC CONTROL DEVICES

- BARRICADE (TYPE III)
- CONE
- DRUM    SKINNY DRUM    TUBULAR MARKER
- TEMPORARY CRASH CUSHION
- FLASHING ARROW PANEL (TYPE C)
- FLAGGER
- LAW ENFORCEMENT
- TRUCK MOUNTED IMPACT ATTENUATOR (TMIA)
- CHANGEABLE MESSAGE SIGN

### TEMPORARY SIGNING

- PORTABLE SIGN
- STATIONARY SIGN
- STATIONARY OR PORTABLE SIGN

### SIGNALS

- EXISTING    PROPOSED    TEMPORARY

### PAVEMENT MARKINGS

- EXISTING LINES
- TEMPORARY LINES

### PAVEMENT MARKERS

- CRYSTAL / RED
- CRYSTAL / CRYSTAL
- YELLOW / YELLOW

### PAVEMENT MARKING SYMBOLS

- PAVEMENT MARKING SYMBOLS

### TEMPORARY PAVEMENT MARKING

- P6    WHITE EDGELINE - 6" (2X)
- P7    YELLOW EDGELINE - 6" (2X)
- PJ    10' WHITE SKIP - 6" (2X)
- PA    WHITE EDGELINE - 4" (2X)
- PB    YELLOW EDGELINE - 4" (2X)
- PC    10' WHITE SKIP - 4" (2X)
- PI    DOUBLE YELLOW CENTERLINE - 4" (2X)
- MX    CRYSTAL & RED (2X)
- MH    YELLOW & YELLOW (2X)

03-JAN-2012 09:40 \\dot\dfsroot\proj\TIP\Projects-B\B4506\TrafficControl\TCP\B-4506\_TC\_TMP\_1A.dgn sbjennings AT TE244731

APPROVED: _____	DATE: _____		
<h3>ROADWAY STANDARD DRAWINGS &amp; LEGEND</h3>			

## MANAGEMENT STRATEGIES

TIME RESTRICTIONS FOR LANE CLOSURES WILL BE USED TO MITIGATE IMPACT OF WORK ZONE TO TRAFFIC DURING HIGH TRAFFIC TIMES.

## GENERAL NOTES / LOCAL NOTES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS, AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS OR RESULT IN DUPLICATE OR UNDESIRABLE OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING, OR REMOVAL OF DEVICES AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

**TIME RESTRICTIONS**

A) DO NOT CLOSE OR NARROW TRAVEL LANES AS FOLLOWS:

ROAD NAME	DAY AND TIME RESTRICTIONS
US 52S	MON - FRI 5:00 AM TO 9:00 AM
US 52N	MON - FRI 1:00 PM TO 8:00 PM

B) DO NOT CLOSE OR NARROW TRAVEL LANES DURING HOLIDAYS AND SPECIAL EVENTS AS FOLLOWS:

ROAD NAME

US 52

HOLIDAY

1. FOR ANY UNEXPECTED OCCURRENCE THAT CREATES UNUSUALLY HIGH TRAFFIC VOLUMES, AS DIRECTED BY THE ENGINEER.
2. FOR NEW YEAR'S, BETWEEN THE HOURS OF 5:00 A.M. DECEMBER 31st TO 8:00 P.M. JANUARY 2ND. IF NEW YEAR'S DAY IS ON A FRIDAY, SATURDAY, SUNDAY, OR MONDAY THEN UNTIL 8:00 P.M. THE FOLLOWING TUESDAY.
3. FOR EASTER, BETWEEN THE HOURS OF 5:00 A.M. THURSDAY AND 8:00 P.M. MONDAY.
4. FOR MEMORIAL DAY, BETWEEN THE HOURS OF 5:00 A.M. FRIDAY TO 8:00 P.M. TUESDAY.
5. FOR INDEPENDENCE DAY, BETWEEN THE HOURS OF 5:00 A.M. THE DAY BEFORE INDEPENDENCE DAY AND 8:00 P.M. THE DAY AFTER INDEPENDENCE DAY.  
  
IF INDEPENDENCE DAY IS ON A FRIDAY, SATURDAY, SUNDAY OR MONDAY THEN BETWEEN THE HOURS OF 5:00 A.M. THE THURSDAY BEFORE INDEPENDENCE DAY AND 8:00 P.M. THE TUESDAY AFTER INDEPENDENCE DAY.
6. FOR LABOR DAY, BETWEEN THE HOURS OF 5:00 A.M. FRIDAY AND 8:00 P.M. TUESDAY.
7. FOR THANKSGIVING DAY, BETWEEN THE HOURS OF 5:00 A.M. TUESDAY TO 8:00 P.M. MONDAY.
8. FOR CHRISTMAS, BETWEEN THE HOURS OF 5:00 A.M. THE FRIDAY BEFORE THE WEEK OF CHRISTMAS DAY AND 8:00 P.M. THE FOLLOWING TUESDAY AFTER THE WEEK OF CHRISTMAS.

22-FEB-2012 14:25  
\\dot\dfsroot\proj\proj\Traffic\Traffic\B\B4506\TrafficControl\TCP\B-4506-TC-TMP-1B.dgn  
sb1ennings AT TE244731

APPROVED: _____ DATE: _____			<h3 style="margin: 0;">TRANSPORTATION OPERATIONS PLAN</h3>
-----------------------------	--	--	--

# GENERAL NOTES / LOCAL NOTES

9. FOR DIXIE CLASSIC FAIR, BETWEEN THE HOURS OF 5:00 A.M. THE DAY BEFORE THE DIXIE CLASSIC FAIR AND 8:00 P.M. THE DAY FOLLOWING THE DIXIE CLASSIC FAIR.
10. FOR WAKE FOREST HOME FOOTBALL GAMES, FOUR (4) HOURS BEFORE THE WAKE FOREST HOME FOOTBALL GAMES AND TWO (2) HOURS FOLLOWING THE GAMES.

C) DO NOT STOP TRAFFIC AS FOLLOWS:

ROAD NAME	DAY AND TIME RESTRICTIONS	DURATION AND OPERATION
US 52	MON - SUN 5:00 AM TO 11:00 PM	15 MINUTES FOR TRAFFIC SHIFTS AND TIE-INS

- D) DO NOT CONDUCT ANY HAULING OPERATIONS AGAINST THE FLOW OF TRAFFIC OF AN OPEN TRAVELWAY UNLESS THE HAULING OPERATION IS PROTECTED BY BARRIER OR GUARDRAIL OR AS DIRECTED BY THE ENGINEER.

LANE AND SHOULDER CLOSURE REQUIREMENTS

- E) REMOVE LANE CLOSURE DEVICES FROM THE LANE WHEN WORK IS NOT BEING PERFORMED BEHIND THE LANE CLOSURE OR WHEN A LANE CLOSURE IS NO LONGER NEEDED OR AS DIRECTED BY THE ENGINEER.
- F) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN 15 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN SHOULDER USING ROADWAY STANDARD DRAWING NO. 1101.04 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL OR A LANE CLOSURE IS INSTALLED.
- G) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO AN UNDIVIDED FACILITY AND WITHIN 5 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO A DIVIDED FACILITY AND WITHIN 10 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

- H) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN A LANE OF TRAVEL OF AN UNDIVIDED OR DIVIDED FACILITY, CLOSE THE LANE ACCORDING TO THE TRAFFIC CONTROL PLANS, ROADWAY STANDARD DRAWINGS, OR AS DIRECTED BY THE ENGINEER. CONDUCT THE WORK SO THAT ALL PERSONNEL AND/OR EQUIPMENT REMAIN WITHIN THE CLOSED TRAVEL LANE.
- I) DO NOT WORK SIMULTANEOUSLY WITHIN 15 FT ON BOTH SIDES OF AN OPEN TRAVELWAY, RAMP, OR LOOP WITHIN THE SAME LOCATION UNLESS PROTECTED WITH GUARDRAIL OR BARRIER.
- J) DO NOT INSTALL MORE THAN 2 MILES OF LANE CLOSURE ON US 52 MEASURED FROM THE BEGINNING OF THE MERGE TAPER TO THE END OF THE LANE CLOSURE.
- K) DO NOT INSTALL MORE THAN ONE LANE CLOSURE IN ANY ONE DIRECTION ON US 52.
- L) PROVIDE TRAFFIC CONTROL FOR APPROPRIATE LANE CLOSURES FOR SURVEYING DONE BY THE DEPARTMENT.

PAVEMENT EDGE DROP OFF REQUIREMENTS

- M) BACKFILL AT A 6:1 SLOPE UP TO THE EDGE AND ELEVATION OF EXISTING PAVEMENT IN AREAS ADJACENT TO AN OPENED TRAVEL LANE THAT HAS AN EDGE OF PAVEMENT DROP-OFF AS FOLLOWS:

BACKFILL DROP-OFFS THAT EXCEED 2 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS OF 45 MPH OR GREATER.

BACKFILL DROP-OFFS THAT EXCEED 3 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS LESS THAN 45 MPH.

BACKFILL WITH SUITABLE COMPACTED MATERIAL, AS APPROVED BY THE ENGINEER, AT NO EXPENSE TO THE DEPARTMENT.

- N) DO NOT EXCEED A DIFFERENCE OF 2 INCHES IN ELEVATION BETWEEN OPEN LANES OF TRAFFIC FOR NOMINAL LIFTS OF 1.5 INCHES. INSTALL ADVANCE WARNING "UNEVEN LANES" SIGNS (W8-11) 1000 IN ADVANCE AND A MINIMUM OF EVERY HALF MILE THROUGHOUT THE UNEVEN AREA.

TRAFFIC PATTERN ALTERATIONS

- O) NOTIFY THE ENGINEER TWENTY ONE (21) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

SIGNING

- P) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 40 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION.
- Q) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

TRAFFIC BARRIER

- R) INSTALL TEMPORARY BARRIER ACCORDING TO THE TRAFFIC CONTROL PLANS A MAXIMUM OF TWO (2) WEEKS PRIOR TO BEGINNING WORK IN ANY LOCATION. ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION PROCEED IN A CONTINUOUS MANNER TO COMPLETE THE PROPOSED WORK IN THAT LOCATION UNLESS OTHERWISE STATED IN THE TRAFFIC CONTROL PLANS OR AS DIRECTED BY THE ENGINEER.

DO NOT PLACE BARRIER DIRECTLY ON ANY SURFACE OTHER THAN ASPHALT OR CONCRETE.

ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION AND NO WORK IS PERFORMED BEHIND THE TEMPORARY BARRIER FOR A PERIOD LONGER THAN TWO (2) MONTHS, REMOVE/RESET TEMPORARY BARRIER AT NO COST TO THE DEPARTMENT UNLESS OTHERWISE STATED IN THE TRAFFIC CONTROL PLANS, TEMPORARY BARRIER IS PROTECTING A HAZARD, OR AS DIRECTED BY THE ENGINEER.

INSTALL TEMPORARY BARRIER WITH THE TRAFFIC FLOW BEGINNING WITH THE UPSTREAM SIDE OF TRAFFIC. REMOVE TEMPORARY BARRIER AGAINST THE TRAFFIC FLOW BEGINNING WITH THE DOWNSTREAM SIDE OF TRAFFIC.

INSTALL AND SPACE DRUMS NO GREATER THAN TWICE THE POSTED SPEED LIMIT (MPH) TO CLOSE OR KEEP THE SECTION OF THE ROADWAY CLOSED UNTIL THE TEMPORARY BARRIER CAN BE PLACED OR AFTER THE TEMPORARY BARRIER IS REMOVED.

- S) PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER AT ALL TIMES DURING THE INSTALLATION AND REMOVAL OF THE BARRIER BY EITHER A TRUCK MOUNTED IMPACT ATTENUATOR (MAXIMUM 72 HOURS) OR A TEMPORARY CRASH CUSHION.

PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER FROM ONCOMING TRAFFIC AT ALL TIMES BY A TEMPORARY CRASH CUSHION UNLESS THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER IS OFFSET FROM ONCOMING TRAFFIC AS FOLLOWS OR AS SHOWN IN THE PLANS:

POSTED SPEED LIMIT	MINIMUM OFFSET
40 OR LESS	15 FT
45 - 50	20 FT
55	25 FT
60 MPH or HIGHER	30 FT

TRAFFIC CONTROL DEVICES

- T) WHEN LANE CLOSURES ARE NOT IN EFFECT SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER IN FEET THAN TWICE THE POSTED SPEED LIMIT (MPH) EXCEPT, 10 FT ON-CENTER IN RADII, AND 3 FT OFF THE EDGE OF AN OPEN TRAVELWAY. REFER TO STANDARD SPECIFICATIONS FOR ROADS AND STRUCTURES SECTIONS 1130 (DRUMS), 1135 (CONES) AND 1180 (SKINNY DRUMS) FOR ADDITIONAL REQUIREMENTS.

- U) PLACE ADDITIONAL SETS OF THREE CHANNELIZING DEVICES (DRUMS) PERPENDICULAR TO THE EDGE OF TRAVELWAY ON 500 FT CENTERS WHEN UNOPENED LANES ARE CLOSED TO TRAFFIC.

- V) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS ON INTERIM LAYERS OF PAVEMENT AS FOLLOWS:

ROAD NAME	MARKING	MARKER
US 52	PAINT	TEMPORARY RAISED
SR 1620	PAINT	TEMPORARY RAISED

- W) PLACE ONE APPLICATION OF PAINT FOR TEMPORARY TRAFFIC PATTERNS. PLACE A SECOND APPLICATION OF PAINT SIX (6) MONTHS AFTER THE INITIAL APPLICATION AND EVERY SIX MONTHS AS DIRECTED BY THE ENGINEER.



- X) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.

- Y) REMOVE/REPLACE ANY CONFLICTING/DAMAGED PAVEMENT MARKINGS AND MARKERS BY THE END OF EACH DAY'S OPERATION.




LOCAL NOTES

- A) CONTRACTOR MAY PLACE BREAKS IN THE TEMPORARY PORTABLE CONCRETE BARRIER (PCB) TO ALLOW INGRESS AND EGRESS TO THE WORK AREA. THE BREAKS IN THE PCB SHALL BE PLACED IN ACCORDANCE WITH RSD 1101.05 AND SHALL BE APPROVED BY THE ENGINEER BEFORE INSTALLATION. ANY ADDITIONAL MEASURES NEEDED TO SAFE UP WORK ZONE ACCESSES WILL BE CONSIDERED INCIDENTAL AND AT NO COST TO THE DEPARTMENT.

- B) COORDINATE WITH TRIAD TMC WHEN ROAD AND LANE CLOSURES ARE PLACED ON US 52.

APPROVED: _____ DATE: _____			<h2 style="margin: 0;">TRANSPORTATION OPERATIONS PLAN</h2>
-----------------------------	---	---	--


22-FEB-2012 14:45 \\dot\dfsroot\01\PROJECTS\B\B4506\TrafficControl\CP\B-4506\_TC\_TMP\_IB.dgn sbjennings AT TE244731



- ### NOTES
- 1) THE WORK ZONE SPEED LIMIT SIGNS ARE TO BE MOUNTED 7' ABOVE EDGE OF PAVEMENT ELEVATION.
  - 2) ADJUST LOCATIONS OF LANE CLOSURE SIGNS TO AVOID OVERLAP AND CLUTTER ON US 52.
  - 3) ADDITIONAL "WORK ZONE SPEED LIMIT" SIGNS MAY BE NEEDED AS DETERMINED BY THE REGIONAL TRAFFIC ENGINEER.
  - 4) USE THE SAME SETUP FOR BOTH DIRECTIONS ON US 52.

APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

Dec 30, 2011



**"WORK ZONE"  
SPEED LIMIT REDUCTION**

SIGN NUMBER: SP11297      BACKG COLOR: White  
 TYPE: E      COPY COLOR: Black  
 QUANTITY: SEE PLANS

SYMBOL	X	Y	WID	HT

SIGN WIDTH: 3'-0"  
 HEIGHT: 2'-6"  
 TOTAL AREA: 7.5 Sq.Ft.

BORDER TYPE: FLUSH  
 RECESS: 0.5"  
 WIDTH: 0.75"  
 RADII: 1.88"

NO. Z BARS:      MAT'L: 0.080" (2.0 mm) ALUMINUM  
 LENGTH:

DESIGN BY: cwj      CHECKED BY: C. Howard      DATE: Jul 26, 2011  
 PROJECT ID: ALL      DIV: ALL

BORDER  
 R=1.88"  
 TH=0.75"  
 IN=0.5"

Spacing Factor is 1 unless specified otherwise

LETTER POSITIONS

Letter spacings are to start of next letter

	B	E	G	I	N							Series/Size Text Length
	7.2	5.1	4.6	5.4	2.4	4.1	7.2					D 2000 21.6
	\$	2	5	0								D 2000 19.8
	8.1	5	5.3	5.3	4.3	8.1						D 2000 16.3
	F	I	N	E								D 2000 16.3
	9.9	4.6	2.4	5.5	3.7	9.9						

FILENAME: BEGIN \$250 Fine      NORTH CAROLINA D.O.T. SIGN DETAIL

SIGN NUMBER: SP11294      BACKG COLOR: White  
 TYPE: E      COPY COLOR: Black  
 QUANTITY: SEE PLANS

SYMBOL	X	Y	WID	HT

SIGN WIDTH: 3'-0"  
 HEIGHT: 2'-6"  
 TOTAL AREA: 7.5 Sq.Ft.

BORDER TYPE: INSET  
 RECESS: 0.5"  
 WIDTH: 0.75"  
 RADII: 1.88"

NO. Z BARS:      MAT'L: 0.080" (2.0 mm) ALUMINUM  
 LENGTH:

DESIGN BY: cwj      CHECKED BY: C. Howard      DATE: Jul 26, 2011  
 PROJECT ID: ALL      DIV: ALL

BORDER  
 R=1.88"  
 TH=0.75"  
 IN=0.5"

Spacing Factor is 1 unless specified otherwise

LETTER POSITIONS

Letter spacings are to start of next letter

	E	N	D									Series/Size Text Length
	10.8	4.7	5.5	4.1	10.8							D 2000 14.3
	\$	2	5	0								D 2000 19.8
	8.1	5	5.3	5.3	4.3	8.1						D 2000 16.3
	F	I	N	E								D 2000 16.3
	9.9	4.6	2.4	5.5	3.7	9.9						

FILENAME: END \$250 FINE      NORTH CAROLINA D.O.T. SIGN DETAIL

03-JAN-2012 15:33 P:\TIP\01513\B4640\Traffic\Signing\CADD\Sign Designs\BEGIN AND END \$250 FINE.dgn  
 sjohns AT 12/27/11


APPROVED: DATE: 1/3/12

SEAL  
 022959  
 RONALD W. KING

SCALE: NONE  
 DATE: 1/12  
 DWG. BY:  
 DESIGN BY:  
 REVIEWED BY: C. Howard

REVISIONS


4-LANE, 2-WAY APPLICATION



**NOTES**

- ALL RUMBLE STRIPS SHALL BE CENTERED IN THE LANE AND SHALL BE 2' LESS THAN THE WIDTH OF THE TRAVEL LANE.
- REFER TO SHEET TMP-2A FOR WORK ZONE SPEED LIMIT SIGN PLACEMENT.
- PLACE RUMBLE STRIPS IN SOUTH BOUND LANES ONLY




**LEGEND**

	RUMBLE STRIPS 4" WIDE 240 MIL WHITE HEATED IN PLACE OR MOLTEN THERMOPLASTIC
	DIRECTION OF TRAFFIC FLOW
	WARNING FLAGS

<b>WORK ZONE</b>	G20-5aP 36" X 24"
<b>SPEED LIMIT 55</b>	R2-1 36" X 48"
<b>\$250 FINE</b>	R2-6bP 36" X 24"

"WORK ZONE"  
SPEED LIMIT  
(SEE NOTES)

29-DEC-2011 05:35 \\001\dfs\001\PROJECTS\TRAFFIC CONTROL\B-4506-TCP\B-4506-TC-TMP-2C.dgn sbjennings AT TE24473

APPROVED:  DATE: 		<b>RUMBLE STRIP DETAIL</b>
---	---	--------------------------------

# PHASING

**NOTES:**

- 1) MAINTAIN POSITIVE DRAINAGE DURING CONSTRUCTION
- 2) REPLACE EXISTING PAVEMENT MARKINGS COVERED OR DAMAGED BY CONSTRUCTION ACTIVITY WITH TEMPORARY PAVEMENT MARKINGS AT END OF EACH WORK DAY.
- 3) CONSTRUCT ALL PAVEMENT UP TO BY NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE UNLESS OTHERWISE STATED IN PHASING, OR AS DIRECTED BY THE ENGINEER.
- 4) WHEN INSTALLING OR REMOVING GIRDERS OVER SR 1620 (TOBACCOVILLE ROAD) USE RSD 1101.03 SHEET 8 OF 9.

**PHASE IA**

STEP 1 INSTALL ADVANCED WORK ZONE WARNING SIGNS ON -L- (US 52) AND ON -Y- (TOBACCOVILLE RD) AS REQUIRED IN PROJECT NOTES. INSTALL SPEED LIMIT REDUCTION SIGNS ON -L- (US 52) AS SHOWN ON SHEET TMP-2A.

USING RSD 1101.02, SHEETS 3 OF 15, INSTALL RUMBLE STRIPS ON BOTH LANES OF SB US 52. (SEE TMP-2C)

STEP 2 USING RSD 1101.02, SHEETS 3 OF 15, INSTALL TEMPORARY PORTABLE CONCRETE BARRIER (PCB) ALONG OUTSIDE LANE OF NB US 52 AS FOLLOWS: (SEE SHEET TMP-5)

-L- STA. 22+00 +/- TO -L- STA. 25+20 +/-

STEP 3 USING RSD 1101.02, SHEETS 3 OF 15, AND BEHIND EXISTING GUARDRAIL OR PORTABLE CONCRETE BARRIER, BEGIN CONSTRUCTION ON -DETOUR- AND TEMPORARY BRIDGE. (SEE TMP-5)

USING RSD 1101.02, SHEET 1 OF 15, PERFORM THE FOLLOWING: (SEE TMP-5)

A) CONSTRUCT TEMPORARY PAVEMENT ALONG BOTH SIDES OF -Y- (SR 1620) FOR INSTALLATION OF PCB AS FOLLOWS:

-Y- STA. 25+35 +/- RT TO -Y- STA. 29+25 +/- RT AND  
-Y- STA. 24+75 +/- LT TO -Y- STA. 28+75 +/- LT

B) PLACE PCB ALONG BOTH SIDES OF -Y- (SR 1620) AS FOLLOWS:

-Y- STA. 25+60 +/- RT TO -Y- STA. 29+00 +/- RT AND  
-Y- STA. 25+00 +/- TO -Y- STA. 28+50 +/- LT

- CONSTRUCT PROPOSED DRIVEWAY AT -Y- STA. 30+25 +/-.

7 DAY 1CT

WORK IN A CONTINUOUS MANNER TO COMPLETE THE WORK REQUIRED IN STEP 4 BETWEEN 8:00 PM FRIDAY AND 8:00 PM THE FOLLOWING FRIDAY. SEE INTERMEDIATE CONTRACT TIME AND LIQUIDATED DAMAGES. HOLIDAY AND SPECIAL EVENTS LANE CLOSURE TIME RESTRICTIONS APPLY DURING THIS ICT.

STEP 4 USING RSD 1101.02, SHEETS 3 AND 9 OF 15, REMOVE AND REPLACE EXISTING OUTSIDE SHOULDER ACCORDING TO LOCAL NOTE. (SEE SHEETS TMP-4, 5 AND 6)

STEP 5 USING RSD 1101.02, SHEETS 3 OF 15, INSTALL PCB ALONG OUTSIDE SHOULDER NB US 52 AS FOLLOWS: (SEE SHEETS TMP-7, 8 AND 9)

-L- STA. 15+00 +/- TO -L- STA. 22+00 +/- AND  
-L- STA. 30+50 +/- TO -L- STA. 38+68 +/-

**PHASE IB**

STEP 1 USING RSD 1101.02, SHEET 3 OF 15, AND BEHIND EXISTING GUARDRAIL OR PORTABLE CONCRETE BARRIER (PCB), COMPLETE CONSTRUCTION OF -DETOUR- AND TEMPORARY BRIDGE AS FOLLOWS: (SEE TMP-7, 8 AND 9, AND ROADWAY PLANS)

-DETOUR- STA. 15+82 +/- TO -DETOUR- STA. 35+50 +/-

STEP 2 USING RSD 1101.02, SHEET 3 OF 15, PERFORM THE FOLLOWING:  
- REMOVE PCB FROM OUTSIDE LANE OF NB US 52 AS FOLLOWS: (SEE TMP-7, 8 AND 9)

-L- STA. 15+00 +/- TO -L- STA. 25+20 +/- AND  
-L- STA. 30+50 +/- TO -L- STA. 38+68 +/-

- INSTALL PCB ON MEDIAN LANE OF -DETOUR- AS FOLLOWS: (SEE SHEETS TMP-10 AND 11)

-L- STA. 19+80 +/- TO BEGINNING OF -DETOUR- BRIDGE AND  
END OF -DETOUR BRIDGE- TO -L- STA. 31+90 +/-

NOTE: PROTECT EXPOSED END OF EXISTING GUARDRAIL AND PCB WITH TMA.

STEP 3 USING RSD 1101.02, SHEET 3 OF 15, PERFORM THE FOLLOWING IN A CONTINUOUS MANNER: (BY THE END OF THE WORK DAY, TRAFFIC SHALL BE SHIFTED ONTO -DETOUR- IN TWO LANE ONE WAY PATTERN. - SEE SHEETS TMP-10, 11 AND 12)

A) BEGIN PLACEMENT OF TEMPORARY PAVEMENT MARKING ON -DETOUR-.

B) CONSTRUCT -DETOUR- TIE-IN TO NB US 52 AND SHIFT TRAFFIC ONTO TEMPORARY -DETOUR- IN ONE LANE/ONE WAY PATTERN AND COMPLETE PLACEMENT OF TEMPORARY PAVEMENT MARKING.

C) SHIFT TRAFFIC ONTO -DETOUR- IN TWO LANE/ONE WAY PATTERN.

STEP 4 USING RSD 1101.02, SHEET 3 OF 15, INSTALL PCB ON MEDIAN LANE OF -DETOUR- AS FOLLOWS: (SEE SHEETS TMP-10, 11 AND 12)

-L- STA. 11+50 +/- TO -L- STA. 19+80 +/- AND FROM  
-L- STA. 31+90 +/- TO -L- STA. 38+50 +/-

**PHASE II**

STEP 1 USING RSD 1101.02, SHEET 3 OF 15, INSTALL PCB ALONG INSIDE LANE OF SB US 52 AS FOLLOWS: (SEE SHEETS TMP-10, 11 AND 12)

-L- STA. 11+50 +/- TO -L- STA. 23+50 +/- AND FROM  
-L- STA. 30+41 +/- TO -L- STA. 38+50 +/-

STEP 2 BEHIND PCB REMOVE EXISTING CONCRETE LANES FROM NB US 52 AND CONSTRUCT TEMPORARY DRAINAGE DITCH AS FOLLOWS: (SEE SHEETS TMP-10, 11 AND ROADWAY PLANS)

-L STA. 17+50 +/- TO -L- STA. 19+50 +/- AND FROM  
-L- STA. 31+76 +/- TO -L- STA. 33+50 +/-



USING RSD 1101.02, SHEET 3 OF 15, AND BEHIND EXISTING GUARDRAIL OR PCB, CONSTRUCT -XOVER- AND PROPOSED NB BRIDGE FROM -XOVER- STA. 12+50 +/- TO -XOVER- STA. 37+08 +/- . (SEE TMP-10, 11 AND 12, AND ROADWAY PLANS)

STEP 3 USING RSD 1101.02, SHEET 3 OF 15, PERFORM THE FOLLOWING:  
- REMOVE PCB FROM INSIDE LANE OF SB US 52 AS FOLLOWS: (SEE SHEETS TMP-10, 11 AND 12)

-L- STA. 12+27 +/- TO -L- STA. 23+50 +/- AND  
-L- STA. 30+41 +/- TO -L- STA. 38+50 +/-

- RESET PCB AND INSTALL ADDITIONAL PCB TO THE BOTH LANES OF -XOVER- AS FOLLOWS: (SEE SHEETS TMP-13, 14 AND 15)  
INSIDE LANE -L- STA. 12+27 +/- TO -L- STA. 38+50 +/-  
OUTSIDE LANE -L- STA. 20+00 +/- TO -L- STA. 32+00 +/-

NOTE: PROTECT EXPOSED END OF EXISTING GUARDRAIL AND PCB WITH TMA.

APPROVED: _____	DATE: _____			<h2 style="margin: 0;">PHASING</h2>
-----------------	-------------	---	---	-------------------------------------



# PHASING

PROJ. REFERENCE NO. B-4506	SHEET NO. TMP-3B
-------------------------------	---------------------

- STEP 4 USING RSD 1101.02, SHEET 3 OF 15, PERFORM THE FOLLOWING IN A CONTINUOUS MANNER: (BY THE END OF THE WORK DAY, TRAFFIC SHALL BE SHIFTED ONTO -XOVER- IN TWO LANE/ONE WAY PATTERN. - SEE SHEETS TMP-13, 14 AND 15)
- A) BEGIN PLACEMENT OF TEMPORARY PAVEMENT MARKING ON -XOVER-.
  - B) CONSTRUCT -XOVER- TIE-IN TO SB US 52 AND SHIFT TRAFFIC ONTO TEMPORARY -XOVER- IN ONE LANE, ONE WAY PATTERN AND COMPLETE PLACEMENT OF TEMPORARY PAVEMENT MARKING.
  - C) SHIFT TRAFFIC ONTO -XOVER- IN TWO LANE/ONE WAY PATTERN.
- STEP 5 USING RSD 1101.02, SHEET 3 and 9 OF 15, INSTALL PCB ALONG OUTSIDE LANE OF -XOVER- AS FOLLOWS: (SEE SHEETS TMP-13, 14 AND 15)
- L- STA. 12+67 +/- TO 20+00 +/- AND FROM
  - L- STA. 32+00 +/- TO -L- STA. 38+50 +/-

### PHASE III

- STEP 1 USING RSD 1101.02, SHEET 3 OF 15, AND BEHIND PCB CONSTRUCT PROPOSED SB BRIDGE AND APPROACHES FROM -L- STA. 11+00 +/- TO -L- STA. 38+50 +/--. (SEE TMP-13, 14 AND 15, AND ROADWAY PLANS)
- STEP 2 USING RSD 1101.02, SHEET 3 and 9 OF 15, REMOVE PCB ALONG OUTSIDE LANE OF -XOVER- AS FOLLOWS: (SEE SHEETS TMP-13, 14 AND 15)
- L- STA. 12+67 +/- TO 20+00 +/- AND FROM
  - L- STA. 32+00 +/- TO -L- STA. 38+50 +/-
- NOTE: PROTECT EXPOSED END OF EXISTING GUARDRAIL AND PCB WITH TMA.
- INSTALL PCB ON INSIDE LANE OF PROPOSED SB -L- FROM -L- STA. 20+00 +/- TO -L- STA. 32+00 +/-.
- STEP 3 USING RSD 1101.02, SHEET 3 OF 15, PERFORM THE FOLLOWING IN A CONTINUOUS MANNER: (BY THE END OF THE WORK DAY, TRAFFIC SHALL BE SHIFTED ONTO PROPOSED SB -L- IN TWO LANE/ONE WAY PATTERN. - SEE SHEETS TMP-16, 17 AND 18)
- A) BEGIN PLACEMENT OF TEMPORARY PAVEMENT MARKING ON PROPOSED SB -L-.
  - B) CONSTRUCT PROPOSED SB -L- TIE-IN AND SHIFT TRAFFIC ONTO PROPOSED SB -L- IN ONE LANE, ONE WAY PATTERN AND COMPLETE PLACEMENT OF TEMPORARY PAVEMENT MARKING.
  - C) SHIFT TRAFFIC ONTO PROPOSED SB -L- IN FINAL TWO LANE/ONE WAY PATTERN.
- STEP 4 USING RSD 1101.02, SHEET 3 OF 15, AS NECESSARY, PERFORM THE FOLLOWING:
- REMOVE PCB ON -XOVER- AS FOLLOWS: (SEE SHEETS TMP-13, 14 AND 15)
  - OUTSIDE LANE -L- STA. 20+00 +/- TO -L- STA. 32+00 +/-
  - INSIDE LANE -L- STA. 12+27 +/- TO -L- STA. 37+00 +/-
  - RESET PCB ON PROPOSED SB -L- AS FOLLOWS:
  - INSIDE LANE -L- STA. 12+27 TO -L- STA. 20+00 +/- AND FROM -L- STA. 32+00 +/- TO -L- STA. 37+00 +/-
- NOTE: PROTECT EXPOSED END OF EXISTING PCB WITH TMA.

### PHASE IV

- STEP 1 BEHIND PCB REMOVE -XOVER- AND CONSTRUCT PROPOSED NB -L- APPROACHES, INCLUDING CONCRETE LANE REPLACEMENT, AS SHOWN ON SHEETS TMP-16, 17 AND 18, AND ROADWAY PLANS.
- STEP 2 BEHIND PCB INSTALL PROPOSED MEDIAN CABLE GUIDERAIL. (SEE ROADWAY PLANS)



- STEP 3 USING RSD 1101.02, SHEET 3 OF 15, PERFORM THE FOLLOWING:
- REMOVE PCB FROM INSIDE LANE OF PROPOSED SB -L- FROM -L- STA. 11+50 +/- TO -L- STA. 38+50 +/--. (SEE TMP-16, 17 AND 18)
  - INSTALL PROPOSED GUARDRAIL IN MEDIAN OF -L- FROM -L- STA. 11+50 +/- TO -L- STA. 14+30 +/--. (SEE TMP-19 AND ROADWAY PLANS)
- STEP 4 USING RSD 1101.02, SHEET 3 OF 15, REMOVE PCB ON MEDIAN LANE OF -DETOUR- AS FOLLOWS: (SEE SHEETS TMP-16, 17 AND 18)
- L- STA. 11+50 +/- TO -L- STA. 21+50 +/- AND FROM
  - L- STA. 31+00 +/- TO -L- STA. 38+50 +/-
- NOTE: PROTECT EXPOSED END OF EXISTING PCB AND PROPOSED GUARDRAIL WITH TMA OR AS DIRECTED BY THE ENGINEER.



- STEP 5 USING RSD 1101.02, SHEET 3 OF 15, PERFORM THE FOLLOWING IN A CONTINUOUS MANNER: (BY THE END OF THE WORK DAY, TRAFFIC SHALL BE SHIFTED ONTO PROPOSED NB -L- IN TWO LANE ONE WAY PATTERN. - SEE SHEETS TMP-19, 20 AND 21)
- A) BEGIN PLACEMENT OF TEMPORARY PAVEMENT MARKING ON PROPOSED NB -L-.
  - B) CONSTRUCT PROPOSED NB -L- TIE-IN AND SHIFT TRAFFIC ONTO PROPOSED NB -L- IN ONE LANE, ONE WAY PATTERN AND COMPLETE PLACEMENT OF TEMPORARY PAVEMENT MARKING.
  - C) SHIFT TRAFFIC ONTO PROPOSED NB -L- IN FINAL TWO LANE, ONE WAY PATTERN.
- STEP 6 USING RSD 1101.02, SHEET 3 OF 15, AS NECESSARY, PERFORM THE FOLLOWING:
- REMOVE PCB ON MEDIAN LANE OF -DETOUR- AS FOLLOWS: (SEE SHEET TMP-17)
  - L- STA. 21+50 +/- TO -L- STA. 31+00 +/-
  - RESET PCB ON PROPOSED OUTSIDE NB -L- AS FOLLOWS: (SEE SHEETS TMP-19, 20 AND 21)
  - L- STA. 11+50 +/- TO -L- STA. 39+90 +/-

### PHASE V

- STEP 1 BEHIND PCB REMOVE -DETOUR-, TEMPORARY BRIDGE AND APPROACHES. COMPLETE REMAINING OUTSIDE SHOULDER ON PROPOSED NB -L- AS SHOWN ON SHEETS TMP-19, 20 AND 21.
- STEP 2 USING RSD 1101.02, SHEET 3 OF 15, REMOVE PCB ON PROPOSED OUTSIDE NB -L- FROM -L- STA. 11+50 +/- TO -L- STA. 39+90 +/-.
- USING RSD 1101.02, SHEET 1 OF 15, REMOVE ALL PCB ALONG BOTH SIDES OF -Y- (SR 1620) AS FOLLOWS: (SEE TMP-20)
- Y- STA. 25+60 +/- RT TO -Y- STA. 29+00 +/- RT AND
  - Y- STA. 25+00 +/- TO -Y- STA. 28+48 +/- LT
- STEP 3 USING RSD 1101.02, SHEET 1 OF 15, COMPLETE CONSTRUCTION ON -Y- (SEE SHEET TMP-20, ROADWAY PLANS AND PAVEMENT MARKING PLANS)
- STEP 4 USING RSD 1101.02, SHEET 3 OF 15, PLACE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS ON PROPOSED NB AND SB -L- (SEE PAVEMENT MARKING PLANS)
- STEP 5 REMOVE ALL TRAFFIC CONTROL DEVICES.

29-DEC-2011 15:36 \\dot\dfsroot\proj\proj\TrafficControl\TCP\B-4506-TC-TMP-3.dgn sbjennings AT TE244731

APPROVED: _____	DATE: _____			<h2 style="margin: 0;">PHASING</h2>
-----------------	-------------	---	---	-------------------------------------




NOTE: REMOVE EXISTING SHOULDER AND RECONSTRUCT A MINIMUM OF 10' WIDTH FROM EDGE OF EXISTING TRAVEL LANE. THE PROPOSED PAVEMENT STRUCTURE SHALL BE 20-1/2" DEEP OR AS DIRECTED BY THE ENGINEER.

APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

*Joseph Ishak*


PROFESSIONAL ENGINEER  
028380  
JOSEPH ISHAK

Dec 30, 2011





PHASE IA  
(Sheet 1 of 3)

29-DEC-2011 15:37  
\\DOT\dfsroot\proj\TIP\Projects-B\B4506\TrafficControl\TCP\B-4506.TC.TMP\_4.dgn  
sbjennings AT 1E244731




NOTE: REMOVE EXISTING SHOULDER AND RECONSTRUCT A MINIMUM OF 10' WIDTH FROM EDGE OF EXISTING TRAVEL LANE. THE PROPOSED PAVEMENT STRUCTURE SHALL BE 20-1/2" DEEP OR AS DIRECTED BY THE ENGINEER.



29-DEC-2011 15:37  
 \\V001\dfsroot\proj\proj\TrafficControl\TCP\B-4506.TC.TMP\_5.dgn  
 sbjennings AT TE244731


APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

Dec 30, 2011



PHASE IA  
(Sheet 2 of 3)

NOTE: REMOVE EXISTING SHOULDER AND RECONSTRUCT A MINIMUM OF 10' WIDTH FROM EDGE OF EXISTING TRAVEL LANE. THE PROPOSED PAVEMENT STRUCTURE SHALL BE 20-1/2" DEEP OR AS DIRECTED BY THE ENGINEER.



END PROJECT B-4506  
 -L- STA. 38+50  
 END SHOULDER REPLACEMENT  
 (SEE NOTE)

SEE RSD 1101.02, SHEET 3  
 OF 15 FOR LANE CLOSURE

MATCH LINE -L- STA. 34+00  
 SEE SHEET TMP-5


-L- STA. 34+50 +/-  
 BEGIN SHOULDER REPLACEMENT  
 (SEE NOTE)

-L- STA. 38+50 +/-  
 END SHOULDER REPLACEMENT  
 (SEE NOTE)



29-DEC-2011 05:38  
 \\001\05SR000\PROJ\TIP\Projects-B\B4506-TrafficControl\TCP\B-4506-TC-TMP-6.dgn  
 sbjennings AT TE244731

APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

See 30/2011




**PHASE IA**  
 (Sheet 3 of 3)




29-DEC-2011 15:39  
 \\DOT\dfs\001\PROJ\NTPP\Projects-B\B4506\TrafficControl\TCP\B-4506.TC.TMP-7.dgn  
 sbjennings AT 1E244731

APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

Dec 30, 2011



**PHASE IB**  
 (Sheet 1 of 3)



29-DEC-2011 15:39  
 \\001\dfs\001\PROJ\TIP\Projects-B\B4506\TrafficControl\TCP\B-4506-TC-TMP-8.dgn  
 sbjennings AT TE24473

MATCH LINE -L- STA. 21+00  
 SEE SHEET TMP-7

MATCH LINE -L- STA. 34+00  
 SEE SHEET TMP-9


EXTEND PCB FROM  
 -L- STA. 15+00 +/-  
 TO -L- STA. 22+00 +/-  
 WITH 2' OFFSET

APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_  
  
 See 30, 2011



**PHASE IB**  
 (Sheet 2 of 3)


NOTE: INSTALL SHOULDER CLOSURE SIGNS AS REQUIRED.  
(SEE RSD 1101.04 SHEET 1 OF 1)





MATCH LINE -L- STA. 34+00  
SEE SHEET TMP-8

29-DEC-2011 15:40  
\\dot\dfs\007\proj\proj\proj\TrafficControl\B4506\TrafficControl\B4506\_TC\_TMP-9.dgn  
sbjennings AT TE24473

APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_  
  
 Dec 29, 2011




**PHASE IB**  
(Sheet 3 of 3)



NOTE: INSTALL SHOULDER CLOSURE SIGNS AS REQUIRED.  
(SEE RSD 1101.04 SHEET 1 OF 1)

APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_



*Joseph Ishak*  
SEAL  
028380  
ENGINEER  
JOSEPH ISHAK  
DEC 30, 2011



**PHASE II**  
(Sheet 1 of 3)

29-DEC-2011 15:41  
\\D01VDFSR001\PROJ\TIP\Projects\B4506\TrafficControl\TCP\B-4506-10.dgn  
sbjennings AT 1E24473J






29-DEC-2011 15:41  
 \\001\DESIGN\001\PROJECTS\TrafficControl\TCP\B-4506-TC-TMP-11.dgn  
 sbjennings



APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

*Joseph Ishak*  
 PROFESSIONAL ENGINEER  
 SEAL 028380  
 JOSEPH ISHAK  
 DEC 30 2011



**PHASE II**  
 (Sheet 2 of 3)


NOTE: INSTALL SHOULDER CLOSURE SIGNS AS REQUIRED.  
(SEE RSD 1101.04 SHEET 1 OF 1)






29-DEC-2011 15:42  
 \\D01Y0FSR00\Projects\B4506\TrafficControl\TCP-B-4506-TC-TMP-12.dgn  
 sbjennings AT 12/24/11

APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

Dec 30, 2011



**PHASE II**  
(Sheet 3 of 3)



INSTALL SIGNS ON US 52 SB  
ACCORDING TO SHEET TMP-2A

BEGIN TIP PROJECT  
-L- STA. 11+00

-L- STA. 11+50 +/-  
BEGIN PCB. TIE TO  
EXISTING GUARDRAIL

-L- STA. 12+27 +/-  
PCB 2' OFFSET


-L- STA. 12+67 +/-  
BEGIN PCB 9' OFFSET  
AND CRASH CUSHION

-L- STA. 13+50 +/-  
BEGIN PCB 2' OFFSET

NOTE: INSTALL SHOULDER CLOSURE SIGNS AS REQUIRED.  
(SEE RSD 1101.04 SHEET 1 OF 1)



APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

Dec 30, 2011



PHASE III  
(Sheet 1 of 3)


I:\DOT\DESIGN\DOT\PROJECTS\TrafficControl\TCP\B-4506.TCP\TMP-13.dgn  
 sbjennings AT TEL244731



29-DEC-2011 05:44  
 \\001\dfs\0070\PROJ\TIP\Projects-B\B4506\TrafficControl\TCP\B-4506-TC-TMP-14.dgn  
 sblennings AT TE244731


APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

Dec 30, 2011



**PHASE III**  
 (Sheet 2 of 3)

NOTE: INSTALL SHOULDER CLOSURE SIGNS AS REQUIRED.  
(SEE RSD 1101.04 SHEET 1 OF 1)




MATCH LINE - L - STA. 34+00  
SEE SHEET TMP-14

END PROJECT B-4506  
-L- STA. 38+50  
END PCB 2' OFFSET




29-DEC-2011 15:45  
 \\001\dfs\001\PROJ\TIP\Projects-B\B4506\Traffic\TrafficControl\TCP\B-4506-TC-TMP-15.dgn  
 sbjennings AT TE24473

APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

JOSEPH ISHAK  
 ENGINEER  
 028380  
 Dec 30, 2011




**PHASE III**  
(Sheet 3 of 3)



NOTE: INSTALL SHOULDER CLOSURE SIGNS AS REQUIRED.  
(SEE RSD 1101.04 SHEET 1 OF 1)


APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

Joseph Istaitieh  
028380  
See 20, 2011



**PHASE IV**  
**(Sheet 1 of 3)**


29-DEC-2011 05:46  
\\DOT\dfs001\proj\TIP\Projects-B\B4506\TrafficControl\TCP\B-4506-TC-TMP-16.dgn  
sbjennings AT TE244731



29-DEC-2011 15:46  
 \\D01\dfs\000\proj\proj\TrafficControl\TCP\B-4506.TC.TMP.i7.dgn  
 sbjennings AT 1E244731


APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

See 30, 2011



**PHASE IV**  
 (Sheet 2 of 3)

NOTE: INSTALL SHOULDER CLOSURE SIGNS AS REQUIRED.  
(SEE RSD 1101.04 SHEET 1 OF 1)



MATCH LINE -L- STA. 34+00  
SEE SHEET TMP-17

-DETOUR-  
TEMP. GR


-L- STA. 35+31+/-

-L- (US 52)

END PROJECT B-4506  
-L- STA. 38+50  
END PCB 2' OFFSET

REMOVE -XOVER-



APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_  
  
 Dec 30, 2011



PHASE IV  
(Sheet 3 of 3)



29-DEC-2011 15:47  
 \\D01\dfs\SR00\AT\1E244731  
 sb\jennings  
 29-DEC-2011 15:47  
 \\D01\dfs\SR00\Projects-B\B4506\TrafficControl\TCP\B-4506\_TC\_TMP\_18.dgn





29-DEC-2011 05:48  
 \\001\dfs000\PROJ\TIP\Projects-B\B4506\TrafficControl\TCP\B-4506-TC-TMP-19.dgn  
 sbfennings


APPROVED:	DATE:		<b>PHASE V</b> (Sheet 1 of 3)



29-DEC-2011 15:49  
 \\DOT\DESIGN\PROJ\TPP\Projects-B\B4506\TrafficControl\TCP\B-4506\_IC\_TMP\_20.dgn  
 sbjennings AT 1E24473



APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

Dec 30, 2011



**PHASE V**  
 (Sheet 2 of 3)


NOTE: INSTALL SHOULDER CLOSURE SIGNS AS REQUIRED.  
(SEE RSD 1101.04 SHEET 1 OF 1)



29-DEC-2011 15:49  
 \\001\dfs\800 AT TE244731  
 sbjennings  
 29-DEC-2011 15:49  
 \\001\dfs\800 AT TE244731  
 sbjennings

APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

Joseph Ishikawa  
 Dec 30, 2011



**PHASE V**  
(Sheet 3 of 3)