
| | PROJ. REFERENCE NO. SH I-5987B TM |
|---|--|
| PF | HASE I CONTINUED |
| | SECTION 2L- FROM STA 650+00 TO STA 915+07, -Y1B-, -Y6- AND -Y7- |
| 8. BEHIND BARRIER, CONSTRUCT THE FOLLOWING: * TEMPORARY PAVEMENT S1-32 (INSIDE SHOULDER OF SB -L-) AS SHOWN ON TMP-23 THRU TMP-29 * TEMPORARY PAVEMENT S1-33 (INSIDE SHOULDER OF NB -L-) AS SHOWN ON TMP-27 THRU TMP-28 | |
| BEHIND BARRIER, COMPLETE CONSTRUCTION OF CENTER MEDIAN BENT FOR PROPOSED STRUCTURE 770154 (TMP-28) | |
| C. 1. USING RSD 1101.04, SHEET 4 OF 14 AS NEEDED, PLACE TEMPORARY PAVEMENT AT LOCATION S1-35 (INSIDE SHOULDER OF NB -L-) AS SHOWN ON TMP-32C AND TMP-33 (NOTE: REMOVE ONLY AS MUCH EXISTING SHOULDER AS CAN BE REPLACED IN ONE WORK PERIOD) | |
| USING RSD 1101.04, SHEETS 4 AND 9 OF 14 AS NEEDED, PLACE TEMPORARY PAVEMENT MARKINGS ON NB -L- FROM STA 626+00+/- TO STA 650+22+/- AS SHOWN ON TMP-33 THRU TMP-35, AND SHIFT TRAFFIC TO NEW TEMPORARY TRAFFIC PATTERN | |
| 2. USING RSD 1101.04, SHEET 4 OF 14 AS NEEDED, ON THE INSIDE SHOULDER OF NB -L- PLACE THE FOLLOWING: | |
| * TEMPORARY PCB AND CRASH CUSHION FROM STA 620+63+/- TO STA 635+74+/- AS SHOWN ON TMP-32 THRU TMP-34 * RESET TEMPORARY PCB FROM STA 635+74+/- TO STA 650+00+/- AS SHOWN ON TMP-34 AND TMP-35 AND | |
| REMOVE CRASH CUSHION (TMP-16 AND TMP-17) 3. BEHIND BARRIER AND AWAY FROM TRAFFIC, INSTALL 30" TRENCHLESS ON TMP-34 | |
| BEHIND BARRIER, CONSTRUCT THE FOLLOWING: * TEMPORARY PAVEMENT AT LOCATIONS S1-36A, S1-36B (SEE DETOUR ALIGNMENT) AND S1-36C (INSIDE SHOULDER OF NB -L-) AS SHOWN ON TMP-32C, TMP-33 AND TMP-34 * PROPOSED LEFT SIDE OF NB -L- FROM STA 642+00+/- TO STA 645+50+/- (TMP-34 AND TMP-35) * TEMPORARY PAVEMENT AT LOCATION S1-38 AND FROM STA 645+50+/- TO STA 652+33+/- (INSIDE SHOULDER OF NB -L-) AS SHOWN ON TMP-35 * TEMPORARY PAVEMENT AT LOCATION S1-37 (INSIDE SHOULDER OF SB -L-) AS SHOWN ON TMP-33 THRU TMP-35 | |
| 4. USING RSD 1101.02, SHEET 4 OF 14 AS NEEDED, REMOVE TEMPORARY ANCHORED PCB ON THE INSIDE SHOULDER OF NB -L- FROM STA 632+00+/- TO STA 652+50+/- | |
| 5. USING RSD 1101.02, SHEET 4 OF 14 AS NEEDED, CONSTRUCT PROPOSED WEDGING OF EXISTING PAVEMENT AND TEMPORARY PAVEMENT TO PROPOSED GRADE MINUS FINAL LAYER OF SURFACE COURSE ON NB -L- FROM STA 634+00+/- TO STA 645+50+/- (NOTE: PROVIDE A TRANSITIONAL WEDGED SURFACE FROM EXISTING ELEVATION TO PROPOSED GRADE TO MAINTAIN A CONTINUOUS SURFACE FOR TRAFFIC) | |
| BEHIND BARRIER, COMPLETE CONSTRUCTION OF TEMPORARY PAVEMENT LOCATION S1-13 (INSIDE SHOULDER OF SB -L-) AS SHOWN ON TMP-29 THRU TMP-31 (TMP-11 THRU TMP-13) | |
| | |
| | |
| | |
| | |
| | |
| END PHASE I, SECTION 1 | |
| APPROVED: Lovi D. Stouchko | APPROVED: J.W. Woolard, Jr. |
| AFFROVED: 6C933CB5742F461 DATE: 4/29/2022 DATE: CARO/ VOR FESS/04 | $\frac{4/29/2022}{DATE:} \xrightarrow{4/29/2022} (A+A+A+A+A+A+A+A+A+A+A+A+A+A+A+A+A+A+A+$ |
| PLANS PREPARED FOR THE NCDOT BY: MOTT MACDONALD I & E, LLC 1101 HAYNES STREET, SUITE 101 RALEIGH, NC 27604 | SEAL 19862 Stantec Consulting Services Inc. 801 Jones Franklin Road Suite 300 Raleigh, NC 27606 Tel MPORARY IRAFFIC CON PHASING PHASE I |
| MOTT NOT NOT NOT NOT LICENSE NO. F-0669 MACDONALD NC LICENSE NO. F-0669 DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED | DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED Tel. 919.851.6866 Fax. 919.851.7024 www.stantec.com License No. F-0672 Tel. 919.851.6866 |

3/28/2022 3:\50||00|9| NV5 |-5987B\|-5987B\TrafficContro|\Tcp\200 074 |-5987B TMP-3G Phase | 2203|5.dan