

PROJ. REFERENCE NO.	SHEET NO.
B - 4838	TMP - 03A

AND REPLACE TEMPORARY PAVEMENT MARKINGS (PAINT) IN PHASE III PATTERN (SEE TMP-16).

**STEP 5)** USE RSD 1101.03 (SHEET 2 OF 9) FOR TEMPORARY LANE CLOSURES TO INSTALL AND COVER THE FINAL SIGNAL AT GEORGE STREET.

**PHASE IV**

**STEP 1)** WORK AWAY FROM TRAFFIC AND COMPLETE PHASE I, STEP 4 CONSTRUCTION OF -L- (W. GRANTHAM ST) BRIDGE AND ROADWAY AND RAMPS.

PLACE TEMPORARY PAVEMENT MARKING IN FINAL PATTERN ACCORDING TO THE FOLLOWING STATIONS: (SEE PAVEMENT MARKING PLAN)

- L- STA 26+00 +/- TO -L- STA 34+00 +/-
- RPC3- STA 11+15+/- TO -RPC3- STA 12+25+/-
- RPD- STA 10+45+/- TO -RPD- STA 12+44+/-

**STEP 2)** USE RSD 1101.02 (SHEETS 5, 6, AND 8 OF 19) FOR TEMPORARY LANE CLOSURES FOR CONSTRUCTION ON -L- AND RSD 1101.02 (SHEETS 1 AND 10 OF 19) FOR FLAGGERS AND TRAFFIC SHIFTS FOR CONSTRUCTION OF RAMPS AND LOOPS AND COMPLETE THE FOLLOWING:

REMOVE EXISTING PAVEMENT (SEE ROADWAY PLANS), MILL EXISTING PAVEMENT, AND CONSTRUCT CONCRETE ISLANDS ON -L- (W. GRANTHAM ST), RAMPS AND LOOPS AND PLACE TEMPORARY PAVEMENT MARKINGS IN FINAL PATTERN ACCORDING TO THE FOLLOWING STATIONS: (SEE DETAILS TMP-17 THRU TMP-18)

- L- STA 16+70 +/- TO -L- STA 26+00 +/-
- QUADRANT B RAMP & LOOP TIE-INS
- RPC1- STA 10+00 +/- TO -RPC1- STA 13+66 +/-
- RPC2- STA 10+57 +/- TO -RPC2- STA 12+82 +/-
- RPC3- STA 10+00 +/- TO -RPC3- STA 11+15 +/-

MAINTAIN DRUMS FOR TEMPORARY BUS 70 (-L-) LANE CLOSURE AND TRAFFIC PATTERN FROM PHASE I THRU III WITH ALL EASTBOUND TRAFFIC EXITING, AND W. GRATHAM STREET CLOSED AT -L- 26+20+/-).

**STEP 3)** USE RSD 1101.02 (SHEETS 2 AND 3 OF 19) FOR TEMPORARY LANE CLOSURES ON -L- AND PLACE TEMPORARY PAVEMENT MARKING IN FINAL PATTERN ACCORDING TO THE FOLLOWING STATIONS: (NOT DEPICTED IN TMP. SEE PAVEMENT MARKING PLANS)

- L- STA 26+00 +/- TO -L- STA 45+07 +/- (NOT DEPICTED IN TMP)
- Y1- STA 14+57 +/- TO -Y1- STA 16+50 +/-
- Y2- STA 12+27 +/- TO -Y2- STA 13+40 +/-

**STEP 4)** UNCOVER AND ACTIVATE THE FINAL SIGNAL AT GEORGE STREET, REMOVE BRIDGE CLOSURE BARRICADES, SIGNS, AND DRUMS, AND REMOVE EASTBOUND BUS 70 LANE CLOSURE PAVEMENT MARKINGS PLACED IN PHASE I AND REPLACE FINAL MARKINGS IN ORIGINAL PATTERN TO OPEN W. GRANTHAM ST (-L-) AND RAMPS TO TRAFFIC IN FINAL PATTERN FROM WEST OF I-795 TO EAST OF GEORGE STREET.

**PHASE V**

**STEP 1)** USE RSD 1101.02 (SHEETS OF 19) FOR TEMPORARY LANE CLOSURES AND TRAFFIC SHIFTS AND PLACE THE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS AND MARKERS ACCORDING TO THE FOLLOWING STATIONS: (NOT DEPICTED. SEE PAVEMENT MARKING PLANS)

- L- STA 16+70 +/- TO -L- STA 45+07 +/-
- Y1- STA 14+57 +/- TO -Y1- STA 16+50 +/-
- Y2- STA 12+27 +/- TO -Y2- STA 13+40 +/-
- QUADRANT B RAMP & LOOP TIE-INS
- RPC1- STA 10+00 +/- TO -RPC1- STA 13+66 +/-
- RPC2- STA 10+57 +/- TO -RPC2- STA 12+82 +/-
- RPC3- STA 10+00 +/- TO -RPC3- STA 12+25 +/-
- RPD- STA 10+45 +/- TO -RPD- STA 12+44 +/-

**STEP 2)** REMOVE ALL REMAINING DEVICES AND OPEN ALL ROADS FULLY TO TRAFFIC IN FINAL PATTERN.

9/11/2024 9:11 AM jeff.koontz User: jeff.koontz pw: \\aecom-na-pw.bentley.com\AECOM\_USA\_North\_Carolina\Documents\60598150-NC DOT SMU B-4838\900-CAD 615\910\_CAD\70-NC DOT\_TIP\TrafficControl\TCP\250\_B4838\_to\_TMP-03A\_phasing.dgn

**AECOM**  
NC Firm License No.: F-0342  
5438 Wade Park Blvd, Suite 200  
Suite 475 Raleigh, NC 27607  
Phone: 919-854-6200

APPROVED: \_\_\_\_\_

DATE: 9/13/2024

Seal of the State of North Carolina

Professional Engineer

Jeffrey Koontz

018122

DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED

PHASING