



9CR.303418.3 - MAP 16

Forsyth County 2005 Resurfacing Bridge Listing											
Map No.	Route No.	Route Name	Widening	Bridge No.	Feature Intersected	Floor Construction	Clear Roadway Width	Length	Vertical Clearance	Posting	Recommended Treatment, from Bridge Maintenance
1	NC 65	(Belews Creek)	0	C408	W. Belews Creek	Existing Roadway	n/a	n/a	n/a	n/a	Culvert - Pave Existing Roadway Per Contract
			0	165	Belews Creek	7" RC Slab	36 Ft	196 Ft	n/a	none	DO NOT PAVE DECK - Mill Approaches to tie in
			0	181	E. Belews Creek	7" RC Slab	36 Ft	128 Ft	n/a	none	DO NOT PAVE DECK - Mill Approaches to tie in
5	SR 1175	Hauser Rd	4	174	US 421	6.5" RC Slab	24 Ft	278 FT	n/a	none	DO NOT PAVE DECK - Mill Approaches to tie in
9	SR 2014	Vance Rd	0	C67	Belews Creek	Existing Roadway	n/a	n/a	n/a	n/a	Culvert - Pave Existing Roadway Per Contract
			0	68	Belews Creek	Steel Plank 4" AWS	24.2 Ft	27 Ft	n/a	SV 25 TTST 33	Mill Deck 1-1/2" and Repave Per Contract, Mill Approaches to tie in
12	SR 1005	E. Mountain St (Colfax)	0	R251	SR 1005	n/a	n/a	n/a	13 Ft 8 In	n/a	(Railroad Overpass) Mill Existing Roadway 1-1/2" Depth, Full Width, Under Overpass Prior to Paving
			0	369	SR 1005 EBL	n/a	n/a	n/a	15 Ft 1 In	n/a	(I-40 Bus/US 421 WBL Overpass) Mill Existing Roadway 1-1/2" Depth, Full Width, Under Overpass Prior to Paving
13	SR 2700	Willard Rd	0	C324	Fiddlers Creek	Existing Roadway	n/a	n/a	n/a	n/a	Culvert - Pave Existing Roadway Per Contract
14	SR 1137	McGregor Rd	0	183	I-40	7" RC Slab	24 Ft	286 Ft	n/a	SV 31 TTST 35	DO NOT PAVE DECK - Mill Approaches to tie in
			0	152	Silas Creek	4x8 Timber 2" AWS	24.5 Ft	61 Ft	n/a	SV 13 TTST 16	DO NOT MILL DECK, DO NOT PAVE DECK - Mill Approaches to tie in
15	SR 2699	Cole Rd	0	443	I-40	8.25" RC Slab	25.9 Ft	245 Ft	n/a	none	Mill Approaches, DO NOT PAVE DECK
			0	395	SR 2699	n/a	n/a	n/a	22 Ft 10 In	n/a	(US 311 NBL Overpass) No Milling Necessary, Pave Per Contract
			0	396	SR 2699	n/a	n/a	n/a	21 Ft 10 In	n/a	(US 311 SBL Overpass) No Milling Necessary, Pave Per Contract
			0	149	Fiddlers Creek	Steel Plank 3" AWS	24.3 Ft	51 Ft	n/a	SV 13 TTST 13	Under Contract to be Replaced 2004-2005 (TIP B-3332) DO NOT PAVE
16	SR 2207	Old Rural Hall Rd	0	230	N&W Railroad	6.75 RC Slab	64 Ft	274 Ft	---	none	(Map starts at bridge and goes north - not crossing bridge) Mill Approaches to tie in
17	SR 2385	Walkertown Rd	0	P65	Idols Creek	n/a	n/a	n/a	n/a	n/a	Pipe - Pave Per Contract
22	SR 1620	Tobaccoville Rd	0	319	SR 1620	7.75" RC Slab	n/a	n/a	16 Ft 11 In	n/a	(US 52 NBL Overpass), No Milling Necessary
			0	335	SR 1620	7.75" RC Slab	n/a	n/a	15 Ft 8 In	n/a	(US 52 SBL Overpass) Mill Existing Roadway 1-1/2" Depth, Full Width, Under Overpass Prior to Paving
(MA) 24	NC 109	Thomasville Rd	4	C17	Creek	Existing Roadway	n/a	n/a	n/a	n/a	Culvert - To be lengthened by State forces - Pave Existing Roadway Per Contract
			4	C25	Creek	Existing Roadway	n/a	n/a	n/a	n/a	Culvert - To be lengthened by State forces - Pave Existing Roadway Per Contract
			4	29	I-40, US 311	8.5" RC Slab	68 Ft	330 Ft			(Map starts at bridge and goes North - not crossing bridge) Mill Approaches to tie in
(MA) 25	SR 1173	Williams Rd	4	P93	Creek	n/a	n/a	n/a	n/a	n/a	Pipe - Pave Existing Roadway Per Contract
(MA) 27	SR 2632	Sedge Garden Rd	4	139	Creek	4x8 Timber 3.75" AWS	19.3 Ft	41 Ft	n/a	SV 14 TTST 18	DO NOT MILL DECK, DO NOT PAVE DECK - Mill Approaches to tie in