



PHASE II

PERFORM STEPS 1 THRU 4 IN A CONTINUOUS MANNER

NOTE: FINISH WITH TRAFFIC IN A TWO-LANE, TWO-WAY TRAFFIC PATTERN ON PROPOSED -L- BY THE END OF THE WORKDAY.

STEP 1: USING ROADWAY STANDARD DRAWING 1101.02, SHEET 1 OF 7, AS NEEDED, PLACE TRAFFIC IN THE EXISTING EASTBOUND LANE IN A TEMPORARY ONE LANE, TWO-WAY TRAFFIC PATTERN. ALTERNATING LANE CLOSURES WEDGE PROPOSED -L- FROM STA. 10+00 TO STA. 13+50 +/- AND EXISTING AS NEEDED AND PROPOSED -L- FROM STA. 24+40 +/- TO STA. 27+62 +/- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.

STEP 2) REMOVE BARRICADES AND OTHER TRAFFIC CONTROL DEVICES FROM ROADWAY. PLACE TRAFFIC IN THE PROPOSED WESTBOUND LANE AND USING ALTERNATING LANE CLOSURES INSTALL TEMPORARY PAVEMENT MARKINGS ON PROPOSED -L- FROM STA. 10+00 TO STA. 27+60 +/- . INSTALL THE GRAU 350 ON THE WESTBOUND APPROACH OF PROPOSED -L- AND CLOSE EXISTING -L- TO TRAFFIC.

STEP 3: AWAY FROM TRAFFIC REMOVE EXISTING STRUCTURE, ROADWAY APPROACHES, AND COMPLETE REMAINING SHOULDER AND SLOPE CONSTRUCTION.

STEP 4: USING ROADWAY STANDARD DRAWING 1101.02, SHEET 1 OF 7, INSTALL THE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS. REMOVE REMAINING TRAFFIC CONTROL DEVICES AND SIGNING AND OPEN -L- TO A TWO-LANE, TWO WAY PATTERN.

APPROVED: <i>J. K. Kuse</i> DATE: 8/8/05	PHASE II AND FINAL PAVEMENT MARKING PLAN	
	SCALE: NONE	
	DATE: 8/2005	
	DWG. BY: DAH	
	DESIGN BY: DAH	
REVIEWED BY: JDK	REVISIONS	

05-AUG-2005 16:20
 \\ets-ccf503\B4044\TrafficControl\Top\B4044_top04.ph2.dgn
 dhayes AT WZTC22424