

1. ZONE A SIGNALS MAY BE UPGRADED AT ANY TIME.

2. ZONE B SIGNALS MAY BE UPGRADED SUCH THAT ENTIRE CHANNEL IS DOWN AT THE SAME TIME. CONTRACTOR MUST HAVE COMMUNICATION CHANNEL UP AND RUNNING EXISTING TIME OF DAY COORDINATED TIMING PLANS WITHIN TURN AROUND TIME NO GREATER THAN 2 DAYS PER SIGNAL IN THE CHANNEL.


3. ZONE C SIGNALS MUST BE THE LAST TO BE UPGRADED. DO NOT CUT EXISTING CABLE UNTIL BEGINNING CABINET/CONTROLLER UPGRADES ON THESE CHANNELS.





SIGNAL SYSTEM UPGRADE SEQUENCE OF CONSTRUCTION

DIVISION 12 GASTON COUNTY PLAN DATE: MAY 26, 2005 REVIEWED BY: I.Z. VANOSDELL PREPARED BY: K.D. VANPATTEN REVIEWED BY: M.W. DUNZO



CADD Filename: ...\sht002j.dgn