MANAGEMENT STRATEGIES

- MAINTAIN I-74/US-311 TRAFFIC THROUGH LANE CLOSURES
- RAMPS AND LOOPS MAY BE CLOSED AND TRAFFIC DETOURED OFF SITE
- PROVIDE THIRTY (30) CALENDAR DAYS NOTICE TO THE ENGINEER, FORSYTH AND GUILFORD COUNTY EMERGENCY SERVICES, AND FORSYTH AND GUILFORD COUNTY SCHOOL OFFICIALS PRIOR TO ROAD CLOSURE

PHASING

- STEP 1: USING RSD 1101.01 SHEET 1 OF 3, PLACE ADVANCE WARNING SIGNS ALONG I-74/US 311 AND RAMPS WHERE NECESSARY.
- STEP 2: USING RSD 1101.02 SHEETS 4, 8, 9, AND 10 OF 15, COMPLETE PAVEMENT REHABILITATION OPERATIONS FOR THE ESTABLISHED WORK AREA, PLACING TEMPORARY PAVEMENT MARKINGS ON INTERIM LAYERS OF PAVEMENT AS NECESSARY. INTERCHANGE RAMPS AND LOOPS MAY BE CLOSED USING RSD 1101.03 SHEETS 1 AND 2 OF 9. SEE TMP-2 THROUGH TMP-20 FOR ADDITIONAL CLOSURE SIGNS AND THE OFF SITE DETOUR FOR EACH RAMP. RETURN TRAFFIC TO THE EXISTING PATTERN AT THE END OF EACH WORK DAY. THE CONTRACTOR SHALL NOT CLOSE ANY RAMP OR LANE OF A RAMP THAT IS INCLUDED AS PART OF AN ACTIVE DETOUR.
- STEP 3: REMOVE ALL WORK ZONE TRAFFIC CONTROL DEVICES.

1025 Wade Avenue Raleigh, NC 27605 Tel:919-789-9977 ENGINEERING & Fax:919-789-9591 CONSTRUCTION License: C-2197

11/9/2001515C56B4 SEAL

DocuSigned by: Steve Miller

SEAL 7



TRANSPORTATION OPERATIONS PLAN