

PROJECT REFERENCE NO. U-2707	SHEET NO. EC-09A/CONST.09
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

# UNNAMED TRIBUTARY TO MUDDY CREEK

## 95" x 67" CAAP CONSTRUCTION SEQUENCE STA. 89+08 -L- LT

### PHASE I

1. INSTALL SKIMMER BASIN 0904 IN ACCORDANCE WITH THE EROSION CONTROL PLANS.
2. INSTALL UPSTREAM PUMP AND TEMPORARY FLEXIBLE HOSE.
3. PLACE IMPERVIOUS DIKE #1 AND BEGIN PUMPING OPERATIONS FOR STREAM DIVERSION.
4. PLACE IMPERVIOUS DIKE #2 AND UTILIZE SKIMMER BASIN 0904 TO DEWATER CONSTRUCTION AREA.
5. INSTALL 95" x 67" CAAP IN ACCORDANCE WITH THE PLANS.
6. REMOVE IMPERVIOUS DIKES, PUMPS AND TEMPORARY FLEXIBLE HOSE.

**NOTE: 95" x 67" CAAP TO BE INSTALLED PRIOR TO COMPLETION OF U-2707 STREAM MITIGATION PROJECT.**

