



PLOT DRIVER: NCD01.pdf_color_eng_100.plt
USER: charnden
FILE: pw:\VAPWAPPTPA01\SouthEast\Tampa\Documents\000166\CON0079159\000000000220964\06_00_P\Project\TrafficControl\TCP\B-4490_TMP_TMP-10.dgn
PENTABLE: NCD01_tcp.tbl
DATE: 3/28/2016
TIME: 10:24:50 AM

(P2) STOPBAR LOCATIONS	
1	-L- STA. 17+14.34, 36.78' RT TO -L- STA. 17+61.23, 62.07' RT
2	-DR1- STA. 10+76.21, 17.27' LT TO 59.21' LT

1	TEMPORARY SHORING No. 1 QUANTITY = 154 SQ. FT. FROM -L- STA. 18+75 +/-, 16.0' +/- RT TO -L- STA. 19+00 +/-, 7.0' +/- RT
2	TEMPORARY SHORING No. 2 QUANTITY = 148 SQ. FT. FROM -L- STA. 19+60 +/-, 0.0' +/- RT TO -L- STA. 19+85 +/-, 0.0' +/- RT

* UPON APPROVAL AND AS DIRECTED BY THE ENGINEER, PCB MAY BE REMOVED FOLLOWING COMPLETION OF THE CULVERT AND BACKFILLING FOR THE PROPOSED ROADWAY CONSTRUCTION

APPROVED: R. Erskine Brooks
DATE: 3/30/2016

SEAL

DOCUMENT NOT CONSIDERED FINAL
UNLESS ALL SIGNATURES COMPLETED

PHASE 1
STEPS 6-8

06-0038