

# PHASING

PROJ. REFERENCE NO. 17BP.3.R.28	SHEET NO. TMP-3A
------------------------------------	---------------------

PHASE II CONTINUED

- K. COMPLETE CONSTRUCTION OF FRONT STREET (-L-) AND BURNETT BOULEVARD (-Y-) UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE AND NOT INCLUDING THE CURB ON THE RIGHT SIDE OF (-L-) FROM (-L-) STA. 14+85 +/- TO (-L-) STA. 15+15 +/- . RESET P.C.B. AND CRASH CUSHION SO THAT P.C.B. BEGINS AT -D1- STA. 13+09+/- TO COMPLETE THIS CONSTRUCTION.
- L. INSTALL PHASE III TEMP. MARKING ON -L- AS MUCH AS POSSIBLE AWAY FROM TRAFFIC. (SEE TMP-6 FOR PHASE III TEMP. MARKINGS)
- M. INSTALL SHORING #4 AS SHOWN ON TMP-6.

STEP 2 - WORKING IN A CONTINUOUS MANNER TO COMPLETE IN A SINGLE WORK PERIOD, SHIFT THE FRONT STREET TRAFFIC IN THE FOLLOWING SEQUENCE:

- A. USING RSD 1101.02, FLAGGERS, PILOT VEHICLE AND LAW ENFORCEMENT, PLACE TRAFFIC IN 1L, 2W PATTERN IN EXISTING NB LANE OF -D1- .
- B. WITH TRAFFIC IN EXISTING NB LANE, INSTALL A DOUBLE YELLOW CENTERLINE AND EDGLINE FOR SB LANE AS SHOWN ON TMP-6.
- C. USING LAW ENFORCEMENT, FLAGGERS AND PILOT VEHICLE DIRECT TRAFFIC TO NEWLY CONSTRUCTED -L- IN A 1L, 2W PATTERN IN THE SB LANE OF -L- .
- D. WITH ALL TRAFFIC IN SB LANE, PLACE REMAINING MARKINGS AND MARKERS AS SHOWN ON TMP-6.
- E. REVISE TRAFFIC SIGNAL FOR UPCOMING TRAFFIC PATTERN.
- F. ENSURE ALL TRAFFIC CONTROL DEVICES AND SIGNING ON FRONT STREET/US 421 ARE CORRECT AND OPEN NB LANE TO 2L TRAFFIC PATTERN AS SHOWN ON TMP-6.

PHASE III

STEP 1 - AWAY FROM TRAFFIC AND USING RSD 1101.02 AND LAW ENFORCEMENT AS NECESSARY, PERFORM WORK AS SHOWN ON TMP-6 IN THE FOLLOWING SEQUENCE:

- A. CONSTRUCT REMAINDER OF TWO BARRELS OF RCBC BEGUN IN PHASE II.
- B. CONSTRUCT US 421 (-Y-) AND CAROLINA BEACH ROAD (- L-) UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.
- C. CONSTRUCT CURB ON RIGHT SIDE OF FRONT STREET (-L-) FROM (-L-) STA. 14+85+/- TO (-L-) STA. 15+15 +/- .
- D. COMPLETE CONSTRUCTION OF ALL CONCRETE TRAFFIC ISLANDS.
- E. UPON COMPLETION OF A, B, C AND D REMOVE ALL ROAD CLOSURE AND DETOUR SIGNING, INCLUDING TEMPORARY OVERLAYS OF EXISTING OVERHEAD GUIDE SIGNS ON DAWSON STREET AND 3rd STREET, REMOVE ALL ROAD CLOSURE BARRICADES, AND OPEN ALL LANES TO PROPOSED TRAFFIC PATTERN.

STEP 2 - AWAY FROM TRAFFIC AND USING RSD 1101.02 AND LAW ENFORCEMENT AS NECESSARY, PERFORM WORK AS SHOWN ON TMP-6 IN THE FOLLOWING SEQUENCE:

- A. PLACE FINAL LAYER OF SURFACE COURSE ON ALL LANES.
- B. PLACE FINAL PAVEMENT MARKINGS AND MARKERS.
- C. USING LAW ENFORCEMENT, INSTALL FINAL SIGNAL

10/13/2016  
R:\TrafficControl\TCP\Greenlake\_TC\_Phasing.dgn  
User:CHAP5335

ATKINS

1616 EAST MILLBROOK ROAD, SUITE 310  
RALEIGH, NORTH CAROLINA 27609  
(919) 876-6888 NCBEES #F-0326

APPROVED:  DATE: 10/13/2016			PHASING
-----------------------------	--	--	---------