

CULVERT CONSTRUCTION SEQUENCE STA. 22 + 02 -L-

- 1.) CONSTRUCT STILLING BASIN PER NCDOT STANDARD DRAWING 1630.04 TO SIZE SPECIFIED AND AT LOCATION SHOWN.
- 2.) CONSTRUCT IMPERVIOUS DIKES AND TEMPORARY DIVERSION CHANNEL AS SHOWN. IF NEEDED FOR SITE ACCESS, USE 2 @ 36" TEMPORARY PIPES FOR CROSSING TEMPORARY DIVERSION CHANNEL.
- 3.) DIVERT CHANNEL FLOW THROUGH TEMPORARY DIVERSION CHANNEL.
- 4.) CONSTRUCT PROPOSED CULVERT AND CHANNEL IMPROVEMENTS.
- 5.) REMOVE IMPERVIOUS DIKES AND ALLOW FLOW THROUGH RCBC.
- 6.) REMOVE STILLING BASIN AND FILL TEMPORARY DIVERSION CHANNEL.
- 7.) COMPLETE PROPOSED ROADWAY CONSTRUCTION.

TEMPORARY DIVERSION CHANNEL DETAIL
EST. EXCAVATION = 270 CY
EST. GEOTEXTILE = 700 SY

