

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
FIELD SCOPING MEETING WORKSHEET
Design Build Process

WBS No.: **17BP.11.R.105**

Field Scoping Meeting Date: **May 5, 2014**

Division: **11**

Location: **On-site**

Route (US/NC/SR): **SR 1302**

County: **WILKES**

Project Description: **Bridge No. 960403 over LITTLE CREEK on SR 1302 (Casey's Branch Road)**

Tier: **Sub-Regional**

Municipality: **No**

Attendees

	Name	Phone No.	E-mail
Division Bridge Manager	Jami Guynn	336-903-9220	jcgwynn@ncdot.gov
Division Environmental Off.	Heath Slaughter	336-903-9202	hslaughter@ncdot.gov
Hydraulics Engineer	Randy Henegar	919-707-6726	rhenegar@ncdot.gov
Hydraulics Engineer	Marc Shown	919-707-6751	mshown@ncdot.gov
Hydraulics Engineer	Rusty Lassiter	919-707-6732	rlassiter@ncdot.gov
TPMU	Virginia Mabry	919-707-6604	vmabry@ncdot.gov
Bridge Management	Paul Garrett	919-707-6457	pgarrett@ncdot.gov
NCWRC	Marla Chambers	704-984-1070	Marla.chambers@ncwildlife.org

Existing Features

Feature Bridged: **960403 over LITTLE CREEK on SR1302 (Caseys Branch Road)**

Ex. Bridge Clear Deck Width: **17 (Ft.)**

Roadway width: **12 (Ft.) gravel**

(Bridge / Culvert) Length: **26 (Ft.)**

Deck Width (Out To Out): **18.08 (Ft.)**

Water Depth: **1(Ft.)**

Height Bed-To-Crown: **6 (Ft.)**

Year Built: **1960**

Posted: SV **16**

TTST: **21**

Superstructure: **Timber Floor on I-Beams (low-water type)**

Abutment: **Timber caps, posts and sills**

Pier Type: **NONE**

Temp. Shored: **Yes**

Historic High Water (Elev. To The Existing Structure): **(Ft)**

PRI: **61.7** DP: **0** SR: **22.66**

School Bussing crossings per day: **1 bus for a total of 2 crossings per day**

Posted Speed Limit Vicinity: **Gravel Road**

Detour Off-Site ☐

Stage Construction ☒

New Alignment ☐

On-site ☒

If Off-Site, Description Of Detour Route: **N/A**

Approximate Length Of Detour? **No outlet – dead end road**

Improvements Needed To Road(s) On Detour? **N/A**

Div. Traffic Eng. Recommend Off-site detour signing? **N/A**

Improvements Needed To Bridges On Detour? **N/A**

Are Bridges On Detour Currently Programmed? **N/A**

Are There EMS Or Business Access Issues? **No response**

Are There Any Railroad Crossings On Detour? **N/A**

Should Work Zone Pedestrian Access Be Maintained During Construction? **No**

Overhead Utility Lines In Conflict **Yes; Power**

Power Transmission Lines In Conflict

Telephone In Conflict **Yes**

Cable Lines In Conflict

Fiber Optic In Conflict

Water In Conflict

Sewer In Conflict

Natural Gas In Conflict

Other In Conflict

Is There Any Future Utility Construction Anticipated In The Project Area **No**

Is A FEMA Buy-Out Property Being Impacted **No**

Environmental

Wetlands At Site **No**

Comments:

Endangered Species In County: **Bog Turtle; Long-Eared Northern Bat**

T&E species effect: **No**

Trout County : **Yes, but not a Trout Stream**

TVA County: **No**

CAMA County; **No**

Primary Nursery Area: **No**

Moratoria: **No**

Which species:

Duration :

Permits:

Water Quality Classification: **C;Tr**

303d: **No**

Coast Guard Permit? **No**

Drainage Basin: **Yadkin**

Riparian Buffer Rules: **No**

Is The Project Site In Or Near Any Of The Following:

National Forest: **No**

Wildlife Refuge/Gamelands: **No**

State, County, Or Local Park: **No**

Wild And Scenic River: **No**

Airport: **No**

Recreation Of Power Generation: **No**

Water Supply Reservoir: **No**

Nutrient Sensitive Waters: **No**

Public Use Boat Ramp: **No**

Cemeteries: **No**

VAD-Farmland Preservation: **No**

Known Or Potential Historic Properties In The Area:

Architecture; No Historic Properties

Archaeology; No Survey Required

Is The Bridge Structure Itself, Or Any Part Thereof, Considered Historic: **No**

Impacts to a Church, Community Center, Or Other Public Facility? **No**

Is this a Statewide Bicycle Route or a Local Non-Marked Bicycle Route: **No**

Comments: **Trout Buffer variance will be required**

Geotechnical

Are There Any Historical And/Or Vibration Sensitive Structures Near By Comments:

Are There Any Known Landfills And / Or Geo-environmental Hazard Sites At Or Within Close Proximity To The Project Site ----- Comments:

Are Any Impacts Anticipated To Natural Springs Or Artesian Wells: Comments:

Possible Foundation Type: @ **End Bents**

@ **Interior**

Hydraulics

FEMA Approval? **No**

State Stormwater Permit? **No**

Is There Unusual Scour Potential?

Is Protection Needed? **Standard**

Are Banks Stable? **Yes**

Is Protection Needed? **Standard**

Appreciable Amount Of Large Debris? **No**

Placement Of Bents In The Water Be Allowed:

Where:

Superstructure Type: **Culvert**

If Bridge:

If girder; why?

Length Of Structure:

Min. Number Of Spans:

Span Arrangement:

Waive offset:

Cap:

Skewed:

23' x 6'1" Aluminum box with low flow channel. May raise grade more than 1.5'; eliminate guardrail

Items To Be Discussed / Resolved At FSM By Attendees

Off-Site Detour ☐

Stage: ☒ (downstream of 403)

New Alignment: ☐

On-site detour ☒

(downstream of 403)

Clear roadway width (CRW):
9' lane with 1' shy each side

CRW: 9' lane with 1' shy
each side

Temp. Signals:

Stage speed: 15 mph

Stage speed: 15mph

Alignment: east of existing
403

Alignment: east of existing 403

Environmental Document Prepared by DBE: Low Impact Data Spreadsheet ☐

Minimum Criteria Checklist ☒

ADT: **100 per SIR**

NHS: **0**

Tier: **Sub-Regional**

Func. Class: **Local**

Bridge Min. Clear Deck Width Recommended by Div.: **N/A**

Roadway lane width: **Total roadway width is 18' including shoulder; 14' travel lane with 2' graded shoulders**

Extension of Paved shoulders: **N/A**

Pave to face of guardrail and taper 8:1 to travel lane/paved shoulder? **N/A eliminate guardrail**

Min. Pavement Surface Course: **N/A**

Existing Roadway: **12' gravel**

Pavement Marking: **None**

Pavement markers: **None**

Will Railroad Involvement Be Required:

Method of Clearing: **III**

Truck Percentage: : **0 % per BIR;**

Reasonable Safe Speed per SIR: **25 mph per SIR**

Liquidated damages: will be imposed after **15** days of closure/construction. Amt: **\$ 500** per day

CEI by? **NCDOT**

R/W by? **DBT**

R/W monuments? **Pin/caps to be provided & installed by DBT**

Salvageable materials: **all steel I beams, bearing plates, and all timber caps**

Contact Person/number: **David Wayne (336) 903-9124**

Deliver to: **303 Statesville Road, North Wilkesboro, NC 28659**

Removal of previous structure remnant abutments/piers: **No**

Sequencing priority in construction? Build concurrently with 960700

Comments: **Option for on-site Detour or stage construction.**

If staged – both 30 days. Individually 15 days Eliminate Guardrail

Wilkes 960403

