



## CONSTRUCTION SEQUENCE (STA 183+00)

- 1. CONSTRUCT APPROXIMATELY 40 M OF THE NATURAL STREAM AS SHOWN
- 2. CONSTRUCT STILLING BASINS.
- 3. CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER. (2:1 SIDE SLOPES, 1.5 M BASE, 1 M DEPTH) AND IMPERVIOUS DIKES, DIVERTING FLOW.
- 4. CONSTRUCT CULVERT AND COMPLETE CHANNEL IMPROVEMENTS.
- 6. DIVERT WATER THROUGH CULVERT
- 5. COMPLETE ROADWAY.