

**Davidson County 2005 Resurfacing
 Bridge Listing**

Map No.	Route No.	Route Name	Widenin g	Bridge No.	Feature Intersected	Floor Construction	Clear Roadway Width	Length	Vertical Clearance	Posting	Recommended Treatment, from Bridge Maintenance
1	NC 47			P506	Creek	Exist Roadway	n/a	n/a	n/a	n/a	Pipe - Pave Per Contract
	NC 47			55	Flat Swamp Creek	5.75" RC Slab 2" AWS	24 Ft	90 Ft	n/a	SV 24 TTST 30	Mill Deck and Approaches, Pave Per Contract
3	SR 2205	Raleigh Rd/Old US 64		431	Abbott's Creek	8.75" RC Slab 3" AWS	20 Ft	282 Ft	n/a	SV 37 TTST LM	Mill Deck and Approach, Pave Per Contract
				174	I-85	8.5" RC Slab	60 Ft	258 Ft	n/a	None	Mill Approaches, DO NOT PAVE BRIDGE DECK
				C501	Creek	Exist Roadway	n/a	n/a	n/a	n/a	Culvert - Pave Per Contract
				C502	Four Mile Branch	Exist Roadway	n/a	n/a	n/a	n/a	Culvert - Pave Per Contract
				C503	Creek	Exist Roadway	n/a	n/a	n/a	n/a	Culvert - Pave Per Contract
4	SR 1192	Old US 64		C497	Swearing Creek	Exist Roadway	n/a	n/a	n/a	n/a	Culvert - Pave Per Contract
				527	SR 1192	Exist Roadway	n/a	n/a	16 Ft 7 In	n/a	OVERPASS (US 52 SBL), Pave Per Contract
				528	SR 1192	Exist Roadway	n/a	n/a	20 Ft 7 In	n/a	OVERPASS(US 52 NBL), Pave Per Contract
5	SR 1481	Welcome/Arcadia Rd		P64	Huffman's Creek	Exist Roadway	n/a	n/a	n/a	n/a	Pipe - Pave Per Contract
				63	Reedy Creek	10 Ga Steel 4.5" AWS	27.8 Ft	41 Ft	n/a	None	Mill Deck and Approaches, Pave Per Contract
6	SR 1844	Old Greensboro Rd Ext.		410	Leonard Creek	8.75" RC Slab 4" AWS	20 Ft	157 Ft	n/a	SV 35 TTST 38	Mill Deck and Approaches, Pave Per Contract
7	US 64			529	US 64	n/a	n/a	n/a	19 Ft 9 In	n/a	OVERPASS (US 52 SBL), Pave Per Contract
				530	US 64	n/a	n/a	n/a	16 Ft 5 In	n/a	OVERPASS (US 52 NBL), Pave Per Contract
				39	US 29/70/I-85 Bus	6.75" RC Slab	30 Ft	245 Ft	n/a	None	Mill Approaches, DO NOT PAVE BRIDGE DECK
10	NC 8			27	US 29/70/I-85 Bus	6.75" RC Slab 3.5" AWS	37 Ft	176 Ft	n/a	SV 32 TTST 35	Recently repaired and resurfaced, DO NOT PAVE NEW SECTION
11	US 29 Bus	Main St		60	US 29/70/I-85 Bus	8.5" RC Slab	70 Ft	257 Ft	n/a	None	Mill Approaches, DO NOT PAVE BRIDGE DECK
18	SR 2060	Emmanuel Church Rd / Kendall Mill Rd	Realign	P167	Creek	Exist Roadway	n/a	n/a	n/a	n/a	Pipe - Pave Per Contract
20	SR 1194	Yadkin College Rd	4	7	Dykens Creek	4x12 Timber 5" AWS	19.2 Ft	71 Ft	n/a	SV 13 TTST 17	Mill Approaches, DO NOT PAVE BRIDGE DECK
23	SR 1505	Payne Rd	4	32	Fryes Creek	PPCCS 2" AWS	24.9 Ft	92 Ft	n/a	None	Mill Approaches, Pave Per Contract
25	SR 2227	New Bowers Rd	2	C176	Ponder Creek	Exist Roadway	n/a	n/a	n/a	n/a	Culvert - Pave Per Contract