

SOIL TEST RESULTS

PROJECT: 8.1601401 (B-3157)

COUNTY: DAVIDSON

SITE DESCRIPTION: RETAINING WALL AT STA. 10+50.00 TO 12+25.01 -Y4- 19.0 RT.

SAMPLE NO.	OFFSET	STATION	DEPTH INTERVAL	AASHTO CLASS	N	LL.	P.I.	% BY WEIGHT				% PASSING SIEVES			% MOISTURE	% ORGANIC
								C. SAND	F. SAND	SILT	CLAY	10	40	200		
B-10																
SS-23	65.0 RT.	10+56.00	3.90-5.40	A-7-5(28)	14	66	32	2.6	27.1	21.8	48.5	100	100	78		
ST-5																
SS-24			13.90-15.40	A-7-5(9)	12	50	15	9.3	44	28.5	18.2	100	98	60		
ST-6																
SS-25			23.90-25.40	A-7-5(5)	7	49	11	13.3	42.4	30.1	14.1	10	97	53		
SS-26			26.40-27.90	A-2-5(0)	8	41	9	12.9	59	20	8.1	100	93	35		
B-11																
SS-27	17.3 RT.	12+00.00	0.00-1.50	A-7-5(35)	6	73	38	6.5	16.6	16.4	60.6	100	97	81		
SS-28			4.40-5.90	A-7-5(36)	7	70	37	6.7	17.2	17.6	58.6	100	97	85		
ST-6			4.50-6.20													
SS-29			9.40-10.90	A-7-5(33)	14	83	32	1	27.3	21.2	50.5	100	100	80		