



-L- STA. 10+00.00
BEGIN PROJECT B-3857

-L- STA. 23+00.00
END PROJECT B-3857

PAVEMENT MARKING SCHEDULE

SYMBOL	DESCRIPTION	PAY ITEM QUANTITY BREAKDOWN		TOTAL QUANTITY	
		PAVEMENT MARKINGS			
PA	WHITE EDGELINE	PAINT (4")	10400	LF	
PI	YELLOW DOUBLE CENTER		10400	LF	
			TOTAL		20800 LF

PHASE III

- STEP 1 - USING R.S.D 1101.02, SHEET 1 OF 7, COMPLETE CONSTRUCTION AND DEMOLISH EXISTING BRIDGE (SEE CONSTRUCTION PLANS AND ABOVE).
- STEP 2 - USING ROADWAY STANDARD DRAWING NO.1101.02, SHEET 1 OF 7, PLACE THE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS (PAINT) ON PROPOSED SR 1314 (-L-) (SEE CONSTRUCTION PLANS AND ABOVE).
- STEP 3 - OPEN PROPOSED SR 1314 (-L-) TO THE FINAL TRAFFIC PATTERN (SEE ABOVE).
 - REMOVE ALL TRAFFIC CONTROL DEVICES FROM THE PROJECT.

20-JUN-2005 07:43
 \\ets-cctf501\3857\top\top\3857\top\top6.dgn
 mwashya AT TC1224168

APPROVED: <i>[Signature]</i> DATE: <i>6/4/05</i>	PHASE III AND PAVEMENT MARKING SCHEDULE							
SEAL 	SCALE: NONE							
	DATE: 06-05							
	DESIGN BY: MW							
	REVIEWED BY: JWG							
		<table border="1"> <tr> <th colspan="2">REVISIONS</th> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </table>	REVISIONS					
REVISIONS								