

CORE BORING REPORT							DATE <u>6/7/2004</u>
PROJECT: <u>33261.1.1</u>		I. D. NO: <u>B-3805</u>		BORING NO: <u>EB2-C</u>		GEOLOGIST: <u>C A Dunnagan</u>	
DESCRIPTION: <u>Bridge No.310 on SR-1507 over Buffalo Creek</u>							
COUNTY: <u>Ashe</u>		COLLAR ELEVATION: <u>2711.4</u> FT.		TOTAL DEPTH: <u>42.4</u> FT.			
ELEV. (FEET)	DEPTH (FEET)	DRILL RATE MIN./FT.	RUN (FEET)	REC. FEET %	RQD. FEET %	SAMP. #	FIELD CLASSIFICATION AND REMARKS
2673.6	37.8			4.5	4.5		
			4.6				
				98	98		
2669.0	42.4						
CORING TERMINATED AT ELEVATION 2669.0 FT.							
DRILLER: <u>J T Williams</u>		CORE SIZE: <u>NXWL</u>		EQUIPMENT: <u>CME-550</u>			