

PROJECT REFERENCE NO. 1-5000	SHEET NO. EC-7/CONST.6
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

CULVERT CONSTRUCTION SEQUENCE STA. 18+50 -RPD-

1. UTILIZE SKIMMER BASIN 6.2 AS STILLING BASIN THROUGHOUT CULVERT CONSTRUCTION.
2. CONSTRUCT IMPERVIOUS DIKES AND INSTALL 54 INCH TEMPORARY PIPES, DIVERTING FLOW.
3. CONSTRUCT PROPOSED CULVERT AND INLET/OUTLET CHANNEL IMPROVEMENTS.
4. REMOVE IMPERVIOUS DIKES AND 54 INCH TEMPORARY PIPES, ALLOWING NORMAL FLOW THROUGH PROPOSED CULVERT.
5. COMPLETE ROADWAY.

