AS-BUILT REPAIR QUANTITY TABLE UNDERSIDE OF DECK REPAIRS ESTIMATE ACTUAL SHOTCRETE REPAIRS VOLUME AREA VOLUME CU.FT. SQ.FT. SQ.FT. CU.FT. UNDERSIDE OF DECK 0.0 0.0 UNDERSIDE OF OVERHANG 4.0 1.4 INTERIOR DIAPHRAGMS 0.0 0.0 ESTIMATE ACTUAL UNDERSIDE EPOXY RESIN INJECTION 0.0 LIN.FT. UNDERSIDE OF DECK REPAIR QUANTITIES REPRESENT ESTIMATED VALUES OF DECK REPAIR TOTALS AFTER REMOVAL OF UNSOUND CONCRETE. MINIMUM OF 1"BEHIND REBAR AND MINIMUM OF 2"CLEAR TO SAWCUT. SEE REPAIR DETAILS. NOTES: REPAIR LOCATIONS AND ESTIMATED QUANTITIES ARE BASED ON THE BEST INFORMATION AVAILABLE. IF ADDITIONAL REPAIRS NOT SHOWN ON THE DRAWINGS ARE DEEMED NECESSARY BY THE ENGINEER. THE ENGINEER WILL NOTE ON THE DRAWINGS THE APPROXIMATE LOCATIONS AND DESCRIPTION OF THE REPAIRS AND ENTER THE ACTUAL QUANTITIES INTO THE AS-BUILT REPAIR QUANTITY TABLE. AT LOCATIONS INDICATED, CONCRETE, REINFORCING STEEL AND OTHER COMPONENTS OF EXTERIOR END DIAPHRAGMS SHALL BE REMOVED FLUSH TO THE BOTTOM OF THE DECK AND THE SIDE OF THE BEAMS/GIRDERS. AFTER REMOVAL, ENDS OF EXPOSED STEEL COMPONENTS SHALL BE COATED WITH EPOXY, NO SEPARATE PAYMENT WILL BE MADE FOR THIS WORK. COSTS FOR THIS WORK SHALL BE INCLUDED IN OTHER PAY ITEMS. *FOR UNDERSIDE OF DECK AND DIAPHRAGM REPAIRS, SEE "OVERHANG, DIAPHRAGM AND BRIDGE RAIL REPAIR DETAILS" SHEET. UNDERSIDE REPAIR 2.0 SF - SHOTCRETE REPAIR REMOVE END — UNDERSIDE OVERHANG DIAPHRGM € JOINT @— BENT 3 — € BRIDGE © JOINT @-BENT 4 PROJECT NO. I-5746C MECKLENBURG COUNTY BRIDGE NO. 590044 SHEET 3 OF 6 STATE OF NORTH CAROLINA DEPARTMENT OF TRANSPORTATION RALEIGH DECK UNDERSIDE REPAIRS SPAN C -REMOVE END DIAPHRAGM PLAN 8/23/2021 SHEET NO REVISIONS NO. BY: S1-6 DATE: DATE: REZA KOUCHEKI __ DATE : <u>5/2021</u> DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED DRAWN BY : TOTAL SHEETS _ DATE : <u>5/2021</u> ASRA YASMEEN CHECKED BY : 274 23-AUG-2021 11:54 R:\Structures\FINAL PLANS\Bridge 44\401_011_I5746C_SMU_DUR_S3_S1-06_590044.dgn