PERMANENT EASEMENT CONTROL SHEET

Location and Surveys

PROJECT REFERENCE NO.

SHEET NO. RW03E-5

Vaughn & Melton Consulting Engineers

PROJECT SURVEYOR

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I , Garry L. Moore , certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from JAN. 2022 to FEB. 2022, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 11th day of March, 2022.

GARRY MOORE Professional Surveyor L-2717

ROW MARKER PERMANENT EASEMENT-E

STATION NORTH EAST 2559190.6333 Y19 12+60.68 757301.3770 Y19 2559050.4148 14+66.00 106.00 757423.4902

ROW MARKER PERMANENT EASEMENT-E NORTH ALIGN | STATION 758497.9879 2560120.4306

ROW MARKER PERMANENT EASEMENT-E NORTH 10+71.00 46.68 759044.3627 2560454.7214

ROW MARKER PERMANENT EASEMENT-E

STATION NORTH FAST Y26 13+40.16 -29.63 762650.9230 2563708.9931 2563693.6708 Y26 13+42.78 -50.38 762636.6815

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y27	11+44.00	45.00	763491.9088	2565381.7766
Y27	13+15.83	55.86	763628.4426	2565276.8902

NOTES:

- 1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
- 2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
- 3. RIGHT OF WAY MONUMENTATION ESTABLISHED DEC. 2021 TO JAN. 2022.