


RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO. R5809A	SHEET NO. RW03E-1
Location and Surveys	
Location & Surveys Division 1 1300 US HWY 64 West Plymouth, NC 27962	
PROJECT SURVEYOR	
	
Documented by: <i>Linwood T. Downs III</i> BAS021	
DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED	

ROW MARKER PERMANENT EASEMENT				
ALIGN	STATION	OFFSET	NORTH	EAST
L	139+95.00	50.00	811765.3602	2666416.8126
L	139+95.00	65.00	811768.4832	2666431.4839
L	140+10.00	-60.00	811757.1299	2666306.1001
L	140+10.00	-50.00	811759.2119	2666315.8809
L	140+35.00	65.00	811807.6066	2666423.1560
L	140+35.00	50.00	811804.4837	2666408.4847
L	140+55.00	-60.00	811801.1438	2666296.7312
L	140+55.00	-50.00	811803.2258	2666306.5121
L	143+70.00	-50.00	812111.3232	2666240.9302
L	143+70.00	-60.00	812109.2412	2666231.1493
L	144+15.00	-50.00	812155.3371	2666231.5613
L	144+15.00	-60.00	812153.2551	2666221.7804
L	185+80.00	-50.04	815464.3484	2664086.4775
L	185+80.00	-65.00	815452.1862	2664077.7699
L	186+30.00	-50.00	815493.4893	2664045.8474
L	186+30.00	-65.00	815481.2930	2664037.1153
L	192+99.95	60.00	815972.9311	2663565.1522
L	192+99.96	50.00	815964.8035	2663559.3262
L	193+55.01	50.02	815996.8464	2663514.6244
L	193+55.02	60.02	816004.9739	2663520.4505
L	235+95.00	50.00	819589.9132	2661415.4948
L	235+95.00	60.00	819594.1044	2661424.5741
L	236+50.00	60.00	819644.0405	2661401.5226
L	236+50.00	50.00	819639.8494	2661392.4432
L	256+15.00	50.00	821423.9333	2660568.8721
L	256+15.00	60.00	821428.1245	2660577.9514
L	256+65.00	60.00	821473.5210	2660556.9954
L	256+65.00	50.00	821469.3299	2660547.9161
L	300+65.00	60.00	825593.6525	2659060.5564
L	300+65.00	50.00	825590.7315	2659050.9925
L	301+15.00	50.00	825638.5510	2659036.3876
L	301+15.00	60.00	825641.4718	2659045.9515
L	349+35.00	-65.00	830214.7526	2657518.4912
L	349+35.00	-50.00	830219.1340	2657532.8371
L	349+85.00	-50.00	830266.9534	2657518.2322
L	349+85.00	-65.00	830262.5720	2657503.8863
L	380+00.00	-50.00	833150.4641	2656637.5574
L	380+00.00	-70.00	833144.6221	2656618.4296
L	380+20.00	65.00	833203.1824	2656741.7003
L	380+20.00	50.00	833198.8011	2656727.3544
L	380+65.00	-70.00	833206.7874	2656599.4432
L	380+65.00	-50.00	833212.6289	2656618.5711
L	380+70.00	50.00	833246.6205	2656712.7495
L	380+70.00	65.00	833251.0018	2656727.0954
L	397+89.00	-73.66	834854.5273	2656092.3630
L	397+89.00	-93.00	834848.8794	2656073.8706
L	398+08.84	90.00	834921.3080	2656243.0945
L	398+08.84	76.42	834917.3413	2656230.1068
L	399+38.00	90.00	835044.8394	2656205.3659
L	399+38.00	80.00	835041.9184	2656195.8020
L	399+41.00	-93.00	834994.2502	2656029.4719
L	399+41.00	-80.00	834998.0475	2656041.9049
L	421+20.00	60.00	837122.9151	2655539.3170
L	421+20.00	50.00	837119.9941	2655529.7531
L	421+70.00	60.00	837170.7345	2655524.7121
L	421+70.00	50.00	837167.8135	2655515.1482
L	429+30.00	50.00	837894.6687	2655293.1538
L	429+30.00	60.00	837897.5897	2655302.7177
L	429+80.00	60.00	837945.4091	2655288.1128
L	429+80.00	50.00	837942.4882	2655278.5489

X

X =MAG NAIL SET IN CONCRETE

I, Linwood T. Downs III, certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from June 26, 2023 to June 30, 2023, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 1st day of September, 2023.

Documented by: *Linwood T. Downs III*
Professional Land Surveyor L-5327



REVISIONS

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED JUNE 26, 2023 TO JUNE 30, 2023 .