$\circ$
$\circ$
Λì
``
ιÒ

## RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO. SHEET NO. BR-0090 RW03E-1

Location and Surveys





DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I , Aaron J. Perkinson , certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from July 3rd to July 8th 2024, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 11th day of July, 2024.

DocuSigned by:

Af Perkinson 7/11/2024
Professional Land Surveyor L-5172
373432EB4F1E4DD...

ROW MARKER IRON PIN AND CAP-E

IV W MANKEN INVOLVE IN AND CALL					
ALIGN	STATION	OFFSET	NORTH	EAST	
L	12+15.00	-65.00	893246.3842	2293555.5476	
	12+15.00	75.00	893158.3030	2293664.3672	
L	12+15.00	-30.00	893224.3639	2293582.7525	
	12+15.00	30.00	893186.6148	2293629.3895	
	12+70.38	75.00	893201.3474	2293699.2084	
L	12+70.38	-65.00	893289.4286	2293590.3888	
L	13+35.01	-65.00	893339.6190	2293630.9605	
L	13+35.01	-80.00	893349.0408	2293619.2896	
L	13+43.34	75.00	893258.1799	2293745.1413	
L	17+18.00	-80.00	893647.0811	2293859.8114	
L	17+18.00	-84.00	893649.5932	2293856.6986	
L	20+95.00	75.00	893843.1200	2294217.1946	
L	20+95.00	30.00	893871.3807	2294182.1756	
L	21+00.00	-84.00	893946.8656	2294096.6009	
L	21+00.00	-30.00	893912.9528	2294138.6237	

## NOTES:

- 1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
- 2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
- 3. RIGHT OF WAY MONUMENTATION ESTABLISHED JULY 3 TO JULY 8.