

8/17/99

PROJECT REFERENCE NO.	SHEET NO.
HE-0001B	EC-7/CONST.4
RW SHEET NO.	

Place Matting for Erosion Control
on Slope as Work Allows.
-Y- Sta. 20+50 to Sta. 27+00 LT,
-Y- Sta. 28+00 to Sta. 31+00 LT,
-Y- Sta. 20+50 to Sta. 22+50 RT,
-Y- Sta. 26+00 to Sta. 29+50 RT

INSTALL MATTING FOR
EROSION CONTROL IN THE
PROPOSED DITCH LINE.
-Y- Sta. 26+15 to Sta. 27+00 LT

For Slopes Excavated Greater Than 10 feet
Install Matting for Erosion Control on
Entire Slope as Work Allows.

NOTE:
UTILIZE TEMPORARY SEDIMENT BASIN OR SPECIAL STILLING
BASIN(S) AS STILLING BASIN WHERE APPLICABLE.

END TIP PROJECT HE-0001A
BEGIN TIP PROJECT HE-0001B
-Y- POC STA. 21+50.00

There will be a 60 foot access break on
the north side of line -Y- between
Station 23+00 and 26+00. The exact
location of the access break between
these two stations will be determined
by NCDOT as part of its approval of any
future driveway permit that the
property owner will apply for at such
time the property owner develops the
property.

35' x 35' x 3'
1.5 inch Skimmer
with 1.375 inch
Orifice Diameter
9 ft. weir
ID 4.1a
ID 4.1b

40' x 20' x 3'
1.5 inch Skimmer
with 0.75 inch
Orifice Diameter
4 ft. weir
ID 4.2

ALL PROPOSED DRAINAGE
STRUCTURES ARE CATCH BASINS
UNLESS OTHERWISE NOTED

ALL PROPOSED PIPES ARE
15" RCP-CL III UNLESS
OTHERWISE NOTED

FOR -Y- PROFILE SEE SHEET 7