

PHASING

PHASE I

STEP 1: USING ROADWAY STANDARD DRAWING (RSD) 1101.01 SHEET 3 OF 3  
PLACE ADVANCE WARNING SIGNS ON SR 2025, SR 2108, SR 2040,  
SR 2041, SR 2042.

NOTE: LOCAL ACCESS TO ALL RESIDENCES AND BUSINESSES WILL BE MAINTAINED  
DURING CONSTRUCTION.

NOTE: CONTRACTOR TO MAINTAIN CLOSURE OF ALL PROPOSED PEDESTRIAN  
FACILITIES AS THEY ARE CONSTRUCTED. USE ADA SIGNS/DEVICES

STEP 2: USING RSD 1101.02 SHEET 1 OF 19 AND RSD 1101.04 SHEET 1 OF 2,  
PLACE TRAFFIC CONTROL DEVICES AND BEGIN CONSTRUCTION AWAY FROM  
TRAFFIC, USING WEDGING TO MAINTAIN DRAINAGE AS NEEDED, AS SHOWN  
ON TMP-4 AND TMP-5 UP TO BUT NOT INCLUDING THE FINAL LAYER OF  
SURFACE COURSE.

COMPLETE THE WORK REQUIRED IN PHASE I, STEPS 3 & 4 WITHIN FORTY-TWO (42)  
CONSECUTIVE CALENDAR DAYS. THE CONTRACTOR SHALL NOT CLOSE SR 2025  
(MIRANDA ROAD) FROM SEPTEMBER 15TH (OF ANY YEAR) TO MAY 15TH (OF THE  
FOLLOWING YEAR). SEE INTERMEDIATE CONTRACT TIMES.

STEP 3: USING RSD 1101.03 SHEET 1 AND 2 OF 9, CLOSE MIRANDA ROAD AND  
DETOUR TRAFFIC AS SHOWN ON TMP-8 AND TMP-9. THE OFF-SITE DETOUR  
IS TO BE INSTALLED BY THE CONTRACTOR. BEGIN -Y1- CONSTRUCTION UP  
TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. SEE  
INSET ON TMP-4. -Y1- CLOSURE WORK TO CONTINUE AND COMPLETE IN  
STEP 4.

COMPLETE THE WORK REQUIRED IN PHASE I, STEP 4 WITHIN THREE (3)  
CONSECUTIVE WEEKENDS OF THE CONTRACTOR'S CHOOSING, BEGINNING 8:00 P.M. ON  
A FRIDAY, AND ENDING 6:00 A.M. THE FOLLOWING MONDAY FOR EACH WEEKEND. SEE  
INTERMEDIATE CONTRACT TIMES.

STEP 4: USING RSD 1101.03 SHEET 1 OF 9, CLOSE OAKDALE AND SUNSET ROAD  
AND DETOUR TRAFFIC AS SHOWN ON TMP-10 AND TMP-11. THE OFF-SITE  
DETOUR IS TO BE INSTALLED BY THE CONTRACTOR. COMPLETE -Y1-  
CONSTRUCTION AND COMPLETE -L1- FROM STA. 15+00 TO STA. 18+00,  
-Y3- FROM STA. 10+50 TO STA. 10+75, AND -L2- FROM STA. 12+50 TO  
STA. 14+50, UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE  
COURSE.

PLACE TRAFFIC CONTROL DEVICES, TEMPORARY MARKINGS, AND PROPOSED  
SIGNING ACCORDING TO THE SIGNING PLANS AS SHOWN ON TMP-6 AND  
TMP-7, THEN USE WEDGING TO CREATE A TIE-IN TO THE PHASE II  
PATTERN AND SHIFT TRAFFIC INTO THE FINAL PATTERN.

PHASE II


STEP 1: USING RSD 1101.02 SHEET 1 AND 18 OF 19 AND RSD 1101.04 SHEET 1  
OF 2, COMPLETE CONSTRUCTION AS SHOWN ON TMP-6 AND TMP-7,  
INCLUDING THE FINAL LAYER OF SURFACE COURSE, AND PLACE FINAL  
PAVEMENT MARKINGS ACCORDING TO THE PAVEMENT MARKING PLANS.

STEP 2: REMOVE ALL WORK ZONE TRAFFIC CONTROL DEVICES.

9/25/2025  
X:\2018\SE&I78.00-W-5710X\_NCDOT\_Div10\TP\Tr-offic\TMP\W-5710X\_TMP-3.dgn  
jbauman



1 Glenwood Avenue  
Raleigh, NC 27603  
Tel:919.789.9977  
Fax:919.789.9591  
License: F-0453

|                                                                                                 |
|-------------------------------------------------------------------------------------------------|
| APPROVED:  |
| DATE: 10/8/2025                                                                                 |
| SEAL       |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED                                |



PHASING