

STATE OF NORTH CAROLINA  
DIVISION OF HIGHWAYS

STATE PROJECT REFERENCE NO. **B-3696** SHEET NO. **TCP-1**

**PLAN FOR PROPOSED  
TRAFFIC CONTROL, MARKING & DELINEATION  
ROCKINGHAM COUNTY**

**B-3696**

**ROADWAY STANDARD DRAWINGS**

THE FOLLOWING ROADWAY STANDARDS AS APPEAR IN "ROADWAY STANDARD DRAWINGS" - ROADWAY DESIGN UNIT-N.C. DEPARTMENT OF TRANSPORTATION-RALEIGH, N.C., DATED JANUARY 2002 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

STD. NO.	TITLE
1101.03	TEMPORARY ROAD CLOSURES
1101.05	WORK ZONE VEHICLE ACCESSES
1101.11	TRAFFIC CONTROL DESIGN TABLES
1110.01	STATIONARY WORK ZONE SIGNS
1135.01	CONES
1145.01	BARRICADES
1150.01	FLAGGERS
1205.01	PAVEMENT MARKINGS - LINE TYPES & OFFSETS
1205.02	PAVEMENT MARKINGS - 2 LANE & MULTILANE ROADWAYS
1205.12	PAVEMENT MARKINGS - BRIDGES
1250.01	PAVEMENT MARKER SPACING
1251.01	RAISED PAVEMENT MARKERS (TEMPORARY & PERMANENT)
1261.01	GUARDRAIL & BARRIER DELINEATOR SPACING
1261.02	GUARDRAIL & BARRIER DELINEATOR TYPES
1262.01	GUARDRAIL END DELINEATION

**INDEX OF SHEETS**

SHEET NO.	TITLE
TCP-1	LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS, LEGEND, INDEX OF SHEETS AND PAVEMENT MARKING SCHEDULE
TCP-2	GENERAL NOTES AND PHASING
TCP-3	PHASE I - OFF-SITE DETOUR ROUTE FOR PIPE REMOVAL AND SIGNING
TCP-4	PHASE II - OFF-SITE DETOUR ROUTE FOR BRIDGE REMOVAL AND SIGNING
TCP-5	SIGN DETAIL

**LEGEND**

- GENERAL**
- DIRECTION OF TRAFFIC FLOW
  - NORTH ARROW
  - PROPOSED PVMT. EXIST. PVMT.
  - WORK AREA
  - REMOVAL OF EXISTING PAVEMENT

**TRAFFIC CONTROL DEVICES**

- TYPE I BARRICADE
- TYPE II BARRICADE
- TYPE III BARRICADE
- CONE
- DRUM
- FLASHING ARROW PANEL (TYPE C)
- TYPE 'B' WARNING LIGHT
- STATIONARY SIGN
- PORTABLE SIGN
- STATIONARY OR PORTABLE SIGN
- WARNING FLAGS
- CRASH CUSHION
- CHANGEABLE MESSAGE SIGN
- TRUCK MOUNTED IMPACT ATTENUATOR (TMIA)
- POLICE
- FLAGGER

**PAVEMENT MARKINGS**

- CRYSTAL/CRYSTAL PAVEMENT MARKER
- YELLOW/YELLOW PAVEMENT MARKER
- CRYSTAL/RED PAVEMENT MARKER
- PAVEMENT MARKING SYMBOLS

**PAVEMENT MARKING SCHEDULE for B-3696**

SYMBOL	DESCRIPTION	PAY ITEM	QUANTITY BREAKDOWN	TOTAL QUANTITY
<b>FINAL PAVEMENT MARKINGS PAINT (4")</b>				
PA	WHITE EDGELINE		4700 LF	
PI	YELLOW DOUBLE CENTER		4700 LF	
				TOTAL 9400 LF
<b>MARKERS PERMANENT RAISED PAVEMENT MARKERS</b>				
MA	YELLOW & YELLOW		25 EA	
				TOTAL 25 EA

**TIP PROJECT:**

02 JUL 2004 08:16 TCP-1 B-3696 AT TELC09539

APPROVED: *Meredith McDiarmid* PLAN PREPARED BY: N.C.D.O.T. TRAFFIC CONTROL, MARKING & DELINEATION SECTION  
DATE: 7/2/04

SEAL J. S. BOURNE, P.E. TRAFFIC CONTROL ENGINEER  
M. McDIARMID, P.E. TRAFFIC CONTROL PROJECT ENGINEER  
C. B. HOWARD TRAFFIC CONTROL PROJECT DESIGN ENGINEER  
D. H. BEARD TRAFFIC CONTROL DESIGN ENGINEER