

Stokes County 2005 Resurfacing Bridge Listing										
Map No.	Route No.	Route Name	Widening	Bridge No.	Feature Intersected	Floor Construction	Clear Roadway Width	Length	Posting	Recommended Treatment, from Bridge Maintenance
2	NC 704		4	C32	Creek	Existing Roadway		45 Ft	n/a	Culvert - pave per contract
3	SR 2019	Flat Shoals Rd	0	P57		Existing Roadway		38 FT	n/a	Pipe - pave per contract
4	SR 1127	Dalton Rd	0	242	Little Yadkin River	8.75 RC Slab	17.0 FT	342 FT	SV 27 TTST 31	Moving Ahead Proj. # 37818 - Bridge Replacement
10	SR 1674	Sheppard Mill Rd	0	82	Dan River	7" RC Slab, 1.5 AWS	24.0 FT	350 FT	SV 31 TTST 36	Mill Approaches to tie in, Bridge Maintenance to Repair joints, DO NOT PAVE BRIDGE