



DETAIL NO. 8
 Bridge No. 117, Map No. 6 Only
 See "2006 Bridge Data Listing" Below
 For Further Information

DAVIE COUNTY / FORSYTH COUNTY 2006 BRIDGE DATA LISTING										
Map No.	Route No.	Route Name	Bridge No.	Feature Intersected	Floor Construction	Clear Roadway Width	Bridge Length	Vertical (Overhead) Clearance	Posting	Recommended Treatment (Per Bridge Maintenance)
3	SR 1410	Farmington Road	69	I-40	7-7/8" RC Slab	34 Ft	234 Ft	n/a	n/a	Mill Approaches For Proper Tie In (Detail No. 4)
5	SR 1001	Shallowford Road	91	Yadkin River	n/a	n/a	n/a	n/a	n/a	CLOSED IDEFINITELY FOR REPAIRS
5	SR 1001	Shallowford Road	138	US 421	7-1/4" RC Slab	28 Ft	292 Ft	n/a	n/a	Mill Approaches For Proper Tie In (Detail No. 4)
6	SR 2902	Ebert Road	117	South Fork Creek	PPCCS 2-3/4" AWS	24 Ft	92 Ft	n/a	n/a	Mill Deck 1-1/2" And Pave Per Contract; Mill Approaches For Proper Tie In. (Details No. 8 and No 4)
9	SR 1669	Ziglar Road	292	US 52	7-1/4" RC Slab	28.8 Ft	251 Ft	n/a	n/a	Mill Approaches For Propoer Tie In. (Detail No. 4)
11	US 311	Martin Luther King, Jr. Drive	218	US 52	Overhead Bridge	22 Ft	n/a	14 Ft 6 In	n/a	Mill 1-1/2" and Pave Per Contract Being Careful To Maintain Vertical Clearance (Detail No. 7)
13	US 158	Stratford Road	441	I-40 Bypass	8-1/2" RC Slab LOP	76 Ft	265 FT	n/a	n/a	South Side Of Bridge - Mill Approach For Proper Tie In (Detail No. 4); North Side of Bridge - Contract Calls For Full Width Milling From Bridge To Ramp Intersection.
15	SR 1631	Mizpah Church Road	30	Muddy Creek	4x8 Timber Deck 2-1/2" AWS	19.1 Ft	81 Ft	n/a	SV 14 TTST 17	DO NOT MILL OR PAVE BRIDGE DECK On TIP Replacement List; Mill Approaches For Proper Tie In. (Detail No. 4)