## SHORING LOCATION NO. 1

FOR TEMPORARY SHORING AND POSITIVE PROTECTION FOR TEMPORARY SHORING, SEE PLANS AND TEMPORARY SHORING PROVISION.

BEFORE BEGINNING TEMPORARY SHORING DESIGN OR CONSTRUCTION, SURVEY EXISTING GROUND ELEVATIONS IN THE VICINITY OF SHORING LOCATIONS TO DETERMINE ACTUAL SHORING HEIGHTS.

DESIGN TEMPORARY SHORING FROM STATION -L- 161+10±0.5' (LT), TO STATION -L- 162+10±0.5' (LT), FOR THE FOLLOWING ASSUMED SOIL PARAMETERS AND GROUNDWATER ELEVATION:

> UNIT WEIGHT  $(\gamma) = 120 \text{ LB/CF}$ FRICTION ANGLE  $(\phi) = 30 \text{ DEGREES}$ COHESION (c) = 0 LB/SFGROUNDWATER ELEVATION = 2890 FT

LIMITED SUBSURFACE INFORMATION IS AVAILABLE IN THE VICINITY OF TEMPORARY SHORING FROM STATION -L- 161+10±0.5' (LT), TO STATION -L-162+10±0.5' (LT). THE INFORMATION PROVIDED FOR TEMPORARY SHORING DESIGN WAS ASSUMED AND MAY NOT BE APPLICABLE TO THE ACTUAL SITE CONDITIONS ENCOUNTERED DURING CONSTRUCTION.

AT THE CONTRACTOR'S OPTION, USE A STANDARD TEMPORARY WALL FOR TEMPORARY SHORING FROM STATION -L- 161+10±0.5' (LT), TO STATION -L-162+10±0.5' (LT). SEE STANDARD DETAIL NO. 1801.02 FOR STANDARD TEMPORARY WALLS.

## SHORING LOCATION NO. 2

FOR TEMPORARY SHORING AND POSITIVE PROTECTION FOR TEMPORARY SHORING, SEE PLANS AND TEMPORARY SHORING PROVISION.

BEFORE BEGINNING TEMPORARY SHORING DESIGN OR CONSTRUCTION, SURVEY EXISTING GROUND ELEVATIONS IN THE VICINITY OF SHORING LOCATIONS TO DETERMINE ACTUAL SHORING HEIGHTS.

DESIGN TEMPORARY SHORING FROM STATION -L- 217+25±4.5' (RT), TO STATION -L- 217+75±4.5' (RT), FOR THE FOLLOWING ASSUMED SOIL PARAMETERS AND GROUNDWATER ELEVATION:

> UNIT WEIGHT  $(\gamma)$  = 120 LB/CF FRICTION ANGLE  $(\phi)$  = 30 DEGREES COHESION (c) = 0 LB/SF GROUNDWATER ELEVATION = 2858 FT

LIMITED SUBSURFACE INFORMATION IS AVAILABLE IN THE VICINITY OF TEMPORARY SHORING FROM STATION -L- 217+25±4.5' (RT), TO STATION -L-217+75±4.5' (RT). THE INFORMATION PROVIDED FOR TEMPORARY SHORING DESIGN WAS ASSUMED AND MAY NOT BE APPLICABLE TO THE ACTUAL SITE CONDITIONS ENCOUNTERED DURING CONSTRUCTION.

AT THE CONTRACTOR'S OPTION, USE A STANDARD TEMPORARY WALL FOR TEMPORARY SHORING FROM STATION -L- 217+25±4.5' (RT), TO STATION -L-217+75±4.5' (RT). SEE STANDARD DETAIL NO. 1801.02 FOR STANDARD TEMPORARY WALLS.

5/2015 TIPProjects-R\R2915B\Traffic\TrafficControl\TCP\R-2915B\_TC\_TMP\_TMP-2A.dgn

