

Davidson County 2017 Resurfacing Bridges

								PROJECT NO.		SHEET NO.	
								2016CPT.09.18.10291.1		12	
								2016CPT.09.19.20291.1			
Map No.	Route No.	Route Name	Bridge No.	Feature Intersected	Floor Construction	Clear Roadway Width (Ft)	Horizontal Clearance Under (Ft.)	Vertical Clearance Under	Length (Ft)	Posting	Recommended Treatment, From Bridge Maintenance
1	US 64	US29/70BUS/ I85 NBL	118	US29/70BUS/ I85BUSNBL	6.5 RC, 5" AWS	30	NA	NA	260	NA	INFORMATION ONLY
1	US 64	US 64 WBL	53	SR 3346 MAIN ST.	6.75 RC, 3" AWS	28	NA	NA	164	NA	MILL 1 1/2" AND PAVE Back 1.5"
1	US 64	US 64 WBL	80	US 29/70 BUS/ I-85 BUS NBL	6.75 RC 3 AWS	28	NA	NA	130	NA	MILL 1 1/2" AND PAVE Back 1.5"
1	US 64	US 64	101	SOUTHERN RAILROAD	8.5 RC SLAB	80.1	NA	NA	146	NA	DO NOT MILL OR PAVE
1	US 64	US 64	123	ABBOTTS CREEK	8 1/2 RC SLAB	80.1	NA	NA	112	SV 33 TTST 40	DO NOT MILL OR PAVE
2,3	NC 8	NC 8	59	ABBOTTS CREEK	8 1/8 RC SLAB	40	NA	NA	295	NA	DO NOT MILL OR PAVE
3	NC 8	NC 8	48	HIGH ROCK LAKE	8.5 RC SLAB	40	NA	NA	140	NA	DO NOT MILL OR PAVE
5	SR 1836	BETHESDA RD.	514	US 52 & NC 8	5.25 RC, 3.5 PPC	31	NA	NA	206	NA	DO NOT MILL OR PAVE
6	SR 2310	SHIPTONTOWN RD.	310	FOUR MILE CREEK	PPCCS, 3.25 AWS	24.9	NA	NA	97	NA	MILL 1 1/2" AND PAVE Back 1.5"