



AS-BUILT REPAIR QUANTITY TABLE		
TOP OF DECK REPAIRS		
SPAN 154		
	ESTIMATE	ACTUAL
REMOVAL OF EXISTING CONCRETE WEARING SURFACE	1260 SF	
REMOVAL AND REPLACEMENT OF SHEAR KEYS	405 LF	
CONCRETE WEARING SURFACE	1260 SF	
BRIDGE DECK GROOVING	1113 SF	

PLAN

NOTES

REPAIR LOCATIONS AND ESTIMATED QUANTITIES ARE GIVEN WITH THE BEST INFORMATION AVAILABLE. IF ADDITIONAL REPAIRS NOT SHOWN ON THE DRAWINGS ARE DEEMED NECESSARY BY THE ENGINEER, THE ENGINEER WILL NOTE ON THE DRAWINGS THE APPROXIMATE LOCATIONS AND DESCRIPTION OF THE REPAIRS AND ADJUST THE ACTUAL QUANTITIES ENTERED INTO THE AS-BUILT REPAIR QUANTITY TABLE.

THE EXISTING LMC OVERLAY IS TO BE FULLY REMOVED.

FOR SECTION E-E, SEE "JOINT DETAILS" SHEET.

PROJECT NO. B-5937
CURRITUCK COUNTY
 BRIDGE NO. 16

DocuSigned by:
Timothy M. Sherrill
 AD50B1D977494C...
 STATE OF NORTH CAROLINA
 DEPARTMENT OF TRANSPORTATION
 RALEIGH

SEAL
 18565
 ENGINEER
 TIMOTHY M. SHERRILL

12/8/2016

SHEET 4 OF 4

PLAN OF SPAN
 FOR SPAN 154

DRAWN BY : CL BRIGHT DATE : 10/16
 CHECKED BY : T. SHERRILL DATE : 10/16

REVISIONS						SHEET NO.
NO.	BY:	DATE:	NO.	BY:	DATE:	TOTAL SHEETS
1			3			S-13
2			4			287

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED