



NOTES:

- FIVE (5) DAYS PRIOR TO BEGINNING WORK ON THE SIGNAL SYSTEM, CONTACT THE DIVISION 10 DEPUTY TRAFFIC ENGINEER, LAURA JEAN, AT (704) 983-4400 TO ARRANGE FOR THE DIVISION TO PROGRAM THE NEW FIELD ETHERNET SWITCHES WITH THE NECESSARY NETWORK CONFIGURATION DATA, INCLUDING BUT NOT LIMITED TO: THE PROJECT IP ADDRESS, DEFAULT GATEWAY, SUBNET MASK AND VLAN ID INFORMATION. NOTIFY THE DEPUTY TRAFFIC ENGINEER AFTER ALL WORK IS PERFORMED TO ENSURE THAT ALL FIBER CIRCUITS ARE FUNCTIONING PROPERLY. WORK IS NOT COMPLETE UNTIL THE SIGNAL SYSTEM IS BACK UP AND FUNCTIONAL.
- CONTACT THE DIVISION 10 TRAFFIC ENGINEER AT (704) 983-4400 TO CONFIRM THE LOCATION OF THE CCTV CAMERAS.
- MOUNT THE CCTV CAMERA 5 FEET BELOW THE TOP OF THE POLE.
- DO NOT INSTALL CONDUIT OR JUNCTION BOXES UNTIL THE LOCATION OF THE CCTV CAMERA HAS BEEN CONFIRMED BY THE DIVISION 10 TRAFFIC ENGINEER.
- NCDOT DIVISION 10 WILL FURNISH & INSTALL THE CCTV CELL MODEM. CONTACT FIVE (5) DAYS PRIOR TO BEGINNING WORK.
- ETHERNET EDGE SWITCH INSTALLED FOR TEMPORARY SIGNAL COMMUNICATIONS.
- PULL OUT THE EXISTING COMMUNICATIONS CABLE AND PULL IN THE NEW 24-COUNT FIBER OPTIC CABLE.

FINAL PLANS

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

	<b>SR 2136 (GILEAD RD)</b> <b>CABLE ROUTING PLANS</b>		
	Division 10    Mecklenburg Co.    Huntersville	PLAN DATE: December 2017    REVIEWED BY: T.R. Terrell	
250 N. Greenfield Place, Garner, NC 27529		HNTB NORTH CAROLINA, P.C. 343 E. Six Forks Road, Suite 200 Raleigh, North Carolina 27609 NC License No: C-1554 (919) 546-8997	
		Documented by: <i>Natasha R. Simmons</i> / 23/2018 SIGNATURE    DATE CADD File name: I5714_U5114_SCP-6.dgn	