

## 2020 Resurfacing Bridges

								PROJECT NO.			SHEET NO.	TOTAL NO.
								2020CPT.09.01.10291, etc			16	
Map No.	Route No.	Route Name	Bridge No.	Feature Intersected	Floor Construction	Clear Roadway Width (Ft)	Horizontal Clearance Under (Ft.)	Vertical Clearance Under	Length (Ft)	Posting	Recommended Treatment, From Bridge Maintenance	COMMENTS
2	NC 109	NC 109	109	US29&70/ I85 BUS LOOP	5 3/8 RC, 3 1/2 PPC	94.4	NA	NA	177	NA	MILL APPROACHES; DO NOT MILL DECK	
3	NC 109	NC 109	135	ABBOTTS CREEK	8 1/4 RC SLAB	39.9	NA	NA	152	NA	MILL APPROACHES; DO NOT MILL DECK	
4	I85 BUS NBL	US 29 & 70/I85 BUS N.	67	SR 1192	6.5 RC 4 AWS	30	42	16FT 4 IN	115	NA	MILL AND PAVE	Future TIP Project BR-0015 Let 1/1/2021
5	I85 BUS SBL	US 29 & 70/I85 BUS SB	68	SR 1192	6.5 SLAB 4 AWS	30	N/A	14FT 3 IN	115	NA	MILL AND PAVE	Future TIP Project BR-0015 Let 1/1/2021
4,5	I85 BUS NBL	US 64 EBL & RAMP WBL	39	US 29 & 70/I85 BUS LOOP	8.25 RC	43.667	49.334	17.417 FT	191	NA	CLEARANCE INFO. ONLY NOT WITHIN PAVING LIMITS	
4	I85 BUS NBL	US 29 & 70/I85 BUS LOOP	74	SR 1242 & MICHAELS CREEK	9" RC SLAB	50.5	48	15FT 10 IN	138	NA	MILL APPROACHES; DO NOT MILL DECK	
5	I85 BUS SBL	US 29 & 70/I85 BUS SB	76	SR 1242 & MICHAELS CREEK	9" RC SLAB	50.5	36	19FT 01 IN	138	NA	MILL APPROACHES; DO NOT MILL DECK	
4	I85 BUS NBL	US 29 & 70/I85 BUS LOOP	87	WSSB RAILROAD	6 3/4 RC 5 AWS	30	N/A	22FT 06 IN	143	NA	MILL AND PAVE	
5	I85 BUS SBL	US 29 & 70/I85 BUS LOOP	89	WSSB RAILROAD	6.75 RC 5 AWS	30	N/A	22FT 08 IN	143	NA	MILL AND PAVE	
4,5	I85 BUS NBL/SBL	NC 8	27	US 29 & 70/I85 BUS LOOP	9.25"RC	87'	47'	16.83'	151'	NA	New Bridge #27 - Ties to B-3159 Paving limits Pave to project limits	
4	I85 BUS NBL	US 29 & 70/I85 NBL	118	US 29 & 70 BUS/I85 BUS NBL	6.5 RC 5 AWS	30	41.3	14FT 04 IN NBL, 14FT 11 IN SR3346 SB	260	NA	MILL AND PAVE	
4	I85 BUS NBL	US 64 WBL	80	US 29 & 70 NBL/I85 BUS	6.75 RC 3 AWS	28	N/A	14FT 03 IN	130	NA	MAINTAIN CLEARANCE NO PAVING	
4	I85 BUS NBL	US 29 & 70/I85 NBL	121	LEONARD CREEK	7 RC 5 AWS	30	N/A	NA	128	NA	MILL AND PAVE	TIP B-5785 Let 4/20/2021
5	I85 BUS SBL	US 29 & 70/I85 NBL	122	LEONARD CREEK	7 RC 4.5 AWS	30	N/A	NA	128	NA	MILL AND PAVE	TIP B-5785 Let 4/20/2021
4	I85 BUS NBL	US 29 & 70/I85 NBL	128	ABBOTTS CREEK	8 1/4" RC SLAB	35.8	N/A	NA	220	NA	MILL APPROACHES; DO NOT MILL DECK	
5	I85 BUS SBL	US 29 & 70/I85 NBL	130	ABBOTTS CREEK	8 1/4" RC SLAB	35.8	N/A	NA	220	NA	MILL APPROACHES; DO NOT MILL DECK	
7	SR 2351	FLAT SWAMP	246	LICK CREEK	PPCCS, 4.75" AWS	29.3	NA	NA	91	NA	MILL AND PAVE	Replacement Div Let 10/13/2021
9	SR 1700	FRIENDSHIP LEDFOR RD.	119	BUSHY FORK CREEK	PPCCS, 4.0 AWS	27	NA	NA	72	NA	MILL AND PAVE	
10	SR 1711	GUMTREE RD.	115	WINSTON SALEM SB. RR.	STL. PLK., 3.5 AWS	27.8	NA	NA	125	SV 32 TTST 32	MILL APPROACHES; DO NOT MILL DECK DO NOT PAVE	TIP B-5765 Replacement Let 1/21/2020
13	SR 2024	UPPER LAKE RD.	177	R X R	CONC	33.9'	NA	NA	483'	NA	MILL APPROACHES; DO NOT MILL DECK	
14	SR 2183	FISHER FERRY ST.	469	HAMBYS CREEK	12 RC SLAB, 3WS	25	NA	NA	30	NA	MILL AND PAVE	Div Bridge Replacement Let 3/25/2020
14	SR 2183	FISHER FERRY ST.	492	I-85	8.5 RC SLAB	52	NA	NA	261	NA	MILL APPROACHES; DO NOT MILL DECK	
19	SR 2055	LIBERTY ST.	481	I-85	8.5 RC SLAB	52	NA	NA	261	NA	MILL APPROACHES; DO NOT MILL DECK	