

COMPUTING EARTHWORKS FOR BASELINE = Y6  
 COMPUTING EARTHWORKS FOR JOB = RDY  
 FORMING LIST OF XSCHELLS  
 BEGINNING EARTHWORKS COMPUTATION

Station	Material Name	End Areas (sq. ft.)	Unadjusted Volumes (cu. yd.)	Adjusted Volumes (cu. yd.)	Mult Factor	Mass Ordinate
10+50.00	SUITABLE					
	Excavation	0.08	0	0	1.00	
	Fill	26.34	0	0	1.00	0
11+00.00	SUITABLE					
	Excavation	4.13	4	4	1.00	
	Fill	3.20	27	27	1.00	-23
11+50.00	SUITABLE					
	Excavation	1.89	6	6	1.00	
	Fill	7.41	10	10	1.00	-27

G R A N D S U M M A R Y T O T A L S					
Material Name		Unadjusted Volumes (cu. yd.)	Adjusted Volumes (cu. yd.)	Mult Factor	
SUITABLE	Excavation	10	10	1.00	
	Fill	37	37	1.00	